

Progress up to 2024.03.31

B - Under Construction

R - Retention to be paid

C - Completed

R/P - Retention paid

District	D.S. No	Category 01	Category 02	Project Duration Year	Client Name	Project Name	AG Division	Contracting authority	Funding Source	Contractor Details		Start Date	End Date	Construction Programme submitted	Extension of Time	Reasons for EOT	Total Cost of Estimate (Rs)	VAT	Contract Offer (Rs.)	Payment Details			Financial progress %	Physical progress %	Remarks
										Name	Address									Grading	Bill No	Date			
Hambantota	1	Education	New	2023	Education Ministry, Southern Province	H/Ranna Wadiyagoda K.V. - Repairs of 80' x 20' Building	Tangalle	Education Ministry, Southern Province	GEM	Name	Sisira Builders	2023.08.11	2023.10.10	Not submitted	EOT I - From		2,270,419.20	N/D	1,454,487.30	1	2023.10.15	1,360,148.17	94%	100%	R
										To					2										
										EOT II - From					3										
										To					4										
										EOT III - From					5										
To				1,360,148.17																					
Hambantota	2	Education	New	2023	Education Ministry, Southern Province	H/Kudabolana K.V. Pagnaseeha M.V. Repairs to 60'x20' Building (Balance Work)	Hambantota	Education Ministry, Southern Province	GEM	Name	Santhush Construction	2023.08.04	2023.09.18	Not submitted	EOT I - From		1,700,099.33	No	1,327,233.22	1	2023.11.17	1,163,372.04	88%	100%	R
										To					2										
										EOT II - From					3										
										To					4										
										EOT III - From					5										
To				1,163,372.04																					
Hambantota	3	Education	New	2023	Education Ministry, Southern Province	Essential Renovation of the Two Story Building at H/Bataatha South K.V.	Ambalantota	Education Ministry, Southern Province	GEM	Name	Sisira Builders	2023.08.11	2023.10.10	Not submitted	EOT I - From		2,997,226.09	N/D	1,990,345.45	1	2023.10.18	1,923,239.80	97%	100%	R
										To					2										
										EOT II - From					3										
										To					4										
										EOT III - From					5										
To				1,923,239.80																					
Hambantota	4	Education	New	2023	Education Ministry, Southern Province	H/Meegahajandura M.V. - Repair of Buildings and Toilets	Sooriyawewa	Education Ministry, Southern Province	GEM	Name	Ruwan Builders	2023.08.02	2023.10.16	Not submitted	EOT I - From		4,739,607.32	No	3,156,604.05	1	2023.10.23	2,816,057.22	89%	100%	R
										To					2										
										EOT II - From					3										
										To					4										
										EOT III - From					5										
To				2,816,057.22																					
Hambantota	5	Education	New	2023	Education Ministry, Southern Province	Repair of 100' X 20' Building at H/Ranmuduwewa K.V.	Sooriyawewa	Education Ministry, Southern Province	GEM	Name	TGC Lanka Construction	2023.08.03	2023.10.17	Not submitted	EOT I - From		3,222,915.78	N/D	2,191,077.00	1	2023.11.20	2,222,913.14	142%	100%	R
										To					2	2023.03.29				3,104,567.52					
										EOT II - From					3										
										To					4										
										EOT III - From					5										
To				3,104,567.52																					
Hambantota	6	Education	New	2023	Education Ministry, Southern Province	H/Tangalle Model P.V. - Renovation of two storied buildings	Tangalle	Education Ministry, Southern Province	GEM	Name	K.C.N. Engineering and Constructions	2023.08.17	2024.01.14	Not submitted	EOT I - From		6,651,880.81	Yes	4,983,371.66	1	2023.12.29	4,071,132.99	98%	100%	R
										To					2	2024.02.02				4,907,897.91					
										EOT II - From					3										
										To					4										
										EOT III - From					5										
To				4,907,897.91																					

District	D.S. No	Category 01	Category 02	Project Duration Year	Client Name	Project Name	AG Division	Contracting authority	Funding Source	Contractor Details		Start Date	End Date	Construction Programme submitted	Extension of Time		Reasons for EOT	Total Cost of Estimate (Rs)	VAT	Contract Offer (Rs.)	Payment Details			Financial progress	Physical progress	Remarks				
										Name	Address				Grading	From					To	Bill No	Date				Amount	%	%	
Hambantota	7	Education	New	2023	Education Ministry, Southern Province	Construction of 90'x25' two storied building (Balance work) at H/Viharagala P.V.	Sooriyawewa	Education Ministry, Southern Province	GEM	Name Susantha Construction	No. 329, B1, New Road, Watthegama, Dickwella	2023.09.26	2024.01.24	Not submitted	EOT I - From To			9,258,731.61	Yes	5,830,641.92	1	2023.12.18	5,022,550.27	86%	100%	R				
														EOT II - From To						2										
																					3									
																					4									
																					5									
																							5,022,550.27							

Prepared by -

Ckecked by -

Certified by -



Eng. D.N.W. Dissanayake
District Engineer (Buildings)
District Engineer (Buildings) Office,
Hambantota

Progress up to 2024.03.31

B - Under Construction

R - Retention to be paid

C - Completed

R/P - Retention paid

District	D.S. No	Category 01	Category 02	Project Duration Year	Client Name	Project Name	AG Division	Contracting authority	Funding Source	Contractor Details		Start Date	End Date	Construction Programme submitted	Extension of Time		Reasons for EOT	Total Cost of Estimate (Rs)	VAT	Contract Offer (Rs.)	Payment Details			Financial progress %	Physical progress %	Remarks
										Name	Address				Grading	EOT I - From					To	EOT II - From	To			
Hambantota	1	Education	New	2023	Education Ministry, Southern Province	Essential Repairs of 90 x 25 Three Story building (Grade 6 & 7 class room) at H/Debarawewa N.S. (Stage 1)	Thissamaharamaya	Education Ministry, Southern Province	N/D	Name	J.K. Construction	2023.12.27	2024.02.10	Not submitted	EOT I - From		1,632,502.31	N/D	1,280,393.97	1			97%	B		
										Address	No 162, Maragahawatta, Pallekanda, Walasmulla				EOT II - From					2						
										Grading	C 7				To					3						
															EOT III - From					4						
															To					5						
Hambantota	2	Education	New	2023	Education Ministry, Southern Province	Building Repairs at H/Weeraketiya Rajapaksha.M.V.	Weeraketiya	Education Ministry, Southern Province	N/D	Name	Krishna Construction	2023.12.27	2024.05.11	submitted	EOT I - From		5,445,882.89	N/D	4,256,060.00	1			80%	B		
										Address	No 36/3, Rathmalketiya, Beliatta				EOT II - From					2						
										Grading					To					3						
															EOT III - From					4						
															To					5						

Prepared by -

Checked by -

Certified by - 

Eng. D.N.W. Dissanayake
 District Engineer (Buildings)
 District Engineer (Buildings) Office,
 Hambantota

Progress up to 2024.03.31

B - Under Construction

R - Retention to be paid

C - Completed

R/P - Retention paid

District	D.S. No	Category 01	Category 02	Project Duration Year	Client Name	Project Name	AG Division	Contracting authority	Funding Source	Contractor Details		Start Date	End Date	Construction Programme submitted	Extension of Time		Reasons for EOT	Total Cost of Estimate (Rs)	VAT	Contract Offer (Rs.)	Payment Details			Financial progress %	Physical progress %	Remarks
										Name	Address				Grading	EOT I - From					To	EOT II - From	To			
Hambantota	1	Education	Continuation	2021/2022	Department of Education, Southern Province	Construction of three storied Technological Faculty at H/Mahanaga National School	Angunukolapelessa	Department of Education, Southern Province	TEDP		D & C Construction	2021.08.02	2022.08.02	Submitted	EOT I - From			46,778,018.65	N/D	39,020,167.59	1	2021.11.08	2,999,213.65	67%	66%	R
														To						2	2021.12.14	16,364,610.81				
														EOT II - From						3	2022.03.08	22,385,107.13				
														To						4	2022.05.26	23,629,814.18				
														EOT III - From						5	2022.10.03	26,281,421.50				
														To									26,281,421.50			

Prepared by -

Checked by -

Certified by - 
 Eng. D.N.W. Dissanayake
 District Engineer (Buildings)
 District Engineer (Buildings) Office,
 Hambantota

Progress up to 2024.03.31

B - Under Construction

R - Retention to be paid

C - Completed

R/P - Retention paid

District	D.S. No	Category 01	Category 02	Project Duration Year	Client Name	Project Name	AG Division	Contracting authority	Funding Source	Contractor Details		Start Date	End Date	Construction Programme submitted	Extension of Time		Reasons for EOT	Total Cost of Estimate (Rs)	VAT	Contract Offer (Rs.)	Payment Details			Financial progress %	Physical progress %	Remarks
										Name	Address				Grading	From					To	Bill No	Date			
Hambantota	1	Education	Continuation	2019	Education Ministry, Southern Province	Construction of 90' x 25' three storied building at H/Magama M.V. - (Stage 11 & 111)	Tissamaharamaya	Education Ministry, Southern Province	NSBS	K.S.P. Building Material Suppliers & Contractors		2019.08.06	2019.12.04		EOT I - From	2019.12.05		26,778,000.00		17,596,423.45	1	2019.12.30	998,388.00	55%	65%	R
															To	2020.02.28					2	2020.02.17	3,112,664.58			
															EOT II - From	2020.02.28					3	2020.10.19	6,513,307.46			
															To	2020.03.31					4	2021.10.22	8,093,899.77			
															EOT III - From	2020.04.01					5	2022.12.30	9,715,969.51			
															To	2020.07.09							9,715,969.51			
															EOT IV - From	2020.07.30										
															To	2020.09.27										
															EOT V - From	2020.09.28										
															To	2020.11.26										
															EOT VI - From	2020.11.27										
															To	2020.12.15										
															EOT VII - From	2020.12.16										
To	2021.06.30																									
EOT VIII - From	2021.07.01																									
To	2021.08.30																									
EOT IX - From	2021.08.30																									
To	2021.11.15																									
Hambantota	2	Education	Continuation	2019	Education Ministry, Southern Province	Construction of 90' x 25' three storied building at H/Meegahajandura M.V. - (Stage 11 & 111)	Sooriyawewa	Education Ministry, Southern Province	NSBS	K.S.P. Building Material Suppliers & Contractors		2019.08.06	2019.12.04		EOT I - From	2019.12.04		21,379,000.00		13,920,000.00	1	2020.01.09	877,641.50	59%	77%	R
															To	2020.02.28					2	2020.02.24	3,027,628.48			
															EOT II - From	2020.02.28					3	2021.02.23	6,350,686.14			
															To	2020.03.31					4	2022.12.30	8,242,836.04			
															EOT III - From	2020.03.31					5					
															To	2020.09.27							8,242,836.04			
															EOT IV - From	2020.09.27										
															To	2020.11.26										
															EOT V - From	2020.11.26										
															To	2020.12.15										
															EOT VI - From	2020.12.15										
															To	2021.02.15										
															EOT VII - From	2021.02.15										
To	2021.04.01																									
EOT VIII - From	2021.04.01																									
To	2021.04.13																									
EOT XI - From	2021.04.13																									
To	2021.05.13																									
EOT X - From	2021.05.13																									
To	2021.06.30																									
EOT XI - From	2021.06.30																									
To	2021.08.04																									
EOT XII - From	2021.08.05																									
To	2021.11.15																									

Prepared by -

Checked by -

Eng. D.N.W. Dissanayake
District Engineer (Buildings)
District Engineer (Buildings) Office,
Hambantota

Certified by - 

Progress up to 2024.03.31

B - Under Construction

R - Retention to be paid

C - Completed

R/P - Retention paid

District	D.S. No	Category 01	Category 02	Project Duration Year	Client Name	Project Name	AG Division	Contracting authority	Funding Source	Contractor Details		Start Date	End Date	Construction Programme submitted	Extension of Time		Reasons for EOT	Total Cost of Estimate (Rs)	VAT	Contract Offer (Rs.)	Payment Details			Financial progress %	Physical progress %	Remarks
										Name	Address				Grading	From					To	Bill No	Date			
Hambantota	I	Education	Continuation	2021	Education Ministry, Southern Province	Repair of Tangalle Education office	Tangalle	Education Ministry, Southern Province	World Bank	Empal Construction	No. 212, Ulahitiyawa, Middeniya	2021.10.28	2022.01.26		EOT I - From 2022.01.26 To 2022.02.27			4,847,205.14		4,107,800.97	1	2021.12.30	97,193.79	86%	90%	R
														EOT II - From 2022.02.27 To 2022.03.27					2	2022.07.31	827,842.11					
																				3	2022.11.21	1,571,179.72				
																					4	2023.03.07	3,531,985.32			
																					5					

Prepared by -

Checked by -

Certified by - 

Eng. D.N.W. Dissanayake
 District Engineer (Buildings)
 District Engineer (Buildings) Office,
 Hambantota

Progress up to 2024.03.31

B - Under Construction

R - Retention to be paid

C - Completed

R/P - Retention paid

District	D.S. No	Category 01	Category 02	Project Duration Year	Client Name	Project Name	AG Division	Contracting authority	Funding Source	Contractor Details		Start Date	End Date	Construction Programme submitted	Extension of Time		Reasons for EOT	Total Cost of Estimate (Rs)	VAT	Contract Offer (Rs.)	Payment Details			Financial progress %	Physical progress %	Remarks		
										Name	Address				Grading	From					To	Bill No	Date				Amount	
Hambantota	1	Education	New	2023	Director, Education Department, Southern Province	Supply Electricity for Ordinary Level Laboratory at H/Walasmulla N.S.	Walasmulla	Director, Education Department, Southern Province	N/D	Name	Chairman	2023.11.27	2023.12.27					136,916.00	N/D	136,916.00	1	2023.12.29	22,088.00	16%	100%	C		
										Address	School Development Society, H/Walasmulla N.S.										EOT I - From	To	2					
										Grading	N/D										EOT II - From	To	3					
																					EOT III - From	To	4					
																							5					

Prepared by -

Checked by -

Certified by - 

Eng. D.N.W. Dissanayake
 District Engineer (Buildings)
 District Engineer (Buildings) Office,
 Hambantota