



Progress up to 2024.09.30

B - Under Construction

R - Retention to be paid


C - Completed

R/P - Retention paid

District	D.S. No	Category 01	Category 02	Project Duration Year	Client Name	Project Name	AG Division	Contracting authority	Funding Source	Contractor Details		Start Date	End Date	Construction Programme submitted	Extension of Time		Reasons for EOT	Total Cost of Estimate (Rs)	VAT	Contract Offer (Rs.)	Payment Details			Financial progress %	Physical progress %	Remarks
										Name	Address				Grading	EOT I - From					To	EOT II - From	To			
Hambantota	1	Health	Continuation	2023	Secretary, Health Department, Southern Province	Completion of the plumbing System at Base Hospital Walasmulla	Walasmulla	Secretary, Health Department, Southern Province	N/D	Name Sudusingha Suppliers & Constructions Address No 25, Mahawewa, Angunukolapelessa Grading N/D	2023.11.22	2023.12.23		EOT I - From 2024.01.12 To			2,317,636.75	N/D	1,774,230.00	1	2023.12.29	1,067,771.18	78%	100%	R	
														EOT II - From						2	2024.04.03	1,376,708.16				
														EOT II - To						3						
														EOT III - From						4						
														EOT III - To						5						

Prepared by - .....

Checked by - .....

Certified by -  .....

**Eng. H.W.I. Prabath**  
District Engineer (Building)  
District Engineer (Building) Office  
Hambantota.





Progress up to 2024.09.30

B - Under Construction

R - Retention to be paid

C - Completed

R/P - Retention paid

District	D.S. No	Category 01	Category 02	Project Duration Year	Client Name	Project Name	AG Division	Contracting authority	Funding Source	Contractor Details		Start Date	End Date	Construction Programme submitted	Extension of Time		Reasons for EOT	Total Cost of Estimate (Rs)	VAT	Contract Offer (Rs.)	Payment Details			Financial progress %	Physical progress %	Remarks
										Name	Address				Grading	From					To	Bill No	Date			
Hambantota	1	Health	Continuation	2023	Department of Health Services, Southern Provincial	Renovation of Roof of the Wards 3 & 4 DH Weeraketiya	Weeraketiya	Department of Health Services, Southern Provincial	PSSP	Name	Widana Arachchi Constructions	2023.05.15	2023.10.11	Not submitted	EOT I - From			9,989,489.55	N/D	5,997,378.00	1	2023.08.07	1,777,308.78	99%	100%	R
										To					2	2023.09.20					3,763,341.85					
										EOT II - From					3	2023.12.06					5,936,077.75					
										To					4											
										EOT III - From					5											
To				5,936,077.75																						
Hambantota	2	Health	Continuation	2023	Department of Health Services, Southern Provincial	Renovation of Roof of the Wards 1,2 & 3 DH Ihala Beligalla	Beliatta	Department of Health Services, Southern Provincial	PSSP	Name	Widana Arachchi Constructions	2023.05.15	2023.09.12	Not submitted	EOT I - From			7,417,050.88	N/D	4,693,000.00	1	2023.07.19	3,569,597.19	98%	100%	R
										To					2	2023.10.19					4,580,828.75					
										EOT II - From					3											
										To					4											
										EOT III - From					5											
To				4,580,828.75																						

Prepared by - .....

Checked by - .....

Certified by -  .....

Eng. H.W.I. Prabath  
District Engineer (Building)  
District Engineer (Building) Office  
Hambantota.

Progress up to 2024.09.30

B - Under Construction

R - Retention to be paid


C - Completed

R/P - Retention paid

District	D.S. No	Category 01	Category 02	Project Duration Year	Client Name	Project Name	AG Division	Contracting authority	Funding Source	Contractor Details		Start Date	End Date	Construction Programme submitted	Extension of Time		Reasons for EOT	Total Cost of Estimate (Rs)	VAT	Contract Offer (Rs.)	Payment Details			Financial progress %	Physical progress %	Remarks
										Name	Address				Grading	EOT I - From					To	Bill No	Date			
Hambantota	1	Health	Continuation	2023	RDHS Office, Hambantota	Renovaton of the roofs of ward 1 and 2 at DH Kariyamadiththa	Angunukolapelessa	RDHS Office, Hambantota	PSSP	Name	Thalawaththage Construction & suppliers	2023.07.31	2023.09.29	Not submitted	EOT I - From		4,051,193.14	N/D	2,758,398.40	1	2023.10.30	2,365,138.52	86%	100%	R	
										To					2											
										EOT II - From					3											
										To					4											
										EOT III - From					5											
To				2,365,138.52																						
Hambantota	2	Health	Continuation	2023	RDHS Office, Hambantota	Construction of ambulance driver rest room at DH Gonadeniya	Weeraketiya	RDHS Office, Hambantota	PSSP	Name	Sisira Builders	2023.07.31	2023.09.29	Not submitted	EOT I - From	2023.10.13	3,727,761.45	N/D	2,562,836.00	1	2023.12.07	2,404,769.53	94%	100%	R	
										To					2											
										EOT II - From					3											
										To					4											
										EOT III - From					5											
To				2,404,769.53																						
Hambantota	3	Health	Continuation	2023	RDHS Office, Hambantota	Construction of injection and dressing room at DH Middeniya	Katuwana	RDHS Office, Hambantota	PSSP	Name	Sisira Builders	2023.07.31	2023.10.29	Not submitted	EOT I - From		4,751,647.94	N/D	3,044,024.46	1	2023.12.07	2,811,866.03	92%	100%	R	
										To					2											
										EOT II - From					3											
										To					4											
										EOT III - From					5											
To				2,811,866.03																						
Hambantota	4	Health	Continuation	2023	RDHS Office, Hambantota	Renovation for networking at PMCU Galpoththayaya	Weeraketiya	RDHS Office, Hambantota	PSSP	Name	A.P. Construction	2023.10.06	2023.11.05	Not submitted	EOT I - From		1,064,850.37	N/D	799,458.00	1	2023.11.09	574,936.28	72%	100%	R	
										To					2											
										EOT II - From					3											
										To					4											
										EOT III - From					5											
To				574,936.28																						

Prepared by - .....

Ckecked by - .....

Certified by -  .....

**Eng. H.W.I. Prabath**  
 District Engineer (Building)  
 District Engineer (Building) Office  
 Hambantota.