

Hambantota	7	Health	New	2023	RDHS Office, Hambantota	Construction of vehicle garage at RDHS Office, Hambantota	Hambantota	RDHS Office, Hambantota	PSSP	Name Gamage Contractors Address No. 9/15, Jaya Mawatha, Pituwala Road, Elpitiya Grading C 7	2023.07.31	2023.09.29	Not submitted	EOT I - From To EOT II - From To EOT III - From To		3,154,492.54	N/D	2,067,608.03	1 2 3 4 5	2023.11.13	1,659,765.95	80%	100%	R
Hambantota	8	Health	New	2023	RDHS Office, Hambantota	Expansion of MOH building for thriposha store and roof renovation at MOH Sooriyawewa	Sooriyawewa	RDHS Office, Hambantota	PSSP	Name Santhush Construction Address No 17/1/A, Medagedarawatta, Beligalagoda Road, Thavaluvila, Ambalantota Grading C8	2023.07.31	2023.09.29	Not submitted	EOT I - From To EOT II - From To EOT III - From To		1,935,834.93	N/D	1,511,032.41	1 2 3 4 5	2023.12.21	1,395,510.48	92%	100%	R
Hambantota	9	Health	New	2023	RDHS Office, Hambantota	Renovation of ward 3 and 4 roofs at DH Sooriyawewa	Sooriyawewa	RDHS Office, Hambantota	PSSP	Name Ganesh Construction Address 2 B, 39/1, Madha ara, Angunukolapalassa Grading C7	2023.07.31	2023.09.29	Not submitted	EOT I - From To EOT II - From To EOT III - From To	2023.10.20	3,241,125.90	N/D	1,899,894.94	1 2 3 4 5	2023.10.24 2023.12.21	738,514.89 1,079,788.43	57%	100%	R
Hambantota	10	Health	New	2023	RDHS Office, Hambantota	Renovation of roof and ceiling in MOH building and tripsha store at MOH Lunugamwehera	Lunugamwehera	RDHS Office, Hambantota	PSSP	Name Ganesh Construction Address 2 B, 39/1, Madha ara, Angunukolapalassa Grading C7	2023.07.31	2023.10.29	Not submitted	EOT I - From To EOT II - From To EOT III - From To		4,857,556.10	N/D	2,999,743.10	1 2 3 4 5	2023.09.18 2023.10.18 2023.12.28	974,471.23 1,957,288.98 2,754,209.70	92%	100%	R
Hambantota	11	Health	New	2023	RDHS Office, Hambantota	Renovation of the roof of the drug store at DH Kirinda	Tissamaharamaya	RDHS Office, Hambantota	PSSP	Name Prageeth Construction Address Rathnasewana, Thalagaha Grading C 7	2023.07.31	2023.09.29	Not submitted	EOT I - From To EOT II - From To EOT III - From To		2,672,585.73	N/D	1,838,755.00	1 2 3 4 5	2023.09.20 2023.11.17	605,075.60 1,571,802.82	85%	100%	R
Hambantota	12	Health	New	2023	RDHS Office, Hambantota	Construction of toilet and side boundary wall at Ambalantota MOH office	Ambalantota	RDHS Office, Hambantota	PSSP	Name W.H.M. Construction Address Hatagala, Hungama Grading C 7	2023.07.31	2023.09.29	Not submitted	EOT I - From To EOT II - From To EOT III - From To		2,494,013.26	N/D	1,947,702.00	1 2 3 4 5	2023.10.30	1,938,945.44	100%	100%	R
Hambantota	13	Health	New	2023	RDHS Office, Hambantota	Renovation of the roof of ward no 03 at DH Ambalantota	Ambalantota	RDHS Office, Hambantota	PSSP	Name Rantharu Electrician & Contractors Address Polgaswaththa, Pituwala, Elpitiya Grading C7	2023.07.31	2023.09.29	Not submitted	EOT I - From To EOT II - From To EOT III - From To	2023.09.30 2023.10.14	4,136,912.64	N/D	3,008,386.64	1 2 3 4 5	2023.09.14 2023.11.08	2,344,469.72 3,255,251.09	108%	100%	R
Hambantota	14	Health	New	2023	RDHS Office, Hambantota	Renovation of toilets of OPD building at DH Katuwana	Katuwana	RDHS Office, Hambantota	PSSP	Name Santhush Construction Address No 17/1/A, Medagedarawatta, Beligalagoda Road, Thavaluvila, Ambalantota Grading C 8	2023.07.31	2023.09.29	Not submitted	EOT I - From To EOT II - From To EOT III - From To	2023.09.30 2023.10.14	2,037,159.49	No	1,584,246.40	1 2 3 4 5	2023.12.11	1,739,932.60	110%	100%	R

Hambantota	15	Health	New	2023	RDHS Office, Hambantota	Construction of injection and dressing room at DH Middeniya	Katuwana	RDHS Office, Hambantota	PSSP	Name Sisira Builders Address No. 13, Weralugahawatta, Karathota, Hakmana Grading C7	2023.07.31	2023.10.29	Not submitted	EOT I - From To EOT II - From To EOT III - From To		4,751,647.94	N/D	3,044,024.46	1 2023.12.07 2,811,866.03 2 3 4 5 2,811,866.03	92%	100%	R
Hambantota	16	Health	New	2023	RDHS Office, Hambantota	Roof renovation of the X ray room at DH Beliaththa	Beliatta	RDHS Office, Hambantota	PSSP	Name Parakum Farmer Association Address Puwakdandawa North Grading N/A	2023.08.11	2023.09.10	Not submitted	EOT I - From To 2023.09.11 2023.10.10 EOT II - From To EOT III - From To		1,136,696.32	No	888,044.00	1 2023.10.30 900,573.55 2 3 4 5 900,573.55	101%	100%	R
Hambantota	17	Health	New	2023	RDHS Office, Hambantota	Renovation for networking at PMCU Gatamanna	Beliatta	RDHS Office, Hambantota	PSSP	Name Parakum Farmer Association Address Puwakdandawa North Grading N/A	2023.08.11	2023.09.10	Not submitted	EOT I - From To EOT II - From To EOT III - From To		795,801.16	No	621,719.66	1 2023.10.09 551,361.87 2 3 4 5 551,361.87	89%	100%	R
Hambantota	18	Health	New	2023	RDHS Office, Hambantota	Renovation for networking at PMCU Galpoththayaya	Weeraketiya	RDHS Office, Hambantota	PSSP	Name A.P. Construction Address Thalunna, Ranna Grading C7	2023.10.06	2023.11.05	Not submitted	EOT I - From To EOT II - From To EOT III - From To		1,064,850.37	N/D	799,458.00	1 2023.11.09 574,936.28 2 3 4 5 574,936.28	72%	65%	R

Prepared by -

Checked by -

Certified by -



Eng. D.N.W. Dissanayake
District Engineer (Buildings)
District Engineer (Buildings) Office,
Hambantota

Progress up to 2024.02.29

B - Under Construction

R - Retention to be paid

C - Completed

R/P - Retention paid

District	D.S.No	Category 01	Category 02	Project Duration Year	Client Name	Project Name	AG Division	Contracting authority	Funding Source	Contractor Details		Start Date	End Date	Construction Programe submitted	Extension of Time	Reasons for EOT	Total Cost of Estimate (Rs)	VAT	Contract Offer (Rs.)	Payment Details			Financial progress %	Physical progress %	Remarks
										Name	Address									Grading	Bill No	Date			
Hambantota	1	Health	New	2023	Department of Health Services, Southern Provincial	Renovation of Roof of the Wards 1,2 & 3 DH Katuwana	Katuwana	Department of Health Services, Southern Provincial	PSSP	Name	Ruwan Builders	2023.05.09	2023.09.06	Not submitted	EOT I - From		6,035,718.98	No	4,315,133.23	1	2023.07.31	4,509,404.01	105%	100%	R
										To					2										
										EOT II - From					3										
										To					4										
										EOT III - From					5										
To				4,509,404.01																					
Hambantota	2	Health	New	2023	Department of Health Services, Southern Provincial	Renovation of Roof of the Wards 3 & 4 DH Weeraketiya	Weeraketiya	Department of Health Services, Southern Provincial	PSSP	Name	Widana Arachchi Constructions	2023.05.15	2023.10.11	Not submitted	EOT I - From		9,989,489.55	N/D	5,997,378.00	1	2023.08.07	1,777,308.78	99%	100%	R
										To					2	2023.09.20				3,763,341.85					
										EOT II - From					3	2023.12.06				5,936,077.75					
										To					4										
										EOT III - From					5										
To				5,936,077.75																					
Hambantota	3	Health	New	2023	Department of Health Services, Southern Provincial	Construction of Ambulance Garage Driver rest room DH-Nakulugamuwa	Tangalle	Department of Health Services, Southern Provincial	PSSP	Name	Priyantha Constructions	2023.05.15	2023.09.12	Not submitted	EOT I - From		6,578,755.57	N/D	4,289,565.00	1	2023.07.10	1,837,213.75	95%	100%	R
										To					2	2023.10.18				4,081,930.80					
										EOT II - From					3										
										To					4										
										EOT III - From					5										
To				4,081,930.80																					
Hambantota	4	Health	New	2023	Department of Health Services, Southern Provincial	Renovation of Roof of OPD Building at Lunugamwehera	Lunugamwehera	Department of Health Services, Southern Provincial	PSSP	Name	Ruwan Builders	2023.05.09	2023.09.06	Not submitted	EOT I - From		9,963,513.60	No	6,969,367.50	1	2023.07.18	4,689,836.36	105%	100%	R
										To					2	2023.08.14				7,289,949.52					
										EOT II - From					3										
										To					4										
										EOT III - From					5										
To				7,289,949.52																					
Hambantota	5	Health	New	2023	Department of Health Services, Southern Provincial	Renovation of Roof of the Wards 1,2 & 3 DH Ihala Beligalla	Beliatta	Department of Health Services, Southern Provincial	PSSP	Name	Widana Arachchi Constructions	2023.05.15	2023.09.12	Not submitted	EOT I - From		7,417,050.88	N/D	4,693,000.00	1	2023.07.19	3,569,597.19	98%	100%	R
										To					2	2023.10.19				4,580,828.75					
										EOT II - From					3										
										To					4										
										EOT III - From					5										
To				4,580,828.75																					

Prepared by -

Checked by -

Certified by -


 Eng. D.N.W. Dissanayake
 District Engineer (Buildings)
 District Engineer (Buildings) Office,
 Hambantota

Progress up to 2024.02.29

B - Under Construction

R - Retention to be paid

C - Completed

R/P - Retention paid

District	D.S. No	Category 01	Category 02	Project Duration Year	Client Name	Project Name	AG Division	Contracting authority	Funding Source	Contractor Details		Start Date	End Date	Construction Programme submitted	Extension of Time		Reasons for EOT	Total Cost of Estimate (Rs)	VAT	Contract Offer (Rs.)	Payment Details			Financial progress %	Physical progress %	Remarks
										Name	Address				Grading	EOT I - From					To	EOT II - From	To			
Hambantota	1	Health	New	2023	Director of Health, Southern Province	Toilet Repair of Wards No 02, 04 & 08 at Base Hospital Tangalle	Tangalle	Director of Health, Southern Province	PSDG	S.N.S.S. Engineering	Delgahawatta, Galkaduwa, Imaduwa	2023.12.13	2024.03.13					3,490,705.79	N/D	3,018,846.00	1	2023.12.29	9,347.13	0.309%	70%	B
																					2					
																					3					
																					4					
																					5					
																							9,347.13			

Prepared by -

Checked by -

Certified by - 

Eng. D.N.W. Dissanayake
 District Engineer (Buildings)
 District Engineer (Buildings) Office,
 Hambantota

Progress up to 2024.02.29

B - Under Construction

R - Retention to be paid

C - Completed

R/P - Retention paid

District	D.S. No	Category 01	Category 02	Project Duration Year	Client Name	Project Name	AG Division	Contracting authority	Funding Source	Contractor Details		Start Date	End Date	Construction Programme submitted	Extension of Time		Reasons for EOT	Total Cost of Estimate (Rs)	VAT	Contract Offer (Rs.)	Payment Details			Financial progress	Physical progress	Remarks			
										Name	Address				Grading	From					To	Bill No	Date				Amount	%	%
Hambantota	1	Health	New	2023	Secretary, Health Department, Southern Province	Completion of the plumbing System at Base Hospital Walasmulla	Walasmulla	Secretary, Health Department, Southern Province	N/D		Name Sudusingha Suppliers & Constructions Address No 25, Mahawewa, Angunukolapelessa Grading N/D	2023.11.22	2023.12.23		EOT I - From			2,317,636.75	N/D	1,774,230.00	1	2023.12.29	1,067,771.18	60%	100%	B			
														EOT I - To							2								
														EOT II - From							3								
														EOT II - To							4								
														EOT III - From							5								
														EOT III - To									1,067,771.18						

Prepared by -

Checked by -

Certified by - 

Eng. D.N.W. Dissanayake
 District Engineer (Buildings)
 District Engineer (Buildings) Office,
 Hambantota

Progress up to 2024.02.29

B - Under Construction

R - Retention to be paid

C - Completed

R/P - Retention paid

District	D.S. No	Category 01	Category 02	Project Duration Year	Client Name	Project Name	AG Division	Contracting authority	Funding Source	Contractor Details		Start Date	End Date	Construction Programme submitted	Extension of Time		Reasons for EOT	Total Cost of Estimate (Rs)	VAT	Contract Offer (Rs.)	Payment Details			Financial progress %	Physical progress %	Remarks
										Name	Address				Grading	EOT I - From					To	EOT II - From	To			
Hambantota	1	Health	New	2023	Secretary, Health Department, Southern Province	Repairs Sewerage system of Nurses' Lounge at Base Hospital Walasmulla	Walasmulla	Secretary, Health Department, Southern Province	N/D	Name	Chairman	2023.11.22	2023.12.06	Not submitted	EOT I - From		398,408.45	No	311,256.60	1	2023.12.29	239,239.83	77%	100%	R	
										To					2											
										Address	Samagi Govi Sanvidanaya, Walasmulla West/ South, Jayasooriyawatta, Walasmulla				EOT II - From					3						
										To					EOT III - From					4						
										Grading					To					5						
																						239,239.83				
Hambantota	2	Health	New	2023	Secretary, Health Department, Southern Province	Repairs Placenta pit at Base Hospital Walasmulla	Walasmulla	Secretary, Health Department, Southern Province	N/D	Name	Chairman	2023.11.22	2023.12.06	Not submitted	EOT I - From		284,610.52	No	222,351.97	1	2023.12.29	187,463.27	84%	100%	R	
										To					2											
										Address	Samagi Govi Sanvidanaya, Walasmulla West/ South, Jayasooriyawatta, Walasmulla				EOT II - From					3						
										To					EOT III - From					4						
										Grading					To					5						
																						187,463.27				
Hambantota	3	Health	New	2023	Secretary, Health Department, Southern Province	Establishment of Grievance Management Unit at Base Hospital Walasmulla	Walasmulla	Secretary, Health Department, Southern Province	Provincial	Name	Chairman	2023.12.04	2023.12.10	Not submitted	EOT I - From		208,354.66	No	162,770.05	1	2023.12.11	98,388.81	60%	100%	R	
										To					2											
										Address	Samagi Govi Sanvidanaya, Walasmulla West/ South, Jayasooriyawatta, Walasmulla				EOT II - From					3						
										To					EOT III - From					4						
										Grading					To					5						
																						98,388.81				

Prepared by -

Checked by -

Certified by - 

Eng. D.N.W. Dissanayake
District Engineer (Buildings)
District Engineer (Buildings) Office,
Hambantota

Progress up to 2024.02.29

B - Under Construction

R - Retention to be paid

C - Completed

R/P - Retention paid

District	D.S. No	Category 01	Category 02	Project Duration Year	Client Name	Project Name	AG Division	Contracting authority	Funding Source	Contractor Details		Start Date	End Date	Construction Programme submitted	Extension of Time		Reasons for EOT	Total Cost of Estimate (Rs)	VAT	Contract Offer (Rs.)	Payment Details			Financial progress	Physical progress	Remarks
										Name	Address				Grading	From					To	Bill No	Date			
Hambantota	1	Health	New	2023	Chief Ministry, Southern Province	Renovation of Electricity at Ayurvedic Hospital Beliatta	Beliatta	Chief Ministry, Southern Province	N/D	Name	Widana Arachchi Constructions	2023.10.13	2023.12.15	Not submitted	EOT I - From		2,586,598.40	N/D	2,020,780.00	1	2023.12.21	2,197,189.18	109%	100%	R	
										To					2											
										EOT II - From					3											
										To					4											
										EOT III - From					5											
To				2,197,189.18																						
Hambantota	2	Health	New	2023	Chief Ministry, Southern Province	Repair of Generator room at Ayurvedic Hospital Beliatta	Beliatta	Chief Ministry, Southern Province	N/D	Name	Gamini Civil Engineers	2023.10.04	2023.12.03	Not submitted	EOT I - From		1,679,462.83	N/D	1,496,510.00	1	2023.11.16	488,324.00	98%	100%	R	
										To					2	2023.12.18				1,467,696.48						
										EOT II - From					3											
										To					4											
										EOT III - From					5											
To				1,467,696.48																						
Hambantota	3	Health	New	2023	Secretary, Health Department, Southern Province	Renovation of Ayurvedic Building at Ranna	Tangalle	Secretary, Health Department, Southern Province	Capital Expenditure	Name	Santhush Construction	2023.11.21	2023.12.20	Submitted	EOT I - From	2023.12.21	4,792,065.75	No	3,600,102.80	1	2023.12.29	3,875,465.52	108%	100%	R	
										To	2023.12.30				2											
										EOT II - From					3											
										To					4											
										EOT III - From					5											
To				3,875,465.52																						
Hambantota	4	Health	New	2023	Secretary, Health Department, Southern Province	Repairs of the Electrical wiring system at Beliatta Drug Production Unit Ayurveda Hospital	Beliatta	Secretary, Health Department, Southern Province	PSDG	Name	Thamali Builders	2023.11.22	2023.12.21	Not submitted	EOT I - From		5,159,691.25	Yes	4,124,729.00	1	2023.12.29	1,429,654.00	35%	100%	B	
										To					2											
										EOT II - From					3											
										To					4											
										EOT III - From					5											
To				1,429,654.00																						

Prepared by -

Ckecked by -

Certified by -

Eng. D.N.W. Dissanayake
 District Engineer (Buildings)
 District Engineer (Buildings) Office,
 Hambantota

Progress up to 2024.02.29

B - Under Construction

R - Retention to be paid

C - Completed

R/P - Retention paid

District	D.S. No	Category 01	Category 02	Project Duration Year	Client Name	Project Name	AG Division	Contracting authority	Funding Source	Contractor Details		Start Date	End Date	Construction Programme submitted	Extension of Time		Reasons for EOT	Total Cost of Estimate (Rs)	VAT	Contract Offer (Rs.)	Payment Details			Financial progress	Physical progress	Remarks
										Name	Address				Grading	EOT I - From					To	Bill No	Date			
Hambantota	1	Health	New	2023	Chief Ministry, Southern Province	Construction of proposed GHC Marakolliya (Stage II)	Tangalle	Chief Ministry, Southern Province	PSSP	Name	K.C.N. Engineering and Constructions	2023.05.26	2023.08.24	Not Submitted	EOT I - From	2023.08.25	To complete variations	9,992,914.04	Yes	6,595,169.00	1	2023.07.06	2,930,519.58	105%	100%	R
										To	2023.10.02				2	2023.09.05					6,101,358.00					
										Address	NO 312/1, Ridiyagama Road, Ambalantota				EOT II - From						3	2023.10.30	6,926,982.81			
										Grading	C 6				To						4					
										EOT III - From					To						5					
						6,926,982.81																				
Hambantota	2	Health	New	2023	Chief Ministry, Southern Province	Construction of proposed GHC Kanumuldeniya South (Stage II)	Okewela	Chief Ministry, Southern Province	PSSP	Name	K.C.N. Engineering and Constructions	2023.05.26	2023.08.24	Not Submitted	EOT I - From	2023.08.25	To complete variations	9,997,795.87	Yes	6,728,400.00	1	2023.08.04	2,689,704.77	99%	100%	R
										To	2023.09.30				2	2023.10.05					6,514,731.96					
										Address	NO 312/1, Ridiyagama Road, Ambalantota				EOT II - From						3	2023.12.18	6,684,240.95			
										Grading	C 6				To						4					
										EOT III - From					To						5					
						6,684,240.95																				
Hambantota	3	Health	New	2023	Chief Ministry, Southern Province	Renovation of Drainage System & Toilet Pits at RDHS Office, Hambantota (Balance Works)	Hambantota	Chief Ministry, Southern Province	PSSP	Name	Thamali Builders	2023.06.02	2023.08.31	Not Submitted	EOT I - From			5,497,656.70	Yes	4,738,640.00	1	2023.08.14	1,527,221.60	96%	100%	R
										To					2	2023.09.04					3,393,284.20					
										Address	Jaya Sri Thotupola Road, Pitigala				EOT II - From						3	2023.12.05	4,549,983.31			
										Grading	C 7				To						4					
										EOT III - From					To						5					
						4,549,983.31																				

Prepared by -

Checked by -

Certified by - 

Eng. D.N.W. Dissanayake
 District Engineer (Buildings)
 District Engineer (Buildings) Office,
 Hambantota