

Progress up to 2024.04.30

B - Under Construction

R - Retention to be paid

C - Completed

R/P - Retention paid

District	D.S. No	Category 01	Category 02	Project Duration Year	Client Name	Project Name	AG Division	Contracting authority	Funding Source	Contractor Details		Start Date	End Date	Construction Programe submitted	Extension of Time		Reasons for EOT	Total Cost of Estimate (Rs)	VAT	Contract Offer (Rs.)	Payment Details			Financial progress	Physical progress	Remarks
										Name	Address				Grading	EOT I - From					To	EOT II - From	To			
Hambantota	1	Health	New	2023	Chief Ministry, Southern Province	Renovation of Electricity at Ayurvedic Hospital Beliatta	Beliatta	Chief Ministry, Southern Province	N/D	Name	Widana Arachchi Constructions	2023.10.13	2023.12.15	Not submitted	EOT I - From		2,586,598.40	N/D	2,020,780.00	1	2023.12.21	2,197,189.18	109%	100%	R	
										Address	Madushan, Kudaheella, Beliatta				EOT II - From					2						
										Grading	C 7				To					3						
															EOT III - From					4						
															To					5						
																			2,197,189.18							
Hambantota	2	Health	New	2023	Chief Ministry, Southern Province	Repair of Generator room at Ayurvedic Hospital Beliatta	Beliatta	Chief Ministry, Southern Province	N/D	Name	Gamini Civil Engineers	2023.10.04	2023.12.03	Not submitted	EOT I - From		1,679,462.83	N/D	1,496,510.00	1	2023.11.16	488,324.00	98%	100%	R	
										Address	13/2, Second Cross Road, Walpala, Matara				EOT II - From					2	2023.12.18	1,467,696.48				
										Grading	C 8				To					3						
															EOT III - From					4						
															To					5						
																			1,467,696.48							
Hambantota	3	Health	New	2023	Secretary, Health Department, Southern Province	Renovation of Ayurvedic Building at Ranna	Tangalle	Secretary, Health Department, Southern Province	Capital Expenditure	Name	Santhush Construction	2023.11.21	2023.12.20	Submitted	EOT I - From	2023.12.21	4,792,065.75	No	3,600,102.80	1	2023.12.29	3,875,465.52	108%	100%	R	
										Address	No 17/1/A, Medagedarawatta, Beligalagoda Road, Thavaluvila, Ambalantota				EOT II - From					2						
										Grading	C 8				To	2023.12.30				3						
															EOT III - From					4						
															To					5						
																			3,875,465.52							
Hambantota	4	Health	New	2023	Secretary, Health Department, Southern Province	Repairs of the Electrical wiring system at Beliatta Drug Production Unit Beliatta Ayurveda Hospital	Beliatta	Secretary, Health Department, Southern Province	PSDG	Name	Thamali Builders	2023.11.22	2023.12.21	Not submitted	EOT I - From	2023.12.21	5,159,691.25	Yes	4,124,729.00	1	2023.12.29	1,429,654.00	96%	100%	C	
										Address	Jaya Sri Thotupola Road, Pitigala				To	2024.03.20				2	2024.04.08	3,994,075.62				
										Grading	C 7				EOT II - From					3						
															To					4						
															EOT III - From					5						
																			3,994,075.62							

Prepared by -

Ckecked by -

Certified by - 

Eng. H.W.I. Prabath
 District Engineer (Building)
 District Engineer (Building) Office
 Hambantota.

Progress up to 2024.04.30

B - Under Construction

R - Retention to be paid

C - Completed

R/P - Retention paid

District	D.S. No	Category 01	Category 02	Project Duration Year	Client Name	Project Name	AG Division	Contracting authority	Funding Source	Contractor Details		Start Date	End Date	Construction Programme submitted	Extension of Time		Reasons for EOT	Total Cost of Estimate (Rs)	VAT	Contract Offer (Rs.)	Payment Details			Financial progress %	Physical progress %	Remarks
										Name	Address				Grading	EOT I - From					To	Bill No	Date			
Hambantota	1	Health	New	2023	Chief Ministry, Southern Province	Construction of proposed GHC Marakolliya (Stage II)	Tangalle	Chief Ministry, Southern Province	PSSP	Name	K.C.N. Engineering and Constructions	2023.05.26	2023.08.24	Not Submitted	EOT I - From	2023.08.25	To complete variations	9,992,914.04	Yes	6,595,169.00	1	2023.07.06	2,930,519.58	105%	100%	R
										To	2023.10.02				2	2023.09.05					6,101,358.00					
										Address	NO 312/1, Ridiyagama Road, Ambalantota				EOT II - From						3	2023.10.30	6,926,982.81			
										To					4											
										Grading	C 6				EOT III - From						5					
		To				6,926,982.81																				
Hambantota	2	Health	New	2023	Chief Ministry, Southern Province	Construction of proposed GHC Kanumuldeniya South (Stage II)	Okewela	Chief Ministry, Southern Province	PSSP	Name	K.C.N. Engineering and Constructions	2023.05.26	2023.08.24	Not Submitted	EOT I - From	2023.08.25	To complete variations	9,997,795.87	Yes	6,728,400.00	1	2023.08.04	2,689,704.77	99%	100%	R
										To	2023.09.30				2	2023.10.05					6,514,731.96					
										Address	NO 312/1, Ridiyagama Road, Ambalantota				EOT II - From						3	2023.12.18	6,684,240.95			
										To					4											
										Grading	C 6				EOT III - From						5					
		To				6,684,240.95																				
Hambantota	3	Health	New	2023	Chief Ministry, Southern Province	Renovation of Drainage System & Toilet Pits at RDHS Office, Hambantota (Balance Works)	Hambantota	Chief Ministry, Southern Province	PSSP	Name	Thamali Builders	2023.06.02	2023.08.31	Not Submitted	EOT I - From			5,497,656.70	Yes	4,738,640.00	1	2023.08.14	1,527,221.60	96%	100%	R
										To					2	2023.09.04					3,393,284.20					
										Address	Jaya Sri Thotupola Road, Pitigala				EOT II - From						3	2023.12.05	4,549,983.31			
										To					4											
										Grading	C 7				EOT III - From						5					
		To				4,549,983.31																				

Prepared by -

Checked by -

Certified by - 

Eng. H.W.I. Prabath
 District Engineer (Building)
 District Engineer (Building) Office
 Hambantota.

Progress up to 2024.04.30

B - Under Construction

R - Retention to be paid

C - Completed

R/P - Retention paid

District	D.S. No	Category 01	Category 02	Project Duration Year	Client Name	Project Name	AG Division	Contracting authority	Funding Source	Contractor Details		Start Date	End Date	Construction Programme submitted	Extension of Time		Reasons for EOT	Total Cost of Estimate (Rs)	VAT	Contract Offer (Rs.)	Payment Details			Financial progress %	Physical progress %	Remarks
										Name	Address				Grading	EOT I - From					To	EOT II - From	To			
Hambantota	I	Health	New	2023	Secretary, Health Department, Southern Province	Completion of the plumbing System at Base Hospital Walasmulla	Walasmulla	Secretary, Health Department, Southern Province	N/D	Name	Sudusingha Suppliers & Constructions	2023.11.22	2023.12.23		EOT I - From	2024.01.12		2,317,636.75	N/D	1,774,230.00	1	2023.12.29	1,067,771.18	77%	100%	R
									Address	No 25, Mahawewa, Angunukolapelessa				To						2	2024.04.03	1,376,708.16				
									Grading	N/D				EOT II - From							3					
														To							4					
														EOT III - From							5					
														To									1,376,708.16			

Prepared by -

Ckecked by -

Certified by - Prabath

Eng. H.W.I. Prabath
 District Engineer (Building)
 District Engineer (Building) Office
 Hambantota.

Progress up to 2024.04.30

B - Under Construction

R - Retention to be paid

C - Completed

R/P - Retention paid

District	D.S. No	Category 01	Category 02	Project Duration Year	Client Name	Project Name	AG Division	Contracting authority	Funding Source	Contractor Details		Start Date	End Date	Construction Programe submitted	Extension of Time	Reasons for EOT	Total Cost of Estimate (Rs)	VAT	Contract Offer (Rs.)	Payment Details			Financial progress	Physical progress	Remarks
										Name	Address									Bill No	Date	Amount			
Hambantota	1	Health	New	2023	Secretary, Health Department, Southern Province	Repairs Sewerage system of Nurses' Lounge at Base Hospital Walasmulla	Walasmulla	Secretary, Health Department, Southern Province	N/D	Name	Chairman	2023.11.22	2023.12.06	Not submitted	EOT I - From		398,408.45	No	311,256.60	1	2023.12.29	239,239.83	77%	100%	R
															2										
										Address	Samagi Govi Sanvidanaya, Walasmulla West/ South, Jayasooriyawatta, Walasmulla				EOT II - From					3					
															To					4					
										Grading					EOT III - From					5					
		To				239,239.83																			
Hambantota	2	Health	New	2023	Secretary, Health Department, Southern Province	Repairs Placenta pit at Base Hospital Walasmulla	Walasmulla	Secretary, Health Department, Southern Province	N/D	Name	Chairman	2023.11.22	2023.12.06	Not submitted	EOT I - From		284,610.52	No	222,351.97	1	2023.12.29	187,463.27	84%	100%	R
															2										
										Address	Samagi Govi Sanvidanaya, Walasmulla West/ South, Jayasooriyawatta, Walasmulla				EOT II - From					3					
															To					4					
										Grading					EOT III - From					5					
		To				187,463.27																			
Hambantota	3	Health	New	2023	Secretary, Health Department, Southern Province	Establishment of Grievance Management Unit at Base Hospital Walasmulla	Walasmulla	Secretary, Health Department, Southern Province	Provincial	Name	Chairman	2023.12.04	2023.12.10	Not submitted	EOT I - From		208,354.66	No	162,770.05	1	2023.12.11	98,388.81	60%	100%	R
															2										
										Address	Samagi Govi Sanvidanaya, Walasmulla West/ South, Jayasooriyawatta, Walasmulla				EOT II - From					3					
															To					4					
										Grading					EOT III - From					5					
		To				98,388.81																			

Prepared by -

Checked by -

Certified by 

Eng. H.W.I. Prabath
 District Engineer (Building)
 District Engineer (Building) Office
 Hambantota.

Progress up to 2024.04.30

B - Under Construction

R - Retention to be paid

C - Completed

R/P - Retention paid

District	D.S. No	Category 01	Category 02	Project Duration Year	Client Name	Project Name	AG Division	Contracting authority	Funding Source	Contractor Details		Start Date	End Date	Construction Programe submitted	Extension of Time		Reasons for EOT	Total Cost of Estimate (Rs)	VAT	Contract Offer (Rs.)	Payment Details			Financial progress	Physical progress	Remarks	
										Name	Address				Grading	From					To	Bill No	Date				Amount
Hambantota	I	Health	New	2024	Director of Health service, Health Department, Southern Province	Completion of the remaining work in the Administration & Clinic Complex at Base Hospital Walasmulla	Walasmulla	Director of Health service, Health Department, Southern Province		Name Rajitha Builders & Electrical Address "Rangi Niwasa", Thalahagamwaduwa, Walasmulla Grading					EOT I - From			5,183,247.67		3,344,035.80	1						
															EOT I - To						2						
															EOT II - From						3						
															EOT II - To						4						
															EOT III - From						5						
															EOT III - To												

Prepared by -

Ckecked by -

Certified by - Prabath

Eng. H.W.I. Prabath
 District Engineer (Building)
 District Engineer (Building) Office
 Hambantota.

Progress up to 2024.04.30

B - Under Construction

R - Retention to be paid

C - Completed

R/P - Retention paid

District	D.S. No	Category 01	Category 02	Project Duration Year	Client Name	Project Name	AG Division	Contracting authority	Funding Source	Contractor Details		Start Date	End Date	Construction Programme submitted	Extension of Time		Reasons for EOT	Total Cost of Estimate (Rs)	VAT	Contract Offer (Rs.)	Payment Details			Financial progress %	Physical progress %	Remarks
										Name	Address				Grading	From					To	Bill No	Date			
Hambantota	1	Health	New	2023	Director of Health, Southern Province	Toilet Repair of Wards No 02, 04 & 08 at Base Hospital Tangalle	Tangalle	Director of Health, Southern Province	PSDG	Name S.N.S.S. Engineering	Address Delgahawatta, Galkaduwa, Imaduwa	2023.12.13	2024.03.13		EOT I - From To			3,490,705.79	N/D	3,018,846.00	1	2023.12.29	9,347.13	31%	40%	B
														EOT II - From To						2	2024.04.09	942,705.58				
																				3						
																				4						
																				5						
																							942,705.58			

Prepared by -

Ckecked by -

Certified by - 

Eng. H.W.I. Prabath
 District Engineer (Building)
 District Engineer (Building) Office
 Hambantota.

B - Under Construction

R - Retention to be paid

C - Completed

R/P - Retention paid

District	D.S. No	Category 01	Category 02	Project Duration Year	Client Name	Project Name	AG Division	Contracting authority	Funding Source	Contractor Details		Start Date	End Date	Construction Programme submitted	Extension of Time		Reasons for EOT	Total Cost of Estimate (Rs)	VAT	Contract Offer (Rs.)	Payment Details			Financial progress	Physical progress	Remarks
																					Bill No	Date	Amount			
Hambantota	1	Health	New	2023	RDHS Office, Hambantota	Renovaton of the roofs of ward 1 and 2 at DH Kariyamadiththa	Angunukolapelessa	RDHS Office, Hambantota	PSSP	Name	Thalawaththage Construction & suppliers	2023.07.31	2023.09.29	Not submitted	EOT I - From		4,051,193.14	N/D	2,758,398.40	1	2023.10.30	2,365,138.52	86%	100%	R	
										To					2											
										EOT II - From					3											
										To					4											
										EOT III - From					5											
To				2,365,138.52																						
Hambantota	2	Health	New	2023	RDHS Office, Hambantota	Renovation of the roof of the lab at DH Kariyamadiththa	Angunukolapelessa	RDHS Office, Hambantota	PSSP	Name	Santhush Construction	2023.07.31	2023.09.14	Not submitted	EOT I - From		1,390,827.96	No	1,082,239.38	1	2023.11.13	987,918.01	91%	100%	R	
										To					2											
										EOT II - From					3											
										To					4											
										EOT III - From					5											
To				987,918.01																						
Hambantota	3	Health	New	2023	RDHS Office, Hambantota	Renovaton of toilets at DH Kariyamadiththa	Angunukolapelessa	RDHS Office, Hambantota	PSSP	Name	Ruwan Builders	2023.07.21	2023.09.19	Not submitted	EOT I - From		2,448,602.43	No	1,789,743.21	1	2023.10.23	1,754,192.80	98%	100%	R	
										To					2											
										EOT II - From					3											
										To					4											
										EOT III - From					5											
To				1,754,192.80																						
Hambantota	4	Health	New	2023	RDHS Office, Hambantota	Renovation of ETU building at DH Hakuruwela	Angunukolapelessa	RDHS Office, Hambantota	PSSP	Name	A.P. Construction	2023.07.21	2023.09.19	Not submitted	EOT I - From		3,267,017.73	N/D	2,459,760.00	1		2,231,670.67	91%	100%	R	
										To					2											
										EOT II - From					3											
										To					4											
										EOT III - From					5											
To				2,231,670.67																						
Hambantota	5	Health	New	2023	RDHS Office, Hambantota	Renovation of toilets in ward no 2 at DH Weeraketiya	Weeraketiya	RDHS Office, Hambantota	PSSP	Name	Santhush Construction	2023.07.31	2023.09.29	Not submitted	EOT I - From	2023.12.07	2,183,020.80	No	1,700,568.00	1	2023.12.21	1,658,110.51	98%	100%	R	
										To					2											
										EOT II - From					3											
										To					4											
										EOT III - From					5											
To				1,658,110.51																						
Hambantota	6	Health	New	2023	RDHS Office, Hambantota	Construction of ambulance driver rest room at DH Gonadeniya	Weeraketiya	RDHS Office, Hambantota	PSSP	Name	Sisira Builders	2023.07.31	2023.09.29	Not submitted	EOT I - From	2023.10.13	3,727,761.45	N/D	2,562,836.00	1	2023.12.07	2,404,769.53	94%	100%	R	
										To					2											
										EOT II - From					3											
										To					4											
										EOT III - From					5											
To				2,404,769.53																						

Hambantota	7	Health	New	2023	RDHS Office, Hambantota	Construction of vehicle garage at RDHS Office, Hambantota	Hambantota	RDHS Office, Hambantota	PSSP	Name Gamage Contractors Address No. 9/15, Jaya Mawatha, Pituwala Road, Elpitiya Grading C 7	2023.07.31	2023.09.29	Not submitted	EOT I - From To EOT II - From To EOT III - From To		3,154,492.54	N/D	2,067,608.03	1 2 3 4 5	2023.11.13	1,659,765.95	80%	100%	R
Hambantota	8	Health	New	2023	RDHS Office, Hambantota	Expansion of MOH building for thriposha store and roof renovation at MOH Sooriyawewa	Sooriyawewa	RDHS Office, Hambantota	PSSP	Name Santhush Construction Address No 17/1/A, Medagedarawatta, Beligalagoda Road, Thavaluvila, Ambalantota Grading C8	2023.07.31	2023.09.29	Not submitted	EOT I - From To EOT II - From To EOT III - From To		1,935,834.93	N/D	1,511,032.41	1 2 3 4 5	2023.12.21	1,395,510.48	92%	100%	R
Hambantota	9	Health	New	2023	RDHS Office, Hambantota	Renovation of ward 3 and 4 roofs at DH Sooriyawewa	Sooriyawewa	RDHS Office, Hambantota	PSSP	Name Ganesh Construction Address 2 B, 39/1, Madha ara, Angunukolapalassa Grading C7	2023.07.31	2023.09.29	Not submitted	EOT I - From To EOT II - From To EOT III - From To	2023.10.20	3,241,125.90	N/D	1,899,894.94	1 2 3 4 5	2023.10.24 2023.12.21	738,514.89 1,079,788.43	57%	100%	R
Hambantota	10	Health	New	2023	RDHS Office, Hambantota	Renovation of roof and ceiling in MOH building and triposha store at MOH Lunugamwehera	Lunugamwehera	RDHS Office, Hambantota	PSSP	Name Ganesh Construction Address 2 B, 39/1, Madha ara, Angunukolapalassa Grading C7	2023.07.31	2023.10.29	Not submitted	EOT I - From To EOT II - From To EOT III - From To		4,857,556.10	N/D	2,999,743.10	1 2 3 4 5	2023.09.18 2023.10.18 2023.12.28	974,471.23 1,957,288.98 2,754,209.70	92%	100%	R
Hambantota	11	Health	New	2023	RDHS Office, Hambantota	Renovation of the roof of the drug store at DH Kirinda	Tissamaharamaya	RDHS Office, Hambantota	PSSP	Name Prageeth Construction Address Rathnasewana, Thalagaha Grading C 7	2023.07.31	2023.09.29	Not submitted	EOT I - From To EOT II - From To EOT III - From To		2,672,585.73	N/D	1,838,755.00	1 2 3 4 5	2023.09.20 2023.11.17	605,075.60 1,571,802.82	85%	100%	R
Hambantota	12	Health	New	2023	RDHS Office, Hambantota	Construction of toilet and side boundary wall at Ambalantota MOH office	Ambalantota	RDHS Office, Hambantota	PSSP	Name W.H.M. Construction Address Hatagala, Hungama Grading C 7	2023.07.31	2023.09.29	Not submitted	EOT I - From To EOT II - From To EOT III - From To		2,494,013.26	N/D	1,947,702.00	1 2 3 4 5	2023.10.30	1,938,945.44	100%	100%	R
Hambantota	13	Health	New	2023	RDHS Office, Hambantota	Renovation of the roof of ward no 03 at DH Ambalantota	Ambalantota	RDHS Office, Hambantota	PSSP	Name Rantharu Electrician & Contractors Address Polgaswaththa, Pituwala, Elpitiya Grading C7	2023.07.31	2023.09.29	Not submitted	EOT I - From To EOT II - From To EOT III - From To	2023.09.30 2023.10.14	4,136,912.64	N/D	3,008,386.64	1 2 3 4 5	2023.09.14 2023.11.08	2,344,469.72 3,255,251.09	108%	100%	R
Hambantota	14	Health	New	2023	RDHS Office, Hambantota	Renovation of toilets of OPD building at DH Katuwana	Katuwana	RDHS Office, Hambantota	PSSP	Name Santhush Construction Address No 17/1/A, Medagedarawatta, Beligalagoda Road, Thavaluvila, Ambalantota Grading C 8	2023.07.31	2023.09.29	Not submitted	EOT I - From To EOT II - From To EOT III - From To	2023.09.30 2023.10.14	2,037,159.49	No	1,584,246.40	1 2 3 4 5	2023.12.11	1,739,932.60	110%	100%	R

B - Under Construction

R - Retention to be paid

C - Completed

R/P - Retention paid

District	D.S. No	Category 01	Category 02	Project Duration Year	Client Name	Project Name	AG Division	Contracting authority	Funding Source	Contractor Details		Start Date	End Date	Construction Programme submitted	Extension of Time		Reasons for EOT	Total Cost of Estimate (Rs)	VAT	Contract Offer (Rs.)	Payment Details			Financial progress %	Physical progress %	Remarks
										Name	Address				Grading	From					To	Bill No	Date			
Hambantota	1	Health	New	2023	Department of Health Services, Southern Provincial	Renovation of Roof of the Wards 1,2 & 3 DH Katuwana	Katuwana	Department of Health Services, Southern Provincial	PSSP	Name	Ruwan Builders	2023.05.09	2023.09.06	Not submitted	EOT I - From		6,035,718.98	No	4,315,133.23	1	2023.07.31	4,509,404.01	105%	100%	R	
										Address	Weralugaha Waththa, Karathota, Hakmana				EOT I - To					2						
										Grading	C7				EOT II - From					3						
															EOT II - To					4						
															EOT III - From					5						
						4,509,404.01																				
Hambantota	2	Health	New	2023	Department of Health Services, Southern Provincial	Renovation of Roof of the Wards 3 & 4 DH Weeraketiya	Weeraketiya	Department of Health Services, Southern Provincial	PSSP	Name	Widana Arachchi Constructions	2023.05.15	2023.10.11	Not submitted	EOT I - From		9,989,489.55	N/D	5,997,378.00	1	2023.08.07	1,777,308.78	99%	100%	R	
										Address	Madushan, Kudaheella, Beliatta				EOT I - To					2	2023.09.20	3,763,341.85				
										Grading	C7				EOT II - From					3	2023.12.06	5,936,077.75				
															EOT II - To					4						
															EOT III - From					5						
						5,936,077.75																				
Hambantota	3	Health	New	2023	Department of Health Services, Southern Provincial	Construction of Ambulance Garage Driver rest room DH Nakulugamuwa	Tangalle	Department of Health Services, Southern Provincial	PSSP	Name	Priyantha Constructions	2023.05.15	2023.09.12	Not submitted	EOT I - From		6,578,755.57	N/D	4,289,565.00	1	2023.07.10	1,837,213.75	95%	100%	R	
										Address	Addarawaththa, Bopagoda, Rathgama				EOT I - To					2	2023.10.18	4,081,930.80				
										Grading	C7				EOT II - From					3						
															EOT II - To					4						
															EOT III - From					5						
						4,081,930.80																				
Hambantota	4	Health	New	2023	Department of Health Services, Southern Provincial	Renovation of Roof of OPD Building at Lunugamwehera	Lunugamwehera	Department of Health Services, Southern Provincial	PSSP	Name	Ruwan Builders	2023.05.09	2023.09.06	Not submitted	EOT I - From		9,963,513.60	No	6,969,367.50	1	2023.07.18	4,689,836.36	105%	100%	R	
										Address	Weralugaha Waththa, Karathota, Hakmana				EOT I - To					2	2023.08.14	7,289,949.52				
										Grading	C7				EOT II - From					3						
															EOT II - To					4						
															EOT III - From					5						
						7,289,949.52																				
Hambantota	5	Health	New	2023	Department of Health Services, Southern Provincial	Renovation of Roof of the Wards 1,2 & 3 DH Ihala Beligalla	Beliatta	Department of Health Services, Southern Provincial	PSSP	Name	Widana Arachchi Constructions	2023.05.15	2023.09.12	Not submitted	EOT I - From		7,417,050.88	N/D	4,693,000.00	1	2023.07.19	3,569,597.19	98%	100%	R	
										Address	Madushan, Kudaheella, Beliatta				EOT I - To					2	2023.10.19	4,580,828.75				
										Grading	C7				EOT II - From					3						
															EOT II - To					4						
															EOT III - From					5						
						4,580,828.75																				

Prepared by -

Checked by -

Certified by - 

Eng. H.W.I. Prabath
 District Engineer (Building)
 District Engineer (Building) Office
 Hambantota.

Progress up to 2024.04.30

B - Under Construction

R - Retention to be paid

C - Completed

R/P - Retention paid

District	D.S.No	Category 01	Category 02	Project Duration Year	Client Name	Project Name	AG Division	Contracting authority	Funding Source	Contractor Details		Start Date	End Date	Construction Programme submitted	Extension of Time		Reasons for EOT	Total Cost of Estimate (Rs)	VAT	Contract Offer (Rs.)	Payment Details			Financial progress %	Physical progress %	Remarks	
										Name	Address				Grading	EOT I - From					To	EOT II - From	To				EOT III - From
Hambantota	1	Health	New	2024	Commissioner of Ayurvedic, Provincial Ayurvedic Department	Renovation of Central Dispensary of Ayurvedic at Ranna CD (Stage II)	Tangalle	Commissioner of Ayurvedic, Provincial Ayurvedic Department		Name	K.S.T. Engineering								3,589,951.16		2,500,495.53	1					
																						2					
																						3					
																						4					
Hambantota	2	Health	New	2024	Commissioner of Ayurvedic, Provincial Ayurvedic Department	Renovation of the Roof at Bandagiriya CD	Hambantota	Commissioner of Ayurvedic, Provincial Ayurvedic Department		Name	J.K. Construction	2024.04.20	2024.06.19						1,781,839.46		1,364,484.20	1					
																						2					
																						3					
																						4					

Prepared by -

Checked by -

Certified by - 

Eng. H.W.I. Prabath
 District Engineer (Building)
 District Engineer (Building) Office
 Hambantota.