

Progress up to 2024.05.31

B - Under Construction

R - Retention to be paid

C - Completed

R/P - Retention paid

District	D.S. No	Category 01	Category 02	Project Duration Year	Client Name	Project Name	AG Division	Contracting authority	Funding Source	Contractor Details		Start Date	End Date	Construction Programe submitted	Extension of Time	Reasons for EOT	Total Cost of Estimate (Rs)	VAT	Contract Offer (Rs.)	Payment Details			Financial progress %	Physical progress %	Remarks
										Name	Address									Grading	Bill No	Date			
Hambantota	1	Education	New	2024	Secretary, Ministry of Education	Remaing works of 90 x 25 Building at H/Gemunupura K.V.	Tissamaharama	Secretary, Ministry of Education, Southern Province	GEMP	Name	K.C.N. Engineering & Construction				EOT I - From		7,357,312.88		4,434,009.50	1					
										To					2										
										Address	Medagedara Watta, Beligalagoda Roa, Thavaluwila, Ambalantota				EOT II - From					3					
										Grading					To					4					
															EOT III - From					5					
															To							-			
Hambantota	2	Education	New	2024	Secretary, Ministry of Education	Repair the Roof of 110 x 25 Building (stage I) at H/Moraketiara K.V.	Tangalle	Secretary, Ministry of Education, Southern Province	GEMP	Name	Sisira Builders				EOT I - From		9,675,693.28		5,880,667.59	1					
										To					2										
										Address	No.13, Weralugaha Waththa, Karathota, Hakmana				EOT II - From					3					
										Grading					To					4					
															EOT III - From					5					
															To							-			
Hambantota	3	Education	New	2024	Secretary, Ministry of Education	Repair 80 x 30 Building at H/Kahawaththa K.V. (1st Stage)	Beliatta	Secretary, Ministry of Education, Southern Province	GEMP	Name	Widanaarachchi Construction				EOT I - From		5,161,088.49		3,211,332.00	6					
										To					7										
										Address	Madushan, Kudaheella, Beliatta				EOT II - From					8					
										Grading					To					9					
															EOT III - From					10					
															To							-			
Hambantota	4	Education	New	2024	Secretary, Ministry of Education	Repair the Roof of Olcott Hall at H/Pallaththara M.V. (1st Stage)	Beliatta	Secretary, Ministry of Education, Southern Province	GEMP	Name	Thisara Construction				EOT I - From		7,648,190.80		4,691,774.10	1					
										To					2										
										Address	Wasana, Wadumaiththreegama, Angunukolapelessa				EOT II - From					3					
										Grading					To					4					
															EOT III - From					5					
															To							-			

Prepared by -

Checked by -

Certified by -

Progress up to 2024.05.31

B - Under Construction

R - Retention to be paid

C - Completed

R/P - Retention paid


District	D.S. No	Category 01	Category 02	Project Duration Year	Client Name	Project Name	AG Division	Contracting authority	Funding Source	Contractor Details		Start Date	End Date	Construction Programme submitted	Extension of Time		Reasons for EOT	Total Cost of Estimate (Rs)	VAT	Contract Offer (Rs.)	Payment Details			Financial progress %	Physical progress %	Remarks
										Name	Address				Grading	From					To	Bill No	Date			
Hambantota	1	Education	Continuation	2023	Education Ministry, Southern Province	H/Ranna Wadiyagoda K.V. - Repairs of 80' x 20' Building	Tangalle	Education Ministry, Southern Province	GEM	Name	Sisira Builders	2023.08.11	2023.10.10	Not submitted	EOT I - From		2,270,419.20	N/D	1,454,487.30	1	2023.10.15	1,360,148.17	94%	100%	R	
										Address	No. 13, Weralugahawatta, Karatothota, Hakmana				EOT I - To					2						
										Grading	C 7				EOT II - From					3						
															EOT II - To					4						
															EOT III - From					5						
															EOT III - To							1,360,148.17				
Hambantota	2	Education	Continuation	2023	Education Ministry, Southern Province	H/Kudabolana K.V. Pagnaseeha M.V. Repairs to 60'x20' Building (Balance Work)	Hambantota	Education Ministry, Southern Province	GEM	Name	Santhush Construction	2023.08.04	2023.09.18	Not submitted	EOT I - From		1,700,099.33	No	1,327,233.22	1	2023.11.17	1,163,372.04	88%	100%	R	
										Address	No 17/1/A, Medagedarawatta, Beligalagoda Road, Thavaluvila, Ambalantota				EOT I - To					2						
										Grading	C 8				EOT II - From					3						
															EOT II - To					4						
															EOT III - From					5						
															EOT III - To							1,163,372.04				
Hambantota	3	Education	Continuation	2023	Education Ministry, Southern Province	Essential Renovation of the Two Story Building at H/Bataatha South K.V.	Ambalantota	Education Ministry, Southern Province	GEM	Name	Sisira Builders	2023.08.11	2023.10.10	Not submitted	EOT I - From		2,997,226.09	N/D	1,990,345.45	1	2023.10.18	1,923,239.80	97%	100%	R	
										Address	No. 13, Weralugahawatta, Karatothota, Hakmana				EOT I - To					2						
										Grading	C 7				EOT II - From					3						
															EOT II - To					4						
															EOT III - From					5						
															EOT III - To							1,923,239.80				
Hambantota	4	Education	Continuation	2023	Education Ministry, Southern Province	H/Meegahajandura M.V. - Repair of Buildings and Toilets	Sooriyawewa	Education Ministry, Southern Province	GEM	Name	Ruwan Builders	2023.08.02	2023.10.16	Not submitted	EOT I - From		4,739,607.32	No	3,156,604.05	1	2023.10.23	2,816,057.22	89%	100%	R	
										Address	Karatota, Hakmana				EOT I - To					2						
										Grading	C7				EOT II - From					3						
															EOT II - To					4						
															EOT III - From					5						
															EOT III - To							2,816,057.22				
Hambantota	5	Education	Continuation	2023	Education Ministry, Southern Province	Repair of 100' X 20' Building at H/Ranmuduwewa K.V.	Sooriyawewa	Education Ministry, Southern Province	GEM	Name	TGC Lanka Construction	2023.08.03	2023.10.17	Not submitted	EOT I - From		3,222,915.78	N/D	2,191,077.00	1	2023.11.20	2,222,913.14	142%	100%	R	
										Address	Samajasewapura II, Sooriyawewa				EOT I - To					2	2023.03.29	3,104,567.52				
										Grading	C 7				EOT II - From					3						
															EOT II - To					4						
															EOT III - From					5						
															EOT III - To							3,104,567.52				
Hambantota	6	Education	Continuation	2023	Education Ministry, Southern Province	H/Tangalle Model P.V. - Renovation of two storied buildings	Tangalle	Education Ministry, Southern Province	GEM	Name	K.C.N. Engieering and Constructions	2023.08.17	2024.01.14	Not submitted	EOT I - From		6,651,880.81	Yes	4,983,371.66	1	2023.12.29	4,071,132.99	98%	100%	R	
										Address	NO 312/1, Ridiyagama Road, Ambalantota				EOT I - To					2	2024.02.02	4,907,897.91				
										Grading	C 6				EOT II - From					3						
															EOT II - To					4						
															EOT III - From					5						
															EOT III - To							4,907,897.91				

District	D.S. No	Category 01	Category 02	Project Duration Year	Client Name	Project Name	AG Division	Contracting authority	Funding Source	Contractor Details		Start Date	End Date	Construction Programme submitted	Extension of Time		Reasons for EOT	Total Cost of Estimate (Rs)	VAT	Contract Offer (Rs.)	Payment Details			Financial progress	Physical progress	Remarks			
										Name	Address				Grading	EOT I - From					To	EOT II - From	To				EOT III - From	To	Bill No
Hambantota	7	Education	Continuation	2023	Education Ministry, Southern Province	Construction of 90'x25' two storied building (Balance work) at H/Viharagala P.V.	Sooriyawewa	Education Ministry, Southern Province	GEM	Name Susantha Construction	No. 329, B1, New Road, Watthegama, Dickwella	2023.09.26	2024.01.24	Not submitted	EOT I - From			9,258,731.61	Yes	5,830,641.92	1	2023.12.18	5,022,550.27	86%	100%	R			
									Address					EOT II - From						2									
									Grading	C 6											3								
																					4								
																					5								
																							5,022,550.27						

Prepared by -

Checked by -

Certified by -



Progress up to 2024.05.31

B - Under Construction

R - Retention to be paid

C - Completed


R/P - Retention paid

District	D.S. No	Category 01	Category 02	Project Duration Year	Client Name	Project Name	AG Division	Contracting authority	Funding Source	Contractor Details		Start Date	End Date	Construction Programe submitted	Extension of Time		Reasons for EOT	Total Cost of Estimate (Rs)	VAT	Contract Offer (Rs.)	Payment Details			Financial progress %	Physical progress %	Remarks
										Name	Address				Grading	From					To	Bill No	Date			
Hambantota	1	Education	Continuation	2023	Education Ministry, Southern Province	Essential Repairs of 90 x 25 Three Story building (Grade 6 & 7 class room) at H/Debarawewa N.S. (Stage 1)	Thisamaharamaya	Education Ministry, Southern Province	N/D	Name J.K. Construction	No 162, Maragahawatta, Pallekanda, Walasmulla	2023.12.27	2024.02.10	Not submitted	EOT I - From To	2024.03.26		1,632,502.31	N/D	1,280,393.97	1	2024.04.09	1,343,729.74	104%	100%	R
															EOT II - From To						2					
															EOT III - From To						3					
																					4					
																					5					
																							1,343,729.74			

Prepared by -

Checked by -

Certified by -



Progress up to 2024.05.31

B - Under Construction

R - Retention to be paid

C - Completed

R/P - Retention paid

District	D.S. No	Category 01	Category 02	Project Duration Year	Client Name	Project Name	AG Division	Contracting authority	Funding Source	Contractor Details		Start Date	End Date	Construction Programme submitted	Extension of Time		Reasons for EOT	Total Cost of Estimate (Rs)	VAT	Contract Offer (Rs.)	Payment Details			Financial progress %	Physical progress %	Remarks
										Name	Address				Grading	From					To	Bill No	Date			
Hambantota	I	Education	Continuation	2021/2022	Department of Education, Southern Province	Construction of three storied Technological Faculty at H/Mahanaga National School	Angunukolapelessa	Department of Education, Southern Province	TEDP	Name	D & C Construction	2021.08.02	2022.08.02	Submitted	EOT I - From		46,778,018.65	N/D	39,020,167.59	1	2021.11.08	2,999,213.65	67%	66%	R	
										Address	No 61, Hedaketiya, Angunukolapelessa				EOT I - To					2	2021.12.14	16,364,610.81				
										Grading	N/D				EOT II - From					3	2022.03.08	22,385,107.13				
															EOT II - To					4	2022.05.26	23,629,814.18				
															EOT III - From					5	2022.10.03	26,281,421.50				
																			26,281,421.50							

Prepared by -

Checked by -

Certified by -

Progress up to 2024.05.31

B - Under Construction

R - Retention to be paid

C - Completed

R/P - Retention paid

District	D.S. No	Category 01	Category 02	Project Duration Year	Client Name	Project Name	AG Division	Contracting authority	Funding Source	Contractor Details		Start Date	End Date	Construction Programe submitted	Extension of Time		Reasons for EOT	Total Cost of Estimate (Rs)	VAT	Contract Offer (Rs.)	Payment Details			Financial progress %	Physical progress %	Remarks
										Name	Address				Grading	From					To	Bill No	Date			
Hambantota	1	Education	New	2024	Department of Education, Southern Province	Renovation of Essential Structural Repairs of 90 x 25 Three storied Building at H/Tangalle Balika Vidyalaya	Tangalle	Department of Education, Southern Province		Name	Santhush Construction	2024.02.08	2024.04.23		EOT I - From		1,367,583.87		1,052,910.96	1			100%	100%	C	
										Address	No 17/1/A, Medagedara Watta, Ambalantota				EOT II - From					2						
										Grading					To					3						
															EOT III - From					4						
															To					5						
Hambantota	2	Education	Continuation	2023	Department of Education, Southern Province	Buildings Repairs at H/Weeraketiya Rajapaksha M.V.	Weeraketiya	Department of Education, Southern Province		Name	Krishna Construction	2023.12.27	2024.03.11		EOT I - From	2024.04.10	5,445,882.89		4,256,060.00	1	2024.05.27	2,644,763.28	62%	100%	B	
										Address	No 36/3, Rathmalketiya, Beliatta				EOT II - From					2						
										Grading					To					3						
															EOT III - From					4						
															To					5						

Prepared by -

Checked by -

Certified by -

Progress up to 2024.05.31

B - Under Construction

R - Retention to be paid

C - Completed

R/P - Retention paid

District	D.S. No	Category 01	Category 02	Project Duration Year	Client Name	Project Name	AG Division	Contracting authority	Funding Source	Contractor Details		Start Date	End Date	Construction Programme submitted	Extension of Time		Reasons for EOT	Total Cost of Estimate (Rs)	VAT	Contract Offer (Rs.)	Payment Details			Financial progress %	Physical progress %	Remarks	
										Name	Address				Grading	EOT I - From					To	Bill No	Date				Amount
Hambantota	1	Education	Continuation	2019	Education Ministry, Southern Province	Construction of 90' x 25' three storied building at H/Magama M.V. - (Stage 11 & 111)	Tissamaharamaya	Education Ministry, Southern Province	NSBS	Name	K.S.P. Building Material Suppliers & Contractors	2019.08.06	2019.12.04		EOT I - From	2019.12.05		26,778,000.00		17,596,423.45	1	2019.12.30	998,388.00	55%	65%	R/P	
															To	2020.02.28					2	2020.02.17	3,112,664.58				
															Address	EOT II - From					2020.02.28	3	2020.10.19				6,513,307.46
																To					2020.03.31						
															Grading	EOT III - From					2020.04.01	4	2021.10.22				8,093,899.77
																To					2020.07.09						
															EOT IV - From	2020.07.30					5	2022.12.30	9,715,969.51				
															To	2020.09.27											
															EOT V - From	2020.09.28											
															To	2020.11.26											
															EOT VI - From	2020.11.27											
															To	2020.12.15											
															EOT VII - From	2020.12.16											
															To	2021.06.30											
EOT VIII - From	2021.07.01																										
To	2021.08.30																										
EOT IX - From	2021.08.30																										
To	2021.11.15																										
9,715,969.51																											
Hambantota	2	Education	Continuation	2019	Education Ministry, Southern Province	Construction of 90' x 25' three storied building at H/Meegahajandura M.V. - (Stage 11 & 111)	Sooriyawewa	Education Ministry, Southern Province	NSBS	Name	K.S.P. Building Material Suppliers & Contractors	2019.08.06	2019.12.04		EOT I - From	2019.12.04		21,379,000.00		13,920,000.00	1	2020.01.09	877,641.50	59%	77%	R	
															To	2020.02.28					2	2020.02.24	3,027,628.48				
															Address	EOT II - From					2020.02.28	3	2021.02.23				6,350,686.14
																To					2020.03.31						
															Grading	EOT III - From					2020.03.31	4	2022.12.30				8,242,836.04
																To					2020.09.27						
															EOT IV - From	2020.09.27					5						
															To	2020.11.26											
															EOT V - From	2020.11.26											
															To	2020.12.15											
															EOT VI - From	2020.12.15											
															To	2021.02.15											
															EOT VII - From	2021.02.15											
															To	2021.04.01											
EOT VIII - From	2021.04.01																										
To	2021.04.13																										
EOT XI - From	2021.04.13																										
To	2021.05.13																										
EOT X - From	2021.05.13																										
To	2021.06.30																										
EOT XI - From	2021.06.30																										
To	2021.08.04																										
EOT XII - From	2021.08.05																										
To	2021.11.15																										
8,242,836.04																											

Prepared by -

Checked by -

Certified by -

Progress up to 2024.05.31

B - Under Construction

R - Retention to be paid

C - Completed

R/P - Retention paid

District	D.S. No	Category 01	Category 02	Project Duration Year	Client Name	Project Name	AG Division	Contracting authority	Funding Source	Contractor Details		Start Date	End Date	Construction Programme submitted	Extension of Time		Reasons for EOT	Total Cost of Estimate (Rs)	VAT	Contract Offer (Rs.)	Payment Details			Financial progress %	Physical progress %	Remarks
										Name	Address				Grading	From					To	Bill No	Date			
Hambantota	I	Education	New	2024	Department of Education, Southern Province	Boundary wall repair work at Teacher's Training Center, Tangalle	Tangalle	Department of Education, Southern Province		Name Santhush Construction	No 17/1/A, Medagedara Watta, Ambalantota	2024.02.08	2024.03.09		EOT I - From To			293,133.35		229,600.00	1	2024.05.27	213,358.06	92%	100%	R
														EOT II - From To						2						
														EOT III - From To						3						
																				4						
																				5						

Prepared by -

Checked by -

Certified by - 

Progress up to 2024.05.31

B - Under Construction

R - Retention to be paid

C - Completed

R/P - Retention paid

District	D.S. No	Category 01	Category 02	Project Duration Year	Client Name	Project Name	AG Division	Contracting authority	Funding Source	Contractor Details		Start Date	End Date	Construction Programme submitted	Extension of Time		Reasons for EOT	Total Cost of Estimate (Rs)	VAT	Contract Offer (Rs.)	Payment Details			Financial progress	Physical progress	Remarks		
										Name	Address				Grading	From					To	Bill No	Date				Amount	%
Hambantota	I	Education	Continuation	2023	Director, Education Department, Southern Province	Supply Electricity for Ordinary Level Laboratory at H/Walasmulla N.S.	Walasmulla	Director, Education Department, Southern Province	N/D	Name	Chairman	2023.11.27	2023.12.27					136,916.00	N/D	136,916.00	1	2023.12.29	22,088.00	87%	100%	R		
										Address	School Development Society, H/Walasmulla N.S.										EOT I - From	To	2				2024.04.08	119,245.40
										Grading	N/D										EOT II - From	To	3					
																					EOT III - From	To	4					
																							5					
																												119,245.40

Prepared by -

Ckecked by -

Certified by - 