

District	D.S. No	Category 01	Category 02	Project Duration Year	Client Name	Project Name	AG Division	Contracting authority	Funding Source	Contractor Details		Start Date	End Date	Construction Programme submitted	Extension of Time		Reasons for EOT	Total Cost of Estimate (Rs)	VAT	Contract Offer (Rs.)	Payment Details			Financial progress	Physical progress	Remarks				
										Name	Address				Grading	EOT I - From					To	EOT II - From	To				EOT III - From	To	Bill No	Date
Hambantota	7	Education	Continuation	2023	Education Ministry, Southern Province	Construction of 90'x25' two storied building (Balance work) at H/Viharagala P.V.	Sooriyawewa	Education Ministry, Southern Province	GEM	Name Susantha Construction Address No. 329, B1, New Road, Watthegama, Dickwella Grading C 6	2023.09.26	2024.01.24	Not submitted	EOT I - From				9,258,731.61	Yes	5,830,641.92	1	2023.12.18	5,022,550.27	86%	100%	R				
													EOT I - To							2										
														EOT II - From							3									
														EOT II - To							4									
														EOT III - From							5									
														EOT III - To									5,022,550.27							

Prepared by -

Checked by -

Certified by - 

Eng. H.W.I. Prabath
 District Engineer (Building)
 District Engineer (Building) Office
 Hambantota.

Progress up to 2024.06.30

B - Under Construction

R - Retention to be paid

C - Completed

R/P - Retention paid

District	D.S. No	Category 01	Category 02	Project Duration Year	Client Name	Project Name	AG Division	Contracting authority	Funding Source	Contractor Details		Start Date	End Date	Construction Programme submitted	Extension of Time		Reasons for EOT	Total Cost of Estimate (Rs)	VAT	Contract Offer (Rs.)	Payment Details			Financial progress %	Physical progress %	Remarks		
										Name	Address				Grading	From					To	Bill No	Date				Amount	
Hambantota	1	Education	New	2024	Secretary, Ministry of Education	Remaing works of 90 x 25 Building at H/Gemunupura K.V.	Tissamaharama	Secretary, Ministry of Education, Southern Province	GEMP	Name	K.C.N. Engineering & Construction	2024	2024					7,357,312.88		4,434,009.50	1			40%	B			
										Address	Medagedara Watta, Beligalagoda Roa, Thavaluwila, Ambalantota										EOT I - From					2		
										Grading											To					3		
																					EOT II - From					4		
																					To					5		
Hambantota	2	Education	New	2024	Secretary, Ministry of Education	Repair the Roof of 110 x 25 Building (stage I) at H/Moraketiara K.V.	Tangalle	Secretary, Ministry of Education, Southern Province	GEMP	Name	Sisira Builders	2024	2024					9,675,693.28		5,880,667.59	1			8%	B			
										Address	No.13, Weralugaha Waththa, Karathota, Hakmana										EOT I - From					2		
										Grading											To					3		
																					EOT II - From					4		
																					To					5		
Hambantota	3	Education	New	2024	Secretary, Ministry of Education	Repair 80 x 30 Building at H/Kahawaththa K.V, (1st Stage)	Beliatta	Secretary, Ministry of Education, Southern Province	GEMP	Name	Widanaarachchi Construction	2024	2024					5,161,088.49		3,211,332.00	6			30%	B			
										Address	Madushan, Kudaheella, Beliatta										EOT I - From					7		
										Grading											To					8		
																					EOT II - From					9		
																					To					10		
Hambantota	4	Education	New	2024	Secretary, Ministry of Education	Repair the Roof of Olcott Hall at H/Pallaththara M.V. (1st Stage)	Beliatta	Secretary, Ministry of Education, Southern Province	GEMP	Name	Thisara Construction	2024	2024					7,648,190.80		4,691,774.10	1			8%	B			
										Address	Wasana, Wadumaiththreegama, Angunukolapelessa										EOT I - From					2		
										Grading											To					3		
																					EOT II - From					4		
																					To					5		

Prepared by -

Checked by -

Certified by - 

Eng. H.W.I. Prabath
 District Engineer (Building)
 District Engineer (Building) Office
 Hambantota.

B - Under Construction

R - Retention to be paid

C - Completed

R/P - Retention paid

District	D.S. No	Category 01	Category 02	Project Duration Year	Client Name	Project Name	AG Division	Contracting authority	Funding Source	Contractor Details		Start Date	End Date	Construction Programme submitted	Extension of Time		Reasons for EOT	Total Cost of Estimate (Rs)	VAT	Contract Offer (Rs.)	Payment Details			Financial progress %	Physical progress %	Remarks	
										Name	Address				Grading	From					To	Bill No	Date				Amount
Hambantota	1	Education	New	2024	Department of Education, Southern Province	Renovation of Essential Structural Repairs of 90 x 25 Three storied Building at H/Tangalle Balika Vidyalaya	Tangalle	Department of Education, Southern Province		Name	Santhush Construction	2024.02.08	2024.04.23						1,367,583.87		1,052,910.96	1			100%	C	
																						2					
																						3					
																						4					
Hambantota	2	Education	Continuation	2023	Department of Education, Southern Province	Buildings Repairs at H/Weeraketiya Rajapaksha M.V.	Weeraketiya	Department of Education, Southern Province		Name	Krisha Construction	2023.12.27	2024.03.11						5,445,882.89		4,256,060.00	1	2024.05.27	2,644,763.28	62%	100%	C
																						2					
																						3					
																						4					

Prepared by -

Checked by -

Certified by - 

Eng. H.W.I. Prabath
 District Engineer (Building)
 District Engineer (Building) Office
 Hambantota.

Progress up to 2024.06.30

B - Under Construction

R - Retention to be paid

C - Completed

R/P - Retention paid

District	D.S. No	Category 01	Category 02	Project Duration Year	Client Name	Project Name	AG Division	Contracting authority	Funding Source	Contractor Details		Start Date	End Date	Construction Programme submitted	Extension of Time		Reasons for EOT	Total Cost of Estimate (Rs)	VAT	Contract Offer (Rs.)	Payment Details			Financial progress %	Physical progress %	Remarks						
										Name	Address				Grading	From					To	Bill No	Date				Amount					
Hambantota	I	Education	Continuation	2021/2022	Department of Education, Southern Province	Construction of three storied Technological Faculty at H/Mahanaga National School	Angunukolapelessa	Department of Education, Southern Province	TEDP	Name D & C Construction		2021.08.02	2022.08.02	Submitted	EOT I - From		46,778,018.65	N/D	39,020,167.59	1	2021.11.08	2,999,213.65	65%	66%	R							
									Address No 61, Hedaketiya, Angunukolapelessa				EOT II - From									2				2021.12.14	16,364,610.81					
														EOT II - To												3	2022.03.08	22,385,107.13				
														EOT III - From													4	2022.05.26	23,629,814.18			
														EOT III - To													5	2022.10.03	26,281,421.50			
																											6	2024.06.05	25,340,987.80			

Prepared by -

Checked by -

Certified by - 

Eng. H.W.I. Prabath
 District Engineer (Building)
 District Engineer (Building) Office
 Hambantota.

B - Under Construction

R - Retention to be paid

C - Completed

R/P - Retention paid

District	D.S. No	Category 01	Category 02	Project Duration Year	Client Name	Project Name	AG Division	Contracting authority	Funding Source	Contractor Details		Start Date	End Date	Construction Programme submitted	Extension of Time		Reasons for EOT	Total Cost of Estimate (Rs)	VAT	Contract Offer (Rs.)	Payment Details			Financial progress %	Physical progress %	Remarks
										Name	Address				Grading	EOT I - From					To	Bill No	Date			
Hambantota	1	Education	Continuation	2019	Education Ministry, Southern Province	Construction of 90' x 25' three storied building at H/Magama M.V. - (Stage 11 & 111)	Tissamaharamaya	Education Ministry, Southern Province	NSBS	Name	K.S.P. Building Material Suppliers & Contractors	2019.08.06	2019.12.04		EOT I - From	2019.12.05	26,778,000.00	17,596,423.45	1	2019.12.30	998,388.00	55%	65%	R/P		
															To	2020.02.28			2	2020.02.17	3,112,664.58					
															Address	K.S.P. Building Material Suppliers & Contractors			EOT II - From	2020.02.28	3				2020.10.19	6,513,307.46
																			To	2020.03.31	4				2021.10.22	8,093,899.77
															Grading	K.S.P. Building Material Suppliers & Contractors			EOT III - From	2020.04.01	5				2022.12.30	9,715,969.51
																			To	2020.07.09					9,715,969.51	
															EOT IV - From	2020.07.30										
															To	2020.09.27										
															EOT V - From	2020.09.28										
															To	2020.11.26										
															EOT VI - From	2020.11.27										
															To	2020.12.15										
EOT VII - From	2020.12.16																									
To	2021.06.30																									
EOT VIII - From	2021.07.01																									
To	2021.08.30																									
EOT IX - From	2021.08.30																									
To	2021.11.15																									
Hambantota	2	Education	Continuation	2019	Education Ministry, Southern Province	Construction of 90' x 25' three storied building at H/Meegahajandura M.V. - (Stage 11 & 111)	Sooriyawewa	Education Ministry, Southern Province	NSBS	Name	K.S.P. Building Material Suppliers & Contractors	2019.08.06	2019.12.04		EOT I - From	2019.12.04	21,379,000.00	13,920,000.00	1	2020.01.09	877,641.50	59%	77%	R		
															To	2020.02.28			2	2020.02.24	3,027,628.48					
															Address	K.S.P. Building Material Suppliers & Contractors			EOT II - From	2020.02.28	3				2021.02.23	6,350,686.14
																			To	2020.03.31	4				2022.12.30	8,242,836.04
															Grading	K.S.P. Building Material Suppliers & Contractors			EOT III - From	2020.03.31	5					
																			To	2020.09.27					8,242,836.04	
															EOT IV - From	2020.09.27										
															To	2020.11.26										
															EOT V - From	2020.11.26										
															To	2020.12.15										
															EOT VI - From	2020.12.15										
															To	2021.02.15										
EOT VII - From	2021.02.15																									
To	2021.04.01																									
EOT VIII - From	2021.04.01																									
To	2021.04.13																									
EOT XI - From	2021.04.13																									
To	2021.05.13																									
EOT X - From	2021.05.13																									
To	2021.06.30																									
EOT XI - From	2021.06.30																									
To	2021.08.04																									
EOT XII - From	2021.08.05																									
To	2021.11.15																									

Prepared by -

Checked by -

Eng. H.W.I. Prabath
 District Engineer (Building)
 District Engineer (Building) Office
 Hambantota.

Certified by - 

B - Under Construction

R - Retention to be paid

C - Completed

R/P - Retention paid

District	D.S. No	Category 01	Category 02	Project Duration Year	Client Name	Project Name	AG Division	Contracting authority	Funding Source	Contractor Details		Start Date	End Date	Construction Programme submitted	Extension of Time		Reasons for EOT	Total Cost of Estimate (Rs)	VAT	Contract Offer (Rs.)	Payment Details			Financial progress	Physical progress	Remarks
										Name	Address				Grading	From					To	Bill No	Date			
Hambantota	I	Education	Continuation	2021	Education Ministry, Southern Province	Repair of Tangalle Education office	Tangalle	Education Ministry, Southern Province	World Bank	Empal Construction	No. 212, Ulahitiyawa, Middeniya	2021.10.28	2022.01.26		EOT I - From 2022.01.26 To 2022.02.27			4,847,205.14		4,107,800.97	1	2021.12.30	97,193.79	86%	90%	R
														EOT II - From 2022.02.27 To 2022.03.27						2	2022.07.31	827,842.11				
																					3	2022.11.21	1,571,179.72			
																					4	2023.03.07	3,531,985.32			
																					5		3,531,985.32			

Prepared by -

Checked by -

Certified by - 

Eng. H.W.I. Prabath
 District Engineer (Building)
 District Engineer (Building) Office
 Hambantota.

Progress up to 2024.06.30

B - Under Construction

R - Retention to be paid

C - Completed

R/P - Retention paid

District	D.S. No	Category 01	Category 02	Project Duration Year	Client Name	Project Name	AG Division	Contracting authority	Funding Source	Contractor Details		Start Date	End Date	Construction Programme submitted	Extension of Time		Reasons for EOT	Total Cost of Estimate (Rs)	VAT	Contract Offer (Rs.)	Payment Details			Financial progress %	Physical progress %	Remarks
										Name	Address				Grading	From					To	Bill No	Date			
Hambantota	1	Education	New	2024	Department of Education, Southern Province	Boundary wall repair work at Teacher's Training Center, Tangalle	Tangalle	Department of Education, Southern Province		Name Santhush Construction		2024.02.08	2024.03.09		EOT I - From To			293,133.35		229,600.00	1	2024.05.27	213,358.06	92%	100%	R/P
									Address No 17/1/A, Medagedara Watta, Ambalantota					EOT II - From To							2					
									Grading					EOT III - From To							3					
																					4					
																					5					

Prepared by -

Checked by -

Certified by - 

Eng. H.W.I. Prabath
 District Engineer (Building)
 District Engineer (Building) Office
 Hambantota.

