



Progress up to 2024.07.31

B - Under Construction

R - Retention to be paid


C - Completed

R/P - Retention paid

District	D.S. No	Category 01	Category 02	Project Duration Year	Client Name	Project Name	AG Division	Contracting authority	Funding Source	Contractor Details		Start Date	End Date	Construction Programe submitted	Extension of Time		Reasons for EOT	Total Cost of Estimate (Rs)	VAT	Contract Offer (Rs.)	Payment Details			Financial progress %	Physical progress %	Remarks			
										Name	Address				Grading	EOT I - From					To	EOT II - From	To				EOT III - From	To	Bill No
Hambantota	1	Education	New	2024	Secretary, Ministry of Education	Remaing works of 90 x 25 Building at H/Gemunupura K.V.	Tissamaharama	Secretary, Ministry of Education, Southern Province	GEMP	Name	K.C.N. Engineering & Construction	2024.05.28	2024.09.25					7,357,312.88		4,434,009.50	1			60%	B				
										Address	Medagedara Watta, Beligalagoda Roa, Thavaluwila, Ambalantota										EOT II - From					2			
										Grading											To					3			
																										4			
																										5			
Hambantota	2	Education	New	2024	Secretary, Ministry of Education	Repair the Roof of 110 x 25 Building (stage I) at H/Moraketiar K.V.	Tangalle	Secretary, Ministry of Education, Southern Province	GEMP	Name	Sisira Builders	2024.05.28	2024.09.25					9,675,693.28		5,880,667.59	1			70%	B				
										Address	No.13, Weralugaha Waththa, Karathota, Hakmana										EOT II - From					2			
										Grading											To					3			
																										4			
																										5			
Hambantota	3	Education	New	2024	Secretary, Ministry of Education	Repair 80 x 30 Building at H/Kahawaththa K.V. (1st Stage)	Beliatta	Secretary, Ministry of Education, Southern Province	GEMP	Name	Widanaarachchi Construction	2024.05.21	2024.09.03					5,161,088.49		3,211,332.00	6	2024.07.22	3,109,151.42	97%	80%	B			
										Address	Madushan, Kudaheella, Beliatta										EOT II - From						7		
										Grading											To						8		
																											9		
																											10		
Hambantota	4	Education	New	2024	Secretary, Ministry of Education	Repair the Roof of Olcott Hall at H/Pallaththara M.V. (1st Stage)	Beliatta	Secretary, Ministry of Education, Southern Province	GEMP	Name	Thisara Construction	2024.05.22	2024.09.19					7,648,190.80		4,691,774.10	1			20%	B				
										Address	Wasana, Wadumaiththreegama, Angunukolapelessa										EOT II - From					2			
										Grading											To					3			
																										4			
																										5			

Prepared by - .....

Checked by - .....

Certified by -  .....

Eng. H.W.I. Prabath  
 District Engineer (Building)  
 District Engineer (Building) Office  
 Hambantota.

District	D.S. No	Category 01	Category 02	Project Duration Year	Client Name	Project Name	AG Division	Contracting authority	Funding Source	Contractor Details		Start Date	End Date	Construction Programme submitted	Extension of Time		Reasons for EOT	Total Cost of Estimate (Rs)	VAT	Contract Offer (Rs.)	Payment Details			Financial progress	Physical progress	Remarks			
										Name	Address				Grading	EOT I - From					To	EOT II - From	To				EOT III - From	To	Bill No
Hambantota	7	Education	Continuation	2023	Education Ministry, Southern Province	Construction of 90'x25' two storied building (Balance work) at H/Viharagala P.V.	Sooriyawewa	Education Ministry, Southern Province	GEM	Susantha Construction	No. 329, B1, New Road, Wattegama, Dickwella	2023.09.26	2024.01.24	Not submitted	EOT I - From			9,258,731.61	Yes	5,830,641.92	1	2023.12.18	5,022,550.27	86%	100%	R			
														EOT II - From						2									
														EOT III - From							3								
																					4								
																					5								
																							5,022,550.27						

Prepared by - .....

Checked by - .....

Certified by -  .....

**Eng. H.W.I. Prabath**  
 District Engineer (Building)  
 District Engineer (Building) Office  
 Hambantota.

Progress up to 2024.07.31.

E - Under Construction

R - Retention to be paid

C - Completed


R/P - Retention paid

District	D.S. No	Category 01	Category 02	Project Duration Year	Client Name	Project Name	AG Division	Contracting authority	Funding Source	Contractor Details		Start Date	End Date	Construction Programme submitted	Extension of Time		Reasons for EOT	Total Cost of Estimate (Rs)	VAT	Contract Offer (Rs.)	Payment Details			Financial progress %	Physical progress %	Remarks
										Name	Address				Grading	From					To	Bill No	Date			
Hambantota	1	Education	New	2024	Department of Education, Southern Province	Renovation of Essential Structural Repairs of 90 x 25 Three storied Building at H/Tangalle Balika Vidyalaya	Tangalle	Department of Education, Southern Province		Name	Santhush Construction	2024.02.08	2024.04.23		EOT I - From		1,367,583.87		1,052,910.96	1	2024.07.03	877,730.25	83%	100%	R	
										To					2											
										EOT II - From					3											
										To					4											
										EOT III - From					5											
To				877,730.25																						
Hambantota	2	Education	Continuation	2023	Department of Education, Southern Province	Buildings Repairs at H/Weeraketiya Rajapaksha M.V.	Weeraketiya	Department of Education, Southern Province		Name	Krishna Construction	2023.12.27	2024.03.11		EOT I - From	2024.04.10	5,445,882.89		4,256,060.00	1	2024.05.27	2,644,763.28	62%	100%	C	
										To					2											
										EOT II - From					3											
										To					4											
										EOT III - From					5											
To				2,644,763.28																						

Prepared by - .....

Checked by - .....

Certified by - .....

  
**Eng. H.W.I. Prabath**  
 District Engineer (Building)  
 District Engineer (Building) Office  
 Hambantota.

Progress up to 2024.07.31

B - Under Construction

R - Retention to be paid

C - Completed


R/P - Retention paid

District	D.S. No	Category 01	Category 02	Project Duration Year	Client Name	Project Name	AG Division	Contracting authority	Funding Source	Contractor Details		Start Date	End Date	Construction Programs submitted	Extension of Time		Reasons for EOT	Total Cost of Estimate (Rs)	VAT	Contract Offer (Rs.)	Payment Details			Financial progress %	Physical progress %	Remarks		
										Name	Address				Grading	EOT I - From					To	EOT II - From	To				EOT III - From	To
Hambantota	1	Education	Continuation	2023	Education Ministry, Southern Province	Essential Repairs of 90 x 25 Three Story building (Grade 6 & 7 class room) at H/Debarawewa N.S. (Stage 1)	Thissamaharamaya	Education Ministry, Southern Province	N/D	Name	J.K. Construction	2023.12.27	2024.02.10	Not submitted	EOT I - From	2024.03.26		1,632,502.31	N/D	1,280,393.97	1	2024.04.09	1,343,729.74	104%	100%	R		
										Address	No 162, Maragahawatta, Pallekanda, Walasmulla				To						2							
										Grading	C 7				EOT II - From						To		3					
															EOT III - From						To		4					
																							5					
																												1,343,729.74

Prepared by - .....

Checked by - .....

Certified by - .....

  
**Eng. H.W.I. Prabath**  
 District Engineer (Building)  
 District Engineer (Building) Office  
 Hambantota.

Progress up to 2024.07.31

B - Under Construction

R - Retention to be paid

C - Completed

R/P - Retention paid

District	D.S. No	Category 01	Category 02	Project Duration Year	Client Name	Project Name	AG Division	Contracting authority	Funding Source	Contractor Details		Start Date	End Date	Construction Programme submitted	Extension of Time		Reasons for EOT	Total Cost of Estimate (Rs)	VAT	Contract Offer (Rs.)	Payment Details			Financial progress	Physical progress	Remarks		
										Name	Address				Grading	From					To	Bill No	Date				Amount	%
Hambantota	I	Education	Continuation	2021/2022	Department of Education, Southern Province	Construction of three storied Technological Faculty at H/Mahanaga National School	Angunukolapelessa	Department of Education, Southern Province	TEDP	Name	D & C Construction	2021.08.02	2022.08.02	Submitted	EOT I - From			46,778,018.65	N/D	39,020,167.59	1	2021.11.08	2,999,213.65	65%	66%	R		
									Address	No 61, Hedaketiya, Angunukolapelessa				EOT I - To						2	2021.12.14	16,364,610.81						
														EOT II - From						3	2022.03.08	22,385,107.13						
														EOT II - To						4	2022.05.26	23,629,814.18						
									Grading	N/D				EOT III - From						5	2022.10.03	26,281,421.50						
														EOT III - To						6	2024.06.05	25,340,987.80						
																						25,340,987.80						

Prepared by - .....

Checked by - .....

Certified by - .....



**Eng. H.W.I. Prabath**  
 District Engineer (Building)  
 District Engineer (Building) Office  
 Hambantota.

Progress up to 2024.07.31

B - Under Construction

R - Retention to be paid

C - Completed

R/P - Retention paid

District	D.S. No	Category 01	Category 02	Project Duration Year	Client Name	Project Name	AG Division	Contracting authority	Funding Source	Contractor Details	Start Date	End Date	Construction Programme submitted	Extension of Time	Reasons for EOT	Total Cost of Estimate (Rs)	VAT	Contract Offer (Rs.)	Payment Details			Financial progress %	Physical progress %	Remarks																						
																			Bill No	Date	Amount																									
Hambantota	1	Education	Continuation	2019	Education Ministry, Southern Province	Construction of 90' x 25' three storied building at H/Magama M.V. - (Stage 11 & 111)	Tissamaharamaya	Education Ministry, Southern Province	NSBS	Name K.S.P. Building Material Suppliers & Contractors	2019.08.06	2019.12.04		EOT I - From	2019.12.05		26,778,000.00		17,596,423.45	1	2019.12.30	998,388.00	55%	65%	R/P																					
														To	2020.02.28					2	2020.02.17	3,112,664.58																								
														Address	EOT II - From					2020.02.28																										
															To					2020.03.31																							3	2020.10.19	6,513,307.46	
														Grading	EOT III - From					2020.04.01																										
															To					2020.07.09																								4	2021.10.22	8,093,899.77
Hambantota	2	Education	Continuation	2019	Education Ministry, Southern Province	Construction of 90' x 25' three storied building at H/Mecgahajandura M.V. - (Stage 11 & 111)	Sooriyawewa	Education Ministry, Southern Province	NSBS	Name K.S.P. Building Material Suppliers & Contractors	2019.08.06	2019.12.04		EOT I - From	2019.12.04		21,379,000.00		13,920,000.00	1	2020.01.09	877,641.50	59%	77%	R																					
														To	2020.02.28					2	2020.02.24	3,027,628.48																								
														Address	EOT II - From					2020.02.28																										
															To					2020.03.31																									3	2021.02.23
														Grading	EOT III - From					2020.03.31																										
															To					2020.09.27																										4

Prepared by - .....

Checked by - .....

Certified by - .....

B - Under Construction

R - Retention to be paid


C - Completed

R/P - Retention paid

District	D.S.No	Category 01	Category 02	Project Duration Year	Client Name	Project Name	AG Division	Contracting authority	Funding Source	Contractor Details		Start Date	End Date	Construction Programme submitted	Extension of Time		Reasons for EOT	Total Cost of Estimate (Rs)	VAT	Contract Offer (Rs.)	Payment Details			Financial progress	Physical progress	Remarks
										Name	Address				Grading	From					To	Bill No	Date			
Hambantota	I	Education	Continuation	2021	Education Ministry, Southern Province	Repair of Tangalle Education office	Tangalle	Education Ministry, Southern Province	World Bank	Name	Empal Construction	2021.10.28	2022.01.26		EOT I - From	2022.01.26		4,847,205.14		4,107,800.97	1	2021.12.30	97,193.79	86%	90%	R
										To	2022.02.27				2	2022.07.31					827,842.11					
										EOT II - From	2022.02.27				3	2022.11.21					1,571,179.72					
										To	2022.03.27				4	2023.03.07					3,531,985.32					
										EOT III - From					5											

Prepared by - .....

Checked by - .....

Certified by -  .....

**Eng. H.W.I. Prabath**  
 District Engineer (Building)  
 District Engineer (Building) Office  
 Hambantota.





Progress up to 2024.07.31

B - Under Construction

R - Retention to be paid

C - Completed


R/P - Retention paid

District	D.S. No	Category 01	Category 02	Project Duration Year	Client Name	Project Name	AG Division	Contracting authority	Funding Source	Contractor Details		Start Date	End Date	Construction Programme submitted	Extension of Time		Reasons for EOT	Total Cost of Estimate (Rs)	VAT	Contract Offer (Rs.)	Payment Details			Financial progress %	Physical progress %	Remarks
										Name	Address				Grading	EOT I - From					To	EOT II - From	To			
Hambantota	I	Education	Continuation	2023	Director, Education Department, Southern Province	Supply Electricity for Ordinary Level Laboratory at H/Walasmulla N.S.	Walasmulla	Director, Education Department, Southern Province	N/D	Name	Chairman	2023.11.27	2023.12.27			EOT I - From		136,916.00	N/D	136,916.00	1	2023.12.29	22,088.00	87%	100%	R/P
										To						2	2024.04.08				119,245.40					
										EOT II - From						3										
										To						4										
										EOT III - From						5										
										To											119,245.40					

Prepared by - .....

Checked by - .....

Certified by - .....



**Eng. H.W.I. Prabath**  
 District Engineer (Building)  
 District Engineer (Building) Office  
 Hambantota.