

B - Under Construction

R - Retention to be paid

C - Completed

R/P - Retention paid

District	D.S. No	Category 01	Category 02	Project Duration Year	Client Name	Project Name	AG Division	Contracting authority	Funding Source	Contractor Details		Start Date	End Date	Construction Programme submitted	Extension of Time		Reasons for EOT	Total Cost of Estimate (Rs)	VAT	Contract Offer (Rs.)	Payment Details			Financial progress %	Physical progress %	Remarks
										Name	Address				Grading	EOT I - From					To	Bill No	Date			
Hambantota	1	other	Continuation	2022	District Secretariat Hambantota	Construction of four story Agunukolapalassa AGA office Building (Stage II)	Agunukolapalassa	District Secretariat Hambantota	DS	Name	Central Engineering Services (Pvt) Ltd	2022.03.23	2022.12.31	submitted	EOT I - From	2023.01.01	Material Shortage, Rain, Scope Changes	N/D	Yes	76,604,246.50	1	2022.06.30	4,725,798.57	90%	100%	C
															To	2023.08.31					2	2022.08.16	7,768,415.59			
															EOT II - From						3	2022.09.12	14,094,912.43			
															To						4	2022.10.14	20,870,637.61			
															EOT III - From						5	2022.11.18	24,884,693.93			
															To						6	2022.12.05	33,508,737.89			
															EOT IV - From						7	2022.12.28	44,439,666.49			
															To						8	2023.06.15	55,088,442.38			
															EOT V - From						9	2023.10.04	62,690,484.00			
															To						10	2023.12.13	68,646,596.34			
															EOT VI - From						11					
To				68,646,596.34																						
Hambantota	2	other	Continuation	2021/2022	District Secretariat Hambantota	Construction of three story Lunugamwehera AGA office Building (Stage II)	Lunugamwehera	District Secretariat Hambantota	DS	Name	Central Engineering Services (Pvt) Ltd	2021.11.08	2022.07.27	submitted	EOT I - From	2022.07.28	Scope Changes, Material Shortage, Covid 19 effect	143,987,500.00	Yes	127,587,894.65	1	2021.12.30	5,354,084.99	96%	100%	R
															To	2022.11.30					2	2022.03.25	11,508,598.31			
															EOT II - From	2022.12.01	Material Shortage				3	2022.05.31	16,745,030.63			
															To	2022.12.31					4	2022.06.30	18,198,550.66			
															EOT III - From	2023.01.01	Material Shortage, Rain, Scope Changes				5	2022.08.16	22,688,754.75			
															To	2023.07.30					6	2022.09.12	28,278,204.34			
															EOT IV - From		7				2022.09.20	32,186,844.53				
															To		8				2022.11.22	36,028,803.46				
															EOT V - From		9				2022.12.21	46,796,354.75				
															To		10				2022.12.30	53,182,959.24				
															EOT VI - From		11				2023.03.07	58,347,851.55				
															To		12				2023.06.15	76,379,229.84				
															EOT VII - From		13				2023.09.04	85,083,081.33				
															To		14				2023.11.29	117,302,324.96				
															EOT VIII - From		15				2024.03.19	123,092,718.03				
To				123,092,718.03																						

Prepared by -

Checked by -

Certified by - 

Eng. H.W.I. Prabath
 District Engineer (Building)
 District Engineer (Building) Office
 Hambantota.

Progress up to 2024.06.30

B - Under Construction

R - Retention to be paid

C - Completed

R/P - Retention paid

District	D.S. No	Category 01	Category 02	Project Duration Year	Client Name	Project Name	AG Division	Contracting authority	Funding Source	Contractor Details		Start Date	End Date	Construction Programme submitted	Extension of Time		Reasons for EOT	Total Cost of Estimate (Rs)	VAT	Contract Offer (Rs.)	Payment Details			Financial progress	Physical progress	Remarks
										Name	Address				Grading	From					To	Bill No	Date			
Hambantota	I	Other	New	2024	Project Director, Health System Enhancement Project	Construction of Suwaseriya Paramedical Staff Base & Ambulance Stations at Ambalantota Police Station	Ambalantota	Project Director, Health System Enhancement Project - Additional Financing		Name	M/s Sihila Construction	2024.04.25	2024.10.22					11,505,000.00		9,750,000.00	1					
																					2					
																					3					
																					4					
5																										

Prepared by -

Checked by -

Certified by - 

Eng. H.W.I. Prabath
 District Engineer (Building)
 District Engineer (Building) Office
 Hambantota.

B - Under Construction

R - Retention to be paid

C - Completed

R/P - Retention paid

District	D.S. No	Category 01	Category 02	Project Duration Year	Client Name	Project Name	AG Division	Contracting authority	Funding Source	Contractor Details		Start Date	End Date	Construction Programme submitted	Extension of Time		Reasons for EOT	Total Cost of Estimate (Rs)	VAT	Contract Offer (Rs.)	Payment Details			Financial progress %	Physical progress %	Remarks
										Name	Address				Grading	From					To	Bill No	Date			
Hambantota	I	Other	Continuation	2023	District Engineer's (Buildings) Office, Hambantota	Renovation of Quarters No 01 at District Engineer (Buildings) Office, Hambantota	Hambantota	District Engineer's (Buildings) Office, Hambantota	PSDG	Name Santhush Construction	No 17/1/A, Medagedarawatta, Beligalagoda Road, Thavaluvila, Ambalantota	2023.11.14	2023.12.14	Not submitted	EOT I - From			190,546.25		152,437.00	1	2023.12.28	182,804.08	120%	100%	R
															EOT II - From						2					
															EOT II - To						3					
															EOT III - From						4					
															EOT III - To						5					
																							182,804.08			

Prepared by -

Checked by -

Certified by - 

Eng. H.W.I. Prabath
 District Engineer (Building)
 District Engineer (Building) Office
 Hambantota.

Progress up to 2024.06.30

B - Under Construction

R - Retention to be paid

C - Completed

R/P - Retention paid

District	D.S. No	Category 01	Category 02	Project Duration Year	Client Name	Project Name	AG Division	Contracting authority	Funding Source	Contractor Details		Start Date	End Date	Construction Programme submitted	Extension of Time		Reasons for EOT	Total Cost of Estimate (Rs)	VAT	Contract Offer (Rs.)	Payment Details			Financial progress %	Physical progress %	Remarks
										Name	Address				Grading	From					To	Bill No	Date			
Hambantota	1	Other	Continuation	2023	District Survey Superintendent Office	Roof repair of Quarters at Hambantota Superintended survey Office	Hambantota	Superintendent of Survey	N/D	Name H.J.R. Construction		2023.09.25	2023.10.25	Not submitted	EOT I - From To			749,690.70	ND	564,000.00	1	2023.11.27	430,726.24	76%	100%	R
															EOT II - From To						2					
															EOT III - From To						3					
																					4					
																					5					
																							430,726.24			

Prepared by -

Checked by -

Certified by - 

Eng. H.W.I. Prabath
 District Engineer (Building)
 District Engineer (Building) Office
 Hambantota.

Progress up to 2024.06.30

B - Under Construction

R - Retention to be paid

C - Completed

R/P - Retention paid

District	D.S. No	Category 01	Category 02	Project Duration Year	Client Name	Project Name	AG Division	Contracting authority	Funding Source	Contractor Details		Start Date	End Date	Construction Programme submitted	Extension of Time		Reasons for EOT	Total Cost of Estimate (Rs)	VAT	Contract Offer (Rs.)	Payment Details			Financial progress %	Physical progress %	Remarks		
										Name	Address				Grading	EOT I - From					To	EOT II - From	To				EOT III - From	To
Hambantota	1	Other	New	2024	Department of Social Welfare, Probation & Child care services.....	Construction of Drain for Rainwater for Kanchadewa Child Center	Hambantota	Department of Social Welfare, Probation & Child care services.....	N/D	Chairman	Waraya Grameeya Sanwardana Samajaya. Keliyapura, Hambantota	2024.03.27	2024.06.25					2,467,542.47	No	1,862,296.20	1			100%	C			
																					2							
																						3						
																						4						
																						5						

Prepared by -

Checked by -

Certified by - 

Eng. H.W.I. Prabath
 District Engineer (Building)
 District Engineer (Building) Office
 Hambantota.

Progress up to 2024.06.30

B - Under Construction

R - Retention to be paid

C - Completed

R/P - Retention paid

District	D.S.No	Category 01	Category 02	Project Duration Year	Client Name	Project Name	AG Division	Contracting authority	Funding Source	Contractor Details		Start Date	End Date	Construction Programme submitted	Extension of Time		Reasons for EOT	Total Cost of Estimate (Rs)	VAT	Contract Offer (Rs.)	Payment Details			Financial progress %	Physical progress %	Remarks		
										Name	Address				Grading	EOT I - From					To	EOT II - From	To				EOT III - From	To
Hambantota	1	Other	Continuation	2023	Ministry of Agriculture	Renovation of Building for Banana Packing Center at Murawesihena	Angunukolapelessa	Ministry of Agriculture	N/D	Name Liyana Construction	E 3, Binkama. Angunukolapelessa	2023.10.18	2023.12.17	Not submitted	EOT I - From To	2023.12.30		11,807,835.07	N/D	9,542,394.63	1	2023.12.27	10,298,425.20	108%	100%	R		
																					2							
																						3						
																						4						
																						5						
																								10,298,425.20				

Prepared by -

Checked by -

Certified by - 

Eng. H.W.I, Prabath
 District Engineer (Building)
 District Engineer (Building) Office
 Hambantota.

B - Under Construction

R - Retention to be paid

C - Completed

R/P - Retention paid

District	D.S. No	Category 01	Category 02	Project Duration Year	Client Name	Project Name	AG Division	Contracting authority	Funding Source	Contractor Details		Start Date	End Date	Construction Programme submitted	Extension of Time		Reasons for EOT	Total Cost of Estimate (Rs)	VAT	Contract Offer (Rs.)	Payment Details			Financial progress %	Physical progress %	Remarks		
										Name	Address				Grading	From					To	Bill No	Date				Amount	
Hambantota	I	Other	Continuation	2023	Department of Social Welfare, Probation & Child care services.....	Repairs to old Building at Ridiyagama Detention Home	Ambalantota	Department of Social Welfare, Probation & Child care services.....	N/D	Name Lakshitha Builders	No 04, Beragama, Ambalantota	C 7	2023.11.20	2023.12.30	Not submitted	EOT I - From To			8,822,799.81	No	7,765,940.00	1	2023.12.29	7,832,961.06	101%	100%	R	
																EOT II - From To						2						
																EOT III - From To						3						
																						4						
																						5						
					</																							

Progress up to 2024.06.30

B - Under Construction

R - Retention to be paid

C - Completed

R/P - Retention paid

District	D.S. No	Category 01	Category 02	Project Duration Year	Client Name	Project Name	AG Division	Contracting authority	Funding Source	Contractor Details		Start Date	End Date	Construction Programme submitted	Extension of Time		Reasons for EOT	Total Cost of Estimate (Rs)	VAT	Contract Offer (Rs.)	Payment Details			Financial progress %	Physical progress %	Remarks
										Name	Address				Grading	EOT I - From					To	EOT II - From	To			
Hambantota	1	Other	Continuation	2023	Department of Industrial Development, Southern Province	Renovation of sale Centre at Bogahapelessa Ruhunu Ransalu	Thissamaharamaya	Department of Industrial Development, Southern Province	N/D	Name	Chairman	2023.11.03	2023.12.18	Not Submitted	EOT I - From		1,354,375.31	No	1,083,500.25	1	2023.12.28	900,041.36	83%	100%	R	
										Address	Weera parakum Govi Sanvidanaya, Kawantissapura, Tissamaharamaya				EOT II - From					2						
										Grading					To					3						
															EOT III - From					4						
															To					5						
						900,041.36																				
Hambantota	2	Other	Continuation	2023	Department of Industrial Development, Southern Province	Renovation of roof at sale Centre at Athgalmulla Ruhunu Ransalu	Tangalle	Department of Industrial Development, Southern Province	N/D	Name	Chairman	2023.11.03	2023.12.18	Not Submitted	EOT I - From		660,688.25		528,550.60	1	2023.12.18	471,263.30	89%	100%	R	
										Address	Athgalmulla senior Purawesi Sanvidanaya, Walakumbura, Vitharandeniya				EOT II - From					2						
										Grading					To					3						
															EOT III - From					4						
															To					5						
						471,263.30																				
Hambantota	3	Other	Continuation	2023	Department of Industrial Development, Southern Province	Renovation of Damaged Building at Ranna Automatic Color Laboratory (Stage I)	Tangalle	Department of Industrial Development, Southern Province	N/D	Name	Chairman	2023.12.08	2023.12.22		EOT I - From		1,999,166.45		1,817,424.05	1	2023.12.29	1,469,521.30	81%	100%	R	
										Address	Muditha Junior Wedihiti Samithiya, Yaya 20, Ranna East, Ranna				EOT II - From					2						
										Grading					To					3						
															EOT III - From					4						
															To					5						
						1,469,521.30																				
Hambantota	4	Other	New	2024	Department of Industrial Development, Southern Province	Construction of Shelter for the Proposed Bio-Mass Boiler plant at Ranna	Tangalle	Department of Industrial Development, Southern Province		Name	Samarawickrama Construction & Suppliers				EOT I - From		3,787,673.60			1			25%	B		
										Address	Udaha Mahawatta, Keppitiyawa, Weeraketiya				EOT II - From					2						
										Grading					To					3						
															EOT III - From					4						
															To					5						
						-																				

Prepared by -

Checked by -

Certified by - 

Eng. H.W.I. Prabath
 District Engineer (Building)
 District Engineer (Building) Office
 Hambantota.

B - Under Construction

R - Retention to be paid

C - Completed

R/P - Retention paid

District	D.S. No	Category 01	Category 02	Project Duration Year	Client Name	Project Name	AG Division	Contracting authority	Funding Source	Contractor Details		Start Date	End Date	Construction Programme submitted	Extension of Time		Reasons for EOT	Total Cost of Estimate (Rs)	VAT	Contract Offer (Rs.)	Payment Details			Financial progress %	Physical progress %	Remarks
										Name	Address				Grading	EOT I - From					To	EOT II - From	To			
Hambantota	1	Other	Continuation	2023	Department of Social Welfare, Probation & Child care services.....	Ramp construction around the Quarters Building at Kanchadewa Child care center at Hambantota	Hambantota	Department of Social Welfare, Probation & Child care services.....	N/D	Name	Chairman	2023.10.30	2023.12.29	Not Submitted	EOT I - From		427,796.63		342,237.30	1	2023.12.27	263,599.17	77%	100%	R/P	
										To					2											
										Address	Waraya Grameeya Sanwardana Samajaya, Keliyapura, Hambantota				EOT II - From					3						
										To					4											
										Grading					EOT III - From					5						
										To											263,599.17					
Hambantota	2	Other	Continuation	2023	Department of Social Welfare, Probation & Child care services.....	Repairs to old Dispensary Building at Ridiyagama Detention Home	Ambalantota	Department of Social Welfare, Probation & Child care services.....	N/D	Name	Chairman	2023.11.01	2023.12.01	Not Submitted	EOT I - From		4,038,995.75		3,155,465.43	1	2023.12.22	2,908,810.94	92%	100%	R/P	
										To					2											
										Address	Jawaya Miththathwa Padanama, Ruhunu Ridiyagama, Ambalantota				EOT II - From					3						
										To					4											
										Grading					EOT III - From					5						
										To											2,908,810.94					
Hambantota	3	Other	Continuation	2023	Department of Social Welfare, Probation & Child care services.....	Old Kitchen repair at Ridiyagama Detention Home	Ambalantota	Department of Social Welfare, Probation & Child care services.....	N/D	Name	Chairman	2023.11.28	2023.12.27	Not Submitted	EOT I - From		2,376,595.65	No	1,856,715.35	1	2023.12.29	1,793,536.88	97%	100%	R/P	
										To					2											
										Address	Sunaga Grameeya sanwardana Samithiya, Ridiyagama, Ambalantota				EOT II - From					3						
										To					4											
										Grading					EOT III - From					5						
										To											1,793,536.88					
Hambantota	4	Other	Continuation	2023	Department of Social Welfare, Probation & Child care services.....	Construction of Main Gate at Ridiyagama Detention Home	Ambalantota	Department of Social Welfare, Probation & Child care services.....	N/D	Name	Chairman	2023.11.28	2023.12.27	Not Submitted	EOT I - From		1,998,272.36	No	1,598,617.89	1	2023.12.29	1,644,501.83	103%	100%	R/P	
										To					2											
										Address	Jawaya Miththathwa Padanama, Ruhunu Ridiyagama, Ambalantota				EOT II - From					3						
										To					4											
										Grading					EOT III - From					5						
										To											1,644,501.83					

Prepared by -

Checked by -

Certified by - 

Eng. H.W.I. Prabath
 District Engineer (Building)
 District Engineer (Building) Office
 Hambantota.