

B - Under Construction

R - Retention to be paid


C - Completed

R/P - Retention paid

| District | D.S. No | Category 01 | Category 02 | Project Duration Year | Client Name | Project Name | AG Division | Contracting authority | Funding Source | Contractor Details | | Start Date | End Date | Construction Programme submitted | Extension of Time | | Reasons for EOT | Total Cost of Estimate (Rs) | VAT | Contract Offer (Rs.) | Payment Details | | | Financial progress % | Physical progress % | Remarks |
|------------|---------|-------------|--------------|-----------------------|---------------------------------------|--|-------------|---------------------------------------|----------------|--------------------|-------------------------------------|------------|------------|----------------------------------|-------------------|--------------|-----------------|-----------------------------|--------------|----------------------|-----------------|---------------|------|----------------------|---------------------|---------|
| | | | | | | | | | | Name | Address | | | | Grading | EOT I - From | | | | | To | EOT II - From | To | | | |
| Hambantota | 1 | Education | Continuation | 2023 | Education Ministry, Southern Province | H/Ranna Wadiyagoda K.V. - Repairs of 80' x 20' Building | Tangalle | Education Ministry, Southern Province | GEM | Name | Sisira Builders | 2023.08.11 | 2023.10.10 | Not submitted | EOT I - From | | 2,270,419.20 | N/D | 1,454,487.30 | 1 | 2023.10.15 | 1,360,148.17 | 94% | 100% | R | |
| | | | | | | | | | | To | | | | | 2 | | | | | | | | | | | |
| | | | | | | | | | | EOT II - From | | | | | 3 | | | | | | | | | | | |
| | | | | | | | | | | To | | | | | 4 | | | | | | | | | | | |
| | | | | | | | | | | EOT III - From | | | | | 5 | | | | | | | | | | | |
| To | | | | 1,360,148.17 | | | | | | | | | | | | | | | | | | | | | | |
| Hambantota | 2 | Education | Continuation | 2023 | Education Ministry, Southern Province | Repair of 100' X 20' Building at H/Ranmuduwewa K.V. | Sooriyawewa | Education Ministry, Southern Province | GEM | Name | TGC Lanka Construction | 2023.08.03 | 2023.10.17 | Not submitted | EOT I - From | | 3,222,915.78 | N/D | 2,191,077.00 | 1 | 2023.11.20 | 2,222,913.14 | 142% | 100% | R | |
| | | | | | | | | | | To | | | | | 2 | 2023.03.29 | | | | 3,104,567.52 | | | | | | |
| | | | | | | | | | | EOT II - From | | | | | 3 | | | | | | | | | | | |
| | | | | | | | | | | To | | | | | 4 | | | | | | | | | | | |
| | | | | | | | | | | EOT III - From | | | | | 5 | | | | | | | | | | | |
| To | | | | 3,104,567.52 | | | | | | | | | | | | | | | | | | | | | | |
| Hambantota | 3 | Education | Continuation | 2023 | Education Ministry, Southern Province | H/Tangalle Model P.V. - Renovation of two storied buildings | Tangalle | Education Ministry, Southern Province | GEM | Name | K.C.N. Engieering and Constructions | 2023.08.17 | 2024.01.14 | Not submitted | EOT I - From | | 6,651,880.81 | Yes | 4,983,371.66 | 1 | 2023.12.29 | 4,071,132.99 | 98% | 100% | R | |
| | | | | | | | | | | To | | | | | 2 | 2024.02.02 | | | | 4,907,897.91 | | | | | | |
| | | | | | | | | | | EOT II - From | | | | | 3 | | | | | | | | | | | |
| | | | | | | | | | | To | | | | | 4 | | | | | | | | | | | |
| | | | | | | | | | | EOT III - From | | | | | 5 | | | | | | | | | | | |
| To | | | | 4,907,897.91 | | | | | | | | | | | | | | | | | | | | | | |
| Hambantota | 4 | Education | Continuation | 2023 | Education Ministry, Southern Province | Construction of 90'x25' two storied building (Balance work) at H/Viharagala P.V. | Sooriyawewa | Education Ministry, Southern Province | GEM | Name | Susantha Construction | 2023.09.26 | 2024.01.24 | Not submitted | EOT I - From | | 9,258,731.61 | Yes | 5,830,641.92 | 1 | 2023.12.18 | 5,022,550.27 | 86% | 100% | R | |
| | | | | | | | | | | To | | | | | 2 | | | | | | | | | | | |
| | | | | | | | | | | EOT II - From | | | | | 3 | | | | | | | | | | | |
| | | | | | | | | | | To | | | | | 4 | | | | | | | | | | | |
| | | | | | | | | | | EOT III - From | | | | | 5 | | | | | | | | | | | |
| To | | | | 5,022,550.27 | | | | | | | | | | | | | | | | | | | | | | |

Prepared by -

Checked by -


Certified by - 

Eng. H.W.I. Prabath
 District Engineer (Building)
 District Engineer (Building) Office
 Hambantota.

| | | | | | | | | | | | | | | | | | | | | | | |
|------------|----|-----------|-----|------|----------------------------------|---|-------------------|---|------|---|------------|------------|---|--|--|--------------|--------------|-----------------------|--|--|--|--|
| Hambantota | 7 | Education | New | 2024 | Secretary, Ministry of Education | Modernization of Special Education Unit at H/Medamulana P.V. | Weeraketiya | Secretary, Ministry of Education, Southern Province | GEMP | Name Rajitha Builders Address "Rangi Niwasa", Thalahagamwaduwa, Walasmulla Grading | 2024.07.27 | 2024.11.06 | EOT I - From To EOT II - From To EOT III - From To | | | 4,138,802.91 | 2,693,584.07 | 1 2 3 4 5 | | | | |
| Hambantota | 8 | Education | New | 2024 | Secretary, Ministry of Education | Construction of 60 x 20 Building at H/Okandayaya M.V. (Stage I) | Weeraketiya | Secretary, Ministry of Education, Southern Province | GEMP | Name Thisara Construction Address Wasana, Wadumaitthreegama, Angunukolapelessa Grading | 2024.07.24 | 2024.10.09 | EOT I - From To EOT II - From To EOT III - From To | | | 6,234,028.20 | 4,824,000.20 | 1 2 3 4 5 | | | | |
| Hambantota | 9 | Education | New | 2024 | Secretary, Ministry of Education | Renovation of 60 x 20 Building at H/Pattiyawela P.V. | Beliatta | Secretary, Ministry of Education, Southern Province | GEMP | Name Widana Arachchi Construction Address "Madushan", Kudaheella, Beliatta Grading | 2024.07.24 | 2024.11.06 | EOT I - From To EOT II - From To EOT III - From To | | | 5,014,714.19 | 3,210,794.00 | 1 2 3 4 5 | | | | |
| Hambantota | 10 | Education | New | 2024 | Secretary, Ministry of Education | Repair of the 60' x 20' Building at H/Dabarella M.V. - Stage I | Angunakolapelessa | Secretary, Ministry of Education, Southern Province | GEMP | Name Santhush Construction Address No. 17/1/a, Medagedara Watta, Beligalagoda Road, Thawaluwila, Ambalantota Grading | | | EOT I - From To EOT II - From To EOT III - From To | | | 3,757,041.36 | 2,867,970.50 | 1 2 3 4 5 | | | | |

Prepared by -

Checked by -

Certified by - 

Eng. H.W.I. Prabath
District Engineer (Building)
District Engineer (Building) Office
Hambantota.

Progress up to 2024.08.31

B - Under Construction

R - Retention to be paid


C - Completed

R/P - Retention paid

| District | D.S. No | Category 01 | Category 02 | Project Duration Year | Client Name | Project Name | AG Division | Contracting authority | Funding Source | Contractor Details | | Start Date | End Date | Construction Programme submitted | Extension of Time | | Reasons for EOT | Total Cost of Estimate (Rs) | VAT | Contract Offer (Rs.) | Payment Details | | | Financial progress % | Physical progress % | Remarks |
|------------|---------|-------------|--------------|-----------------------|--|---|-------------|--|----------------|--------------------|-----------------------|------------|------------|----------------------------------|-------------------|------------|-----------------|-----------------------------|--------------|----------------------|-----------------|--------------|------|----------------------|---------------------|---------|
| | | | | | | | | | | Name | Address | | | | Grading | From | | | | | To | Bill No | Date | | | |
| Hambantota | 1 | Education | New | 2024 | Department of Education, Southern Province | Renovation of Essential Structural Repairs of 90 x 25 Three storied Building at H/Tangalle Balika Vidyalaya | Tangalle | Department of Education, Southern Province | | Name | Santhush Construction | 2024.02.08 | 2024.04.23 | | EOT I - From | | 1,367,583.87 | | 1,052,910.96 | 1 | 2024.07.03 | 877,730.25 | 83% | 100% | R | |
| | | | | | | | | | | To | | | | | 2 | | | | | | | | | | | |
| | | | | | | | | | | EOT II - From | | | | | 3 | | | | | | | | | | | |
| | | | | | | | | | | To | | | | | 4 | | | | | | | | | | | |
| | | | | | | | | | | EOT III - From | | | | | 5 | | | | | | | | | | | |
| To | | | | 877,730.25 | | | | | | | | | | | | | | | | | | | | | | |
| Hambantota | 2 | Education | Continuation | 2023 | Department of Education, Southern Province | Buildings Repairs at H/Weeraketiya Rajapaksha M.V. | Weeraketiya | Department of Education, Southern Province | | Name | Krishna Construction | 2023.12.27 | 2024.03.11 | | EOT I - From | 2024.04.10 | 5,445,882.89 | | 4,256,060.00 | 1 | 2024.05.27 | 2,644,763.28 | 82% | 100% | R | |
| | | | | | | | | | | To | | | | | 2 | 2024.08.20 | | | | 3,472,646.50 | | | | | | |
| | | | | | | | | | | EOT II - From | | | | | 3 | | | | | | | | | | | |
| | | | | | | | | | | To | | | | | 4 | | | | | | | | | | | |
| | | | | | | | | | | EOT III - From | | | | | 5 | | | | | | | | | | | |
| To | | | | 3,472,646.50 | | | | | | | | | | | | | | | | | | | | | | |

Prepared by -

Checked by -

Certified by - 

Eng. H.W.I. Prabath
 District Engineer (Building)
 District Engineer (Building) Office
 Hambantota.

Progress up to 2024.08.31

B - Under Construction

R - Retention to be paid

C - Completed

R/P - Retention paid

| District | D.S. No | Category 01 | Category 02 | Project Duration Year | Client Name | Project Name | AG Division | Contracting authority | Funding Source | Contractor Details | | Start Date | End Date | Construction Programme submitted | Extension of Time | | Reasons for EOT | Total Cost of Estimate (Rs) | VAT | Contract Offer (Rs.) | Payment Details | | | Financial progress % | Physical progress % | Remarks |
|------------|---------|-------------|--------------|-----------------------|---------------------------------------|---|------------------|---------------------------------------|----------------|--------------------|-------------------|------------|------------|----------------------------------|-------------------|------------|-----------------|-----------------------------|-----|----------------------|-----------------|------------|--------------|----------------------|---------------------|---------|
| | | | | | | | | | | Name | Address | | | | Grading | From | | | | | To | Bill No | Date | | | |
| Hambantota | I | Education | Continuation | 2023 | Education Ministry, Southern Province | Essential Repairs of 90 x 25 Three Story building (Grade 6 & 7 class room) at H/Debarawewa N.S. (Stage 1) | Thissamaharamaya | Education Ministry, Southern Province | N/D | Name | J.K. Construction | 2023.12.27 | 2024.02.10 | Not submitted | EOT I - From | 2024.03.26 | | 1,632,502.31 | N/D | 1,280,393.97 | 1 | 2024.04.09 | 1,343,729.74 | 104% | 100% | R |
| | | | | | | | | | | To | | | | | 2 | | | | | | | | | | | |
| | | | | | | | | | | EOT II - From | | | | | 3 | | | | | | | | | | | |
| | | | | | | | | | | To | | | | | 4 | | | | | | | | | | | |
| | | | | | | | | | | EOT III - From | | | | | 5 | | | | | | | | | | | |
| To | | | | 1,343,729.74 | | | | | | | | | | | | | | | | | | | | | | |

Prepared by -

Checked by -

Certified by - 

Eng. H.W.I. Prabath
 District Engineer (Building)
 District Engineer (Building) Office
 Hambantota.

Progress up to 2024.08.31

B - Under Construction

R - Retention to be paid

C - Completed

R/P - Retention paid

| District | D.S. No | Category 01 | Category 02 | Project Duration Year | Client Name | Project Name | AG Division | Contracting authority | Funding Source | Contractor Details | | Start Date | End Date | Construction Programe submitted | Extension of Time | | Reasons for EOT | Total Cost of Estimate (Rs) | VAT | Contract Offer (Rs.) | Payment Details | | | Financial progress % | Physical progress % | Remarks | | |
|------------|---------|-------------|--------------|-----------------------|--|---|-------------------|--|----------------|--------------------|--------------------------------------|------------|------------|---------------------------------|-------------------|------|-----------------|-----------------------------|-----|----------------------|-----------------|---------------|--------------|----------------------|---------------------|------------|--------|--|
| | | | | | | | | | | Name | Address | | | | Grading | From | | | | | To | Bill No | Date | | | | Amount | |
| Hambantota | 1 | Education | Continuation | 2021/2022 | Department of Education, Southern Province | Construction of three storied Technological Faculty at H/Mahanaga National School | Angunukolapelessa | Department of Education, Southern Province | TEDP | D & C Construction | No 61, Hedaketiya, Angunukolapelessa | 2021.08.02 | 2022.08.02 | Submitted | EOT I - From | | | 46,778,018.65 | N/D | 39,020,167.59 | 1 | 2021.11.08 | 2,999,213.65 | 65% | 66% | Terminated | | |
| | | | | | | | | | | | | | | EOT II - From | | | | | | 2 | 2021.12.14 | 16,364,610.81 | | | | | | |
| | | | | | | | | | | | | | | EOT II - To | | | | | | 3 | 2022.03.08 | 22,385,107.13 | | | | | | |
| | | | | | | | | | | | | | | EOT III - From | | | | | | 4 | 2022.05.26 | 23,629,814.18 | | | | | | |
| | | | | | | | | | | | | | | EOT III - To | | | | | | 5 | 2022.10.03 | 26,281,421.50 | | | | | | |
| | | | | | | | | | | | | | | | | | | | | 6 | 2024.06.05 | 25,340,987.80 | | | | | | |
| | | | | | | | | | | | | | | | | | | | | | | | | | | | | |

Prepared by -

Checked by -

Certified by - 

Eng. H.W.I. Prabath
 District Engineer (Building)
 District Engineer (Building) Office
 Hambantota.

B - Under Construction

R - Retention to be paid

C - Completed

R/P - Retention paid

| District | D.S. No | Category 01 | Category 02 | Project Duration Year | Client Name | Project Name | AG Division | Contracting authority | Funding Source | Contractor Details | | Start Date | End Date | Construction Programme submitted | Extension of Time | | Reasons for EOT | Total Cost of Estimate (Rs) | VAT | Contract Offer (Rs.) | Payment Details | | | Financial progress | Physical progress | Remarks | |
|------------|---------|-------------|--------------|-----------------------|---------------------------------------|-------------------------------------|-------------|---------------------------------------|----------------|---------------------------------|--------------------|------------|------------|----------------------------------|--------------------------|--------------------------|-----------------|-----------------------------|-----|----------------------|-----------------|--------------|-----------|--------------------|-------------------|----------------|--------|
| | | | | | | | | | | Name | Address | | | | Grading | From | | | | | To | Bill No | Date | | | | Amount |
| Hambantota | I | Education | Continuation | 2021 | Education Ministry, Southern Province | Repair of Tangalle Education office | Tangalle | Education Ministry, Southern Province | World Bank | Name | Empal Construction | 2021.10.28 | 2022.01.26 | | EOT I - From To | 2022.01.26 2022.02.27 | | 4,847,205.14 | | 4,107,800.97 | 1 | 2021.12.30 | 97,193.79 | 86% | 90% | A Remainder | |
| | | | | | | | | | Address | No. 212, Ulahitiyawa, Middeniya | | | | EOT II - From To | 2022.02.27 2022.03.27 | | | | | 2 | 2022.07.31 | 827,842.11 | | | | | |
| | | | | | | | | | | | | | | | | | | | | 3 | 2022.11.21 | 1,571,179.72 | | | | | |
| | | | | | | | | | | | | | | | | | | | | 4 | 2023.03.07 | 3,531,985.32 | | | | | |
| | | | | | | | | | | | | | | | | | | | | 5 | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | | | | | | | | |

Prepared by -

Checked by -

Certified by - Prabath

Eng. H.W.I. Prabath
 District Engineer (Building)
 District Engineer (Building) Office
 Hambantota.