

Progress up to 2024.08.31

B - Under Construction

R - Retention to be paid

C - Completed

R/P - Retention paid

District	D.S. No	Category 01	Category 02	Project Duration Year	Client Name	Project Name	AG Division	Contracting authority	Funding Source	Contractor Details		Start Date	End Date	Construction Programme submitted	Extension of Time		Reasons for EOT	Total Cost of Estimate (Rs)	VAT	Contract Offer (Rs.)	Payment Details			Financial progress %	Physical progress %	Remarks		
																					Bill No	Date	Amount					
Hambantota	1	Health	New	2024	District Director of Health service	Renovation & Necessary construction of Kitchen in RDHS Office, Hambantota	Hambantota	District Director of Health service	PSDG	Name	Sudusingha Construction & Suppliers	2024.05.10	2024.06.15					1,429,293.49		959,574.65	1	2024.07.29	987,089.43	103%	100%	R		
										To											2							
										Address	No. 58, Mahawewa, Angunukolapelessa										EOT II - From		3					
										To											To		4					
										Grading											EOT III - From		5					
		To				987,089.43																						
Hambantota	2	Health	New	2024	District Director of Health service	Construction of Record Room at RDHS Office, Hambantota	Hambantota	District Director of Health service	PSDG	Name	Vinmo Construction	2024.05.07	2024.06.15					3,755,605.07		2,362,192.20	1	2024.08.20	2,595,398.40	110%	100%	R		
										To	2024.06.16										2024.08.07	2						
										Address	No. 251/F/1, Ranaviru Samantha Mawatha, Gonapola										EOT II - From		3					
										To											To		4					
										Grading											EOT III - From		5					
		To				2,595,398.40																						
Hambantota	3	Health	New	2024	Medical Superintendent	Renovation of Drug Store at Base Hospital, Walasmulla	Walasmulla	Medical Superintendent	PSDG	Name	Chaiman, Samagi Govi Sanvidanaya	2024.03.14	2024.03.28					373,299.27	No	281,735.30	1	2024.05.27	335,087.74	119%	100%	R		
										To											2							
										Address	Walasmulla West/South, Jayasooriya watta, Walasmulla										EOT II - From		3					
										To											To		4					
										Grading											EOT III - From		5					
		To				335,087.74																						
Hambantota	4	Health	New	2024	District Director of Health service	Balance work of the Renovation of Accountant's Quarters at RDHS Office, Hambantota	Hambantota	District Director of Health service	PSDG	Name	Vinmo Construction	2024.06.07	2024.08.20					4,925,338.79		3,246,151.43	1				10%	B		
										To											2							
										Address	No. 251/F/1, Ranaviru Samantha Mawatha, Gonapola										EOT II - From		3					
										To											To		4					
										Grading											EOT III - From		5					
		To				-																						
Hambantota	5	Health	New	2024	Secretary, Ministry of Health	Completion of Waste Water Drainage System at Base Hospital Walasmulla	Walasmulla	Secretary, Ministry of Health, Southern Province	PSDG	Name	C.M.T. Construction,	2024.06.07	2024.09.20					3,358,951.04		2,221,675.50	1				55%	B		
										To											2							
										Address	No 21/18, Anagarika Dharmapala Mawatha, Maligaspe, Galle										EOT II - From		3					
										To											To		4					
										Grading											EOT III - From		5					
		To				-																						
Hambantota	6	Health	New	2024	Medical Superintendent	Renovation of Surgical Consumables Store at Base Hospital Walasmulla (Rate Revise)	Walasmulla	Medical Superintendent	PSDG	Name	Chaiman, Koholana Govi Sanvidanaya	2024.04.10	2024.04.24					407,696.76		311,218.90	1				100%	C		
										To											2							
										Address	Koholana										EOT II - From		3					
										To											To		4					
										Grading											EOT III - From		5					
		To				-																						

Hambantota	7	Health	New	2024	District Director of Health service	Fixation of doors & windows of the Auditorium at the top floor of the five storied building (A Donation) in BH Tangalle	Tangalle	District Director of Health service	PSDG	Name	Santhush Construction	2024.07.12	2024.10.25			3,071,112.58	2,129,196.00	EOT I - From			1		5%	B
										Address	No 17/1/A, Medagedara Watta, Ambalantota							EOT I - To			2			
										Grading								EOT II - From			3			
																		EOT II - To			4			
																		EOT III - From			5			
		EOT III - To																						
Hambantota	8	Health	New	2024	District Director of Health service	Renovation of HDU at Base Hospital, Walasmulla	Walasmulla	District Director of Health service	PSDG	Name	Chairman	2024.08.02	2024.09.01			1,892,931.85	1,428,401.40	EOT I - From			1		5%	B
										Address	Ethpitiya Amuna Samadi Govi Sanvidanaya, Walasmulla							EOT I - To			2			
										Grading								EOT II - From			3			
																		EOT II - To			4			
																		EOT III - From			5			
		EOT III - To																						

Prepared by -

Checked by -

Certified by - 

Eng. H.W.I. Prabath
District Engineer (Building)
District Engineer (Building) Office
Hambantota.

B - Under Construction

R - Retention to be paid

C - Completed

R/P - Retention paid

District	D.S. No	Category 01	Category 02	Project Duration Year	Client Name	Project Name	AG Division	Contracting authority	Funding Source	Contractor Details		Start Date	End Date	Construction Programme submitted	Extension of Time		Reasons for EOT	Total Cost of Estimate (Rs)	VAT	Contract Offer (Rs.)	Payment Details			Financial progress %	Physical progress %	Remarks		
																					Bill No	Date	Amount					
Hambantota	1	Health	New	2024	District Director of Health service	Construction of waiting area & Registration area at MOH Weeraketiya	Weeraketiya	District Director of Health service	PSSP	Name	Kandambi Construction	2024.05.08	2024.06.15					1,908,859.66		1,187,551.00	1	2024.06.28	1,014,861.78	85%	100%	R		
										Address	74/1, Jayamini, Polommaruwa, Tangalle										EOT I - From	To	2					
										Grading											EOT II - From	To	3					
																					EOT III - From	To	4					
																							5					
																					1,014,861.78							
Hambantota	2	Health	New	2024	District Director of Health service	Renovation Toilets of DH Angunukolapelessa	Angunukolapelessa	District Director of Health service	PSSP	Name	Sudusingha Construction & Suppliers	2024.05.10	2024.06.15					2,149,474.30		1,440,054.88	1	2024.06.28	1,042,743.82	95%	100%	R		
										Address	No. 58, Mahawewa, Angunukolapelessa										EOT I - From	To	2				2024.07.03	1,375,238.03
										Grading											EOT II - From	To	3					
																					EOT III - From	To	4					
																							5					
																					1,375,238.03							
Hambantota	3	Health	New	2024	District Director of Health service	Renovation of MO Quarters No 02 at DH , Hakuruwela	Angunukolapelessa	District Director of Health service	PSSP	Name	Senarath Construction	2024.05.08	2024.06.15					3,612,422.87		2,169,211.97	1	2024.06.28	2,188,348.25	101%	100%	R		
										Address	Gajanayakagama, Hakuruwela										EOT I - From	To	2					
										Grading											EOT II - From	To	3					
																					EOT III - From	To	4					
																							5					
																					2,188,348.25							
Hambantota	4	Health	New	2024	District Director of Health service	Renovation of Roof & Electrical system of the OPD Building at DH Ranna	Tangalle	District Director of Health service	PSSP	Name	Kandambi Construction	2024.05.07	2024.06.15					3,011,074.96		1,895,431.00	1	2024.06.28	1,712,751.78	93%	100%	R		
										Address	74/1, Jayamini, Polommaruwa, Tangalle										EOT I - From	To	2				2024.07.03	1,766,859.12
										Grading											EOT II - From	To	3					
																					EOT III - From	To	4					
																							5					
																					1,766,859.12							
Hambantota	5	Health	New	2024	District Director of Health service	Renovation of MOH Office at Angunukolapelessa	Angunukolapelessa	District Director of Health service	PSSP	Name	Vinmo Construction	2024.05.07	2024.06.15					2,709,824.28		1,702,990.69	1	2024.06.28	1,857,598.06	109%	100%	R		
										Address	No. 251/F/1, Ranaviru Samantha Mawatha, Gonapola										EOT I - From	To	2					
										Grading											EOT II - From	To	3					
																					EOT III - From	To	4					
																							5					
																					1,857,598.06							
Hambantota	6	Health	New	2024	District Director of Health service	Renovation of Roof of the Drug Store Building DH Beragama	Hambantota	District Director of Health service	PSSP	Name	Ushan Builders.	2024.05.06	2024.06.15					3,606,391.36		2,279,530.52	1	2024.06.28	2,142,591.78	103%	100%	R		
										Address	Government Quarters, No. 329, B1 New Road, Wategama, Dickwella										EOT I - From	To	2				2024.07.03	2,344,216.17
										Grading											EOT II - From	To	3					
																					EOT III - From	To	4					
																							5					
																					2,344,216.17							

Hambantota	7	Health	New	2024	District Director of Health service	Construction of Toilets for patients at PMCU Warapitiya	Walasmulla	District Director of Health service	PSSP	Name Rajitha Builders & Electricals Address Rangi Niwasa, Thalagawaduwa, Walasmulla Grading	2024.05.08	2024.06.15			EOT I - From To EOT II - From To EOT III - From To			1,227,916.95	808,678.10	1 2024.06.27 758,203.74 2 3 4 5 758,203.74	94%	100%	R
Hambantota	8	Health	New	2024	District Director of Health service	Renovation of Building with Dental Unit DH Beragama	Hambantota	District Director of Health service	PSSP	Name S.K. Builders Address 40 Mile Post, Thelulla, Ethiliwewa Grading	2024.05.07	2024.06.15			EOT I - From To EOT II - From To EOT III - From To			360,035.82	246,470.70	1 2024.06.28 217,529.73 2 2024.07.03 231,919.35 3 4 5 231,919.35	94%	100%	R
Hambantota	9	Health	New	2024	District Director of Health service	Renovation of Safty wall of Ruhunu Suwa Niwahana	Ambalantota	District Director of Health service	PSSP	Name S.K. Builders Address 40 Mile Post, Thelulla, Ethiliwewa Grading	2024.05.07	2024.06.15			EOT I - From To EOT II - From To EOT III - From To			2,033,638.55	1,634,766.00	1 2024.06.28 1,580,758.62 2 3 4 5 1,580,758.62	97%	100%	R
Hambantota	10	Health	New	2024	District Director of Health service	Renovation of H.G.C. Weerawilagama	Tissamaharamaya	District Director of Health service	PSSP	Name Ushan Builders. Address No. 329 B1, New Road, Waththegama, Dickwella Grading	2024.05.06	2024.06.15			EOT I - From To EOT II - From To EOT III - From To			3,041,574.73	2,461,872.04	1 2024.06.28 2,271,259.24 2 2024.07.03 2,487,916.46 3 4 5 2,487,916.46	101%	100%	R
Hambantota	11	Health	New	2024	District Director of Health service	Expansion & Renovation of PMCU Wilamulla	Tissamaharamaya	District Director of Health service	PSSP	Name Ushan Builders. Address No. 329 B1, New Road, Waththegama, Dickwella Grading	2024.05.07	2024.06.15			EOT I - From To EOT II - From To EOT III - From To			2,691,255.78	2,262,150.48	1 2024.06.28 1,926,586.82 2 2024.07.03 2,069,853.64 3 4 5 2,069,853.64	91%	100%	R
Hambantota	12	Health	New	2024	District Director of Health service	Expansion of OPD Building at Kirama Hospital - Stage I	Walasmulla	District Director of Health service	PSSP	Name Thisara Construction Address Wasana, Wadumaitthregama, Agunukolapelessa Grading	2024.06.26	2024.06.30			EOT I - From To EOT II - From To EOT III - From To	2024.06.26 2024.06.30		6,711,562.68	4,005,782.16	1 2024.06.28 2,532,281.73 2 4,274,820.47 3 4 5 4,274,820.47	107%	100%	R

Prepared by -

Checked by -

Certified by - Prabath

Eng. H.W.I. Prabath
District Engineer (Building)
District Engineer (Building) Office
Hambantota.

Progress up to 2024.08.31

B - Under Construction

R - Retention to be paid

C - Completed

R/P - Retention paid

District	D.S. No	Category 01	Category 02	Project Duration Year	Client Name	Project Name	AG Division	Contracting authority	Funding Source	Contractor Details		Start Date	End Date	Construction Programme submitted	Extension of Time		Reasons for EOT	Total Cost of Estimate (Rs)	VAT	Contract Offer (Rs.)	Payment Details			Financial progress %	Physical progress %	Remarks	
										Name	Address				Grading	From					To	Bill No	Date				Amount
Hambantota	I	Health	Continuation	2023	Director of Health, Southern Province	Toilet Repair of Wards No 02, 04 & 08 at Base Hospital Tangalle	Tangalle	Director of Health, Southern Province	PSDG	Name S.N.S.S. Engineering	Address Delgahawatta, Galkaduwa, Imaduwa	2023.12.13	2024.03.13		EOT I - From 2024.03.13 To 2024.04.27			3,490,705.79	N/D	3,018,846.00	1	2023.12.29	9,347.13	31%	60%	B	
																				2	2024.04.09	942,705.58					
																					3						
																					4						
																					5						

Progress up to 2024.08.31

B - Under Construction

R - Retention to be paid

C - Completed

R/P - Retention paid

District	D.S. No	Category 01	Category 02	Project Duration Year	Client Name	Project Name	AG Division	Contracting authority	Funding Source	Contractor Details		Start Date	End Date	Construction Programme submitted	Extension of Time		Reasons for EOT	Total Cost of Estimate (Rs)	VAT	Contract Offer (Rs.)	Payment Details			Financial progress	Physical progress	Remarks	
										Name	Address				Grading	From					To	Bill No	Date				Amount
Hambantota	1	Health	New	2024	Director of Health service, Health Department, Southern Province	Completion of the remaining work in the Administration & Clinic Complex at Base Hospital Walasmulla	Walasmulla	Director of Health service, Health Department, Southern Province	PSDG	Name Rajitha Builders & Electrical Address "Rangi Niwasa", Thalahagamwaduwa, Walasmulla Grading	2024.05.02	2024.08.15		EOT I - From				5,183,247.67		3,344,035.80	1	2024.07.17	2,198,845.85	66%	67%	B	
														EOT I - To							2						
														EOT II - From								3					
														EOT II - To								4					
														EOT III - From								5					
														EOT III - To										2,198,845.85			

Prepared by -

Checked by -

Certified by - 

Eng. H.W.I. Prabath
 District Engineer (Building)
 District Engineer (Building) Office
 Hambantota.