

Progress up to 2024.08.31

B - Under Construction

R - Retention to be paid

C - Completed


R/P - Retention paid

District	D.S. No	Category 01	Category 02	Project Duration Year	Client Name	Project Name	AG Division	Contracting authority	Funding Source	Contractor Details		Start Date	End Date	Construction Programme submitted	Extension of Time		Reasons for EOT	Total Cost of Estimate (Rs)	VAT	Contract Offer (Rs.)	Payment Details			Financial progress %	Physical progress %	Remarks	
										Name	Address				Grading	CS2					EOT I - From	To	Bill No				Date
Hambantota	1	other	Continuation	2022	District SecretariatHambantota	Construction of four storied Agunukolapalassa Divisional Secretariat office Building (Stage II)	Agunukolapalassa	District Secretariat Hambantota	DS	Name	Central Engineering Services (Pvt) Ltd	2022.03.23	2022.12.31	submitted	EOT I - From	2023.01.01	Material Shortage, Rain, Scope Changes	76,548,893.71	Yes	76,604,246.50	1	2022.06.30	4,725,798.57	90%	100%	C	
															To	2023.08.31					2	2022.08.16	7,768,415.59				
															EOT II - From						3	2022.09.12	14,094,912.43				
															To						4	2022.10.14	20,870,637.61				
															EOT III - From						5	2022.11.18	24,884,693.93				
															To						6	2022.12.05	33,508,737.89				
															EOT IV - From						7	2022.12.28	44,439,666.49				
															To						8	2023.06.15	55,088,442.38				
															EOT V - From						9	2023.10.04	62,690,484.00				
															To						10	2023.12.13	68,646,596.34				
															EOT VI - From						11						
To				68,646,596.34																							
Hambantota	2	other	Continuation	2021/2022	District SecretariatHambantota	Construction of three storied Lunugamwehera Divisional Secretariat office Building (Stage II)	Lunugamwehera	District Secretariat Hambantota	DS	Name	Central Engineering Services (Pvt) Ltd	2021.11.08	2022.07.27	submitted	EOT I - From	2022.07.28	Scope Changes, Material Shortage, Covid 19 effect	143,987,500.00	Yes	127,587,894.65	1	2021.12.30	5,354,084.99	96%	100%	R	
															To	2022.11.30					2	2022.03.25	11,508,598.31				
															EOT II - From	2022.12.01					3	2022.05.31	16,745,030.63				
															To	2022.12.31					4	2022.06.30	18,198,550.66				
															EOT III - From	2023.01.01					5	2022.08.16	22,688,754.75				
															To	2023.07.30					6	2022.09.12	28,278,204.34				
															EOT IV - From						7	2022.09.20	32,186,844.53				
															To						8	2022.11.22	36,028,803.46				
															EOT V - From						9	2022.12.21	46,796,354.75				
															To						10	2022.12.30	53,182,959.24				
															EOT VI - From						11	2023.03.07	58,347,851.55				
															To						12	2023.06.15	76,379,229.84				
															EOT VII - From						13	2023.09.04	85,083,081.33				
															To						14	2023.11.29	117,302,324.96				
															EOT VIII - From						15	2024.03.19	123,092,718.03				
To				123,092,718.03																							
Hambantota	3	other	New	2024	District SecretariatHambantota	Construction of Proposed four storied Building at Agunukolapalassa Divisional Secretariat (Stage III)	Agunukolapalassa	District Secretariat Hambantota	GOSL	Name	KSJ Construction	2023.08.07			EOT I - From				142,561,792.24		72,509,108.70	1					B
															To							2					
															EOT II - From							3					
															To							4					

Prepared by -

Checked by -

Certified by -

 **Eng. H.W.I. Prabath**
 District Engineer (Building)
 District Engineer (Building) Office
 Hambantota.

Progress up to 2024.08.31

B - Under Construction

R - Retention to be paid


C - Completed

R/P - Retention paid

District	D.S. No	Category 01	Category 02	Project Duration Year	Client Name	Project Name	AG Division	Contracting authority	Funding Source	Contractor Details		Start Date	End Date	Construction Programme submitted	Extension of Time		Reasons for EOT	Total Cost of Estimate (Rs)	VAT	Contract Offer (Rs.)	Payment Details			Financial progress %	Physical progress %	Remarks
										Name	Address				Grading	Bill No					Date	Amount				
Hambantota	I	Other	New	2024	District Survey Superintendent	Repair of Boundary wall at District Surveys Office	Hambantota	Superintendent of Survey Office, Hambantota		Name Nishantha Construction		2024.07.03	2024.08.20		EOT I - From To			1,031,907.83		696,929.20	1				100%	C
									Address No. 108/2, Grama Shakthi Mawatha, Siribopura, Hambantota					EOT II - From To						2						
									Grading					EOT III - From To							3					
																					4					
																					5					

Prepared by -

Checked by -

Certified by - 

Eng. H.W.I. Prabath
 District Engineer (Building)
 District Engineer (Building) Office
 Hambantota.

Progress up to 2024.08.31

B - Under Construction

R - Retention to be paid

C - Completed

R/P - Retention paid

District	D.S. No	Category 01	Category 02	Project Duration Year	Client Name	Project Name	AG Division	Contracting authority	Funding Source	Contractor Details		Start Date	End Date	Construction Programme submitted	Extension of Time		Reasons for EOT	Total Cost of Estimate (Rs)	VAT	Contract Offer (Rs.)	Payment Details			Financial progress %	Physical progress %	Remarks			
										Name	Address				Grading	From					To	Bill No	Date				Amount		
Hambantota	I	Other	New	2024	Department of Social Welfare, Probation & Child care services.....	Construction of Drain for Rainwater for Kanchadewa Child Center	Hambantota	Department of Social Welfare, Probation & Child care services.....	N/D	Name	Chairman	2024.03.27	2024.06.25		EOT I - From			2,467,542.47	No	1,862,296.20	1	2024.07.29	1,527,677.81	82%	100%	R			
									Address	Waraya Grameeya Sanwardana Samajaya, Keliyapura, Hambantota				EOT II - From						2									
															EOT III - From						3								
																					4								
																					5								
																							1,527,677.81						

Prepared by -

Checked by -

Certified by -Prabath.....

Eng. H.W.I. Prabath
 District Engineer (Building)
 District Engineer (Building) Office
 Hambantota.

Progress up to 2024.08.31

B - Under Construction

R - Retention to be paid


C - Completed

R/P - Retention paid

District	D.S. No	Category 01	Category 02	Project Duration Year	Client Name	Project Name	AG Division	Contracting authority	Funding Source	Contractor Details		Start Date	End Date	Construction Programme submitted	Extension of Time		Reasons for EOT	Total Cost of Estimate (Rs)	VAT	Contract Offer (Rs.)	Payment Details			Financial progress %	Physical progress %	Remarks
										Name	Address				Grading	EOT I - From					To	EOT II - From	To			
Hambantota	I	Other	Continuation	2023	Department of Social Welfare, Probation & Child care services.....	Repairs to old Building at Ridiyagama Detention Home	Ambalantota	Department of Social Welfare, Probation & Child care services.....	N/D	Name	Lakshitha Builders	2023.11.20	2023.12.30	Not submitted	EOT I - From		8,822,799.81	No	7,765,940.00	1	2023.12.29	7,832,961.06	101%	100%	R	
											To					2										
											EOT II - From					3										
											To					4										
											EOT III - From					5										
To				7,832,961.06																						

Prepared by -

Checked by -

Certified by - 

Eng. H.W.I. Prabath
 District Engineer (Building)
 District Engineer (Building) Office
 Hambantota.

Progress up to 2024.08.31

B - Under Construction

R - Retention to be paid


C - Completed

R/P - Retention paid

District	D.S. No	Category 01	Category 02	Project Duration Year	Client Name	Project Name	AG Division	Contracting authority	Funding Source	Contractor Details		Start Date	End Date	Construction Programme submitted	Extension of Time		Reasons for EOT	Total Cost of Estimate (Rs)	VAT	Contract Offer (Rs.)	Payment Details			Financial progress %	Physical progress %	Remarks
										Name	Address				Grading	EOT I - From					To	EOT II - From	To			
Hambantota	1	Other	Continuation	2023	Department of Industrial Development, Southern Province	Renovation of roof at sale Centre at Athgalmulla Ruhunu Ransalu	Tangalle	Department of Industrial Development, Southern Province	N/D	Name	Chairman	2023.11.03	2023.12.18	Not Submitted	EOT I - From	To		660,688.25		528,550.60	1	2023.12.18	471,263.30	89%	100%	R
																					2					
																					3					
																					4					
																					5					
																							471,263.30			
Hambantota	2	Other	New	2024	Department of Industrial Development, Southern Province	Construction of Shelter for the Proposed Bio-Mass Boiler plant at Ranna	Tangalle	Department of Industrial Development, Southern Province	Name	Samarawickrama Construction & Suppliers	2024.05.16	2024.08.29		EOT I - From	To		3,787,673.60		2,558,597.70	1	2024.08.05	1,308,560.15	51%	52%	B	
																				2						
																				3						
																				4						
																				5						
																						1,308,560.15				

Prepared by -

Checked by -

Certified by - 

Eng. H.W.I. Prabath
 District Engineer (Building)
 District Engineer (Building) Office
 Hambantota.