

Progress up to 2024.09.30

B - Under Construction

R - Retention to be paid

C - Completed

R/P - Retention paid

District	D.S. No	Category 01	Category 02	Project Duration Year	Client Name	Project Name	AG Division	Contracting authority	Funding Source	Contractor Details		Start Date	End Date	Construction Programme submitted	Extension of Time		Reasons for EOT	Total Cost of Estimate (Rs)	VAT	Contract Offer (Rs.)	Payment Details			Financial progress	Physical progress	Remarks	
										Name	Address				Grading	Bill No					Date	Amount	%				%
Hambantota	I	Other	New	2024	Deputy Director of Agriculture	Construction of Wire Fence at 66/4 Agriculture Quarters, Hambantota	Hambantota	Deputy Director of Agriculture, Deputy Director of Agriculture Office, Hambantota		Name Nishantha Construction Address No 108/10/2, Srama Shakthi Mawatha, Siribopura, Hambantota Grading	2024.07.10	2024.08.09		EOT I - From To				535,221.76		417,900.00	1					100%	C
														EOT II - From To							2						
														EOT III - From To							3						
																					4						
																					5						

Prepared by -

Checked by -

Certified by - 

Eng. H.W.I. Prabath
District Engineer (Building)
District Engineer (Building) Office
Hambantota.

Progress up to 2024.09.30

B - Under Construction

R - Retention to be paid

C - Completed

R/P - Retention paid

District	D.S. No	Category 01	Category 02	Project Duration Year	Client Name	Project Name	AG Division	Contracting authority	Funding Source	Contractor Details		Start Date	End Date	Construction Programme submitted	Extension of Time		Reasons for EOT	Total Cost of Estimate (Rs)	VAT	Contract Offer (Rs.)	Payment Details			Financial progress %	Physical progress %	Remarks
										Name	Address				Grading	From					To	Bill No	Date			
Hambantota	1	Other	New	2024	Project Director, Health System Enhancement Project	Construction of Suwaseriya Paramedical Staff Base & Ambulance Stations at Ambalantota Police Station	Ambalantota	Project Director, Health System Enhancement Project - Additional Financing		M/s Sihila Construction	1st Lane, 1st House, Kodikanda, Embilipitiya	2024.04.25	2024.10.22		EOT I - From			11,505,000.00		9,750,000.00	1			30%	B	
														EOT I - To						2						
														EOT II - From						3						
														EOT II - To						4						
														EOT III - From						5						

Prepared by -

Checked by -

Certified by Prabath

Eng. H.W.I. Prabath
 District Engineer (Building)
 District Engineer (Building) Office
 Hambantota.

Progress up to 2024.09.30

B - Under Construction

R - Retention to be paid

C - Completed

R/P - Retention paid

District	D.S. No	Category 01	Category 02	Project Duration Year	Client Name	Project Name	AG Division	Contracting authority	Funding Source	Contractor Details		Start Date	End Date	Construction Programme submitted	Extension of Time		Reasons for EOT	Total Cost of Estimate (Rs)	VAT	Contract Offer (Rs.)	Payment Details			Financial progress %	Physical progress %	Remarks					
										Name	Address				Grading	From					To	Bill No	Date				Amount				
Hambantota	1	Other	New	2024	District Survey Superintendent	Repair of Boundary wall at District Surveys Office	Hambantota	Superintendent of Survey Office, Hambantota		Name Nishantha Construction		2024.07.03	2024.08.20		EOT I - From To			1,031,907.83		696,929.20	1	2024.09.03	498,251.60	71%	100%	R					
									Address No. 108/2, Grama Shakthi Mawatha, Siribopura, Hambantota					EOT II - From To						2											
									Grading					EOT III - From To							3										
																					4										
																					5										
																							498,251.60								

Prepared by -

Checked by -

Certified by - Prabath

Eng. H.W.I. Prabath
District Engineer (Building)
District Engineer (Building) Office
Hambantota.

Progress up to 2024.09.30

B - Under Construction

R - Retention to be paid


C - Completed

R/P - Retention paid

District	D.S. No	Category 01	Category 02	Project Duration Year	Client Name	Project Name	AG Division	Contracting authority	Funding Source	Contractor Details		Start Date	End Date	Construction Programme submitted	Extension of Time		Reasons for EOT	Total Cost of Estimate (Rs)	VAT	Contract Offer (Rs.)	Payment Details			Financial progress %	Physical progress %	Remarks
										Name	Address				Grading	EOT I - From					To	Bill No	Date			
Hambantota	1	other	Continuation	2022	District Secretariat Hambantota	Construction of four storied Agunukolapalassa Divisional Secretariat office Building (Stage II)	Agunukolapalassa	District Secretariat Hambantota	DS	Name	Central Engineering Services (Pvt) Ltd	2022.03.23	2022.12.31	submitted	EOT I - From	2023.01.01	Material Shortage, Rain, Scope Changes	76,548,893.71	Yes	76,604,246.50	1	2022.06.30	4,725,798.57	90%	100%	C
															To	2023.08.31					2	2022.08.16	7,768,415.59			
															EOT II - From						3	2022.09.12	14,094,912.43			
															To						4	2022.10.14	20,870,637.61			
															EOT III - From						5	2022.11.18	24,884,693.93			
															To						6	2022.12.05	33,508,737.89			
															EOT IV - From						7	2022.12.28	44,439,666.49			
															To						8	2023.06.15	55,088,442.38			
															EOT V - From						9	2023.10.04	62,690,484.00			
															To						10	2023.12.13	68,646,596.34			
															EOT VI - From						11					
To				68,646,596.34																						
Hambantota	2	other	Continuation	2021/2022	District Secretariat Hambantota	Construction of three storied Lunugamwehera Divisional Secretariat office Building (Stage II)	Lunugamwehera	District Secretariat Hambantota	DS	Name	Central Engineering Services (Pvt) Ltd	2021.11.08	2022.07.27	submitted	EOT I - From	2022.07.28	Scope Changes, Material Shortage, Covid 19 effect	143,987,500.00	Yes	127,587,894.65	1	2021.12.30	5,354,084.99	96%	100%	R
															To	2022.11.30					2	2022.03.25	11,508,598.31			
															EOT II - From	2022.12.01					3	2022.05.31	16,745,030.63			
															To	2022.12.31					4	2022.06.30	18,198,550.66			
															EOT III - From	2023.01.01					5	2022.08.16	22,688,754.75			
															To	2023.07.30					6	2022.09.12	28,278,204.34			
															EOT IV - From						7	2022.09.20	32,186,844.53			
															To						8	2022.11.22	36,028,803.46			
															EOT V - From						9	2022.12.21	46,796,354.75			
															To						10	2022.12.30	53,182,959.24			
															EOT VI - From						11	2023.03.07	58,347,851.55			
															To						12	2023.06.15	76,379,229.84			
															EOT VII - From						13	2023.09.04	85,083,081.33			
															To						14	2023.11.29	117,302,324.96			
															EOT VIII - From						15	2024.03.19	123,092,718.03			
To				123,092,718.03																						
Hambantota	3	other	New	2024	District Secretariat Hambantota	Construction of Proposed four storied Building at Agunukolapalassa Divisional Secretariat (Stage III)	Agunukolapalassa	District Secretariat Hambantota	GOSL	Name	KSJ Construction	2023.08.07	2024.12.15		EOT I - From			142,561,792.24		72,509,108.70	1			5%	B	
															To						2					
															EOT II - From						3					
															To						4					

Prepared by -

Checked by -

Certified by - 

Progress up to 2024.09.30

B - Under Construction

R - Retention to be paid


C - Completed

R/P - Retention paid

District	D.S. No	Category 01	Category 02	Project Duration Year	Client Name	Project Name	AG Division	Contracting authority	Funding Source	Contractor Details		Start Date	End Date	Construction Programme submitted	Extension of Time		Reasons for EOT	Total Cost of Estimate (Rs)	VAT	Contract Offer (Rs.)	Payment Details			Financial progress %	Physical progress %	Remarks
										Name	Address				Grading	EOT I - From					To	EOT II - From	To			
Hambantota	1	Other	New	2024	Department of Social Welfare, Probation & Child care services.....	Construction of Drain for Rainwater for Kanchadewa Child Center	Hambantota	Department of Social Welfare, Probation & Child care services.....	N/D	Name	Chairman	2024.03.27	2024.06.25			EOT I - From		2,467,542.47	No	1,862,296.20	1	2024.07.29	1,527,677.81	82%	100%	R
										To						2										
										Address	Waraya Grameeya Sanwardana Samajaya, Keliyapura, Hambantota					EOT II - From					3					
										To						EOT III - From					4					
										Grading						To					5					
																							1,527,677.81			
Hambantota	2	Other	New	2024	Department of Social Welfare, Probation & Child care services.....	Repair of Kanchadewa Child enter external officer room, office room & all wash room Hambantota	Hambantota	Department of Social Welfare, Probation & Child care services.....		Name	Chairman	2024.08.28	2024.10.27			EOT I - From		1,885,700.46		1,439,466.00	1					
										To						2										
										Address	Waraya Grameeya Sanwardana Samajaya, Keliyapura, Hambantota					EOT II - From					3					
										To						EOT III - From					4					
										Grading						To					5					
Hambantota	3	Other	New	2024	Department of Social Welfare, Probation & Child care services.....	Construction of quarters building at Kanchadewa child care center , Hambantota - Stage IV	Hambantota	Department of Social Welfare, Probation & Child care services.....		Name	Nishantha Construction	2024.08.23	2024.12.06			EOT I - From		6,580,955.44		4,254,278.10	1					
										To						2										
										Address	No 108/10/2, Srana Shakthi Mawatha, Siribopura, Hambantota					EOT II - From					3					
										To						EOT III - From					4					
										Grading						To					5					

Prepared by -

Checked by -

Certified by - 

Eng. H.W.I. Prabath
 District Engineer (Building)
 District Engineer (Building) Office
 Hambantota.

Progress up to 2024.09.30

B - Under Construction

R - Retention to be paid

C - Completed

R/P - Retention paid

District	D.S. No	Category 01	Category 02	Project Duration Year	Client Name	Project Name	AG Division	Contracting authority	Funding Source	Contractor Details		Start Date	End Date	Construction Programe submitted	Extension of Time		Reasons for EOT	Total Cost of Estimate (Rs)	VAT	Contract Offer (Rs.)	Payment Details			Financial progress %	Physical progress %	Remarks
										Name	Address				Grading	EOT I - From					To	EOT II - From	To			
Hambantota	1	Other	Continuation	2023	Ministry of Agriculture	Renovation of Building for Banana Packing Center at Murawesihena	Angunukolapelessa	Ministry of Agriculture	N/D	Name Liyana Construction	E 3, Binkama. Angunukolapelessa	2023.10.18	2023.12.17	Not submitted	EOT I - From 2023.12.30			11,807,835.07	N/D	9,542,394.63	1	2023.12.27	10,298,425.20	108%	100%	R
																					2					
																					3					
																					4					
																					5					
																							10,298,425.20			

Prepared by -

Checked by -

Certified by - 

Eng. H.W.I. Prabath
 District Engineer (Building)
 District Engineer (Building) Office
 Hambantota.

Progress up to 2024.09.30

B - Under Construction

R - Retention to be paid

C - Completed

R/P - Retention paid

District	D.S. No	Category 01	Category 02	Project Duration Year	Client Name	Project Name	AG Division	Contracting authority	Funding Source	Contractor Details		Start Date	End Date	Construction Programme submitted	Extension of Time		Reasons for EOT	Total Cost of Estimate (Rs)	VAT	Contract Offer (Rs.)	Payment Details			Financial progress %	Physical progress %	Remarks
										Name	Address				Grading	From					To	Bill No	Date			
Hambantota	I	Other	Continuation	2023	Department of Social Welfare, Probation & Child care services.....	Repairs to old Building at Ridiyagama Detention Home	Ambalantota	Department of Social Welfare, Probation & Child care services.....	N/D	Name Lakshitha Builders Address No 04, Beragama, Ambalantota Grading C 7	2023.11.20	2023.12.30	Not submitted	EOT I - From To			8,822,799.81	No	7,765,940.00	1	2023.12.29	7,832,961.06	101%	100%	R	
														EOT II - From To						2						
														EOT III - From To						3						
																				4						
																				5						
																						7,832,961.06				

Prepared by -

Checked by -

Certified by - 

Eng. H.W.I. Prabath
 District Engineer (Building)
 District Engineer (Building) Office
 Hambantota.

Progress up to 2024.09.30

B - Under Construction

R - Retention to be paid

C - Completed

R/P - Retention paid

District	D.S. No	Category 01	Category 02	Project Duration Year	Client Name	Project Name	AG Division	Contracting authority	Funding Source	Contractor Details		Start Date	End Date	Construction Programme submitted	Extension of Time	Reasons for EOT	Total Cost of Estimate (Rs)	VAT	Contract Offer (Rs.)	Payment Details			Financial progress %	Physical progress %	Remarks
										Name	Address									Bill No	Date	Amount			
Hambantota	1	Other	Continuation	2023	Department of Industrial Development, Southern Province	Renovation of roof at sale Centre at Athgalmulla Ruhunu Ransalu	Tangalle	Department of Industrial Development, Southern Province	N/D	Name	Chairman	2023.11.03	2023.12.18	Not Submitted	EOT I - From		660,688.25		528,550.60	1	2023.12.18	471,263.30	89%	100%	R
										Address	Athgalmulla senior Purawesi Sanvidanaya, Walakumbura, Vitharandeniya				EOT I - To					2					
										Grading					EOT II - From					3					
															EOT II - To					4					
															EOT III - From					5					
																			471,263.30						
Hambantota	2	Other	New	2024	Department of Industrial Development, Southern Province	Construction of Shelter for the Proposed Bio-Mass Boiler plant at Ranna	Tangalle	Department of Industrial Development, Southern Province		Name	Samarawickrama Construction & Suppliers	2024.05.16	2024.08.29		EOT I - From		3,784,673.60		2,555,777.70	1	2024.08.05	1,308,560.15	51%	100%	C
										Address	Udaha Mahawatta, Keppitiyawa, Weeraketiya				EOT I - To					2					
										Grading					EOT II - From					3					
															EOT II - To					4					
															EOT III - From					5					
																			1,308,560.15						

Prepared by -

Checked by -

Certified by - 

Eng. H.W.I. Prabath
 District Engineer (Building)
 District Engineer (Building) Office
 Hambantota.

Progress up to 2024.09.30

B - Under Construction

R - Retention to be paid


C - Completed

R/P - Retention paid

District	D.S. No	Category 01	Category 02	Project Duration Year	Client Name	Project Name	AG Division	Contracting authority	Funding Source	Contractor Details		Start Date	End Date	Construction Programme submitted	Extension of Time		Reasons for EOT	Total Cost of Estimate (Rs)	VAT	Contract Offer (Rs.)	Payment Details			Financial progress %	Physical progress %	Remarks			
										Name	Address				Grading	Bill No					Date	Amount							
Hambantota	I	Other	Continuation	2023	Ruhunu Tourist Bereau	Renovation of Circuit Bungalows at Madunagala Hot water springs	Sooriyawewa	Ruhunu Tourist Bereau	N/D	Name Ekamuth Wadihiti Sanwidanaya		2023.01.30	2023.03.31	Not submitted	EOT I - From To			3,249,691.48	No	2,354,848.90	1	2023.07.13	1,341,467.68	57%	65%	Canceled			
									Address No.1842, Mahapellessa, Sooriyawewa					EOT II - From To						2									
									Grading No					EOT III - From To							3								
																					4								
																					5								
																							1,341,467.68						

Prepared by -

Cheked by -

Certified by - 

Eng. H.W.I. Prabath
 District Engineer (Building)
 District Engineer (Building) Office
 Hambantota.

Progress up to 2024.09.30

B - Under Construction

R - Retention to be paid

C - Completed

R/P - Retention paid

District	D.S. No	Category 01	Category 02	Project Duration Year	Client Name	Project Name	AG Division	Contracting authority	Funding Source	Contractor Details		Start Date	End Date	Construction Programme submitted	Extension of Time		Reasons for EOT	Total Cost of Estimate (Rs)	VAT	Contract Offer (Rs.)	Payment Details			Financial progress	Physical progress	Remarks	
										Name	Address				Grading	From					To	Bill No	Date				Amount
Hambantota	1	Other	New	2024	Deputy Chief Secretary (Engineering Services)	Rewiring of the Electrical System at the Tissamaharama Regional Community Based Corrections Office	Tissamaharama	Deputy Chief Secretary (Engineering Services), Southern Provincial Engineering Service Office		Name	Evergreen Construction				EOT I - From			349,114.36		241,492.64	1						
									Address	No 30/1, Amunukarayaya, Magama, Tissamaharama					EOT II - From						2						
									Grading						EOT III - From						3						
															To						4						
															To						5						

Prepared by -

Checked by -

Certified by - 

Eng. H.W.I. Prabath
 District Engineer (Building)
 District Engineer (Building) Office
 Hambantota.