

B - Under Construction

R - Retention to be paid


C - Completed

R/P - Retention paid

District	D.S. No	Category 01	Category 02	Project Duration Year	Client Name	Project Name	AG Division	Contracting authority	Funding Source	Contractor Details		Start Date	End Date	Construction Programme submitted	Extension of Time		Reasons for EOT	Total Cost of Estimate (Rs)	VAT	Contract Offer (Rs.)	Payment Details			Financial progress %	Physical progress %	Remarks
										Name	Address				Grading	EOT I - From					To	EOT II - From	To			
Hambantota	1	Education	Continuation	2023	Education Ministry, Southern Province	H/Ranna Wadiyagoda K.V. - Repairs of 80' x 20' Building	Tangalle	Education Ministry, Southern Province	GEM	Name	Sisira Builders	2023.08.11	2023.10.10	Not submitted	EOT I - From		2,270,419.20	N/D	1,454,487.30	1	2023.10.15	1,360,148.17	94%	100%	R	
										Address	No. 13, Weralugahawatta, Karathota, Hakmana				EOT II - From					2						
										Grading	C 7				EOT III - From					3						
															To					4						
															To					5						
						1,360,148.17																				
Hambantota	2	Education	Continuation	2023	Education Ministry, Southern Province	Repair of 100' X 20' Building at H/Ranmuduwewa K.V.	Sooriyawewa	Education Ministry, Southern Province	GEM	Name	TGC Lanka Construction	2023.08.03	2023.10.17	Not submitted	EOT I - From		3,222,915.78	N/D	2,191,077.00	1	2023.11.20	2,222,913.14	142%	100%	R	
										Address	Samajasewapura II, Sooriyawewa				EOT II - From					2	2023.03.29	3,104,567.52				
										Grading	C 7				EOT III - From					3						
															To					4						
															To					5						
						3,104,567.52																				
Hambantota	3	Education	Continuation	2023	Education Ministry, Southern Province	H/Tangalle Model P.V. - Renovation of two storied buildings	Tangalle	Education Ministry, Southern Province	GEM	Name	K.C.N. Engieering and Constructions	2023.08.17	2024.01.14	Not submitted	EOT I - From		6,651,880.81	Yes	4,983,371.66	1	2023.12.29	4,071,132.99	98%	100%	R	
										Address	NO 312/1, Ridiyagama Road, Ambalantota				EOT II - From					2	2024.02.02	4,907,897.91				
										Grading	C 6				EOT III - From					3						
															To					4						
															To					5						
						4,907,897.91																				
Hambantota	4	Education	Continuation	2023	Education Ministry, Southern Province	Construction of 90'x25' two storied building (Balance work) at H/Viharagala P.V.	Sooriyawewa	Education Ministry, Southern Province	GEM	Name	Susantha Construction	2023.09.26	2024.01.24	Not submitted	EOT I - From		9,258,731.61	Yes	5,830,641.92	1	2023.12.18	5,022,550.27	86%	100%	R	
										Address	No. 329, B1, New Road, Watthegama, Dickwella				EOT II - From					2						
										Grading	C 6				EOT III - From					3						
															To					4						
															To					5						
						5,022,550.27																				

Prepared by - .....

Checked by - .....

Certified by -  .....

**Eng. H.W.I. Prabath**  
 District Engineer (Building)  
 District Engineer (Building) Office  
 Hambantota.

Progress up to 2024.10.31

B - Under Construction

R - Retention to be paid

C - Completed

R/P - Retention paid

District	D.S. No	Category 01	Category 02	Project Duration Year	Client Name	Project Name	AG Division	Contracting authority	Funding Source	Contractor Details		Start Date	End Date	Construction Programme submitted	Extension of Time	Reasons for EOT	Total Cost of Estimate (Rs)	VAT	Contract Offer (Rs.)	Payment Details			Financial progress %	Physical progress %	Remarks
										Name	Address									Bill No	Date	Amount			
Hambantota	1	Education	New	2024	Secretary, Ministry of Education	Remaing works of 90 x 25 Building at H/Gemunupura K.V.	Tissamaharama	Secretary, Ministry of Education, Southern Province	GEMP	Name	K.C.N. Engineering & Construction	2024.05.28	2024.09.25		EOT I - From		7,357,312.88		4,434,009.50	1	2024.08.21	1,344,065.11	30%	60%	B
										To					2										
										EOT II - From					3										
										To					4										
										EOT III - From					5										
To				1,344,065.11																					
Hambantota	2	Education	New	2024	Secretary, Ministry of Education	Repair the Roof of 110 x 25 Building (stage I) at H/Moraketiara K.V.	Tangalle	Secretary, Ministry of Education, Southern Province	GEMP	Name	Sisira Builders	2024.05.28	2024.09.25		EOT I - From		9,675,693.28		5,880,667.59	1	2024.08.07	5,047,697.91	101%	100%	R
										To					2	2024.09.09				5,941,495.64					
										EOT II - From					3										
										To					4										
										EOT III - From					5										
To				5,941,495.64																					
Hambantota	3	Education	New	2024	Secretary, Ministry of Education	Repair 80 x 30 Building at H/Kahawaththa K.V. (1st Stage)	Beliatta	Secretary, Ministry of Education, Southern Province	GEMP	Name	Widanaarachchi Construction	2024.05.21	2024.09.03		EOT I - From		5,161,088.49		3,211,332.00	6	2024.07.22	3,109,151.42	130%	100%	R
										To					7	2024.09.24				4,201,543.86					
										EOT II - From					8										
										To					9										
										EOT III - From					10										
To				4,201,543.86																					
Hambantota	4	Education	New	2024	Secretary, Ministry of Education	Repair the Roof of Olcott Hall at H/Pallaththara M.V. (1st Stage)	Beliatta	Secretary, Ministry of Education, Southern Province	GEMP	Name	Thisara Construction	2024.05.22	2024.09.19		EOT I - From		7,648,190.80		4,691,774.10	1			95%	B	
										To					2										
										EOT II - From					3										
										To					4										
										EOT III - From					5										
To				-																					
Hambantota	5	Education	New	2024	Secretary, Ministry of Education	Repair Roof & walls of 80' x 20' Building at H/Medagamgoda M.V. (Stage I)	Walasmulla	Secretary, Ministry of Education, Southern Province	GEMP	Name	S.B.R. Construction Service	2024.07.26	2024.11.08		EOT I - From		4,398,056.26		3,295,411.00	1			98%	B	
										To					2										
										EOT II - From					3										
										To					4										
										EOT III - From					5										
To				-																					
Hambantota	6	Education	New	2024	Secretary, Ministry of Education	Repair the Roof & Electrical system at H/Angulmaduwa K.V. - 1st Stage	Beliatta	Secretary, Ministry of Education, Southern Province	GEMP	Name	Rajitha Builders	2024.07.26	2024.11.08		EOT I - From		3,610,292.25		2,736,566.00	1	2024.09.02	2,053,385.80	75%	85%	B
										To					2										
										EOT II - From					3										
										To					4										
										EOT III - From					5										
To				2,053,385.80																					



B - Under Construction

R - Retention to be paid

C - Completed

R/P - Retention paid

District	D.S. No	Category 01	Category 02	Project Duration Year	Client Name	Project Name	AG Division	Contracting authority	Funding Source	Contractor Details		Start Date	End Date	Construction Programme submitted	Extension of Time		Reasons for EOT	Total Cost of Estimate (Rs)	VAT	Contract Offer (Rs.)	Payment Details			Financial progress	Physical progress	Remarks
										Name	Address				Grading	EOT I - From					To	Bill No	Date			
Hambantota	1	Education	Continuation	2023	Department of Education, Southern Province	Buildings Repairs at H/Weeraketiya Rajapaksha M.V.	Weeraketiya	Department of Education, Southern Province		Name	Krishna Construction	2023.12.27	2024.03.11		EOT I - From	2024.03.11		5,445,882.89		4,256,060.00	1	2024.05.27	2,644,763.28	82%	100%	R
										To	2024.05.28				2	2024.08.20					3,472,646.50					
										EOT II - From					3											
										To					4											
										EOT III - From					5											
										To											3,472,646.50					
Hambantota	2	Education	New	2024	Department of Education, Southern Province	Renovation of Essential Structural Repairs of 90 x 25 Three storied Building at H/Tangalle Balika Vidyalaya	Tangalle	Department of Education, Southern Province		Name	Santhush Construction	2024.02.08	2024.04.23		EOT I - From		1,367,583.87		1,052,910.96	1	2024.07.03	877,730.25	83%	100%	R	
										To					2											
										EOT II - From					3											
										To					4											
										EOT III - From					5											
										To										877,730.25						
Hambantota	3	Education	New	2024	Department of Education, Southern Province	Building Repair at H/Vijayaba N.S.	Ambalantota	Department of Education, Southern Province		Name	Lakshitha Builders				EOT I - From		5,286,086.65		3,966,437.78	1			8%	B		
										To					2											
										EOT II - From					3											
										To					4											
										EOT III - From					5											
										To																
Hambantota	4	Education	New	2024	Department of Education, Southern Province	Repair of Electrical system at H/TZU-CHI National School, Hambantota	Hambantota	Department of Education, Southern Province		Name	Samantha Construction				EOT I - From		5,704,302.17		4,069,990.50	1			15%	B		
										To					2											
										EOT II - From					3											
										To					4											
										EOT III - From					5											
										To																

Prepared by - .....

Checked by - .....

Certified by - PL .....

**Eng. H.W.I. Prabath**  
 District Engineer (Building)  
 District Engineer (Building) Office  
 Hambantota.



B - Under Construction

R - Retention to be paid


C - Completed

R/P - Retention paid

District	D.S. No	Category 01	Category 02	Project Duration Year	Client Name	Project Name	AG Division	Contracting authority	Funding Source	Contractor Details		Start Date	End Date	Construction Programme submitted	Extension of Time		Reasons for EOT	Total Cost of Estimate (Rs)	VAT	Contract Offer (Rs.)	Payment Details			Financial progress	Physical progress	Remarks
										Name	Address				Grading	From					To	Bill No	Date			
Hambantota	I	Education	Continuation	2021/2022	Department of Education, Southern Province	Construction of three storied Technological Faculty at H/Mahanaga National School	Angunukolapelessa	Department of Education, Southern Province	TEDP	Name	D & C Construction	2021.08.02	2022.08.02	Submitted	EOT I - From		46,778,018.65	N/D	39,020,167.59	1	2021.11.08	2,999,213.65	65%	66%	Terminated	
										To					2	2021.12.14				16,364,610.81						
										EOT II - From					3	2022.03.08				22,385,107.13						
										To					4	2022.05.26				23,629,814.18						
										EOT III - From					5	2022.10.03				26,281,421.50						
										To					6	2024.06.05				25,340,987.80						
				25,340,987.80																						

Prepared by - .....

Checked by - .....

Certified by -  .....

**Eng. H.W.I. Prabath**  
 District Engineer (Building)  
 District Engineer (Building) Office  
 Hambantota.

B - Under Construction      R - Retention to be paid      C - Completed      R/P - Retention paid

District	D.S. No	Category 01	Category 02	Project Duration Year	Client Name	Project Name	AG Division	Contracting authority	Funding Source	Contractor Details		Start Date	End Date	Construction Programme submitted	Extension of Time		Reasons for EOT	Total Cost of Estimate (Rs)	VAT	Contract Offer (Rs.)	Payment Details			Financial progress	Physical progress	Remarks
										Name	Address				Grading	From					To	Bill No	Date			
Hambantota	I	Education	New	2024	Secretary, Ministry of Education	Construction of 90' x 25' Three Storied Building (Balance work with Addition Work) at H/Magama M.V.	Tissamaharama	Secretary, Ministry of Education, Southern Province	NSBS	D.K.N. Construction	Adan Watta, Galpamuna, Palatuwa	2024.09.04	2024.12.03		EOT I - From			26,870,712.34		19,954,743.00	1			12%	B	
														EOT I - To						2						
														EOT II - From						3						
														EOT II - To						4						
														EOT III - From						5						

Prepared by - .....  
 Checked by - .....

Certified by -  .....

**Eng. H.W.I. Prabath**  
 District Engineer (Building)  
 District Engineer (Building) Office  
 Hambantota.