

B - Under Construction

R - Retention to be paid

C - Completed

R/P - Retention paid

District	D.S. No	Category 01	Category 02	Project Duration Year	Client Name	Project Name	AG Division	Contracting authority	Funding Source	Contractor Details		Start Date	End Date	Construction Programme submitted	Extension of Time		Reasons for EOT	Total Cost of Estimate (Rs)	VAT	Contract Offer (Rs.)	Payment Details			Financial progress %	Physical progress %	Remarks	
										Name	Address				Grading	From					To	Bill No	Date				Amount
Hambantota	I	Health	New	2024	Director of Health service, Health Department, Southern Province	Completion of the remaining work in the Administration & Clinic Complex at Base Hospital Walasmulla	Walasmulla	Director of Health service, Health Department, Southern Province	PSDG	Name	Rajitha Builders & Electrical	2024.05.02	2024.08.15		EOT I - From	2024.08.15		5,183,247.67		3,344,035.80	1	2024.07.17	2,198,845.85	83%	100%	R	
																To					2024.09.15	2	2024.10.23				2,782,447.05
																EOT II - From					To	3					
																						4					
																EOT III - From					To	5					
				2,782,447.05																							

Prepared by -

Checked by -

Certified by - Prabath

Eng. H.W.I. Prabath
 District Engineer (Building)
 District Engineer (Building) Office
 Hambantota.

B - Under Construction

R - Retention to be paid

C - Completed

R/P - Retention paid

District	D.S. No	Category 01	Category 02	Project Duration Year	Client Name	Project Name	AG Division	Contracting authority	Funding Source	Contractor Details		Start Date	End Date	Construction Programme submitted	Extension of Time		Reasons for EOT	Total Cost of Estimate (Rs)	VAT	Contract Offer (Rs.)	Payment Details			Financial progress %	Physical progress %	Remarks
										Name	Address				Grading	From					To	Bill No	Date			
Hambantota	1	Health	Continuation	2023	Secretary, Health Department, Southern Province	Completion of the plumbing System at Base Hospital Walasmulla	Walasmulla	Secretary, Health Department, Southern Province	N/D	Name	Sudusingha Suppliers & Constructions	2023.11.22	2023.12.23			EOT I - From	2024.01.12	2,317,636.75	N/D	1,774,230.00	1	2023.12.29	1,067,771.18	78%	100%	R
										To						2	2024.04.03				1,376,708.16					
										EOT II - From						3										
										To						4										
										EOT III - From						5										
To				1,376,708.16																						

Prepared by -

Checked by -

Certified by - 

Eng. H.W.I. Prabath
 District Engineer (Building)
 District Engineer (Building) Office
 Hambantota.

Progress up to 2024.10.31

B - Under Construction

R - Retention to be paid

C - Completed

R/P - Retention paid

District	D.S. No	Category 01	Category 02	Project Duration Year	Client Name	Project Name	AG Division	Contracting authority	Funding Source	Contractor Details		Start Date	End Date	Construction Programe submitted	Extension of Time		Reasons for EOT	Total Cost of Estimate (Rs)	VAT	Contract Offer (Rs.)	Payment Details			Financial progress %	Physical progress %	Remarks
										Name	Address				Grading	From					To	Bill No	Date			
Hambantota	1	Health	New	2024	Secretary, Ministry of Health, Southern Province	Construction of Lift Structure for Theater Building at Base Hospital, Walasmulla	Walasmulla	Secretary, Ministry of Health, Southern Province		Name Address Grading	S.B.R. Construction service "Ravindu", Weeraketiya Road, Walasmulla	2024.08.26	2024.11.24		EOT I - From To EOT II - From To EOT III - From To			9,746,522.76		6,502,342.00	1 2 3 4 5				12%	B

Prepared by -

Checked by -

Certified by - 

Eng. H.W.I. Prabath
District Engineer (Building)
District Engineer (Building) Office
Hambantota.

Progress up to 2024.10.31

B - Under Construction

R - Retention to be paid


C - Completed

R/P - Retention paid

District	D.S. No	Category 01	Category 02	Project Duration Year	Client Name	Project Name	AG Division	Contracting authority	Funding Source	Contractor Details		Start Date	End Date	Construction Programme submitted	Extension of Time		Reasons for EOT	Total Cost of Estimate (Rs)	VAT	Contract Offer (Rs.)	Payment Details			Financial progress %	Physical progress %	Remarks
										Name	Address				Grading	From					To	Bill No	Date			
Hambantota	I	Health	Continuation	2023	Director of Health, Southern Province	Toilet Repair of Wards No 02, 04 & 08 at Base Hospital Tangalle	Tangalle	Director of Health, Southern Province	PSDG	Name	S.N.S.S. Engineering	2023.12.13	2024.03.13		EOT I - From	2024.03.13	3,490,705.79	N/D	3,018,846.00	1	2023.12.29	9,347.13	62%	65%	B	
										To	2024.04.27				2	2024.04.09				942,705.58						
										EOT II - From					3	2024.09.10				1,871,474.78						
										To					4											
										EOT III - From					5											
To				1,871,474.78																						

Prepared by -

Checked by -

Certified by - 

Eng. H.W.I. Prabath
 District Engineer (Building)
 District Engineer (Building) Office,
 Hambantota.

B - Under Construction

R - Retention to be paid

C - Completed

R/P - Retention paid

District	D.S. No	Category 01	Category 02	Project Duration Year	Client Name	Project Name	AG Division	Contracting authority	Funding Source	Contractor Details		Start Date	End Date	Construction Programme submitted	Extension of Time		Reasons for EOT	Total Cost of Estimate (Rs)	VAT	Contract Offer (Rs.)	Payment Details			Financial progress %	Physical progress %	Remarks		
										Name	Address				Grading	From					To	Bill No	Date				Amount	
Hambantota	I	Health	Continuation	2023	Secretary, Health Department, Southern Province	Repairs of the Electrical wiring system at Beliatta Drug Production Unit Beliatta Ayurveda Hospital	Beliatta	Secretary, Health Department, Southern Province	PSDG	Thamali Builders	Jaya Sri Thotupola Road, Pitigala	2023.11.22	2023.12.21	Not submitted	EOT I - From 2023.12.21 To 2024.03.20			5,159,691.25	Yes	4,124,729.00	1	2023.12.29	1,429,654.00	97%	100%	R		
														EOT II - From						2	2024.04.08	3,994,075.62						
														To						3	2024.05.16	4,016,927.61						
														EOT III - From						4								
														To						5								

Prepared by -

Checked by -

Certified by - Prabath

Eng. H.W.I. Prabath
 District Engineer (Building)
 District Engineer (Building) Office
 Hambantota.

B - Under Construction R - Retention to be paid C - Completed R/P - Retention paid

District	D.S. No	Category 01	Category 02	Project Duration Year	Client Name	Project Name	AG Division	Contracting authority	Funding Source	Contractor Details		Start Date	End Date	Construction Programme submitted	Extension of Time		Reasons for EOT	Total Cost of Estimate (Rs)	VAT	Contract Offer (Rs.)	Payment Details			Financial progress %	Physical progress %	Remarks
										Name	Address				Grading	EOT I - From					To	EOT II - From	To			
Hambantota	1	Health	Continuation	2023	RDHS Office, Hambantota	Renovaton of the roofs of ward 1 and 2 at DH Kariyamadiththa	Angunukolapelessa	RDHS Office, Hambantota	PSSP	Name	Thalawaththage Construction & suppliers	2023.07.31	2023.09.29	Not submitted	EOT I - From			4,051,193.14	N/D	2,758,398.40	1	2023.10.30	2,365,138.52	86%	100%	R
										Address	Kapila stores, Koppakanda, Omalpe				EOT II - From						2					
										Grading	C 7				To						3					
															EOT III - From						4					
															To						5					
Hambantota	2	Health	Continuation	2023	RDHS Office, Hambantota	Construction of ambulance driver rest room at DH Gonadeniya	Weeraketiya	RDHS Office, Hambantota	PSSP	Name	Sisira Builders	2023.07.31	2023.09.29	Not submitted	EOT I - From	2023.10.13		3,727,761.45	N/D	2,562,836.00	1	2023.12.07	2,404,769.53	94%	100%	R
										Address	No. 13, Weralugahawatta, Karathota, Hakmana				EOT II - From						2					
										Grading	C7				To						3					
															EOT III - From						4					
															To						5					
Hambantota	3	Health	Continuation	2023	RDHS Office, Hambantota	Construction of injection and dressing room at DH Middeniya	Katuwana	RDHS Office, Hambantota	PSSP	Name	Sisira Builders	2023.07.31	2023.10.29	Not submitted	EOT I - From			4,751,647.94	N/D	3,044,024.46	1	2023.12.07	2,811,866.03	92%	100%	R
										Address	No. 13, Weralugahawatta, Karathota, Hakmana				EOT II - From						2					
										Grading	C 7				To						3					
															EOT III - From						4					
															To						5					
Hambantota	4	Health	Continuation	2023	RDHS Office, Hambantota	Renovation for networking at PMCU Galpoththayaya	Weeraketiya	RDHS Office, Hambantota	PSSP	Name	A.P. Construction	2023.10.06	2023.11.05	Not submitted	EOT I - From			1,064,850.37	N/D	799,458.00	1	2023.11.09	574,936.28	72%	100%	R
										Address	Thalunna, Ranna				EOT II - From						2					
										Grading	C7				To						3					
															EOT III - From						4					
															To						5					

Prepared by -

Checked by -

Certified by - Prab

Eng. H.W.I. Prabath
 District Engineer (Building)
 District Engineer (Building) Office
 Hambantota.