

Progress up to 2024.10.31

B - Under Construction

R - Retention to be paid

C - Completed

R/P - Retention paid

District	D.S. No	Category 01	Category 02	Project Duration Year	Client Name	Project Name	AG Division	Contracting authority	Funding Source	Contractor Details		Start Date	End Date	Construction Programe submitted	Extension of Time		Reasons for EOT	Total Cost of Estimate (Rs)	VAT	Contract Offer (Rs.)	Payment Details			Financial progress	Physical progress	Remarks	
										Name	Address				Grading	From					To	Bill No	Date				Amount
Hambantota	1	Other	New	2024	Deputy Director of Agriculture	Construction of Wire Fence at 66/4 Agriculture Quarters, Hambantota	Hambantota	Deputy Director of Agriculture, Deputy Director of Agriculture Office, Hambantota		Name	Nishantha Construction	2024.07.10	2024.08.09			EOT I - From	To		535,221.76		417,900.00	1	2024.10.07	411,280.40	98%	100%	R
																						2					
																						3					
																						4					
																						5					
																								411,280.40			
Hambantota	2	Other	New	2024	Deputy Director of Agriculture	Tiling of Assistant Director of Agriculture office and soil research laboratory	Hambantota	Deputy Director of Agriculture, Deputy Director of Agriculture Office, Hambantota		Name	Nishantha Construction	2024.08.24	2024.09.23			EOT I - From	To		926,437.35		68,289.50	1					
																						2					
																						3					
																						4					
																						5					
Hambantota	3	Other	New	2024	Deputy Director of Agriculture	Construction of water supply system & fixing suction tube at Ridiyagama Farm	Ambalantota	Deputy Director of Agriculture, Deputy Director of Agriculture Office, Hambantota		Name	Chairman	2024.10.16	2024.11.15			EOT I - From	To		2,151,071.22		1,855,504.18	1				5%	B
																						2					
																						3					
																						4					
																						5					

Prepared by - .....

Checked by - .....

Certified by - Prabath

**Eng. H.W.I. Prabath**  
 District Engineer (Building)  
 District Engineer (Building) Office  
 Hambantota.



Progress up to 2024.10.31

B - Under Construction

R - Retention to be paid

C - Completed

R/P - Retention paid

District	D.S. No	Category 01	Category 02	Project Duration Year	Client Name	Project Name	AG Division	Contracting authority	Funding Source	Contractor Details		Start Date	End Date	Construction Programme submitted	Extension of Time		Reasons for EOT	Total Cost of Estimate (Rs)	VAT	Contract Offer (Rs.)	Payment Details			Financial progress	Physical progress	Remarks
										Name	Address				Grading	From					To	Bill No	Date			
Hambantota	1	Other	New	2024	Chief Secretary	Minor repair at Bogahapelessa Circuit Bungalow	Tissamaharamaya	Chief Secretary, Southern Province		D & B construction		2024.07.11	2024.08.10		EOT I - From To			317,624.50		249,986.00	1			100%	C	
									128, Waragoda, Koggalla, Ambalantota					EOT II - From To						2						
																				3						
																				4						
																				5						

Prepared by - .....

Checked by - .....

Certified by -  .....

**Eng. H.W.I. Prabath**  
 District Engineer (Building)  
 District Engineer (Building) Office  
 Hambantota.

Progress up to 2024.10.31

U - Under Construction

R - Retention to be paid

C - Completed

R/P - Retention paid

District	D.S. No	Category 01	Category 02	Project Duration Year	Client Name	Project Name	AG Division	Contracting authority	Funding Source	Contractor Details		Start Date	End Date	Construction Programme submitted	Extension of Time		Reasons for EOT	Total Cost of Estimate (Rs)	VAT	Contract Offer (Rs.)	Payment Details			Financial progress %	Physical progress %	Remarks
										Name	Address				Grading	EOT I - From					To	Bill No	Date			
Hambantota	1	other	Continuation	2022	District Secretariat Hambantota	Construction of four storied Agunukolapalassa Divisional Secretariat office Building (Stage II)	Agunukolapalassa	District Secretariat Hambantota	DS	Name	Central Engineering Services (Pvt) Ltd	2022.03.23	2022.12.31	submitted	EOT I - From	2023.01.01	Material Shortage, Rain, Scope Changes	76,548,893.71	Yes	76,604,246.50	1	2022.06.30	4,725,798.57	90%	100%	C
															To	2023.08.31					2	2022.08.16	7,768,415.59			
															EOT II - From						3	2022.09.12	14,094,912.43			
															To						4	2022.10.14	20,870,637.61			
															EOT III - From						5	2022.11.18	24,884,693.93			
															To						6	2022.12.05	33,508,737.89			
															EOT IV - From						7	2022.12.28	44,439,666.49			
															To						8	2023.06.15	55,088,442.38			
															EOT V - From						9	2023.10.04	62,690,484.00			
															To						10	2023.12.13	68,646,596.34			
															EOT VI - From						11					
To				68,646,596.34																						
Hambantota	2	other	Continuation	2021/2022	District Secretariat Hambantota	Construction of three storied Lunugamwehera Divisional Secretariat office Building (Stage II)	Lunugamwehera	District Secretariat Hambantota	DS	Name	Central Engineering Services (Pvt) Ltd	2021.11.08	2022.07.27	submitted	EOT I - From	2022.07.28	Scope Changes, Material Shortage, Covid 19 effect	143,987,500.00	Yes	127,587,894.65	1	2021.12.30	5,354,084.99	96%	100%	R
															To	2022.11.30					2	2022.03.25	11,508,598.31			
															EOT II - From	2022.12.01					3	2022.05.31	16,745,030.63			
															To	2022.12.31					4	2022.06.30	18,198,550.66			
															EOT III - From	2023.01.01					5	2022.08.16	22,688,754.75			
															To	2023.07.30					6	2022.09.12	28,278,204.34			
															EOT IV - From						7	2022.09.20	32,186,844.53			
															To						8	2022.11.22	36,028,803.46			
															EOT V - From						9	2022.12.21	46,796,354.75			
															To						10	2022.12.30	53,182,959.24			
															EOT VI - From						11	2023.03.07	58,347,851.55			
															To						12	2023.06.15	76,379,229.84			
															EOT VII - From						13	2023.09.04	85,083,081.33			
															To						14	2023.11.29	117,302,324.96			
															EOT VIII - From						15	2024.03.19	123,092,718.03			
To				123,092,718.03																						
Hambantota	3	other	New	2024	District Secretariat Hambantota	Construction of Proposed four storied Building at Agunukolapalassa Divisional Secretariat (Stage III)	Agunukolapalassa	District Secretariat Hambantota	GOSL	Name	KSJ Construction	2023.08.07	2024.12.15		EOT I - From			142,561,792.24		72,509,108.70	1			10%	B	
															To						2					
															EOT II - From						3					
															To						4					

Prepared by - .....

Checked by - .....

Certified by -

**Eng. H.W.I. Prabath**  
 District Engineer (Building)  
 District Engineer (Building) Office  
 Hambantota

B - Under Construction

R - Retention to be paid

C - Completed

R/P - Retention paid

District	D.S. No	Category 01	Category 02	Project Duration Year	Client Name	Project Name	AG Division	Contracting authority	Funding Source	Contractor Details		Start Date	End Date	Construction Programme submitted	Extension of Time		Reasons for EOT	Total Cost of Estimate (Rs)	VAT	Contract Offer (Rs.)	Payment Details			Financial progress %	Physical progress %	Remarks
										Name	Address				Grading	EOT I - From					To	EOT II - From	To			
Hambantota	1	Other	New	2024	District Survey Superintendent	Repair of Boundary wall at District Surveys Office	Hambantota	Superintendent of Survey Office, Hambantota		Name	Nishantha Construction	2024.07.03	2024.08.20		EOT I - From		1,031,907.83		696,929.20	1		498,251.60	71%	100%	C	
										Address	No. 108/2, Grama Shakthi Mawatha, Siribopura, Hambantota				EOT II - From					2						
										Grading					EOT III - From					3						
																				4						
																				5						
															498,251.60											
Hambantota	2	Other	New	2024	District Survey Superintendent	Repair of Window if office area at Senior Superintendent Office	Hambantota	Superintendent of Survey Office, Hambantota		Name	Nishantha Construction	2024.08.26	2024.09.30		EOT I - From		190,883.51		143,390.00	1						
										Address	No. 108/2, Grama Shakthi Mawatha, Siribopura, Hambantota				EOT II - From					2						
										Grading					EOT III - From					3						
																				4						
																				5						

Prepared by - .....

Checked by - .....

Certified by -  .....

**Eng. H.W.I. Prabath**  
 District Engineer (Building)  
 District Engineer (Building) Office  
 Hambantota.

Progress up to 2024.10.31

B - Under Construction

R - Retention to be paid

C - Completed

R/P - Retention paid

District	D.S. No	Category 01	Category 02	Project Duration Year	Client Name	Project Name	AG Division	Contracting authority	Funding Source	Contractor Details		Start Date	End Date	Construction Programme submitted	Extension of Time		Reasons for EOT	Total Cost of Estimate (Rs)	VAT	Contract Offer (Rs.)	Payment Details			Financial progress %	Physical progress %	Remarks				
										Name	Address				Grading	EOT I - From					To	EOT II - From	To				EOT III - From	To	Bill No	Date
Hambantota	1	Other	New	2024	Department of Social Welfare, Probation & Child care services.....	Construction of Drain for Rainwater for Kanchadewa Child Center	Hambantota	Department of Social Welfare, Probation & Child care services.....	N/D	Name	Chairman	2024.03.27	2024.06.25		EOT I - From			2,467,542.47	No	1,862,296.20	1	2024.07.29	1,527,677.81	82%	100%	R				
									Address	Waraya Grameeya Sanwardana Samajaya, Keliyapura, Hambantota				EOT II - From						2										
																					3									
																					4									
																					5									
																							1,527,677.81							
Hambantota	2	Other	New	2024	Department of Social Welfare, Probation & Child care services.....	Repair of Kanchadewa Child enter external officer room, office room & all wash room Hambantota	Hambantota	Department of Social Welfare, Probation & Child care services.....		Name	Chairman	2024.08.28	2024.10.27		EOT I - From			1,885,700.46		1,439,466.00	1			10%	B					
									Address	Waraya Grameeya Sanwardana Samajaya, Keliyapura, Hambantota				EOT II - From							2									
																					3									
																					4									
																					5									
Hambantota	3	Other	New	2024	Department of Social Welfare, Probation & Child care services.....	Construction of quarters building at Kanchadewa child care center , Hambantota - Stage IV	Hambantota	Department of Social Welfare, Probation & Child care services.....		Name	Nishantha Construction	2024.08.23	2024.12.06		EOT I - From			6,580,955.44		4,254,278.10	1			20%	B					
									Address	No 108/10/2, Srama Shakthi Mawatha, Siribopura, Hambantota				EOT II - From							2									
																					3									
																					4									
																					5									
Hambantota	4	Other	New	2024	Department of Social Welfare, Probation & Child care services.....	Construction of Vehicle garage& waste water disposal at Kanchadewa child care center , Hambantota	Hambantota	Department of Social Welfare, Probation & Child care services.....		Name	Chairman	2024.10.02	2024.12.01		EOT I - From			4,999,417.47		3,758,960.50	1			5%	B					
									Address	Sippikulama Grama Sanwardana Samithiya, No. 15, Suriyagahawaththa, Sippikulama, Hambantota				EOT II - From							2									
																					3									
																					4									
																					5									

Prepared by - .....

Checked by - .....

Certified by -  .....

**Eng. H.W.I. Prabath**  
 District Engineer (Building)  
 District Engineer (Building) Office  
 Hambantota.

Progress up to 2024.10.31

B - Under Construction

R - Retention to be paid

C - Completed

R/P - Retention paid

District	D.S. No	Category 01	Category 02	Project Duration Year	Client Name	Project Name	AG Division	Contracting authority	Funding Source	Contractor Details		Start Date	End Date	Construction Programme submitted	Extension of Time		Reasons for EOT	Total Cost of Estimate (Rs)	VAT	Contract Offer (Rs.)	Payment Details			Financial progress %	Physical progress %	Remarks
										Name	Address				Grading	From					To	Bill No	Date			
Hambantota	1	Other	Continuation	2023	Ministry of Agriculture	Renovation of Building for Banana Packing Center at Murawesihena	Angunukolapelessa	Ministry of Agriculture	N/D	Name Liyanage Construction					EOT I - From To	2023.12.30		11,807,835.07	N/D	9,542,394.63	1	2023.12.27	10,298,425.20	108%	100%	R
									Address E 3, Binkama. Angunukolapelessa		2023.10.18	2023.12.17	Not submitted		EOT II - From To						2					
									Grading C 5						EOT III - From To						3					
																					4					
																					5					
																							10,298,425.20			

Prepared by - .....

Checked by - .....

Certified by -  .....

**Eng. H.W.I. Prabath**  
 District Engineer (Building)  
 District Engineer (Building) Office  
 Hambantota.

Progress up to 2024.10.31

B - Under Construction

R - Retention to be paid

C - Completed

R/P - Retention paid

District	D.S. No	Category 01	Category 02	Project Duration Year	Client Name	Project Name	AG Division	Contracting authority	Funding Source	Contractor Details		Start Date	End Date	Construction Programme submitted	Extension of Time		Reasons for EOT	Total Cost of Estimate (Rs)	VAT	Contract Offer (Rs.)	Payment Details			Financial progress %	Physical progress %	Remarks
										Name	Address				Grading	EOT I - From					To	EOT II - From	To			
Hambantota	I	Other	Continuation	2023	Department of Social Welfare, Probation & Child care services.....	Repairs to old Building at Ridiyagama Detention Home	Ambalantota	Department of Social Welfare, Probation & Child care services.....	N/D	Name Lakshitha Builders	No 04, Beragama, Ambalantota	2023.11.20	2023.12.30	Not submitted	EOT I - From			8,822,799.81	No	7,765,940.00	1	2023.12.29	7,832,961.06	101%	100%	R
															EOT II - From						2					
															EOT II - To							3				
															EOT III - From							4				
															EOT III - To							5				
																							7,832,961.06			

Prepared by - .....

Checked by - .....

Certified by -  .....

**Eng. H.W.I. Prabath**  
 District Engineer (Building)  
 District Engineer (Building) Office  
 Hambantota.





Progress up to 2024.10.31

B - Under Construction

R - Retention to be paid

C - Completed

R/P - Retention paid

District	D.S. No	Category 01	Category 02	Project Duration Year	Client Name	Project Name	AG Division	Contracting authority	Funding Source	Contractor Details		Start Date	End Date	Construction Programme submitted	Extension of Time		Reasons for EOT	Total Cost of Estimate (Rs)	VAT	Contract Offer (Rs.)	Payment Details			Financial progress	Physical progress	Remarks
										Name	Address				Grading	From					To	Bill No	Date			
Hambantota	1	Other	Continuation	2023	Department of Industrial Development, Southern Province	Renovation of roof at sale Centre at Athgalmulla Ruhunu Ransalu	Tangalle	Department of Industrial Development, Southern Province	N/D	Chairman	Athgalmulla senior Purawesi Sanvidanaya, Walakumbura, Vitharandeniya	2023.11.03	2023.12.18	Not Submitted	EOT I - From		660,688.25		528,550.60	1	2023.12.18	471,263.30	89%	100%	R	
															To					2						
															EOT II - From					3						
															To					4						
															EOT III - From					5						
																			471,263.30							
Hambantota	2	Other	New	2024	Department of Industrial Development, Southern Province	Construction of Shelter for the Proposed Bio-Mass Boiler plant at Ranna	Tangalle	Department of Industrial Development, Southern Province		Samarawickrama Construction & Suppliers	Udaha Mahawatta, Keppitiyawa, Weeraketiya	2024.05.16	2024.08.29		EOT I - From	2024.08.29	3,784,673.60		2,558,597.70	1	2024.08.05	1,308,560.15	105%	100%	R	
															To	2024.09.28				2	2024.10.10	2,695,031.87				
															EOT II - From					3						
															To					4						
															EOT III - From					5						
																			2,695,031.87							
Hambantota	3	Other	New	2024	Department of Industrial Development, Southern Province	Construction of Shelter for the Proposed Bio-Mass Boiler plant at Ranna (Balance Work)	Tangalle	Department of Industrial Development, Southern Province		Parakum Govi Sanvidanaya	Yaya 20, Ranna East, Ranna	2024.09.25	2024.11.09		EOT I - From		746,342.10		621,951.75	1			100%		C	
															To					2						
															EOT II - From					3						
															To					4						
															EOT III - From					5						

Prepared by - .....

Checked by - .....

Certified by - ..... *Prab* .....

**Eng. H.W.I. Prabath**  
 District Engineer (Building)  
 District Engineer (Building) Office  
 Hambantota.

Progress up to 2024.10.31

B - Under Construction

R - Retention to be paid

C - Completed

R/P - Retention paid

District	D.S. No	Category 01	Category 02	Project Duration Year	Client Name	Project Name	AG Division	Contracting authority	Funding Source	Contractor Details		Start Date	End Date	Construction Programe submitted	Extension of Time		Reasons for EOT	Total Cost of Estimate (Rs)	VAT	Contract Offer (Rs.)	Payment Details			Financial progress	Physical progress	Remarks
										Name	Address				Grading	From					To	Bill No	Date			
Hambantota	I	Other	Continuation	2023	Ruhunu Tourist Bereau	Renovation of Circuit Bungalows at Madunagala Hot water springs	Sooriyawewa	Ruhunu Tourist Bereau	N/D	Name Ekamuth Wadihiti Sanwidanaya	No.1842, Mahapellessa, Sooriyawewa	2023.01.30	2023.03.31	Not submitted	EOT I - From To			3,249,691.48	No	2,354,848.90	1	2023.07.13	1,341,467.68	57%	65%	Cancelled
															EOT II - From To						2					
															EOT III - From To						3					
																					4					
																					5					
																							1,341,467.68			

Prepared by - .....

Checked by - .....

Certified by -  .....

**Eng. H.W.I. Prabath**  
 District Engineer (Building)  
 District Engineer (Building) Office  
 Hambantota.

Progress up to 2024.10.31

B - Under Construction

R - Retention to be paid

C - Completed

R/P - Retention paid

District	D.S. No	Category 01	Category 02	Project Duration Year	Client Name	Project Name	AG Division	Contracting authority	Funding Source	Contractor Details		Start Date	End Date	Construction Programme submitted	Extension of Time		Reasons for EOT	Total Cost of Estimate (Rs)	VAT	Contract Offer (Rs.)	Payment Details			Financial progress	Physical progress	Remarks
										Name	Address				Grading	Bill No					Date	Amount	%			
Hambantota	1	Other	New	2024	Deputy Chief Secretary (Engineering Services)	Rewiring of the Electrical System at the Tissamaharama Regional Community Based Corrections Office	Tissamaharama	Deputy Chief Secretary (Engineering Services), Southern Provincial Engineering Service Office		Name Evergreen Construction Address No 30/1, Amunukarayaya, Magama, Tissamaharama Grading					EOT I - From To EOT II - From To EOT III - From To			349,114.36		241,492.64	1				100%	C
																					2					
																					3					
																					4					
																					5					

Prepared by - .....

Checked by - .....

Certified by - ..... *Prab* .....

**Eng. H.W.I. Prabath**  
 District Engineer (Building)  
 District Engineer (Building) Office  
 Hambantota.