R - Retention to be paid

C - Completed

R/P - Retention paid

District		ategory 02	Project Duration Year		Project Name	Division	Contracting authority	Funding Source		Contractor Details	Start Date	End Date	-	Extension of Time	Reasons for EOT	Total Cost of Estimate (Rs)	VAT	Contract Offer (Rs.)		Payment	Details	Financial	Physical	=
			Project			AG							submitted						BillN o	Date	Amount	%	%	Re
									Name	TOOL 1 O				EOT I - From					1 20)23.11.20	2,222,913.14			
						a				TGC Lanka Construction				То					2 20)23.03.29	3,104,567.52			
hantota	I Education	inuatio	2023	Education Ministry, Southern	Repair of 100' X 20' Building at H/Ranmuduwewa	iyawew	Education Ministry, Southern	GEM	Address	Samajasewapura II, Sooriyawewa	2023.08.	2023.10. 17	Not submitted	EOT II - From		3,222,915.78	N/D	2,191,077.00	3			142%	100%	R
Han	Ed	Cont		Province	K.V.	_	Province			0713544889	03	17	Submitted	To					4			1		
									Grading	C 7				EOT III - From					5					
												2000		To							3,104,567.52			
									Name	Susantha Construction				EOT I - From					1 20	23.12.18	5,022,550.27			
0		_ =		Education	Construction of	va	Education							То					2					
anto	2 Education	Continuation	2023		90'x25' two storied building (Balance	awer	Ministry,	GEM	Address	No. 329, B1, New Road, Watthegama, Dickwella	2023.09.	2024.01.	Not	EOT II - From		0.250.721.61	37	5 020 641 02	3			%	%(
Tall)	Feluc	ontir	20	Southern Province	work) at	oriy	Southern Province	GLM		0776064881	26	24	submitted	To		9,258,731.61	Yes	5,830,641.92	4			%98	100%	K
Parasi				Trovince	H/Viharagala P.V.	Š	TOVINCE		Grading	C 6				EOT III - From					5					
														То							5,022,550.27			

Duamanad	1									
Prepared	by -	٠.		 			 			 • •

Checked by -.......

Certified by -

R - Retention to be paid

C - Completed

R/P - Retention paid

District	D.S. No	Category 01	Category 02 Project Duration	Year	Client Name	Project Name	Division	Contracting authority	Funding Source	Co	ontractor Details	Start Date	End Date	Construction Programe submitted	Extension (of Time	Reasons for EOT	Total Cost of Estimate (Rs)	VAT	Contract Offer (Rs.)		Payment I	Details	Financial	Physical progress
		C	Ca Proje		•		AG							submitted							BillN o	Date	Amount	%	%
or a way to your and you										Name	K.C.N. Engineering				EOT I - From						1	2024.08.21	1,344,065.11		
and the standard and											& Construction				То						2				
tofa		on				Remaing works of	rama	Secretary, Ministry of		Address	Medagedara Watta, Beligalagoda Roa,				EOT II - From						3				
Hamban		Education	New New	5074 F	Secretary, Ministry of Education	90 x 25 Building at H/Gemunupura K.V.	Tissamaha	Education, Southern Province	GEMP		Thavaluwila, Ambalantota 0702484455	2024.05.	2024.09.		То			7,357,312.88		4,434,009.50	4			30%	85%
Mary or a second or the second										Grading					EOT III - From						5				
AND AND THE PERSON NAMED IN						43									То								1,344,065.11		
and the same of th										Name	Sisira Builders				EOT I - From						1	2024.08.07	5,047,697.91		
(a						Repair the Roof of		Secretary,			No.13, Weralugaha				То						2	2024.09.09	5,941,495.64	_	
banto	. 5	Education	New 2024		Secretary, Ministry of	110 x 25 Building	galle	Ministry of Education,	GEMP	Address	Waththa, Karathota,		2024.09.		EOT II - From			9,675,693.28		5,880,667.59	3			101%	100%
Ham	- 1	Edu			Education	(stage I) at H/Moraketiara K.V.	Таг	Southern Province			Hakmana 0715267269	28	25		То						4			01	0-
								Trovince		Grading					EOT III - From						5				
	1														То								5,941,495.64	=	
										Name	Widanaarachchi Construction				EOT I - From							2024.07.22	3,109,151.42	-	
ntofa	1.	ion	>	+	Secretary, Ministry of	Repair 80 x 30		Secretary, Ministry of		Address	Madushan,	2024.05	2024.00		To EOT II - From						7 8	2024.09.24	4,201,543.86	\exists	,0
unbar	n	Education	New 2024	707 E	Education	H/Kahawaththa K,V,		Education, Southern	GEMP	radicos	Kudaheella, Beliatta 0772576704	2024.05.	2024.09.		To			5,161,088.49		3,211,332.00	9			130%	100%
		ш				(1st Stage)		Province		Grading					EOT III - From						10				
	:														То								4,201,543.86		
										Name	Thisara Construction				EOT I - From	2024.09.20					1	2024.11.20	4,877,634.46		
											Tinisuru Construction				То	2024.11.18					2				
itota		noi		_		Repair the Roof of		Secretary, Ministry of		Address	Wasana,				EOT II - From						3			1	
Hambar	4	Education	New 2024	P202		H/Pallaththara M.V. (1st Stage)	Beliatta	Education, Southern Province	GEMP		Wadumaiththreegam a, Angunukolapelessa 0777206971	2024.05.	2024.09.		То			7,648,190.80		4,691,774.10	4			104%	100%
										Grading					EOT III - From						5			1	
															То								4,877,634.46		
-										Name	S.B.R, Construction				EOT I - From						1				
ta	1.					Repair Roof & walls	la	Secretary,		4.11	Service "Ravindu",				То						2				
banto	2	Education	New 2024	\$70 S	Secretary, Ministry of	of 80' x 20' Building	SIL	Ministry of Education,	GEMP	Address	Weeraketiya Road,		2024.11.		EOT II - From			4,398,056.26		3,295,411.00	3				100%
Ham	t t	Edu	2 2	4 E	Education	at H/Medagamgoda M.V. (Stage I)	Wala	Southern Province			Walasmulla 0772049526	26	08		То			.,,		-,->-, /11.00	4	7 - 1			10
								10 miles		Grading					EOT III - From						5				

10	and the control of th									Name	Rajitha Builders			EOT I - From	2024.11.09			1 2024.09.02	2,053,385.80			
	The second secon	_				Repair the Roof &		Secretary,						То	2024.12.08			2				
Rando	9	Education	New	2024	Secretary, Ministry of Education		liat	Ministry of Education,	GEMP	Address	"Rangi Niwasa", Thalahagamwaduwa,	2024.07. 26	2024.11.	EOT II - From		3,610,292.25	2,736,566.00	3		75%	%06	В
		Edı		(4)	Education	K.V 1st Stage	Bell	Southern Province			Walasmulla 0712519951	20		То				4				
	to be distributed in the second									Grading				EOT III - From				5				
														То					2,053,385.80			
										Name	Rajitha Builders			EOT I - From	2024.11.08			1				
								Canatami						То	2024.12.25			2				
banfota	7	Education	New	2024	Secretary, Ministry of Education	Modernization of Special Education Unit at	raketiy	Secretary, Ministry of Education,	GEMP	Address	"Rangi Niwasa", Thalahagamwaduwa,	2024.07. 26	2024.11.	EOT II - From	,	4,138,802.91	2,693,584.07	3			5%	B
ITan		Edu		2	Education	H/Medamulana P.V.	Weel	Southern Province			Walasmulla 0712519951	20	- 08	То				4				
	Action appropriate and									Grading				EOT III - From				5				
											-			То					-			
										Name	Thisara Construction			EOT I - From				1				
														То				2				
e jo	-	nc				Construction of 60 x	iya	Secretary, Ministry of		Address	Wasana, Wadumaiththreegam			EOT II - From				3				
Hambandal	8	Education	New	2024	Secretary, Ministry of Education	20 Building at H/Okandayaya M.V. (Stage I)	/eerak	Education, Southern Province	GEMP		a, Angunukolapelessa 0777206971	2024.07. 24	2024.10.	То		6,234,028.20	4,824,000.20	4			15%	В
										Grading				EOT III - From				5				
														То					-			
	-					**				Name	Widana Arachchi			EOT I - From	2024.11.07			1				
								6			Construction			То	2024.12.15			2				
alcolor	-	tion	3	4	Secretary, Ministry of	Renovation of 60 x	iatta	Secretary, Ministry of		Address	"Madushan", Kudaheella, Beliatta	2024.07.	2024.11.	EOT II - From				3			%	
Hanskanka	6	Education	Ne	2024	Education	20 Building at H/Pattiyawela P.V.	Bel	Education, Southern Province	GEMP		0772576704	24	06	То		5,014,714.19	3,210,794.00	4			%08	В
										Grading								5				
														То					-			
				-						Name	Santhush			EOT I - From				1				
											Construction			То				2				
							sssa	Secretary,		Address	No. 17/1/a, Medagedara Watta,			EOT II - From				3				
Hambantota	10	Education	New	2024	Secretary, Ministry of Education	Repair of the 60' x 20' Building at H/Dabarella M.V Stage I	ınakolape	Ministry of Education, Southern Province	GEMP		Beligalagoda Road, Thawaluwila, Ambalantota 0702484455	2024.08. 20	2024.11.	То		3,757,041.36	2,867,970.50	4	*		5%	B
							A			Grading				EOT III - From				5				
1														То					-		g	

0 1									L.G. Construction		EOT I - From			2		
Hambantota 11	Education	2024	Secretary, Ministry of Education	Repair Roof & walls of 80' x 20' Building at H/Horewela M.V. (Stage I)	Walasmulla	Secretary, Ministry of Education, Southern Province	GEMP	Address	M.T. Lokugamage, No. 92, Tangalle Road, Beliatta		EOT II - From	3,404,800.40	2,215,975.50	4		%0\$
es è l'adeprendente segme es la noye an de								Grading			EOT III - From To			5	-	

Prepared by -

Checked by -

Certified by -

National Schools

B - Under Construction

R - Retention to be paid

C - Completed

R/P - Retention paid

District	D.S. No	Category 01	Project Duration	Client Name	Project Name	Division	Contracting authority	Funding Source	Co	ntractor Details	Start Date	End Date	Construction Programe	Extension of	of Time	Reasons for EOT	Total Cost of Estimate (Rs)	VAT	Contract Offer (Rs.)		Payment	t Details	Financial	Physical progress	Remarks
Marie Control			Projec			AG							submitted							BillN o	Date	Amount	%	%	R
									Name	V-ish Construction				EOT I - From	2024.03.11					1 20	024.05.27	2,644,763.28			
			=	B		B	B			Krisha Construction				То	2024.05.28					2 20	024.08.20	3,472,646.50			
mtot		Education	23	Department of Education,	Buildings Repairs at	ketiy	Department of Education,		Address	No 36/3,	2023.12.	2024.03.		EOT II - From			5 445 992 90		1 257 070 00	3			82%	100%	R
amb		sduc.	2023	Southern	H/Weeraketiya Rajapaksha M.V.	eeral	Southern			Rathmalketiya, Beliatta	27	11		То			5,445,882.89		4,256,060.00	4			82	10(K
=		1 3	5	Province	j	A	Province			0779956500				EOT III - From						5					
									Grading					То								3,472,646.50			
									Name	Lakshitha Builders				EOT I - From						1					
and property														То						2					
lofa		on		Department of		tota	Department of Education,		Address	4th Canel, Beragama,				EOT II - From						3					
Jamban	2	Education	2024	Education, Southern Province	Building Repair at H/Vijayaba N.S.	Da	Education, Southern Province			Ambalantota 0703742597				То			5,286,086.65		3,966,437.78	4				30%	В
									Grading					EOT III - From						5			1		
1 miles and														То								7			
									Name	Samantha				EOT I - From	2025.01.23					1 2	024.11.29	1,723,361.91			
			1							Construction				То	2024.02.23					2					
ntota		tion	× 4		Repair of Electrical system at H/TZU-	ntota	Department of Education, Southern		Address	Bathala Koratuwa, Nathuwala, Walasmulla	2024 10	2025.01.		EOT II - From						3			%	%	
mba	. 3	Education	2024		CHI National	ımba	Southern			0762714156	10	23					5,704,302.17		4,069,990.50				42%	45%	В
113	ľ	D)		Province	School, Hambantota	Нап	Province							То						4					
-									Grading					EOT III - From						5					
a la sena conse				and the second										То								1,723,361.91			
						l.			Name	Udaya Construction				EOT I - From						1					
	:													То						2					
ntota		uon .	. +		Repair of Main Hall Building (Parasathu	Ille	Department of Education,		Address	6A, Pawlis Mawatha,				EOT II - From						3					No
ambantota	4	Education	2024	Southern	Hall) at H/Tangalle	angalle				Kandewaththa,							20,888,237.62		14,836,533.14				-		star
Ha	, I	고		Province	Balika Vidyalaya	L	Province			Galle				То						4	MACL 1				
* - ****									Grading				1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	EOT III - From						5	- <u>C. A. A.</u>				
-	-	+							N			-		То						1					-
CALCAL STREET, SALE					Construction of First	a,			Name	Royal Builders				EOT I - From To						2		000000000000000000000000000000000000000	-		
ota		n l		Department of	Floor of 90' x 25'	ma	Department of		Address	No. 87, "Royal",				EOT II - From		-				3			+	1	
bant	w .	Education	2024	Education, Southern	Three storied Building at	samahara	Education, Southern		radiess	Wellawaya Road,	21			The second of			20,629,115.88		12,201,600.26		- 77				No star
Ham	-	Edt		Province	H/Debarawewa		Province			Weerawila				То						4					Star
-					M.M.V.	Tis			Grading				3 10	EOT III - From					3 () () () ()	5			-		A Way
	-	-				1		Caralla .	27				1	То						1		- 4	-	+	+
-						1.5			Name	Lakshitha Builders				EOT I - From						1			-		
ota		u l		Department of	Donoin - CD.: 11	(3)	Department of			A.F.I. D			13.	То						2		The state of the s			
bante	9	Education	2024	Education,	Repair of Building at H/Tangalle Boys M.M.V.	ngall	Education,		Address	4 Ela, Beragama, Ambalantota		2025.02.	111111111111111111111111111111111111111	EOT II - From	130	The state of	4,298,757.62		3,739,510.00	3				1	No star
Ham	ŗ	Edu	2	Southern Province	M.M.V.	Tar	Southern Province				05	17		То				1		4					Star
7									Grading	1 4 W		Part May	74.0	EOT III - From						5				A MARIE	
										100000000000000000000000000000000000000				То											

40	-5														
									Krishsa Construction			EOT I - From To			1 2
miota		ation	24	Department of Education,	Repair of Building at	atta	Department of Education,	Address	No 36/3, Rathmalketiya,			EOT II - From	2 100 724 55	2.070 (57.50	3
Hamba	7	Educe	2024	Southern Province	H/Ruhunu Vijayaba N.S.	3eli	Southern Province		Beliatta 0779956500			То	3,180,724.55	3,079,657.50	4
								Grading				EOT III - From			5
												То			
	and the same of th							Name	Nayomi Builders			EOT I - From			1
-						_						То			2
ntote		ation		Department of Education,	Repairs of Building	ntota	Department of Education,		Rangiri Raod, Ambalantota			EOT II - From			3
Hamba	∞	Ranca	2024	Southern Province	at H/St. Mary's College	qu	Southern Province		0772590000			То	7,113,648.64	3,497,070.00	0 4
								Grading				EOT III - From			5
												То			
								Name	Nayomi Builders			EOT I - From			1
							Director					То			2
tota		w		Director,	Building repair	-	Director, Department of		No. 20, Rangiri Road, Ambalantota			EOT II - From			3
Hamban	0	New	2024	Department of Education	works at H/Sooriyawewa N.S.	oriyav	Education, Southern Province		0772590000	2024.11.	2025.02.	То	6,243,582.88	3,123,753.00	0 4
		100		TABLE			Tiovinec	Grading				EOT III - From			5
												То			

Prepared by -	
Checked by -	

Certified by -

Progress up to 2024.11.30

National School

(Stage 1)

Grading

B - Ur	der Co	nstruci	tion		R - R	Retention to be	paid		C - Completed	- William		R/P - Retent	tion paid						1				
No	ry 01 .	ory 02 Juration ar	Glave Name	Project Name	ivision	Contracting	Funding	C	ontractor Details	Start Date	1	Construction Programe	Extension	of Time	Reasons for EOT	Total Cost of Estimate (Rs)	VAT	Contract Offer (Rs.)		Payment D	Details	Financial	Physical progress
District D.S. No	Catego	Category 02 Project Duration	Client Name	Project Name	AG Di	authority	Source					submitted							BillN 0	Date	Amount	%	%
								Name					EOT I - From	2024.03.26					1	2024.04.09	1,343,729.74		
									J.K. Construction				То						2			4	
Hota	ion	ation 3	Education Ministry	Essential Repairs of 90 x 25 Three Story building (Grade 6 &	am.	Education Ministry,	WD	Address	No 162, Maragahawatta, Pallekanda,	2023.12.	2024.02.		EOT II - From			1,632,502.31	N/D	1,280,393.97	3			104%	%001
Hambar	Educat	Continu 202.	Education Ministry, Southern Province	7 class room) at H/Debarawewa N.S.	ıma	Southern Province	N/D		Walasmulla 0762714156	27	10	submitted	То						4				

EOT III - From

То

Prepared by -Checked by -......

Certified by -

Eng. H.W.I. Prabath
District Engineer (Building)
District Engineer (Building) Office
Hambantota.

1,343,729.74

TEDP

B - Under Construction	on
------------------------	----

R - Retention to be paid

C - Completed

R/P - Retention paid

S. No	egory 01	Project Duration	Client Name	Project Name	Division	Contracting authority	Funding Source	Co	ontractor Details	Start Date	End Date	Construction Programe submitted	Extension of Time	Reasons for EOT	Total Cost of Estimate (Rs)	VAT	Contract Offer (Rs.)		Payment	Details	Financial progress	Physical progress
O	Cat	Projec			AG							submitted						BillN	Date	Amount	%	%
								Name					EOT I - From					1 202	21.11.08	2,999,213.65		
					8				D & C Construction				То					2 202	21.12.14	16,364,610.81		
		5 2	Department of	Construction of three storied	eless	Department of		Address	No 61, Hedaketiya,				EOT II - From					3 202	22.03.08	22,385,107.13		
1	Education	21/202	Department of Education, Southern	Technological Faculty at	olap	Education, Southern	TEDP		Angunukolapelessa 0777803879	2021.08.	2022.08.	Submitted	То		46,778,018.65	N/D	39,020,167.59	4 202	22.05.26	23,629,814.18	65%	%99
	Ed	2021		H/Mahanaga	ngun	Province		Grading	N/D				EOT III - From					5 200	22.10.03	26,281,421.50		
				National School	Ā													6 202	24.06.05	25,340,987.80		
													To							25,340,987.80		

Prepared by -	
---------------	--

Checked by -

Certified by -

R - Retention to be paid

C - Completed

R/P - Retention paid

District	0.S. No	tegory 02	ct Duration Year	Client Name	Project Name	Division	Contracting authority	Funding Source	Co	ontractor Details	Start Date	Date End Date	Construction Programe submitted	Extension of Time	Reasons for EOT	Total Cost of Estimate (Rs)	VAT	Contract Offer (Rs.)		Payment	Details	Financial progress	Physical progress	Remarks
pervisor and a second s	District D.S. No Category 01 Category 02 Project Duration		Proje			AG							Submitted					*	BillN 0	Date	Amount	%	%] -
									Name	D.V.V. C.			A 4.5	EOT I - From					1	2024.11.28	4,265,835.82			
200				Secretary,	C	Samaharam Eo				D.K.N. Construction Adan Watta, Galpamuna, Palatuwa 0711515895				То					2					
nfota .	Hambantota . I Education	W			Construction of 90' x 25' Three Storied Building (Balance		Secretary, Ministry of Education, Southern Province		Address		a 2024.09.	2024.12.		EOT II - From					3			%	%	D
Hamba		Ne	202	Education	work with Addition Work) at H/Magama			NSBS	Grading			03		То		26,870,712.34		19,954,743.00	4			21%	22	В
and a second or a					M.V.	T	Frovince							EOT III - From					5					
1000														То						7	4,265,835.82			

Prepared by -	
Checked by -	

R - Retention to be paid

C - Completed

R/P - Retention paid

District	D.S. No	tegory 02	Project Duration Year	Client Name	Project Name	Division	Contracting authority	Funding Source	Contractor Details		Start Date	Date End Date	Construction Programe submitted	Extension of Time	Reasons for EOT	Total Cost of Estimate (Rs)	VAT	Contract Offer (Rs.)	Payment Details			Financial	Physical progress	Remarks
100	_ 5	Ca	Proje			AG							Submitted						BillN 0	Date	Amount	%	%	
U				Secretary, Ministry of Education	Construction of 90' x 25' Two Storied	oriyawewa			Name	T.G.C. Lanka Construction				EOT I - From To					2					
Hambantota	Fducation	New			Building (Balance work) at H/Mahagalwewa		Ministry of Education, Southern Province	PSDG	Sooriyay	Samajasewapura 11, Sooriyawewa 0713544889	rawewa			EOT II - From To		8,091,128.00		5,434,150.11	3					Not start
The second secon					Vidyalaya		l l		Grading					To					5					
Hambantota	2 Education	New	2024	Secretary, Ministry of Education	Renovation of Main hall at H/Gurugodella Weerasingha K.V.	Angunakolapelessa	Southern	PSDG	Name Address Grading	Senarath Construction Gajanayakagama, Hakuruwela 0779597802				EOT I - From To EOT II - From To EOT III - From To		5,463,633.35		3,601,238.85	3 4 5	/ · · · · ·			20%	В
Hambantota	3 Education	New	2024	Secretary, Ministry of Education	Extension of Existing Office Building at H/Samupakara Gammana K.V. (Stage I)	Tangalle	Secretary, Ministry of Education, Southern Province	PSDG	Name Address Grading	RN Construction "Dimuthu", Okewela, Modarawana				EOT I - From To EOT II - From To EOT III - From To		3,207,252.41		2,411,467.98	1 2 3 4 5					Not start
Hambantota	Fducation	New	2024	Secretary, Ministry of Education	Renovation of 03 Quarters at H/Abayapura K.V.	Lunugamwehera	Ministry of Education, Southern	PSDG	Name Address Grading	Sisira Builders No. 13, Weralugahawaththa Karathota, Hakmana 0781077849				EOT I - From To EOT II - From To EOT III - From To		5,111,137.86		3,842,960.80	3 4 5				5%	В

Prepared by -	
Checked by -	

Certified by -