




Hambantota	6	Education	Continuation	2025	Department of Education, Southern Province	Repairs of science lab at <b>H/Debarawewa M.M.V.</b>	Tissamaharamaya	Department of Education, Southern Province	Name	<b>T.G.C. Lanka Construction</b>	Address	Wasantha stores, Samajasewapura II, Sooriyawewa 0713544889	2025.03.25	2025.07.08	Grading	EOT I - From		2,364,371.74	1,594,641.60	1	2025.08.11	1,499,235.07	94%	100%	R
																To				2					
																EOT II - From				3					
																To				4					
		5																							
Hambantota	7	Education	Continuation	2025	Department of Education, Southern Province	Renovation of Science Lab <b>H/St. Mary's College Hambantota</b>	Hambantota	Department of Education, Southern Province	Name	<b>T.G.C. Lanka Construction</b>	Address	Wasantha stores, Samajasewapura II, Sooriyawewa 0713544889	2025.02.28	2025.06.12	Grading	EOT I - From	2025.06.12	4,986,266.56	3,597,368.60	1	2025.07.29	3,685,760.91	110%	100%	R
																To	2025.06.26			2	2025.10.30	3,939,748.91			
																EOT II - From				3					
																To				4					
		5																							
Hambantota	8	Education	Continuation	2025	Director, Department of Education	Essential repairs of Primary Section at <b>H/Vijayaba N.S. Hungama</b>	Ambalantota	Director, Department of Education, Southern Province	Name	<b>Egodawaththage Construction &amp; Supply</b>	Address	No 300, Puhulyaya Road, Ambalantota 071-5170098	2025.09.15	2025.11.29	Grading	EOT I - From	2025.11.29	3,005,135.22	2,243,870.00	1	2025.12.17	1,721,796.00	91%	100%	R
																To	2025.12.31			2	2025.12.28	2,033,165.13			
																EOT II - From				3					
																To				4					
		5																							
Hambantota	9	Education	Continuation	2025	Director, Department of Education	Construction of Three storied Technological faculty at <b>H/Mahanaga N.S. (Balance work) Angunukolapelessa</b>	Angunukolapelessa	Director, Department of Education, Southern Province	Name	<b>Solinro Builders</b>	Address	Kadawedduwa, Yatiyana, Matara 0772274760	2025.02.25	2025.07.24	Grading	EOT I - From	2025.07.24	54,459,838.65	39,966,114.43	1	2025.07.01	13,880,551.72	103%	100%	R
																To	2025.08.13			2	2025.10.13	35,150,270.23			
																EOT II - From				3	2025.12.29	41,271,262.68			
																To				4					
		5																							

Prepared by - .....

Checked by - .....

Certified by - .....

  
**Eng. W.G. Sameera Indunil,**  
 District Engineer (Buildings),  
 District Engineer (Buildings) Office  
 Hambantota.

B - Under Construction

R - Retention to be paid

C - Completed

R/P - Retention paid

District	D.S. No	Category 01	Category 02	Project Duration Year	Client Name	Project Name	AG Division	Contracting authority	Funding Source	Contractor Details		Start Date	End Date	Construction Programe submitted	Extension of Time		Reasons for EOT	Total Cost of Estimate (Rs)	VAT	Contract Offer (Rs.)	Payment Details			Financial progress %	Physical progress %	Remarks
										Name	Address				Grading	EOT I - From					To	EOT II - From	To			
Hambantota	1	Education	Continuation	2025	Secretary, Ministry of Education	Construction of 90' x 25' Three Storied Building (Balance work) at <b>H/Madamulana D.A. Rajapaksha M.V.</b>	Weerakeetiya	Secretary, Ministry of Education, Southern Province	NSBS	Name	<b>New M.D. Construction</b>	2025.05.21	2025.09.18		EOT I - From		8,673,643.88		6,519,470.25	1	2025.08.01	4,451,018.51	89%	100%	R	
										Address	Degampotha, Medamulana 0716002465				EOT II - From					2	2025.09.26	5,802,086.28				
										Grading					To					3						
															EOT III - From					4						
															To					5						
																						5,802,086.28				
Hambantota	2	Education	Continuation	2025	Secretary, Ministry of Education	Construction of 90' x 25' Three Storied Building (8A) (Balance work) at <b>H/Meegahajadura M.V.</b>	Sooriyawewa	Secretary, Ministry of Education, Southern Province	NSBS	Name	<b>DKN Construction</b>	2025.05.22	2025.10.19		EOT I - From		21,753,169.40		13,919,348.80	1	2025.08.04	6,903,965.54	93%	100%	R	
										Address	Galpamuna, Palatuwa 0711515895				EOT II - From					2	2025.09.10	12,176,485.24				
										Grading					To					3	2025.09.23	12,969,933.52				
															EOT III - From					4						
															To					5						
																						12,969,933.52				
Hambantota	3	Education	Continuation	2025	Secretary, Ministry of Education	Balance work of 90' x 25' Three Storied Building at <b>H/Netolpitiya Gemunu M.V.</b>	Tangalle	Secretary, Ministry of Education, Southern Province	NSBS	Name	<b>Pushpari Construction</b>	2025.08.18	2025.10.17		EOT I - From		1,287,908.74		1,016,480.00	1	2025.10.29	968,881.40	95%	100%	R	
										Address	"Pushpari", Kudaheella, Beliatta 0718407808				EOT II - From					2						
										Grading	C6				To					3						
															EOT III - From					4						
															To					5						
																						968,881.40				
Hambantota	4	Education	Continuation	2025	Secretary, Ministry of Education	Construction of 90' x 25' Three Storied Building (Balance work) at <b>H/Udayala M.V.</b>	Angunakolapelessa	Secretary, Ministry of Education, Southern Province	NSBS	Name	<b>Pushpari Construction</b>	2025.06.27	2025.11.24		EOT I - From	2025.11.24	12,319,833.03		7,345,255.00	1	2025.09.30	3,178,037.16	102%	100%	R	
										Address	"Pushpari", Kudaheella, Beliatta 0718407808				To	2025.12.28				2	2025.12.11	5,292,314.56				
										Grading	C6				EOT II - From					3	2025.12.31	6,107,987.06				
															To					4	2026.03.30	7,489,759.42				
															EOT III - From					5						
															To							7,489,759.42				

Prepared by - .....

Checked by - .....

Certified by - .....

Eng. W.G. Sameera Indunil,  
District Engineer (Buildings),  
District Engineer (Buildings) Office  
Hambantota.

Progress up to 2026.04.30

PSDG - 2025 (Education)

B - Under Construction

R - Retention to be paid

C - Completed

R/P - Retention paid

District	D.S. No	Category 01	Category 02	Project Duration Year	Client Name	Project Name	AG Division	Contracting authority	Funding Source	Contractor Details		Start Date	End Date	Construction Programe submitted	Extension of Time		Reasons for EOT	Total Cost of Estimate (Rs)	VAT	Contract Offer (Rs.)	Payment Details			Financial progress	Physical progress	Remarks
																					Bill No	Date	Amount			
Hambantota	1	Education	Continuation	2025	Secretary, Ministry of Education	Construction of Retaining wall at <b>H/Katuwana P.V.</b>	Katuwana	Secretary, Ministry of Education, Southern Province	PSDG	Name	<b>D.R.K. Constructions,</b> "Pathum", Hakmana Road, Walasmulla 0710674811	2025.08.06	2025.11.19				4,557,554.80		3,104,222.25	1	2025.12.08	2,444,170.61	79%	90%	B	
										To										2025.12.10						
										EOT II - From																
										To																
										EOT III - From																
										To											2,444,170.61					
Hambantota	2	Education	Continuation	2025	Secretary, Ministry of Education	Construction of Retaining wall at <b>H/Rathanajothi P.V.</b> (Front of play ground)	Katuwana	Secretary, Ministry of Education, Southern Province	PSDG	Name	<b>D.R.K. Constructions,</b> "Pathum", Hakmana Road, Walasmulla 0710674811	2025.11.04	2026.02.17				5,281,904.15	3,654,176.43	1	2025.12.31	16,568.28	47%	65%	B		
										To																
										EOT II - From																
										To																
										EOT III - From																
										To										1,712,543.53						
Hambantota	3	Education	Continuation	2025	Secretary, Ministry of Education	Renovation of Toilets, Building & Construction of Drain at <b>H/Kiwla K.V.</b>	Ambalantota	Secretary, Ministry of Education, Southern Province	PSDG	Name	<b>Pushpari Construction</b> "Pushpari", Kudaheella, Beliatta 0718407808	2025.08.18	2025.10.17				2,000,920.33	1,509,590.00	1	2025.11.10	1,184,583.56	104%	100%	R		
										To									2025.11.30							
										EOT II - From																
										To																
										EOT III - From																
										To										1,569,144.76						
Hambantota	4	Education	Continuation	2025	Secretary, Ministry of Education	Renovation of 100 x 20 Technical Laboratory Building at <b>H/Beliatta M.M.V.</b>	Beliatta	Secretary, Ministry of Education, Southern Province	PSDG	Name	<b>Pushpari Construction</b> "Pushpari", Kudaheella, Beliatta 0718407808	2025.08.01	2025.11.29				8,916,057.33	5,569,743.50	1	2025.11.10	1,303,232.36	96%	100%	R		
										To									2025.12.17							
										EOT II - From																
										To																
										EOT III - From																
										To										5,351,061.77						
Hambantota	5	Education	Continuation	2025	Secretary, Ministry of Education	Repair Nepchoon Building at <b>H/Kahawaththa M.V.</b>	Beliatta	Secretary, Ministry of Education, Southern Province	PSDG	Name	<b>Pushpari Construction</b> "Pushpari", Kudaheella, Beliatta 0718407808	2025.08.01	2025.11.29				8,001,889.01	4,895,868.90	1	2025.09.09	2,519,835.59	103%	100%	R		
										To									2025.12.18							
										EOT II - From																
										To																
										EOT III - From																
										To										5,062,457.60						

Hambantota	6	Education	Continuation	2025	Secretary, Ministry of Education	40 x 20 Building repairs at <b>H/Karedeniya M.V.</b>	Walasmulla	Secretary, Ministry of Education, Southern Province	PSDG	Name	<b>Ample Construction</b>	2025.07.31	2025.11.13		EOT I - From		3,693,057.28	2,929,373.00	1	2025.10.23	1,650,528.59	98%	100%	R
										To					2				2025.12.31	2,882,130.77				
										EOT II - From					3									
										To					4									
										EOT III - From					5									
										To									2,882,130.77					
Hambantota	7	Education	Continuation	2025	Secretary, Ministry of Education	Repair computer lab at <b>H/Radaniara M.V.</b>	Walasmulla	Secretary, Ministry of Education, Southern Province	PSDG	Name	<b>Ample Construction</b>	2025.07.31	2025.10.14		EOT I - From		2,940,948.63	2,149,678.00	1	2025.10.23	1,581,418.06	88%	100%	R
										To					2				2025.12.31	1,887,619.86				
										EOT II - From					3									
										To					4									
										EOT III - From					5									
										To									1,887,619.86					
Hambantota	8	Education	Continuation	2025	Secretary, Ministry of Education	Renovation of 50 x 20 Building at <b>H/Hakuruwela K.V.</b>	Angunakolapelessa	Secretary, Ministry of Education, Southern Province	PSDG	Name	<b>Samarawickrama Construction</b>	2025.06.20	2025.09.03		EOT I - From		2,165,860.04	1,307,147.12	1	2025.08.06	1,241,424.94	105%	100%	R
										To					2				2025.09.22	1,377,944.16				
										EOT II - From					3									
										To					4									
										EOT III - From					5									
										To									1,377,944.16					
Hambantota	9	Education	Continuation	2025	Secretary, Ministry of Education	Roof Repair of 60 x 20 (with Library) Building at <b>H/Uswewa K.V. (Kumarathunga Munidasa Hall)</b>	Angunakolapelessa	Secretary, Ministry of Education, Southern Province	PSDG	Name	<b>Samarawickrama Construction</b>	2025.06.20	2025.10.03		EOT I - From		4,289,138.82	2,587,310.00	1	2025.08.26	1,359,159.20	102%	100%	R
										To					2				2025.10.27	2,651,553.33				
										EOT II - From					3									
										To					4									
										EOT III - From					5									
										To									2,651,553.33					
Hambantota	10	Education	Continuation	2025	Secretary, Ministry of Education	Renovation of Laboratory Building 30 x 20 at <b>H/Jandura K.V.</b>	Angunakolapelessa	Secretary, Ministry of Education, Southern Province	PSDG	Name	<b>Janaka Construction</b>	2025.06.11	2025.09.24		EOT I - From		4,182,195.37	2,477,482.88	1	2025.08.25	989,705.28	98%	100%	R
										To					2				2025.10.13	2,429,065.06				
										EOT II - From					3									
										To					4									
										EOT III - From					5									
										To									2,429,065.06					
Hambantota	11	Education	Continuation	2025	Secretary, Ministry of Education	Roof Repair of 80 x 20 School Building at <b>H/Meegasara M.V.</b>	Weeraketiya	Secretary, Ministry of Education, Southern Province	PSDG	Name	<b>Nayomi Builders</b>	2025.06.11	2025.10.09		EOT I - From		6,747,979.57	4,646,995.00	1	2025.10.29	4,329,817.49	93%	100%	R
										To					2									
										EOT II - From					3									
										To					4									
										EOT III - From					5									
										To									4,329,817.49					

Hambantota	12	Education	Continuation	2025	Secretary, Ministry of Education	Construction of Special Education Unit (Balance Work) at <b>H/Medamulana P.V.</b>	Weeraketiya	Secretary, Ministry of Education, Southern Province	PSDG	Name	<b>Nayomi Builders</b>	2025.06.11	2025.08.25			2,871,889.62	1,913,250.00	EOT I - From		1	2025.09.23	1,727,304.39	90%	100%	R
										To								2							
										EOT II - From								3							
										To								4							
										EOT III - From								5							
										To								1,727,304.39							
Hambantota	13	Education	Continuation	2025	Secretary, Ministry of Education	70 x 25 Two Storied Building (Balance work) Stage III at <b>H/Galagama M.V.</b>	Beliatta	Secretary, Ministry of Education, Southern Province	PSDG	Name	<b>Nayomi Builders</b>	2025.06.11	2025.08.25			3,054,696.39	2,232,300.00	EOT I - From		1	2025.08.18	1,777,895.00	97%	100%	R
										To								2		2025.09.22	2,166,488.85				
										EOT II - From								3							
										To								4							
										EOT III - From								5							
										To								2,166,488.85							
Hambantota	14	Education	Continuation	2025	Secretary, Ministry of Education	Roof repair of 60 x 20 Building at <b>H/Ulahitiyawa M.V.</b>	Katuwana	Secretary, Ministry of Education, Southern Province	PSDG	Name	<b>Nayomi Builders</b>	2025.06.11	2025.09.24			4,584,304.05	2,948,350.00	EOT I - From		1	2025.08.18	2,517,142.50	99%	100%	R
										To								2		2025.09.22	2,913,489.00				
										EOT II - From								3							
										To								4							
										EOT III - From								5							
										To								2,913,489.00							
Hambantota	15	Education	Continuation	2025	Secretary, Ministry of Education	Construction of the retaining wall of <b>H/Middeniya M.V.</b> (Security wall for the play ground)	Katuwana	Secretary, Ministry of Education, Southern Province	PSDG	Name	<b>Nayomi Builders</b>	2025.08.11	2025.11.24			6,270,393.00	4,415,154.94	EOT I - From	2025.11.24	1	2025.12.11	3,240,446.30	90%	100%	R
										To								2025.12.08	2	2025.12.31	3,971,650.16				
										EOT II - From								3							
										To								4							
										EOT III - From								5							
										To								3,971,650.16							
Hambantota	16	Education	Continuation	2025	Secretary, Ministry of Education	Renovation of 60 x 20 Building at <b>H/Gajanayakagama K.V. (Muhandiram Hall)</b>	Angunakolapelessa	Secretary, Ministry of Education, Southern Province	PSDG	Name	<b>Senarath Construction</b>	2025.06.03	2025.08.17			2,055,226.32	1,317,135.18	EOT I - From		1	2025.07.21	1,180,940.36	104%	100%	R
										To								2		2025.08.26	1,365,403.65				
										EOT II - From								3							
										To								4							
										EOT III - From								5							
										To								1,365,403.65							
Hambantota	17	Education	Continuation	2025	Secretary, Ministry of Education	Roof repair of 60 x 20 Building & Toilets at <b>H/Mandaduwa M.V.</b>	Weeraketiya	Secretary, Ministry of Education, Southern Province	PSDG	Name	<b>Senarath Construction</b>	2025.06.03	2025.09.16			4,885,837.99	3,122,528.04	EOT I - From		1	2025.07.21	1,784,592.78	96%	100%	R
										To								2		2025.09.23	2,987,470.42				
										EOT II - From								3							
										To								4							
										EOT III - From								5							
										To								2,987,470.42							

Hambantota	18	Education	Continuation	2025	Secretary, Ministry of Education	Construction of Toilet System at <b>H/Mulana M.V.</b>	Ambalantota	Secretary, Ministry of Education, Southern Province	PSDG	Name	<b>Senarath Construction</b>	2025.06.30	2025.09.13		EOT I - From		1,997,131.43	1,281,178.65	1	2025.08.25	577,726.64	101%	100%	R
										Address	Gajanayakagama, Hakuruwela 0779597802				EOT I - To				2	2025.09.30	1,288,517.21			
										Grading					EOT II - From				3					
															EOT II - To				4					
															EOT III - From				5					
															EOT III - To						1,288,517.21			
Hambantota	19	Education	Continuation	2025	Secretary, Ministry of Education	Renovation of 120 x 20 Building at <b>H/Morayaya M.V.</b>	Weeraketiya	Secretary, Ministry of Education, Southern Province	PSDG	Name	<b>Senarath Construction</b>	2025.07.31	2025.11.28		EOT I - From		7,941,970.65	5,493,693.98	1	2025.11.19	1,704,295.71	91%	100%	R
										Address	Gajanayakagama, Hakuruwela 0779597802				EOT I - To				2	2025.12.31	4,993,846.66			
										Grading					EOT II - From				3					
															EOT II - To				4					
															EOT III - From				5					
															EOT III - To						4,993,846.66			
Hambantota	20	Education	Continuation	2025	Secretary, Ministry of Education	Construction of the Toilet System at <b>H/Dewananda M.V.</b>	Tissamaharama	Secretary, Ministry of Education, Southern Province	PSDG	Name	<b>Evergreen Construction</b>	2025.05.29	2025.08.12		EOT I - From		2,016,722.74	1,461,172.71	1	2025.08.22	778,742.25	95%	100%	R
										Address	No 30/1, Ammunukara Yaya, Magama, Tissamaharama 0760516412				EOT I - To				2	2025.09.12	1,395,250.95			
										Grading	C8				EOT II - From				3					
															EOT II - To				4					
															EOT III - From				5					
															EOT III - To						1,395,250.95			
Hambantota	21	Education	Continuation	2025	Secretary, Ministry of Education	Construction of the Toilet System at <b>H/Mahasempura M.V.</b>	Tissamaharama	Secretary, Ministry of Education, Southern Province	PSDG	Name	<b>R.N. Construction</b>	2025.05.29	2025.08.12		EOT I - From		2,016,722.74	1,520,840.90	1	2025.08.18	1,392,105.75	92%	100%	R
										Address	"Dimuthu", Okewela, Modarawana 0714414123				EOT I - To				2					
										Grading	C7				EOT II - From				3					
															EOT II - To				4					
															EOT III - From				5					
															EOT III - To						1,392,105.75			
Hambantota	22	Education	Continuation	2025	Secretary, Ministry of Education	Toilet repair at <b>H/Kudawella Jayawickrama K.V.</b>	Tangalle	Secretary, Ministry of Education, Southern Province	PSDG	Name	<b>R.N. Construction</b>	2025.09.24	2025.11.23		EOT I - From		1,820,222.20	1,373,752.60	1	2025.12.15	1,279,080.95	93%	100%	R
										Address	"Dimuthu", Okewela, Modarawana 0714414123				EOT I - To				2					
										Grading	C7				EOT II - From				3					
															EOT II - To				4					
															EOT III - From				5					
															EOT III - To						1,279,080.95			
Hambantota	23	Education	Continuation	2025	Secretary, Ministry of Education	Toilet repair & Boundary wall repair at <b>H/Godawanagoda K.V.</b>	Tangalle	Secretary, Ministry of Education, Southern Province	PSDG	Name	<b>R.N. Construction</b>	2025.07.24	2025.10.07		EOT I - From		2,679,299.30	2,000,155.95	1	2025.10.09	1,632,922.72	100%	100%	R
										Address	"Dimuthu", Okewela, Modarawana 0714414123				EOT I - To				2	2025.12.17	1,997,467.29			
										Grading	C7				EOT II - From				3					
															EOT II - To				4					
															EOT III - From				5					
															EOT III - To						1,997,467.29			

Hambantota	24	Education	Continuation	2025	Secretary, Ministry of Education	Completion of the balance Work of the 90 x 25 Two storied Building at <b>H/Mahagalwewa K.V.</b>	Sooriyawewa	Secretary, Ministry of Education, Southern Province	PSDG	Name	<b>R.N. Construction</b>	2025.08.15	2025.11.28		EOT I - From	2025.11.28	7,099,429.41	4,601,170.98	1	2025.09.16	617,253.93	87%	100%	R
										To	2025.12.10				2	2025.12.31			2,482,509.10					
										EOT II - From					3	2026.03.31			4,006,349.69					
										To					4									
										EOT III - From					5									
										To									4,006,349.69					
Hambantota	25	Education	Continuation	2025	Secretary, Ministry of Education	Roof Repair of 100' x 20' Building at <b>H/Andaragasyaya P.S.</b>	Tissamaharama	Secretary, Ministry of Education, Southern Province	PSDG	Name	<b>Ruwan Builders</b>	2025.06.11	2025.09.24		EOT I - From		4,304,408.28	2,985,277.85	1	2025.08.23	3,101,680.37	104%	100%	R
										To					2									
										EOT II - From					3									
										To					4									
										EOT III - From					5									
										To									3,101,680.37					
Hambantota	26	Education	Continuation	2025	Secretary, Ministry of Education	Construction of 60 x 20 Building at <b>H/Kudagammana 10 P.V.</b>	Lunugawehera	Secretary, Ministry of Education, Southern Province	PSDG	Name	<b>Ruwan Builders</b>	2025.08.26	2025.12.09		EOT I - From		7,830,041.57	5,004,161.91	1	2025.10.15	719,139.38	99%	100%	R
										To					2	2025.11.19			3,615,958.61					
										EOT II - From					3	2025.12.29			4,961,168.57					
										To					4									
										EOT III - From					5									
										To									4,961,168.57					
Hambantota	27	Education	Continuation	2025	Secretary, Ministry of Education	Construction of Boundary wall at <b>Tangalle Zonal Education office (Balance work)</b>	Tangalle	Secretary, Ministry of Education, Southern Province	PSDG	Name	<b>Thisara Construction</b>	2025.07.28	2025.09.11		EOT I - From		1,494,174.68	1,109,345.20	1	2025.09.10	630,939.68	95%	100%	R
										To					2	2025.10.09			1,054,014.27					
										EOT II - From					3									
										To					4									
										EOT III - From					5									
										To									1,054,014.27					
Hambantota	28	Education	Continuation	2025	Secretary, Ministry of Education	Repairing the roof of 80' x 20' Building at <b>H/Walasmulla Model P.V.</b>	Walasmulla	Secretary, Ministry of Education, Southern Province	PSDG	Name	<b>Thisara Construction</b>	2025.05.29	2025.09.11		EOT I - From		4,230,721.75	3,331,332.60	1	2025.08.11	2,939,218.73	107%	100%	R
										To					2	2025.12.17			3,570,019.59					
										EOT II - From					3									
										To					4									
										EOT III - From					5									
										To									3,570,019.59					
Hambantota	29	Education	Continuation	2025	Secretary, Ministry of Education	Renovation of Boundary wall at <b>H/Al Ameer Muslim M.V.</b>	Weeraketiya	Secretary, Ministry of Education, Southern Province	PSDG	Name	<b>Thisara Construction</b>	2025.08.15	2025.10.14		EOT I - From		2,085,987.58	1,568,326.00	1	2025.12.29	1,388,886.10	89%	100%	R
										To					2									
										EOT II - From					3									
										To					4									
										EOT III - From					5									
										To									1,388,886.10					

Hambantota	30	Education	Continuation	2025	Secretary, Ministry of Education	Construction of 110 x 25 Building at <b>H/Walgammulla M.V. (Balance work)</b>	Katuwana	Secretary, Ministry of Education, Southern Province	PSDG	Name	<b>Thisara Construction</b>	2025.08.15	2025.11.28		6,153,009.46	4,601,117.91	EOT I - From	2025.11.28	1	2025.12.17	1,546,716.95	95%	100%	R				
										To	2025.12.12																	
										EOT II - From							3	2026.02.23							4,384,267.29			
										To																		
										EOT III - From																5		
										To																		
		4,384,267.29																										
Hambantota	31	Education	Continuation	2025	Secretary, Ministry of Education	Expanding the corner of the 80 x 20 Jayasumana Hall & adding a new 20 x 20 classroom at <b>H/Viharagala 550 M.V.</b>	Sooriyawewa	Secretary, Ministry of Education, Southern Province	PSDG	Name	<b>Thisara Construction</b>	2025.09.24	2025.12.08		3,195,638.19	2,210,028.42	EOT I - From	2025.12.08	1	2025.11.19	387,452.37	98%	100%	R				
										To	2025.12.20																	
										EOT II - From							3	2026.03.31							2,167,594.12			
										To																		
										EOT III - From																5		
										To																		
		2,167,594.12																										
Hambantota	32		Education	Continuation	2025	Secretary, Ministry of Education	Construction of Toilet system at <b>H/Badigamthota K.V.</b>	Sooriyawewa	Secretary, Ministry of Education, Southern Province	PSDG	Name	<b>Nilu Construction</b>	2025.06.12	2025.08.26		2,289,342.96	1,576,469.09	EOT I - From		1	2025.08.25	1,050,725.02	90%	100%	R			
		To																										
		EOT II - From										2						2025.09.29	1,423,885.87									
		To																										
		EOT III - From																								5		
		To																										
		1,423,885.87																										
Hambantota	33		Education	Continuation	2025	Secretary, Ministry of Education	Renovation Wiring & security grill for Buildings at <b>H/Weherapelessa M.V.</b>	Lunugamwehera	Secretary, Ministry of Education, Southern Province	PSDG	Name	<b>Vikum Construction</b>	2025.06.27	2025.09.10		2,577,664.81	1,655,828.90	EOT I - From		1	2025.10.15	1,499,517.59	100%	100%	R			
		To																										
		EOT II - From										2						2025.12.08	1,663,792.68									
		To																										
		EOT III - From																								5		
		To																										
		1,663,792.68																										
Hambantota	34		Education	Continuation	2025	Secretary, Ministry of Education	Roof repair of 80 x 20 School Building at <b>H/Deniya Pingama K.V.</b>	Ambalantota	Secretary, Ministry of Education, Southern Province	PSDG	Name	<b>Vikum Construction</b>	2025.08.25	2025.10.24		2,447,062.05	1,827,720.00	EOT I - From		1	2025.10.14	1,557,292.00	107%	100%	R			
		To																										
		EOT II - From										2						2025.12.24	1,958,642.90									
		To																										
		EOT III - From																								5		
		To																										
		1,958,642.90																										
Hambantota	35		Education	Continuation	2025	Secretary, Ministry of Education	Renovation of Roof 110' x 20' Building (Main Hall) & 100' x 20' Building at <b>H/Weerawila M.V.</b>	Lunugamwehera	Secretary, Ministry of Education, Southern Province	PSDG	Name	<b>Vikum Construction</b>	2025.06.27	2025.10.25		6,794,492.00	4,030,132.40	EOT I - From		1	2025.12.31	3,207,707.62	89%	100%	R			
		To																										
		EOT II - From										2						2026.03.31	3,585,862.21									
		To																										
		EOT III - From																								5		
		To																										
		3,585,862.21																										

Hambantota	36	Education	Continuation	2025	Secretary, Ministry of Education	Toilet repair at <b>H/Polommaruwa Adarsha Vidyalaya</b>	Tangalle	Secretary, Ministry of Education, Southern Province	PSDG	Name	<b>Widanarachchi Construction</b>	2025.08.01	2025.10.15			2,204,294.22	1,655,737.00	EOT I - From		1	2025.10.29	1,514,214.19	91%	100%	R
										To								2							
										EOT II - From								3							
										To								4							
										EOT III - From								5							
										To										1,514,214.19					
Hambantota	37	Education	Continuation	2025	Secretary, Ministry of Education	100 x 20 Building Roof Repair at <b>H/Palapotha M.V.</b>	Beliatta	Secretary, Ministry of Education, Southern Province	PSDG	Name	<b>Widanarachchi Construction</b>	2025.08.01	2025.10.15			3,550,454.95	2,188,407.00	EOT I - From	2025.10.15	1	2025.10.29	2,047,974.06	108%	100%	R
										To	2025.11.30							2	2025.12.03	2,366,864.20					
										EOT II - From								3							
										To								4							
										EOT III - From								5							
										To										2,366,864.20					
Hambantota	38	Education	Continuation	2025	Secretary, Ministry of Education	Rood repair of 120 x 20 Building & Toilet at <b>H/Meegahawela K.V.</b>	Beliatta	Secretary, Ministry of Education, Southern Province	PSDG	Name	<b>Widanarachchi Construction</b>	2025.08.01	2025.10.15			2,200,144.68	1,659,696.00	EOT I - From		1	2025.10.27	1,783,443.56	107%	100%	R
										To								2							
										EOT II - From								3							
										To								4							
										EOT III - From								5							
										To										1,783,443.56					
Hambantota	39	Education	Continuation	2025	Secretary, Ministry of Education	Construction & Remedying the defects of the roof repair of 40 x 20 building at <b>H/Bata-Atha K.V. (South)</b>	Ambalantota	Secretary, Ministry of Education, Southern Province	PSDG	Name	<b>T.G.C. Lanka Construction</b>	2025.08.13	2025.10.27			2,493,909.04	1,794,174.20	EOT I - From		1	2025.11.18	1,925,513.28	107%	100%	R
										To								2							
										EOT II - From								3							
										To								4							
										EOT III - From								5							
										To										1,925,513.28					
Hambantota	40	Education	Continuation	2025	Secretary, Ministry of Education	Renovation of the 60 x 20 Building at <b>H/Wewegama K.V.</b>	Sooriyawewa	Secretary, Ministry of Education, Southern Province	PSDG	Name	<b>T.G.C. Lanka Construction</b>	2025.09.03	2025.11.17			3,101,490.77	2,325,413.74	EOT I - From		1	2025.12.30	2,133,546.41	92%	100%	R
										To								2							
										EOT II - From								3							
										To								4							
										EOT III - From								5							
										To										2,133,546.41					
Hambantota	41	Education	Continuation	2025	Secretary, Ministry of Education	80 x 20 building Roof Repair at <b>H/Bundala K.V.</b>	Hambantota	Secretary, Ministry of Education, Southern Province	PSDG	Name	<b>T.G.C. Lanka Construction</b>	2025.08.13	2025.11.26			4,222,813.40	2,768,385.00	EOT I - From		1	2025.12.01	2,080,902.21	97%	100%	R
										To								2	2025.12.29	2,674,300.44					
										EOT II - From								3							
										To								4							
										EOT III - From								5							
										To										2,674,300.44					
Hambantota	42	Education	Continuation	2025	Secretary, Ministry of Education	Construction & Remedying the defects of the repair of 80 x 20 building at <b>H/Gangeyaya K.V.</b>	Tissamaharama	Secretary, Ministry of Education, Southern Province	PSDG	Name	<b>Saranga Engineering &amp; Group of Companies PVT (Ltd)</b>	2025.08.12	2025.10.26			3,555,705.36	2,673,462.68	EOT I - From		1	2025.10.15	403,815.19	91%	100%	R
										To								2	2025.10.16	1,860,521.15					
										EOT II - From								3	2025.11.19	2,429,729.86					
										To								4							
										EOT III - From								5							
										To										2,429,729.86					



Hambantota	48	Education	Continuation	2025	Secretary, Ministry of Education	Construction & Remedying the defects of the roof repair of 90 x 25 three storied building at <b>H/Lunama Dutugemunu M.V.</b>	Ambalantota	Secretary, Ministry of Education, Southern Province	PSDG	Name	<b>K.C.N. Engineering &amp; Construction</b>	2025.09.04	2025.11.18		EOT I - From		3,053,453.77	2,169,704.94	1	2025.12.31	2,224,840.49	104%	100%	R
										To					2	2026.02.06			2,247,884.46					
										EOT II - From					3									
										To					4									
										EOT III - From					5									
										To									2,247,884.46					
Hambantota	49	Education	Continuation	2025	Secretary, Ministry of Education	Renovation of Teachers Quarters at <b>H//Thazim Muslim College</b>	Lunugamwehera	Secretary, Ministry of Education, Southern Province	PSDG	Name	<b>K.C.N. Engineering &amp; Construction</b>	2025.06.24	2025.10.07		EOT I - From		5,780,610.60	3,687,903.00	1	2025.10.15	773,492.86	93%	100%	R
										To					2	2025.12.31			2,466,998.95					
										EOT II - From					3	2026.03.31			3,444,398.53					
										To					4									
										EOT III - From					5									
										To									3,444,398.53					
Hambantota	50	Education	Continuation	2025	Secretary, Ministry of Education	Roof repair of 120 x 20 Building at <b>H/Debarawewa President College</b>	Tissamaharana	Secretary, Ministry of Education, Southern Province	PSDG	Name	<b>K.C.N. Engineering &amp; Construction</b>	2025.09.04	2025.12.18		EOT I - From	2025.12.18	5,251,672.31	3,592,672.65	1	2025.12.22	2,206,784.32	95%	100%	R
										To	2025.12.30				2	2025.12.31			2,562,778.93					
										EOT II - From					3	2026.03.24			3,411,626.09					
										To					4									
										EOT III - From					5									
										To									3,411,626.09					
Hambantota	51	Education	Continuation	2025	Secretary, Ministry of Education	Repair of 80 x 20 Building at <b>H/Kirama Dhammananda P.V.</b>	Walasmulla	Secretary, Ministry of Education, Southern Province	PSDG	Name	<b>S.B.R. Construction Service</b>	2025.08.05	2025.11.18		EOT I - From		4,805,919.09	3,382,059.60	1	2025.10.14	3,333,911.17	107%	100%	R
										To					2	2025.12.17			3,619,948.93					
										EOT II - From					3									
										To					4									
										EOT III - From					5									
										To									3,619,948.93					
Hambantota	52	Education	Continuation	2025	Secretary, Ministry of Education	Renovation f 80' x 20' Building at <b>H/Nathuwala P.V. (Stage I)</b>	Okewela	Secretary, Ministry of Education, Southern Province	PSDG	Name	<b>S.B.R. Construction Service</b>	2025.06.09	2025.09.22		EOT I - From		5,844,738.33	3,865,894.65	1	2025.08.11	3,061,295.38	106%	100%	R
										To					2	2025.10.29			4,104,455.06					
										EOT II - From					3									
										To					4									
										EOT III - From					5									
										To									4,104,455.06					

Hambantota	53	Education	Continuation	2025	Secretary, Ministry of Education	Repair of 60 x 20 Building at <b>H/Pallejulampitiya M.V.</b>	Walasmulla	Secretary, Ministry of Education, Southern Province	PSDG	Name	<b>S.B.R. Construction Service</b>	2025.08.05	2025.11.18		EOT I - From		3,939,974.05	2,675,065.58	1	2025.10.14	2,593,728.92	105%	100%	R
										Address	"Ravindu", Weeraketiya Road, Walasmulla 0772049526				EOT I - To				2	2025.12.22	2,802,554.71			
										Grading					EOT II - From				3					
															EOT II - To				4					
															EOT III - From				5					
															EOT III - To						2,802,554.71			
Hambantota	54	Education	Continuation	2025	Secretary, Ministry of Education	100 x 20 Building Roof repair at <b>H/Getamanna North V.</b>	Beliatta	Secretary, Ministry of Education, Southern Province	PSDG	Name	<b>Ama Holding</b>	2025.08.01	2025.11.14		EOT I - From		5,075,104.75	3,228,899.33	1	2025.09.30	2,927,286.63	105%	100%	R
										Address	17/7, Kajjuwaththa Road, Hiththatiya Maddhasthanaya, Matara 0718004259				EOT I - To				2	2025.12.17	3,404,786.86			
										Grading					EOT II - From				3					
															EOT II - To				4					
															EOT III - From				5					
															EOT III - To						3,404,786.86			
Hambantota	55	Education	Continuation	2025	Secretary, Ministry of Education	100 x 20 Building Roof repair at <b>H/Getamanna South V.</b>	Beliatta	Secretary, Ministry of Education, Southern Province	PSDG	Name	<b>Gunawardhana Construction &amp; Distributers (PVT) Ltd.</b>	2025.08.12	2025.11.25		EOT I - From		4,872,090.71	3,126,275.21	1	2025.12.17	3,421,248.88	109%	100%	R
										Address	Loku Ralage waththa, Thalpapwila, Kekanadura 0716936150				EOT I - To				2					
										Grading					EOT II - From				3					
															EOT II - To				4					
															EOT III - From				5					
															EOT III - To						3,421,248.88			
Hambantota	56	Education	Continuation	2025	Secretary, Ministry of Education	Construction if retaining wall & water tower at <b>H/Saputhanthreekanda P.V.</b>	Walasmulla	Secretary, Ministry of Education, Southern Province	PSDG	Name	<b>Pathmathilaka Builders</b>	2025.09.02	2025.11.16		EOT I - From		2,705,685.35	2,040,307.85	1	2025.12.22	1,956,136.77	96%	100%	R
										Address	"Samadhi", Waththegama, Dickwella 0777350383				EOT I - To				2					
										Grading					EOT II - From				3					
															EOT II - To				4					
															EOT III - From				5					
															EOT III - To						1,956,136.77			
Hambantota	57	Education	Continuation	2025	Secretary, Ministry of Education	Repairs of Roof of 60 x 20 Building at <b>H/Kakiriobada K.V.</b>	Walasmulla	Secretary, Ministry of Education, Southern Province	PSDG	Name	<b>Rajitha Builders &amp; Electricals</b>	2025.08.15	2025.11.28		EOT I - From		5,104,518.45	3,837,983.80	1	2025.10.23	3,155,504.07	103%	100%	R
										Address	"Rangi Niwasa", Thalahagamwaduwa, Walasmulla 0172519951				EOT I - To				2	2025.12.22	3,941,806.29			
										Grading	C7				EOT II - From				3					
															EOT II - To				4					
															EOT III - From				5					
															EOT III - To						3,941,806.29			
Hambantota	58	Education	Continuation	2025	Secretary, Ministry of Education	Renovation of 120 x 20 building at <b>H/Vekandawala Janapada M.V.</b>	Weeraketiya	Secretary, Ministry of Education, Southern Province	PSDG	Name	<b>Rajitha Builders &amp; Electricals</b>	2025.08.12	2025.12.10		EOT I - From		8,335,933.60	6,267,619.25	1	2025.11.11	3,210,409.03	96%	100%	R
										Address	"Rangi Niwasa", Thalahagamwaduwa, Walasmulla 0172519951				EOT I - To				2	2025.12.31	6,044,022.75			
										Grading	C7				EOT II - From				3					
															EOT II - To				4					
															EOT III - From				5					
															EOT III - To						6,044,022.75			

Hambantota	59	Education	Continuation	2025	Secretary, Ministry of Education	Renovation of 60 x 20 Building (Stage I) at <b>H/Oyagawa Ranawaranawa Model school</b>	Lunugamwehera	Secretary, Ministry of Education, Southern Province	PSDG	Name	<b>Egodawaththage Construction</b>	2025.06.06	2025.09.19		EOT I - From		4,755,155.78	3,482,390.00	1	2025.08.24	1,050,991.03	103%	100%	R
										To					2	2025.10.15			2,398,335.43					
										EOT II - From					3	2025.12.29			3,575,968.13					
										To					4									
										EOT III - From					5									
To				3,575,968.13																				
Hambantota	60	Education	Continuation	2025	Secretary, Ministry of Education	Repair 60 x 20 Building at <b>H/Agalabada K.V.</b>	Walasmulla	Secretary, Ministry of Education, Southern Province	PSDG	Name	<b>D.R.K. Constructions,</b>	2025.09.01	2025.11.05		EOT I - From		2,975,823.20	2,245,904.30	1	2025.11.11	1,336,152.27	92%	100%	R
										To					2	2025.12.31			2,072,441.68					
										EOT II - From					3									
										To					4									
										EOT III - From					5									
To				2,072,441.68																				
Hambantota	61	Education	Continuation	2025	Secretary, Ministry of Education	Preparation of office room on the ground floor of the two storied building 90 x 25 <b>H/Mahagalwewa V.</b>	Sooriyawewa	Secretary, Ministry of Education, Southern Province	PSDG	Name	<b>K.S.P. Building Material Suppliers &amp; Contractors</b>	2025.08.14	2025.10.28		EOT I - From	2025.10.28	2,739,511.73	2,086,009.70	1	2025.12.31	1,912,799.26	92%	100%	R
										To	2025.11.11				2									
										EOT II - From					3									
										To					4									
										EOT III - From					5									
To				1,912,799.26																				
Hambantota	62	Education	Continuation	2025	Secretary, Ministry of Education	Construction of Toile system at <b>H/Lunugamwehera M.V.</b>	Lunugamwehera	Secretary, Ministry of Education, Southern Province	PSDG	Name	<b>K.S.P. Building Material Suppliers &amp; Contractors</b>	2025.08.14	2025.10.28		EOT I - From	2025.10.28	2,000,141.56	1,509,540.80	1	2025.12.31	1,232,781.67	89%	100%	R
										To	2025.11.11				2	2025.02.09			1,344,584.50					
										EOT II - From					3									
										To					4									
										EOT III - From					5									
To				1,344,584.50																				
Hambantota	63	Education	Continuation	2025	Secretary, Ministry of Education	Roof repair of 80 x 20 Building & 50 x 25 Office Building at <b>H/Beralihela M.V.</b>	Lunugamwehera	Secretary, Ministry of Education, Southern Province	PSDG	Name	<b>K.S.P. Building Material Suppliers &amp; Contractors</b>	2025.08.14	2025.10.28		EOT I - From	2025.10.28	2,745,698.15	1,998,951.57	1	2025.12.31	1,494,653.44	82%	100%	R
										To	2025.11.11				2	2026.03.03			1,640,014.77					
										EOT II - From					3									
										To					4									
										EOT III - From					5									
To				1,640,014.77																				

Prepared by - .....

Checked by - .....

Eng. W.G. Sameera Indunil,  
District Engineer (Buildings),  
District Engineer (Buildings) Office  
Hambantota.

Certified by - .....

B - Under Construction

R - Retention to be paid

C - Completed

R/P - Retention paid

District	D.S.No	Category 01	Category 02	Project Duration Year	Client Name	Project Name	AG Division	Contracting authority	Funding Source	Contractor Details		Start Date	End Date	Construction Programe submitted	Extension of Time		Reasons for EOT	Total Cost of Estimate (Rs)	VAT	Contract Offer (Rs.)	Payment Details			Financial progress %	Physical progress %	Remarks				
																					Bill No	Date	Amount							
Hambantota	1	Education	Continuation	2025	Secretary, Ministry of Education	Construction of Security Fence at H/Kanumuldeniya M.V. (North)	Okewela	Secretary, Ministry of Education, Southern Province	Clean Sri Lanka	Name	Dewmuthu Constructions	2025.08.21	2025.11.04			3,044,318.26		2,286,687.76		1	2025.12.31	1,273,732.54	105%	100%	R					
										Address										Samagi Mawatha, Okewela, Modarawana 0777206971	EOT I - From	2025.11.04				To	2025.11.18	2	2026.03.31	2,396,940.44
										Grading											EOT II - From					To		3		
																					EOT III - From					To		4		
																												5		
																											2,396,940.44			
Hambantota	2	Education	Continuation	2025	Secretary, Ministry of Education	Renovation of Toilets at H/Beliatta M.M.V.	Beliatta	Secretary, Ministry of Education, Southern Province	Clean Sri Lanka	Name	Pushpari Construction	2025.08.18	2025.11.01			3,114,640.15		2,339,199.39		1	2025.11.10	865,673.50	85%	100%	R					
										Address										"Pushpari", Kudaheella, Beliatta 0178407808	EOT I - From	2025.11.01				To	2025.11.30	2	2025.12.31	1,615,272.29
										Grading										C6	EOT II - From	2025.11.30				To	2025.12.18	3	2026.02.25	1,991,494.22
																					EOT III - From					To		4		
																												5		
																											1,991,494.22			
Hambantota	3	Education	Continuation	2025	Secretary, Ministry of Education	Construction of women's toilets at H/Weeriyagama M.V. (Option 5)	Sooriyawewa	Secretary, Ministry of Education, Southern Province	Clean Sri Lanka	Name	T.G.C. Lanka Construction	2025.09.26	2025.12.10			4,116,608.37		2,907,550.75		1	2025.12.03	505,969.17	85%	100%	R					
										Address										Wasantha Stores, Samajasewapura II, Sooriyawewa 0713544889	EOT I - From	2025.12.10				To	2025.12.11	2	2025.12.31	2,472,032.76
										Grading										C7	EOT II - From					To		3		
																					EOT III - From					To		4		
																												5		
																											2,472,032.76			
Hambantota	4	Education	Continuation	2025	Secretary, Ministry of Education	Roof Repair at H/Rahula M.V., Tangalle	Tangalle	Secretary, Ministry of Education, Southern Province	Clean Sri Lanka	Name	Rajitha Builders & Electricals	2025.09.29	2025.12.31			5,956,955.09		4,898,058.73		1	2025.12.29	4,176,335.53	85%	100%	R					
										Address										"Rangi Niwasa", Thalahagamwaduwa, Walasmulla 0712519951	EOT I - From					To		2		
										Grading										C7	EOT II - From					To		3		
																					EOT III - From					To		4		
																												5		
																											4,176,335.53			
Hambantota	5	Education	Continuation	2025	Secretary, Ministry of Education	Construction of Male Toilet at H/Meegasara M.V.	Weeraketiya	Secretary, Ministry of Education, Southern Province	Clean Sri Lanka	Name	New MD Construction	2025.08.15	2025.11.28			4,283,614.64		3,219,603.13		1	2025.12.17	3,068,457.30	95%	100%	R					
										Address										M.D. Ajith Saman Kumara, NO. 03, Degampotha, Medamulana 0716002465	EOT I - From					To		2		
										Grading											EOT II - From					To		3		
																					EOT III - From					To		4		
																												5		
																											3,068,457.30			

Hambantota	6	Education	Continuation	2025	Secretary, Ministry of Education	Construction of Retaining wall & Drain at <b>H/PalleJulampitiya M.V.</b>	Walasmulla	Secretary, Ministry of Education, Southern Province	Clean Sri Lanka	Name	<b>S.B.R. Construction &amp; Service</b>	2025.09. 22	2025.12. 06			1,269,096.11	918,778.24	1	2025.12.22	987,374.03	107%	100%	R
										To								2					
										EOT II - From								3					
										To								4					
										EOT III - From								5					
To				987,374.03																			
Hambantota	7	Education	Continuation	2025	Secretary, Ministry of Education	Construction of four Male & Female Toilets at <b>H/Mulgirigala M.V.</b>	Weeraketiya	Secretary, Ministry of Education, Southern Province	Clean Sri Lanka	Name	<b>Widanarachchi Construction</b>	2025.08. 18	2025.12. 01			4,301,175.96	2,731,255.65	1	2025.11.24	910,931.14	90%	100%	R
										To								2	2025.12.31	1,683,022.99			
										EOT II - From								3	2026.01.21	2,454,288.67			
										To								4					
										EOT III - From								5					
To				2,454,288.67																			

Prepared by - .....

Checked by - .....

Certified by -  .....

**Eng. W.G. Sameera Indunil,**  
District Engineer (Buildings),  
District Engineer (Buildings) Office  
Hambantota.

B - Under Construction

R - Retention to be paid

C - Completed

R/P - Retention paid

District	D.S.No	Category 01	Category 02	Project Duration Year	Client Name	Project Name	AG Division	Contracting authority	Funding Source	Contractor Details		Start Date	End Date	Construction Programme submitted	Extension of Time		Reasons for EOT	Total Cost of Estimate (Rs)	VAT	Contract Offer (Rs.)	Payment Details			Financial progress	Physical progress	Remarks
																					Bill No	Date	Amount			
Hambantota	1	Health	Continuation	2025	Commissioner, Provincial Ayurvedic Department	Renovation of the medical quarters at the <b>Sooriyawewa Ayurveda Central Dispensary</b>	Sooriyawewa	Commissioner of Ayurvedic, Provincial Ayurvedic Department	PSDG	Name	<b>DKN Construction</b>	2025.09.16	2025.12.15				5,117,966.43		3,582,858.60	1	2025.12.31	732,697.91	73%	100%	R	
										Address										Galpamuna, Palatuwa, Matara 0714343432	2	2026.02.09				2,629,143.01
										Grading											3					
																					4					
																					5					
																				2,629,143.01						
Hambantota	2	Health	Continuation	2025	Commissioner, Provincial Ayurvedic Department	Construction of Water Tank at <b>Morayaya Ayurvedic Hospital</b>	Weeraketiya	Commissioner of Ayurvedic, Provincial Ayurvedic Department	PSDG	Name	<b>Senarath Construction</b>	2025.09.17	2025.12.01				3,761,396.06		2,828,117.34	1	2025.12.31	2,397,328.94	85%	100%	R	
										Address										Pallaththara Gedara, Gajanayakagama, Hakuruwela 0779597802	2					
										Grading											3					
																					4					
																					5					
																				2,397,328.94						
Hambantota	3	Health	Continuation	2025	Commissioner, Provincial Ayurvedic Department	Building Repair & Developing (Further Remaining Work - Revised) at <b>Angunukolapelessa Ayurveda CD</b>	Angunukolapelessa	Commissioner of Ayurvedic, Provincial Ayurvedic Department	PSDG	Name	<b>Senarath Construction</b>	2025.11.21	2025.12.21				995,608.98		751,403.00	1	2025.12.29	789,746.38	105%	100%	R	
										Address										Pallaththara Gedara, Gajanayakagama, Hakuruwela 0779597802	2					
										Grading											3					
																					4					
																					5					
																				789,746.38						
Hambantota	4	Health	Continuation	2025	Commissioner, Provincial Ayurvedic Department	Renovation of Roof at <b>Angunukolapelessa CD</b>	Angunukolapelessa	Provincial Ayurvedic Department, Magalle, Galle	PSDG	Name	<b>Senarath Construction</b>	2025.07.04	2025.10.17				2,976,877.55		2,077,380.08	1	2025.08.26	540,185.60	98%	100%	R	
										Address										Pallaththara Gedara, Gajanayakagama, Hakuruwela 0779597802	2	2025.10.23				2,036,522.53
										Grading											3					
																					4					
																					5					
																				2,036,522.53						
Hambantota	5	Health	Continuation	2025	Commissioner, Provincial Ayurvedic Department	Tiling floor at <b>Angunukolapelessa CD (Balance work)</b>	Angunukolapelessa	Provincial Ayurvedic Department, Magalle, Galle	PSDG	Name	<b>Senarath Construction</b>	2025.09.02	2025.11.01				2,099,115.18		1,602,378.00	1	2025.10.23	1,594,191.53	99%	100%	R	
										Address										Pallaththara Gedara, Gajanayakagama, Hakuruwela 0779597802	2					
										Grading											3					
																					4					
																					5					
																				1,594,191.53						



Hambantota	13	Health	Continuation	2025	Commissioner, Provincial Ayurvedic Department	Renovation of Toilet & outer wall at <b>Hambantota CD</b>	Hambantota	Commissioner of Ayurvedic, Provincial Ayurvedic Department	PSDG	Name	<b>Dewmuthu Constructions</b>	2025.08.13	2025.10.27		EOT I - From		2,642,898.53	1,989,864.90	1	2025.09.25	1,298,311.85	83%	100%	R
										To					2	2025.12.03			1,653,173.34					
										EOT II - From					3									
										To					4									
										EOT III - From					5									
To				1,653,173.34																				
Hambantota	14	Health	Continuation	2025	Commissioner, Provincial Ayurvedic Department	Renovation of the Toilet system at <b>Okewela Central Dispensary</b>	Okewela	Commissioner of Ayurvedic, Provincial Ayurvedic Department	PSDG	Name	<b>Dewmuthu Constructions</b>	2025.08.23	2025.10.07		EOT I - From		547,348.62	416,265.85	1	2025.12.31	383,910.80	92%	100%	R
										To					2									
										EOT II - From					3									
										To					4									
										EOT III - From					5									
To				383,910.80																				
Hambantota	15	Health	Continuation	2025	Commissioner, Provincial Ayurvedic Department	Renovation of the roof of the <b>Okewela Central Dispensary</b>	Okewela	Commissioner of Ayurvedic, Provincial Ayurvedic Department	PSDG	Name	<b>Dewmuthu Constructions</b>	2025.08.13	2025.10.12		EOT I - From		778,218.21	588,005.60	1	2025.12.31	34,125.00	25%	100%	R
										To					2	2026.03.30			146,662.79					
										EOT II - From					3									
										To					4									
										EOT III - From					5									
To				146,662.79																				
Hambantota	16	Health	Continuation	2025	Commissioner, Provincial Ayurvedic Department	Renovation of Medical & Minor Staff Quarters at <b>Beliatta Ayurveda Dispensary</b>	Beliatta	Commissioner of Ayurvedic, Provincial Ayurvedic Department	PSDG	Name	<b>R.V.D. Construction</b>	2025.07.29	2025.11.11		EOT I - From		5,002,453.51	3,732,302.22	1	2025.09.16	1,468,566.22	106%	100%	R
										To					2	2025.12.22			3,946,987.56					
										EOT II - From					3									
										To					4									
										EOT III - From					5									
To				3,946,987.56																				
Hambantota	17	Health	Continuation	2025	Commissioner, Provincial Ayurvedic Department	Renovation of Ward No 1,3 at <b>Beliatta Ayurveda Dispensary</b>	Beliatta	Commissioner of Ayurvedic, Provincial Ayurvedic Department	PSDG	Name	<b>R.V.D. Construction</b>	2025.11.20	2025.12.31		EOT I - From		4,611,837.30	4,610,720.00	1	2025.12.31	4,613,732.76	100%	100%	R
										To					2									
										EOT II - From					3									
										To					4									
										EOT III - From					5									
To				4,613,732.76																				

Prepared by - .....

Checked by - .....

Certified by - .....

Eng. W.G. Sameera Indunil,  
District Engineer (Buildings),  
District Engineer (Buildings) Office  
Hambantota.

B - Under Construction

R - Retention to be paid

C - Completed

R/P - Retention paid

District	D.S.No	Category 01	Category 02	Project Duration Year	Client Name	Project Name	AG Division	Contracting authority	Funding Source	Contractor Details		Start Date	End Date	Construction Programe submitted	Extension of Time		Reasons for EOT	Total Cost of Estimate (Rs)	VAT	Contract Offer (Rs.)	Payment Details			Financial progress %	Physical progress %	Remarks
																					Bill No	Date	Amount			
Hambantota	1	Health	Continuation	2025	District Director of Health service	The section adjacent to the maternity ward complex will be convert in to a public storage area, ambulance garage & driver rest room at <b>Walasmulla BH</b>	Walasmulla	District Director of Health service	PSDG	Name	<b>PJ Construction</b>	2025.08.26	2025.12.26					16,756,518.16		11,408,469.20	1	2025.12.11	2,419,183.06	110%	100%	R
										Address											"Darshana", Uhanowita, Pitigala 071-5716634					
										Grading																
										EOT I - From To																
										EOT II - From To																
										EOT III - From To																
																					12,566,204.31					
Hambantota	2	Health	Continuation	2025	District Director of Health service	Construction & Remedying defects of the Establishment of mini ETU at <b>PMCU Vitharandeniya</b>	Tangalle	District Director of Health service	PSDG	Name	<b>D.R.K. Constructions</b>	2025.09.15	2025.12.31					3,733,482.63		2,799,995.50	1	2025.12.29	1,791,639.54	98%	100%	R
										Address											"Pathum", Hakmana Road, Walasmulla 0710674811					
										Grading																
										EOT I - From To																
										EOT II - From To																
										EOT III - From To																
																					2,731,696.81					
Hambantota	3	Health	Continuation	2025	District Director of Health service	Construction & Remedying defects of the Renovation of Maternity ward for drug stores at <b>DH Kirama</b>	Walasmulla	District Director of Health service	PSDG	Name	<b>D.R.K. Constructions</b>	2025.09.15	2025.11.14					1,927,880.30		1,412,421.00	1	2025.11.11	644,580.42	95%	100%	R
										Address											"Pathum", Hakmana Road, Walasmulla 0710674811					
										Grading																
										EOT I - From To																
										EOT II - From To																
										EOT III - From To																
																					1,345,080.25					
Hambantota	4	Health	Continuation	2025	District Director of Health service	Construction & Remedying defects of the Renovation of Consultant & Medical Officers Quarters at <b>B.H. Tissamaharama</b>	Tissamaharama	District Director of Health service	PSDG	Name	<b>Lakshitha Builders</b>	2025.07.29	2025.11.26					7,341,111.68		4,861,802.70	1	2025.11.14	1,653,618.71	88%	100%	R
										Address											4 Ela, Beragama, Ambalantota 0703742597					
										Grading											C7					
										EOT I - From To											2025.11.26 2025.12.10					
										EOT II - From To																
										EOT III - From To																
																					4,273,112.39					
Hambantota	5	Health	Continuation	2025	District Director of Health service	Renovation of Drainage System at the front of the Intensive care unit & preparation of the front yard at <b>Tangalle BH</b>	Tangalle	District Director of Health service	PSDG	Name	<b>Lakshitha Builders</b>	2025.07.09	2025.09.08					720,022.64		500,218.00	1	2025.10.14	347,963.42	70%	100%	R
										Address											4 Ela, Beragama, Ambalantota 0703742597					
										Grading											C7					
										EOT I - From To																
										EOT II - From To																
										EOT III - From To																
																					347,963.42					
Hambantota	6	Health	Continuation	2025	District Director of Health service	Construction & Remedying defects of the Expiation of HEMO Dialysis Unit at <b>B.H. Tissamaharama</b>	Tissamaharama	District Director of Health service	PSDG	Name	<b>Lakshitha Builders</b>	2025.07.29	2025.09.27					1,514,652.55		1,041,102.00	1	2025.09.16	471,990.65	94%	100%	R
										Address											4 Ela, Beragama, Ambalantota 0703742597					
										Grading											C7					
										EOT I - From To																
										EOT II - From To																
										EOT III - From To																
																					975,483.59					

Hambantota	7	Health	Continuation	2025	District Director of Health service	Construction & Remedying defects of the Expiation & Renovation of the ETU at <b>B.H. Tissamaharama</b>	Tissamaharama	District Director of Health service	PSDG	Name	<b>Lakshitha Builders</b>	2025.07.29	2025.11.11	3,670,870.29	2,458,304.30	EOT I - From	2025.11.11	1	2025.12.22	2,043,986.19	84%	100%	R
										To						2025.11.18							
										EOT II - From							3						
										To													
										EOT III - From							4						
										To													
		2,075,892.20																					
Hambantota	8	Health	Continuation	2025	District Director of Health service	Construction & Remedying defects of the Repair of Ward no 06 Building at <b>B.H. Tissamaharama</b>	Tissamaharama	District Director of Health service	PSDG	Name	<b>Lakshitha Builders</b>	2025.07.09	2025.09.22	2,071,561.84	1,392,104.00	EOT I - From	2025.09.22	1	2025.12.22	1,285,454.26	92%	100%	R
										To						2025.10.13							
										EOT II - From							3						
										To													
										EOT III - From							4						
										To													
		1,285,454.26																					
Hambantota	9	Health	Continuation	2025	District Director of Health service	Repair of Surgeon Quarters at <b>BH Tangalle</b>	Tangalle	District Director of Health service	PSDG	Name	<b>R.V.D. Construction,</b>	2025.07.07	2025.10.20	5,682,886.78	3,465,011.00	EOT I - From		1	2025.08.18	1,788,909.06	85%	100%	R
										To													
										EOT II - From							3						
										To													
										EOT III - From							4						
										To													
		2,939,374.34																					
Hambantota	10	Health	Continuation	2025	District Director of Health service	Renovation of CSSD Unit at <b>Base Hospital Tangalle</b>	Tangalle	District Director of Health service	PSDG	Name	<b>R.V.D. Construction,</b>	2025.07.29	2025.10.12	3,706,466.97	2,762,628.50	EOT I - From		1	2025.09.10	1,031,519.50	106%	100%	R
										To													
										EOT II - From							3						
										To													
										EOT III - From							4						
										To													
		2,915,341.28																					
Hambantota	11	Health	Continuation	2025	District Director of Health service	Renovation of patient toilets & bathrooms in ward no 05 & units at <b>BH Walasmulla</b>	Walasmulla	District Director of Health service	PSDG	Name	<b>R.V.D. Construction,</b>	2025.07.29	2025.09.27	1,224,861.27	938,365.25	EOT I - From		1	2025.12.08	782,922.62	83%	100%	R
										To													
										EOT II - From							3						
										To													
										EOT III - From							4						
										To													
		782,922.62																					
Hambantota	12	Health	Continuation	2025	District Director of Health service	Applying Protective Coating to the slab of the five storied Building to prevent overheating at <b>B.H. Tangalle</b>	Tangalle	District Director of Health service	PSDG	Name	<b>R.V.D. Construction,</b>	2025.08.22	2025.12.04	4,980,340.58	3,690,965.00	EOT I - From		1	2025.10.23	1,091,818.93	82%	100%	R
										To													
										EOT II - From							3						
										To													
										EOT III - From							4						
										To													
		3,042,074.32																					
Hambantota	13	Health	Continuation	2025	District Director of Health service	Construction & Remedying defects of the repairs of OPD Building at <b>B.H. Tissamaharama</b>	Tissamaharama	District Director of Health service	PSDG	Name	<b>K.S.P. Building Materials Suppliers &amp; Contractors</b>	2025.07.29	2025.09.27	993,669.85	760,408.00	EOT I - From		1	2025.10.15	386,256.40	51%	100%	R
										To													
										EOT II - From							3						
										To													
										EOT III - From							4						
										To													
		386,256.40																					

Hambantota	14	Health	Continuation	2025	District Director of Health service	Construction & Remedying defects of the repairs of Ward No 01 Building at <b>B.H. Tissamaharama</b>	Tissamaharama	District Director of Health service	PSDG	Name	<b>K.S.P. Building Materials Suppliers &amp; Contractors</b>	2025.07.29	2025.08.28			358,510.32	273,840.00	EOT I - From	1	2025.09.16	273,959.48	100%	100%	R
										To														
										EOT II - From														
										To														
										EOT III - From														
										To														
273,959.48																								
Hambantota	15	Health	Continuation	2025	District Director of Health service	Construction & Remedying defects of the repairs of Ward No 02 Building at <b>B.H. Tissamaharama</b>	Tissamaharama	District Director of Health service	PSDG	Name	<b>K.S.P. Building Materials Suppliers &amp; Contractors</b>	2025.07.29	2025.09.27			1,469,154.57	1,103,033.00	EOT I - From	1	2025.09.16	250,983.00	90%	100%	R
										To														
										EOT II - From														
										To														
										EOT III - From														
										To														
997,134.34																								
Hambantota	16	Health	Continuation	2025	District Director of Health service	Renovation of the electrical system In the operating room, Injection and dressing room at <b>Base Hospital, Tissamaharama.</b>	Tissamaharama	District Director of Health service	PSDG	Name	<b>Suhada Govi Sanvidanaya</b>	2025.09.15	2025.10.30			902,228.44	688,724.00	EOT I - From	1	2025.12.05	595,021.34	86%	100%	R
										To														
										EOT II - From														
										To														
										EOT III - From														
										To														
595,021.34																								
Hambantota	17	Health	Continuation	2025	District Director of Health service	Repair Roof of Ward No 08 at <b>BH Tangalle</b>	Tangalle	District Director of Health service	PSDG	Name	<b>T.G.C. Lanka Construction</b>	2025.08.01	2025.11.13			6,868,384.19	5,130,989.00	EOT I - From	1	2025.10.09	3,269,253.10	88%	100%	R
										To														
										EOT II - From														
										To														
										EOT III - From														
										To														
4,518,534.56																								
Hambantota	18	Health	Continuation	2025	District Director of Health service	Prepare of Rain gutters & Painting of Residential Complex at <b>BH Tangalle</b>	Tangalle	District Director of Health service	PSDG	Name	<b>T.G.C. Lanka Construction</b>	2025.07.11	2025.11.08			7,023,838.00	4,343,906.40	EOT I - From	1	2025.09.16	1,130,492.88	106%	100%	R
										To														
										EOT II - From														
										To														
										EOT III - From														
										To														
4,602,146.95																								
Hambantota	19	Health	Continuation	2025	District Director of Health service	Construction & Remedying defects of the Repair of Ward no 04 & 07 Building at <b>B.H. Tissamaharama</b>	Tissamaharama	District Director of Health service	PSDG	Name	<b>T.G.C. Lanka Construction</b>	2025.07.11	2025.11.08			9,102,468.48	5,613,431.46	EOT I - From	1	2025.11.12	1,669,523.74	78%	100%	R
										To														
										EOT II - From														
										To														
										EOT III - From														
										To														
4,373,695.14																								
Hambantota	20	Health	Continuation	2025	District Director of Health service	Renovation of Boundary wall at <b>PMCU Mattala</b>	Lunugawehera	District Director of Health service	PSDG	Name	<b>Ample Construction</b>	2025.09.04	2025.10.19			891,764.16	680,037.35	EOT I - From	1	2025.12.17	548,593.74	81%	100%	R
										To														
										EOT II - From														
										To														
										EOT III - From														
										To														
548,593.74																								

Hambantota	21	Health	Continuation	2025	District Director of Health service	Renovation of MOIC Quarters roof & other minor renovation at <b>PMCU Warapitiya</b>	Walasmulla	District Director of Health service	PSDG	Name	<b>Ample Construction</b>	2025.08.25	2025.10.24		2,505,820.26	1,490,435.00	EOT I - From			1	2025.12.22	1,298,419.13	87%	100%	R
										To								2							
										EOT II - From								3							
										To								4							
										EOT III - From								5							
To					1,298,419.13																				
Hambantota	22	Health	Continuation	2025	District Director of Health service	Renovation of MOIC Quarters roof & Other Minor Renovation at <b>DH Gonadeniya</b>	Weeraketiya	District Director of Health service	PSDG	Name	<b>Ample Construction</b>	2025.08.25	2025.12.08		5,312,302.43	3,351,590.00	EOT I - From			1	2025.12.22	1,172,051.14	90%	100%	R
										To								2	2025.12.31	2,400,876.88					
										EOT II - From								3	2026.03.31	3,028,206.07					
										To								4							
										EOT III - From								5							
To					3,028,206.07																				
Hambantota	23	Health	Continuation	2025	District Director of Health service	Construction of Boundary wall at <b>RDHS Office</b>	Hambantota	District Director of Health service	PSDG	Name	<b>Gamage Contractors</b>	2025.07.08	2025.10.21		4,250,527.98	2,641,286.07	EOT I - From	2025.10.21		1	2025.09.29	943,408.47	77%	100%	R
										To	2025.10.28							2	2025.12.31	2,038,395.96					
										EOT II - From								3							
										To								4							
										EOT III - From								5							
To					2,038,395.96																				
Hambantota	24	Health	Continuation	2025	District Director of Health service	Renovation of Matron Quarters at <b>Base Hospital Tangalle</b>	Tangalle	District Director of Health service	PSDG	Name	<b>Wickramarathna Construction</b>	2025.08.22	2025.12.19		11,226,644.71	8,181,914.50	EOT I - From			1	2025.11.10	2,540,321.95	88%	100%	R
										To								2	2025.12.31	7,239,695.27					
										EOT II - From								3							
										To								4							
										EOT III - From								5							
To					7,239,695.27																				

Prepared by - .....

Checked by - .....

Certified by -  .....

**Eng. W.G. Sameera Indunil,**  
District Engineer (Buildings),  
District Engineer (Buildings) Office  
Hambantota.

B - Under Construction

R - Retention to be paid

C - Completed

R/P - Retention paid

District	D.S. No	Category 01	Category 02	Project Duration Year	Client Name	Project Name	AG Division	Contracting authority	Funding Source	Contractor Details		Start Date	End Date	Construction Programe submitted	Extension of Time		Reasons for EOT	Total Cost of Estimate (Rs)	VAT	Contract Offer (Rs.)	Payment Details			Financial progress	Physical progress	Remarks
										Name	Address				Grading	EOT I - From					To	EOT II - From	To			
Hambantota	1	Other	Continuation	2025	Commissioner, Department of Social Welfare, Probation & Child care services.....	Construction of quarters building at <b>Kanchadewa child care center , Hambantota</b>	Hambantota	Department of Social Welfare, Probation & Child care services..... Southern Province		Name	<b>Madurapperuma Constructions</b>	2025.09.25	2026.03.24		EOT I - From		23,539,280.72		14,549,679.22	1	2025.12.31	2,189,792.28	41%	60%	B	
										Address	No. 67, Guruwala, Angunukolapelessa 077-2446196				EOT II - From					2	2026.03.31	5,947,600.64				
										Grading					EOT III - From					3						
															To					4						
															To					5						
																						5,947,600.64				
Hambantota	2	Other	Continuation	2025	Commissioner, Department of Social Welfare, Probation & Child care services.....	Balance work at <b>Kanchadewa child care center , Hambantota</b>	Hambantota	Department of Social Welfare, Probation & Child care services..... Southern Province		Name	<b>Madurapperuma Constructions</b>	2025.09.25	2025.11.24		EOT I - From		1,436,019.64		1,016,616.33	1	2025.12.31	655,832.68	65%	100%	R	
										Address	No. 67, Guruwala, Angunukolapelessa 077-2446196				EOT II - From					2						
										Grading					EOT III - From					3						
															To					4						
															To					5						
																						655,832.68				
Hambantota	3	Other	Continuation	2025	Commissioner, Department of Social Welfare, Probation & Child care services.....	Construction of wire fence at <b>Kanchadewa child care center , Hambantota</b>	Hambantota	Department of Social Welfare, Probation & Child care services..... Southern Province		Name	<b>Madurapperuma Constructions</b>	2025.09.26	2025.11.25		EOT I - From	2025.11.25	1,239,869.83		801,702.49	1	2025.12.30	662,736.91	83%	100%	R	
										Address	No. 67, Guruwala, Angunukolapelessa 077-2446196				EOT II - From					2						
										Grading					EOT III - From					3						
															To					4						
															To					5						
																						662,736.91				

Prepared by - .....

Checked by - .....

Certified by -  .....

**Eng. W.G. Sameera Indunil,**  
 District Engineer (Buildings),  
 District Engineer (Buildings) Office  
 Hambantota.

B - Under Construction

R - Retention to be paid

C - Completed

R/P - Retention paid

District	D.S. No	Category 01	Category 02	Project Duration Year	Client Name	Project Name	AG Division	Contracting authority	Funding Source	Contractor Details		Start Date	End Date	Construction Programme submitted	Extension of Time		Reasons for EOT	Total Cost of Estimate (Rs)	VAT	Contract Offer (Rs.)	Payment Details			Financial progress %	Physical progress %	Remarks
										Name	Address				Grading	EOT I - From					To	Bill No	Date			
Hambantota	1	Education	New	2026	Director, Department of Education	Construction of Toilet system at H/Hungama Vijayaba N.S.	Ambalantota	Director, Department of Education, Southern Province		Name	Lakshitha Builders	2026.01.14	2026.04.14		EOT I - From	2026.04.14	6,972,221.92		5,204,683.00	1		40%	B			
										Address	W.P. Sumathipala 4 Ela, Beragama, Ambalantota 0703742597				To	2026.04.24				2						
										Grading					EOT II - From					3						
															To					4						
															EOT III - From					5						
Hambantota	2	Education	New	2026	Director, Department of Education	Construction of Male Toilet system (B1) at H/Tangalle M.M.V.	Tangalle	Director, Department of Education, Southern Province		Name	Lakshitha Builders	2026.01.14	2026.04.14		EOT I - From	2026.04.14	7,201,249.98		5,382,704.00	1		50%	B			
										Address	W.P. Sumathipala 4 Ela, Beragama, Ambalantota 0703742597				To	2026.05.02				2						
										Grading					EOT II - From					3						
															To					4						
															EOT III - From					5						
Hambantota	3	Education	New	2026	Director, Department of Education	Construction of GI Toilet Block H/Zahira College	Hambantota	Director, Department of Education, Southern Province		Name	Lakshitha Builders	2026.01.14	2026.04.14		EOT I - From	2026.04.14	5,643,599.56		4,219,300.00	1		60%	B			
										Address	W.P. Sumathipala 4 Ela, Beragama, Ambalantota 0703742597				To	2026.04.24				2						
										Grading					EOT II - From					3						
															To					4						
															EOT III - From					5						
Hambantota	4	Education	New	2026	Director, Department of Education	Construction of Stair case at H/Dharmapala Girls School	Beliatta	Director, Department of Education, Southern Province		Name	L.G. Construction				EOT I - From		3,030,173.66		2,270,105.68	1		20%	B			
										Address	No.92, Tangalle Road, Beliatta				To					2						
										Grading					EOT II - From					3						
															To					4						
															EOT III - From					5						
Hambantota	5	Education	New	2026	Director, Department of Education	Repair of Technology Lab at H/Tangalle M.M.V.	Tangalle	Director, Department of Education, Southern Province		Name	L.G. Construction				EOT I - From		1,540,851.55		1,322,848.00	6		Not start				
										Address	No.92, Tangalle Road, Beliatta				To					7						
										Grading					EOT II - From					8						
															To					9						
															EOT III - From					10						

Prepared by - .....

Checked by - .....

Eng. W.G. Sameera Indunil,  
District Engineer (Buildings),  
District Engineer (Buildings) Office  
Hambantota.

Certified by - .....

B - Under Construction

R - Retention to be paid

C - Completed

R/P - Retention paid

District	D.S. No	Category 01	Category 02	Project Duration Year	Client Name	Project Name	AG Division	Contracting authority	Funding Source	Contractor Details		Start Date	End Date	Construction Programme submitted	Extension of Time		Reasons for EOT	Total Cost of Estimate (Rs)	VAT	Contract Offer (Rs.)	Payment Details			Financial progress	Physical progress	Remarks
										Name	Address				Grading	EOT I - From					To	EOT II - From	To			
Hambantota	1	Health	New	2026	Commissioner, Provincial Ayurvedic Department	Renovation of Ranna Ayurveda Central Dispensary Building	Tangalle	Commissioner of Ayurvedic, Provincial Ayurvedic Department	PSDG	Name	Tharushka Construction	2026.04.28	2026.07.07			EOT I - From		3,163,260.75		2,139,287.50	1					Not start
										Address	Polommaruwa, Tangalle					EOT II - From					2					
										Grading						To					3					
																EOT III - From					4					
																To					5					
Hambantota	2	Health	New	2026	Commissioner, Provincial Ayurvedic Department	Construction of Tiling of rooms inside the Central Dispensary in Okewela	Okewela	Commissioner of Ayurvedic, Provincial Ayurvedic Department	PSDG	Name	Sadew Construction	2026.04.28	2026.06.02			EOT I - From		499,997.12		340,610.00	1					Not start
										Address	No. 117/C, Katuwana Road, Middeniya					EOT II - From					2					
										Grading						To					3					
																EOT III - From					4					
																To					5					
Hambantota	3	Health	New	2026	Commissioner, Provincial Ayurvedic Department	Renovation of Roof & Building at Central Dispensary in Kasagala	Angunakolapelessa	Commissioner of Ayurvedic, Provincial Ayurvedic Department	PSDG	Name	Sadew Construction	2026.04.28	2026.07.07			EOT I - From		3,079,491.84		2,069,200.00	1					Not start
										Address	No. 117/C, Katuwana Road, Middeniya					EOT II - From					2					
										Grading						To					3					
																EOT III - From					4					
																To					5					
Hambantota	4	Health	New	2026	Commissioner, Provincial Ayurvedic Department	Partitioning the Office in Central Dispensary in Kasagala	Angunakolapelessa	Commissioner of Ayurvedic, Provincial Ayurvedic Department	PSDG	Name	Sadew Construction	2026.04.28	2026.07.07			EOT I - From		938,406.40			1					Not start
										Address	No. 117/C, Katuwana Road, Middeniya					EOT II - From					2					
										Grading						To					3					
																EOT III - From					4					
																To					5					

Prepared by - .....

Checked by - .....

Certified by -  .....

Eng. W.G. Sameera Indunil,  
District Engineer (Buildings),  
District Engineer (Buildings) Office  
Hambantota.

Progress up to 2026.04.30

PSDG - 2026 (Education)

B - Under Construction

R - Retention to be paid

C - Completed

R/P - Retention paid


District	D.S. No	Category 01	Category 02	Project Duration Year	Client Name	Project Name	AG Division	Contracting authority	Funding Source	Contractor Details		Start Date	End Date	Construction Programe submitted	Extension of Time		Reasons for EOT	Total Cost of Estimate (Rs)	VAT	Contract Offer (Rs.)	Payment Details			Financial progress	Physical progress	Remarks
										Name	Address				Grading	EOT I - From					To	EOT II - From	To			
Hambantota	1	Education	New	2026	Secretary, Ministry of Education	Renovation of 60' x 20' Building at <b>H/Hingurakanda M.V.</b>	Katuwana	Secretary, Ministry of Education, Southern Province	PSDG	Name	<b>Sadew Constructions,</b> No. 117/C, Katuwana Road, Middeniya				EOT I - From					3,586,000.00	1					Not start
										Address					EOT II - From						2					
										Grading					EOT III - From						3					
															To						4					
															To						5					
Hambantota	2	Education	New	2026	Secretary, Ministry of Education	Renovation of 60' x 20' Building at <b>H/Dambarella M.V. (Balance work)</b>	Angunukolapelessa	Secretary, Ministry of Education, Southern Province	PSDG	Name	<b>Sadew Constructions,</b> No. 117/C, Katuwana Road, Middeniya				EOT I - From				4,429,059.70	1					Not start	
										Address					EOT II - From					2						
										Grading					EOT III - From					3						
															To					4						
															To					5						
Hambantota	3	Education	New	2026	Secretary, Ministry of Education	Construction of Toilet system for primary section at <b>H/Thalunna M.V.</b>	Tangalle	Secretary, Ministry of Education, Southern Province	PSDG	Name	<b>Senarath Construction</b> Gajanayakagama, Hakuruwela				EOT I - From					1					Not start	
										Address					EOT II - From					2						
										Grading					EOT III - From					3						
															To					4						
															To					5						
Hambantota	4	Education	New	2026	Secretary, Ministry of Education	Renovation of 100' x 20' Building at <b>H/Beralihela M.V.</b>	Lunugamwehera	Secretary, Ministry of Education, Southern Province	PSDG	Name	<b>Safe Engineering Construction</b> No 343/a, Rajya Sewaka Niwasa, New town, Lunugamwehera				EOT I - From				4,184,276.85	1					Not start	
										Address					EOT II - From					2						
										Grading					EOT III - From					3						
															To					4						
															To					5						
Hambantota	5	Education	New	2026	Secretary, Ministry of Education	Roof Repairing of 120' x 20' Building at <b>H/Pallemaththala P.V.</b>	Lunugamwehera	Secretary, Ministry of Education, Southern Province	PSDG	Name	<b>Safe Engineering Construction</b> No 343/a, Rajya Sewaka Niwasa, New town, Lunugamwehera				EOT I - From				9,098,428.69	1					Not start	
										Address					EOT II - From					2						
										Grading					EOT III - From					3						
															To					4						
															To					5						
Hambantota	6	Education	New	2026	Secretary, Ministry of Education	Renovation of 60' x 20' Building at <b>H/Athbatuwa K.V.</b>	Ambalantota	Secretary, Ministry of Education, Southern Province	PSDG	Name	<b>Aravinda Construction</b> No. 1355, Yaya 17, Angunukolapelessa				EOT I - From				2,030,791.68	1					Not start	
										Address					EOT II - From					2						
										Grading					EOT III - From					3						
															To					4						
															To					5						

Hambantota	7	Education	New	2026	Secretary, Ministry of Education	Renovation of 40' x 20' Building at <b>H/Pannegamuwa Royal School</b>	Tissamaharamaya	Secretary, Ministry of Education, Southern Province	PSDG	Name <b>Subodha Construction</b>	Address Soyurupura, Kirinda, Tissamaharamaya	Grading	EOT I - From		3,151,394.74					1			Not start
													To							2			
													EOT II - From							3			
													To							4			
EOT III - From		5																					
To																							

Prepared by - .....

Checked by - .....

Certified by - .....

  
**Eng. W.G. Sameera Indunil,**  
 District Engineer (Buildings),  
 District Engineer (Buildings) Office  
 Hambantota.

