

B - Under Construction

R - Retention to be paid

C - Completed

R/P - Retention paid

District	D.S. No	Category 01	Category 02	Project Duration Year	Client Name	Project Name	AG Division	Contracting authority	Funding Source	Contractor Details		Start Date	End Date	Construction Programme submitted	Extension of Time		Reasons for EOT	Total Cost of Estimate (Rs)	VAT	Contract Offer (Rs.)	Payment Details			Financial progress %	Physical progress %	Remarks			
										Name	Address				Grading	From					To	Bill No	Date				Amount		
Hambantota	1	Education	Continuation	2025	Director, Department of Education	Building repairs at H/Singappuru Balika Vidyalaya	Weeraketiya	Director, Department of Education, Southern Province		Name	Egodawaththage Construction & Supply	2025.09.30	2025.12.14					2,540,949.42		1,900,328.48	1	2025.12.18	838,492.95	50%	80%	B			
										Address											No 300, Puhulyaya Road, Ambalantota 071-5170098	EOT I - From					2	2025.12.31	949,618.48
										Grading												To					3		
																						EOT II - From					4		
																						To					5		
																													949,618.48
Hambantota	2	Education	Continuation	2025	Department of Education, Southern Province	Construction of First Floor of 90' x 25' Three storied Building at H/Debarawewa M.M.V.	Tissamaharamaya	Department of Education, Southern Province		Name	Royal Builders	2025.01.17	2025.07.16				20,629,115.88		12,879,290.78	1	2025.05.02	3,294,272.64	100%	100%	R				
										Address										No. 87, "Royal", Wellawaya Road, Weerawila 0472237932	To	2025.08.31				2	2025.07.29	7,906,290.61	
										Grading										C5	EOT I - From					3	2025.10.31	12,831,563.07	
																					To					4			
																					EOT II - From					5			
																					To							12,831,563.07	
Hambantota	3	Education	Continuation	2025	Director, Department of Education	90 x 25 Two storied Building Repairs at H/Weeraketiya Rajapaksha M.V.	Weeraketiya	Director, Department of Education, Southern Province		Name	Rajitha Builders	2025.02.28	2025.06.12				5,861,656.50		3,949,796.96	1	2025.05.26	2,612,017.65	96%	100%	R				
										Address										Rangi Niwasa, Thalagamwaduwa, Walasmulla 0712519951	To	2025.07.17				2	2025.11.04	3,795,643.70	
										Grading										C7	EOT I - From					3			
																					To					4			
																					EOT II - From					5			
																					To							3,795,643.70	
Hambantota	4	Education	Continuation	2025	Department of Education, Southern Province	Building repairs at H/Debarawewa M.M.V.	Tissamaharamaya	Department of Education, Southern Province		Name	Rajitha Builders	2025.03.27	2025.07.10				6,441,915.65		3,877,536.50	1	2025.05.22	2,229,249.84	90%	100%	R				
										Address										Rangi Niwasa, Thalagamwaduwa, Walasmulla 0712519951	To	2025.08.07				2	2025.09.12	3,470,846.53	
										Grading											EOT I - From					3			
																					To					4			
																					EOT II - From					5			
																					To							3,470,846.53	
Hambantota	5	Education	Continuation	2025	Department of Education, Southern Province	Repair of water Tank at H/Vijayaba N.S. Hungama	Ambalantota	Department of Education, Southern Province		Name	Santhush Construction	2025.03.06	2025.04.04				527,679.10		404,351.80	1	2025.08.25	433,344.46	107%	100%	R				
										Address										No.17/1/A, Medagedara watta, Beligoda Road, Thawaluwila, Ambalantota	To	2025.05.02				2			
										Grading											EOT I - From					3			
																					To					4			
																					EOT II - From					5			
																					To							433,344.46	

Hambantota	6	Education	Continuation	2025	Department of Education, Southern Province	Repair of Main Hall Roof at <b>H/Zahira N.S. Hambantota</b>	Hambantota	Department of Education, Southern Province	Name	<b>Santhush Construction</b>	No.17/1/A, Medagedara watta, Beligoda Road, Thawaluwila, Ambalantota 0702484455	2025.03.06	2025.06.13		1,429,948.08	1,079,206.10	EOT I - From	2025.06.13	1	2025.07.21	1,137,385.74	105%	100%	R			
																	To	2025.06.25									
																	EOT II - From								2		
																	To								3		
																	EOT III - From								4		
To		5																									
																		1,137,385.74									
Hambantota	7	Education	Continuation	2025	Department of Education, Southern Province	Repairs of science lab at <b>H/Debarawewa M.M.V.</b>	Tissamaharamaya	Department of Education, Southern Province	Name	<b>T.G.C. Lanka Construction</b>	Wasantha stores, Samajasewapura II, Sooriyawewa 0713544889	2025.03.25	2025.07.08		2,364,371.74	1,594,641.60	EOT I - From		1	2025.08.11	1,499,235.07	94%	100%	R			
																	To										
																	EOT II - From								2		
																	To								3		
																	EOT III - From								4		
To		5																									
																		1,499,235.07									
Hambantota	8	Education	Continuation	2025	Department of Education, Southern Province	Renovation of Science Lab <b>H/St. Mary's College Hambantota</b>	Hambantota	Department of Education, Southern Province	Name	<b>T.G.C. Lanka Construction</b>	Wasantha stores, Samajasewapura II, Sooriyawewa 0713544889	2025.02.28	2025.06.12		4,986,266.56	3,597,368.60	EOT I - From	2025.06.12	1	2025.07.29	3,685,760.91	110%	100%	R			
																	To	2025.06.26									
																	EOT II - From								2	2025.10.30	3,939,748.91
																	To								3		
																	EOT III - From								4		
To		5																									
																		3,939,748.91									
Hambantota	9	Education	Continuation	2025	Director, Department of Education	Essential repairs of Primary Section at <b>H/Vijayaba N.S. Hungama</b>	Ambalantota	Director, Department of Education, Southern Province	Name	<b>Egodawaththage Construction &amp; Supply</b>	No 300, Puhulyaya Road, Ambalantota 071-5170098	2025.09.15	2025.11.29		3,005,135.22	2,243,870.00	EOT I - From	2025.11.29	1	2025.12.17	1,721,796.00	91%	100%	R			
																	To	2025.12.31									
																	EOT II - From								2	2025.12.28	2,033,165.13
																	To								3		
																	EOT III - From								4		
To		5																									
																		2,033,165.13									
Hambantota	10	Education	Continuation	2025	Director, Department of Education	Construction of Three storied Technological faculty at <b>H/Mahanaga N.S. (Balance work) Angunukolapelessa</b>	Angunukolapelessa	Director, Department of Education, Southern Province	Name	<b>Solinro Builders</b>	Kadawedduwa, Yatiyana, Matara 0772274760	2025.02.25	2025.07.24		54,459,838.65	39,966,114.43	EOT I - From	2025.07.24	1	2025.07.01	13,880,551.72	103%	100%	R			
																	To	2025.08.13									
																	EOT II - From								2	2025.10.13	35,150,270.23
																	To								3	2025.12.29	41,271,262.68
																	EOT III - From								4		
To		5																									
																		41,271,262.68									

Prepared by - .....

Checked by - .....

Certified by -  .....

**Eng. W.G. Sameera Indunil,**  
District Engineer (Buildings),  
District Engineer (Buildings) Office  
Hambantota.

B - Under Construction

R - Retention to be paid

C - Completed

R/P - Retention paid

District	D.S. No	Category 01	Category 02	Project Duration Year	Client Name	Project Name	AG Division	Contracting authority	Funding Source	Contractor Details		Start Date	End Date	Construction Programe submitted	Extension of Time		Reasons for EOT	Total Cost of Estimate (Rs)	VAT	Contract Offer (Rs.)	Payment Details			Financial progress %	Physical progress %	Remarks
																					Bill No	Date	Amount			
Hambantota	1	Education	Continuation	2025	Secretary, Ministry of Education	Construction of 90' x 25' Three Storied Building (Balance work) at <b>H/Udayala M.V.</b>	Angunakolapelessa	Secretary, Ministry of Education, Southern Province	NSBS	Name	<b>Pushpari Construction</b>	2025.06.27	2025.11.24		EOT I - From	2025.11.24		12,319,833.03		7,345,255.00	1	2025.09.30	3,178,037.16	83%	99%	B
										To	2025.12.28				2	2025.12.11					5,292,314.56					
										Address	"Pushpari", Kudaheella, Beliatta 0718407808				EOT II - From						3	2025.12.31	6,107,987.06			
										To					4											
										Grading	C6				EOT III - From						5					
																				6,107,987.06						
Hambantota	2	Education	Continuation	2025	Secretary, Ministry of Education	Construction of 90' x 25' Three Storied Building (Balance work) at <b>H/Madamulana D.A. Rajapaksha M.V.</b>	Weeraketiya	Secretary, Ministry of Education, Southern Province	NSBS	Name	<b>New M.D. Construction</b>	2025.05.21	2025.09.18		EOT I - From		8,673,643.88		6,519,470.25	1	2025.08.01	4,451,018.51	89%	100%	R	
										To					2	2025.09.26				5,802,086.28						
										Address	Degampotha, Medamulana 0716002465				EOT II - From					3						
										To					4											
										Grading					EOT III - From					5						
																				5,802,086.28						
Hambantota	3	Education	Continuation	2025	Secretary, Ministry of Education	Construction of 90' x 25' Three Storied Building (8A) (Balance work) at <b>H/Meegahajadura M.V.</b>	Sooriyawewa	Secretary, Ministry of Education, Southern Province	NSBS	Name	<b>DKN Construction</b>	2025.05.22	2025.10.19		EOT I - From		21,753,169.40		13,919,348.80	1	2025.08.04	6,903,965.54	93%	100%	R	
										To					2	2025.09.10				12,176,485.24						
										Address	Galpamuna, Palatuwa 0711515895				EOT II - From					3	2025.09.23	12,969,933.52				
										To					4											
										Grading					EOT III - From					5						
																				12,969,933.52						
Hambantota	4	Education	Continuation	2025	Secretary, Ministry of Education	Balance work of 90' x 25' Three Storied Building at <b>H/Netolpitiya Gemunu M.V.</b>	Tangalle	Secretary, Ministry of Education, Southern Province	NSBS	Name	<b>Pushpari Construction</b>	2025.08.18	2025.10.17		EOT I - From		1,287,908.74		1,016,480.00	1	2025.10.29	968,881.40	95%	100%	R	
										To					2											
										Address	"Pushpari", Kudaheella, Beliatta 0718407808				EOT II - From					3						
										To					4											
										Grading	C6				EOT III - From					5						
																				968,881.40						

Prepared by - .....

Checked by - .....

Certified by -  .....

**Eng. W.G. Sameera Indunil,**  
 District Engineer (Buildings),  
 District Engineer (Buildings) Office  
 Hambantota.



Hambantota	6	Education	Continuation	2025	Secretary, Ministry of Education	Renovation of Roof 110' x 20' Building (Main Hall) & 100' x 20' Building at <b>H/Weerawila M.V.</b>	Lunugamwehera	Secretary, Ministry of Education, Southern Province	PSDG	Name	<b>Vikum Construction</b>	2025.06.27	2025.10.25		EOT I - From To		6,794,492.00	4,030,132.40	1	2025.12.31	3,207,707.62	80%	90%	B
										Address	Old post office, Omalpe, Embilipitiya 0774295300													
										Grading														
										EOT II - From To														
										EOT III - From To														
																			3,207,707.62					
Hambantota	7	Education	Continuation	2025	Secretary, Ministry of Education	Construction of Retaining wall at <b>H/Katuwana P.V.</b>	Katuwana	Secretary, Ministry of Education, Southern Province	PSDG	Name	<b>D.R.K. Constructions,</b>	2025.08.06	2025.11.19		EOT I - From To	2025.11.19 2025.12.10	4,557,554.80	3,104,222.25	1	2025.12.08	2,444,170.61	79%	80%	B
										Address	"Pathum", Hakmana Road, Walasmulla 0710674811													
										Grading	C7													
										EOT II - From To														
										EOT III - From To														
																2,444,170.61								
Hambantota	8	Education	Continuation	2025	Secretary, Ministry of Education	Construction of Retaining wall at <b>H/Rathanajothi P.V.</b> (Front of play ground)	Katuwana	Secretary, Ministry of Education, Southern Province	PSDG	Name	<b>D.R.K. Constructions,</b>	2025.11.04	2026.02.17		EOT I - From To		5,281,904.15	3,654,176.43	1	2025.12.31	16,568.28	0%	10%	B
										Address	"Pathum", Hakmana Road, Walasmulla 0710674811													
										Grading	C7													
										EOT II - From To														
										EOT III - From To														
																			16,568.28					
Hambantota	9	Education	Continuation	2025	Secretary, Ministry of Education	Roof repair of 80 x 20 Building & 50 x 25 Office Building at <b>H/Beralihela M.V.</b>	Lunugamwehera	Secretary, Ministry of Education, Southern Province	PSDG	Name	<b>K.S.P. Building Material Suppliers &amp; Contractors</b>	2025.08.14	2025.10.28		EOT I - From To	2025.10.28 2025.11.11	2,745,698.15	1,998,951.57	1	2025.12.31	1,494,653.44	75%	100%	C
										Address	No 55, Wellawaya Road, Weerawila 0478681324													
										Grading	C5													
										EOT II - From To														
										EOT III - From To														
																1,494,653.44								
Hambantota	10	Education	Continuation	2025	Secretary, Ministry of Education	Renovation of Toilets, Building & Construction of Drain at <b>H/Kiwla K.V.</b>	Ambalantota	Secretary, Ministry of Education, Southern Province	PSDG	Name	<b>Pushpari Construction</b>	2025.08.18	2025.10.17		EOT I - From To	2025.10.17 2025.11.30	2,000,920.33	1,509,590.00	1	2025.11.10	1,184,583.56	86%	100%	C
										Address	"Pushpari", Kudaheella, Beliatta 0718407808													
										Grading	C6													
										EOT II - From To														
										EOT III - From To														
																1,296,077.56								
Hambantota	11	Education	Continuation	2025	Secretary, Ministry of Education	Renovation of 100 x 20 Technical Laboratory Building at <b>H/Beliatta M.M.V.</b>	Beliatta	Secretary, Ministry of Education, Southern Province	PSDG	Name	<b>Pushpari Construction</b>	2025.08.01	2025.11.29		EOT I - From To	2025.11.29 2025.12.17	8,916,057.33	5,569,743.50	1	2025.11.10	1,303,232.36	96%	100%	R
										Address	"Pushpari", Kudaheella, Beliatta 0718407808													
										Grading	C6													
										EOT II - From To														
										EOT III - From To														
																5,351,061.77								

Hambantota	12	Education	Continuation	2025	Secretary, Ministry of Education	Repair Nepchoon Building at <b>H/Kahawaththa M.V.</b>	Beliatta	Secretary, Ministry of Education, Southern Province	PSDG	Name	<b>Pushpari Construction</b>	2025.08.01	2025.11.29		EOT I - From	2025.11.29	8,001,889.01	4,895,868.90	1	2025.09.09	2,519,835.59	103%	100%	R
										To	2025.12.18				2	2025.11.10			3,369,174.01					
										EOT II - From					3	2025.12.31			4,472,159.36					
										To					4	2026.02.24			5,062,457.60					
										EOT III - From					5									
										To									5,062,457.60					
Hambantota	13	Education	Continuation	2025	Secretary, Ministry of Education	40 x 20 Building repairs at <b>H/Karedeniya M.V.</b>	Walasmulla	Secretary, Ministry of Education, Southern Province	PSDG	Name	<b>Ample Construction</b>	2025.07.31	2025.11.13		EOT I - From		3,693,057.28	2,929,373.00	1	2025.10.23	1,650,528.59	98%	100%	R
										To					2	2025.12.31			2,882,130.77					
										EOT II - From					3									
										To					4									
										EOT III - From					5									
										To									2,882,130.77					
Hambantota	14	Education	Continuation	2025	Secretary, Ministry of Education	Repair computer lab at <b>H/Radaniara M.V.</b>	Walasmulla	Secretary, Ministry of Education, Southern Province	PSDG	Name	<b>Ample Construction</b>	2025.07.31	2025.10.14		EOT I - From		2,940,948.63	2,149,678.00	1	2025.10.23	1,581,418.06	88%	100%	R
										To					2	2025.12.31			1,887,619.86					
										EOT II - From					3									
										To					4									
										EOT III - From					5									
										To									1,887,619.86					
Hambantota	15	Education	Continuation	2025	Secretary, Ministry of Education	Renovation of 50 x 20 Building at <b>H/Hakuruwela K.V.</b>	Angunakolapelessa	Secretary, Ministry of Education, Southern Province	PSDG	Name	<b>Samarawickrama Construction</b>	2025.06.20	2025.09.03		EOT I - From		2,165,860.04	1,307,147.12	1	2025.08.06	1,241,424.94	105%	100%	R
										To					2	2025.09.22			1,377,944.16					
										EOT II - From					3									
										To					4									
										EOT III - From					5									
										To									1,377,944.16					
Hambantota	16	Education	Continuation	2025	Secretary, Ministry of Education	Roof Repair of 60 x 20 (with Library) Building at <b>H/Uswewa K.V. (Kumarathunga Munidasa Hall)</b>	Angunakolapelessa	Secretary, Ministry of Education, Southern Province	PSDG	Name	<b>Samarawickrama Construction</b>	2025.06.20	2025.10.03		EOT I - From		4,289,138.82	2,587,310.00	1	2025.08.26	1,359,159.20	102%	100%	R
										To					2	2025.10.27			2,651,553.33					
										EOT II - From					3									
										To					4									
										EOT III - From					5									
										To									2,651,553.33					
Hambantota	17	Education	Continuation	2025	Secretary, Ministry of Education	Renovation of Laboratory Building 30 x 20 at <b>H/Jandura K.V.</b>	Angunakolapelessa	Secretary, Ministry of Education, Southern Province	PSDG	Name	<b>Janaka Construction</b>	2025.06.11	2025.09.24		EOT I - From		4,182,195.37	2,477,482.88	1	2025.08.25	989,705.28	98%	100%	R
										To					2	2025.10.13			2,429,065.06					
										EOT II - From					3									
										To					4									
										EOT III - From					5									
										To									2,429,065.06					
Hambantota	18	Education	Continuation	2025	Secretary, Ministry of Education	Renovation of 100 x 20 Building at <b>H/Gonadeniya M.V.</b>	Weeraketiya	Secretary, Ministry of Education, Southern Province	PSDG	Name	<b>Janaka Construction</b>	2025.06.11	2025.09.24		EOT I - From		6,228,749.63	3,746,616.32	1	2025.08.20	3,221,428.47	100%	100%	R
										To					2	2025.10.23			3,729,410.23					
										EOT II - From					3									
										To					4									
										EOT III - From					5									
										To									3,729,410.23					

Hambantota	19	Education	Continuation	2025	Secretary, Ministry of Education	Roof Repair of 80 x 20 School Building at <b>H/Meegasara M.V.</b>	Weeraketiya	Secretary, Ministry of Education, Southern Province	PSDG	Name	<b>Nayomi Builders</b>	2025.06.11	2025.10.09			6,747,979.57	4,646,995.00	EOT I - From	1	2025.10.29	4,329,817.49	93%	100%	R	
										To															
										EOT II - From								3							
										To															
										EOT III - From															5
										To															
	4,329,817.49																								
Hambantota	20	Education	Continuation	2025	Secretary, Ministry of Education	Construction of Special Education Unit (Balance Work) at <b>H/Medamulana P.V.</b>	Weeraketiya	Secretary, Ministry of Education, Southern Province	PSDG	Name	<b>Nayomi Builders</b>	2025.06.11	2025.08.25			2,871,889.62	1,913,250.00	EOT I - From	1	2025.09.23	1,727,304.39	90%	100%	R	
										To															
										EOT II - From								3							
										To															
										EOT III - From															5
										To															
	1,727,304.39																								
Hambantota	21	Education	Continuation	2025	Secretary, Ministry of Education	70 x 25 Two Storied Building (Balance work) Stage III at <b>H/Galagama M.V.</b>	Beliatla	Secretary, Ministry of Education, Southern Province	PSDG	Name	<b>Nayomi Builders</b>	2025.06.11	2025.08.25			3,054,696.39	2,232,300.00	EOT I - From	1	2025.08.18	1,777,895.00	97%	100%	R	
										To															
										EOT II - From								2							
										To															
										EOT III - From															5
										To															
	2,166,488.85																								
Hambantota	22	Education	Continuation	2025	Secretary, Ministry of Education	Roof repair of 60 x 20 Building at <b>H/Ulahitiyawa M.V.</b>	Katuwana	Secretary, Ministry of Education, Southern Province	PSDG	Name	<b>Nayomi Builders</b>	2025.06.11	2025.09.24			4,584,304.05	2,948,350.00	EOT I - From	1	2025.08.18	2,517,142.50	99%	100%	R	
										To															
										EOT II - From								2							
										To															
										EOT III - From															5
										To															
	2,913,489.00																								
Hambantota	23	Education	Continuation	2025	Secretary, Ministry of Education	Construction of the retaining wall of <b>H/Middeniya M.V.</b> (Security wall for the play ground)	Katuwana	Secretary, Ministry of Education, Southern Province	PSDG	Name	<b>Nayomi Builders</b>	2025.08.11	2025.11.24			6,270,393.00	4,415,154.94	EOT I - From	1	2025.12.11	3,240,446.30	90%	100%	R	
										To								2025.11.24							
										To								2025.12.08							
										EOT II - From								2							
										To															
										EOT III - From															5
To																									
	3,971,650.16																								
Hambantota	24	Education	Continuation	2025	Secretary, Ministry of Education	Renovation of 60 x 20 Building at <b>H/Gajanayakagama K.V. (Muhandiram Hall)</b>	Angunakolapelessa	Secretary, Ministry of Education, Southern Province	PSDG	Name	<b>Senarath Construction</b>	2025.06.03	2025.08.17			2,055,226.32	1,317,135.18	EOT I - From	1	2025.07.21	1,180,940.36	104%	100%	R	
										To															
										EOT II - From								2							
										To															
										EOT III - From															5
										To															
	1,365,403.65																								

Hambantota	25	Education	Continuation	2025	Secretary, Ministry of Education	Roof repair of 60 x 20 Building & Toilets at <b>H/Mandaduwa M.V.</b>	Weeraketiya	Secretary, Ministry of Education, Southern Province	PSDG	Name	<b>Senarath Construction</b>	2025.06.03	2025.09.16			4,885,837.99	3,122,528.04	EOT I - From	1	2025.07.21	1,784,592.78	96%	100%	R
										To								2	2025.09.23	2,987,470.42				
										EOT II - From								3						
										To								4						
										EOT III - From								5						
										To										2,987,470.42				
Hambantota	26	Education	Continuation	2025	Secretary, Ministry of Education	Construction of Toilet System at <b>H/Mulana M.V.</b>	Ambalantota	Secretary, Ministry of Education, Southern Province	PSDG	Name	<b>Senarath Construction</b>	2025.06.30	2025.09.13			1,997,131.43	1,281,178.65	EOT I - From	1	2025.08.25	577,726.64	101%	100%	R
										To								2	2025.09.30	1,288,517.21				
										EOT II - From								3						
										To								4						
										EOT III - From								5						
										To										1,288,517.21				
Hambantota	27	Education	Continuation	2025	Secretary, Ministry of Education	Renovation of 120 x 20 Building at <b>H/Morayaya M.V.</b>	Weeraketiya	Secretary, Ministry of Education, Southern Province	PSDG	Name	<b>Senarath Construction</b>	2025.07.31	2025.11.28			7,941,970.65	5,493,693.98	EOT I - From	1	2025.11.19	1,704,295.71	91%	100%	R
										To								2	2025.12.31	4,993,846.66				
										EOT II - From								3						
										To								4						
										EOT III - From								5						
										To										4,993,846.66				
Hambantota	28	Education	Continuation	2025	Secretary, Ministry of Education	Construction of the Toilet System at <b>H/Dewananda M.V.</b>	Tissamaharama	Secretary, Ministry of Education, Southern Province	PSDG	Name	<b>Evergreen Construction</b>	2025.05.29	2025.08.12			2,016,722.74	1,461,172.71	EOT I - From	1	2025.08.22	778,742.25	95%	100%	R
										To								2	2025.09.12	1,395,250.95				
										EOT II - From								3						
										To								4						
										EOT III - From								5						
										To										1,395,250.95				
Hambantota	29	Education	Continuation	2025	Secretary, Ministry of Education	Construction of the Toilet System at <b>H/Mahasempura M.V.</b>	Tissamaharama	Secretary, Ministry of Education, Southern Province	PSDG	Name	<b>R.N. Construction</b>	2025.05.29	2025.08.12			2,016,722.74	1,520,840.90	EOT I - From	1	2025.08.18	1,392,105.75	92%	100%	R
										To								2						
										EOT II - From								3						
										To								4						
										EOT III - From								5						
										To										1,392,105.75				
Hambantota	30	Education	Continuation	2025	Secretary, Ministry of Education	Toilet repair at <b>H/Kudawella Jayawickrama K.V.</b>	Tangalle	Secretary, Ministry of Education, Southern Province	PSDG	Name	<b>R.N. Construction</b>	2025.09.24	2025.11.23			1,820,222.20	1,373,752.60	EOT I - From	1	2025.12.15	1,279,080.95	93%	100%	R
										To								2						
										EOT II - From								3						
										To								4						
										EOT III - From								5						
										To										1,279,080.95				

Hambantota	31	Education	Continuation	2025	Secretary, Ministry of Education	Toilet repair & Boundary wall repair at <b>H/Godawanagoda K.V.</b>	Tangalle	Secretary, Ministry of Education, Southern Province	PSDG	Name	<b>R.N. Construction</b>	2025.07.24	2025.10.07		EOT I - From		2,679,299.30	2,000,155.95	1	2025.10.09	1,632,922.72	100%	100%	R
										To					2				2025.12.17	1,997,467.29				
										EOT II - From					3									
										To					4									
										EOT III - From					5									
To			1,997,467.29																					
Hambantota	32	Education	Continuation	2025	Secretary, Ministry of Education	Roof Repair of 100' x 20' Building at <b>H/Andaragasyaya P.S.</b>	Tissamaharama	Secretary, Ministry of Education, Southern Province	PSDG	Name	<b>Ruwan Builders</b>	2025.06.11	2025.09.24		EOT I - From		4,304,408.28	2,985,277.85	1	2025.08.23	3,101,680.37	104%	100%	R
										To					2									
										EOT II - From					3									
										To					4									
										EOT III - From					5									
To			3,101,680.37																					
Hambantota	33	Education	Continuation	2025	Secretary, Ministry of Education	Construction of 60 x 20 Building at <b>H/Kudagammana 10 P.V.</b>	Lunugawehera	Secretary, Ministry of Education, Southern Province	PSDG	Name	<b>Ruwan Builders</b>	2025.08.26	2025.12.09		EOT I - From		7,830,041.57	5,004,161.91	1	2025.10.15	719,139.38	99%	100%	R
										To					2				2025.11.19	3,615,958.61				
										EOT II - From					3				2025.12.29	4,961,168.57				
										To					4									
										EOT III - From					5									
To			4,961,168.57																					
Hambantota	34	Education	Continuation	2025	Secretary, Ministry of Education	Construction of Boundary wall at <b>Tangalle Zonal Education office (Balance work)</b>	Tangalle	Secretary, Ministry of Education, Southern Province	PSDG	Name	<b>Thisara Construction</b>	2025.07.28	2025.09.11		EOT I - From		1,494,174.68	1,109,345.20	1	2025.09.10	630,939.68	95%	100%	R
										To					2				2025.10.09	1,054,014.27				
										EOT II - From					3									
										To					4									
										EOT III - From					5									
To			1,054,014.27																					
Hambantota	35	Education	Continuation	2025	Secretary, Ministry of Education	Repairing the roof of 80' x 20' Building at <b>H/Walasmulla Model P.V.</b>	Walasmulla	Secretary, Ministry of Education, Southern Province	PSDG	Name	<b>Thisara Construction</b>	2025.05.29	2025.09.11		EOT I - From		4,230,721.75	3,331,332.60	1	2025.08.11	2,939,218.73	107%	100%	R
										To					2				2025.12.17	3,570,019.59				
										EOT II - From					3									
										To					4									
										EOT III - From					5									
To			3,570,019.59																					
Hambantota	36	Education	Continuation	2025	Secretary, Ministry of Education	Renovation of Boundary wall at <b>H/Al Ameer Muslim M.V.</b>	Weeraketiya	Secretary, Ministry of Education, Southern Province	PSDG	Name	<b>Thisara Construction</b>	2025.08.15	2025.10.14		EOT I - From		2,085,987.58	1,568,326.00	1	2025.12.29	1,388,886.10	89%	100%	R
										To					2									
										EOT II - From					3									
										To					4									
										EOT III - From					5									
To			1,388,886.10																					

Hambantota	37	Education	Continuation	2025	Secretary, Ministry of Education	Construction of 110 x 25 Building at <b>H/Walgammulla M.V. (Balance work)</b>	Katuwana	Secretary, Ministry of Education, Southern Province	PSDG	Name	<b>Thisara Construction</b>	2025.08.15	2025.11.28		6,153,009.46	4,601,117.91	EOT I - From	2025.11.28	1	2025.12.17	1,546,716.95	95%	100%	R	
										To	2025.12.12														
										EOT II - From							3	2025.02.23							4,384,267.29
										To															
										EOT III - From							5								
										To															
				4,384,267.29																					
Hambantota	38	Education	Continuation	2025	Secretary, Ministry of Education	Construction of Toilet system at <b>H/Badigamthota K.V.</b>	Sooriyawewa	Secretary, Ministry of Education, Southern Province	PSDG	Name	<b>Nilu Construction</b>	2025.06.12	2025.08.26		2,289,342.96	1,576,469.09	EOT I - From		1	2025.08.25	1,050,725.02	90%	100%	R	
										To															
										EOT II - From							3								
										To															
										EOT III - From							5								
										To															
				1,423,885.87																					
Hambantota	39	Education	Continuation	2025	Secretary, Ministry of Education	Renovation Wiring & security grill for Buildings at <b>H/Weherapelessa M.V.</b>	Lunuganwehera	Secretary, Ministry of Education, Southern Province	PSDG	Name	<b>Vikum Construction</b>	2025.06.27	2025.09.10		2,577,664.81	1,655,828.90	EOT I - From		1	2025.10.15	1,499,517.59	100%	100%	R	
										To															
										EOT II - From							3								
										To															
										EOT III - From							5								
										To															
				1,663,792.68																					
Hambantota	40	Education	Continuation	2025	Secretary, Ministry of Education	Roof repair of 80 x 20 School Building at <b>H/Deniya Pingama K.V.</b>	Ambalantota	Secretary, Ministry of Education, Southern Province	PSDG	Name	<b>Vikum Construction</b>	2025.08.25	2025.10.24		2,447,062.05	1,827,720.00	EOT I - From		1	2025.10.14	1,557,292.00	107%	100%	R	
										To															
										EOT II - From							3								
										To															
										EOT III - From							5								
										To															
				1,958,642.90																					
Hambantota	41	Education	Continuation	2025	Secretary, Ministry of Education	Toilet repair at <b>H/Polommaruwa Adarsha Vidyalaya</b>	Tangalle	Secretary, Ministry of Education, Southern Province	PSDG	Name	<b>Widanarachchi Construction</b>	2025.08.01	2025.10.15		2,204,294.22	1,655,737.00	EOT I - From		1	2025.10.29	1,514,214.19	91%	100%	R	
										To															
										EOT II - From							3								
										To															
										EOT III - From							5								
										To															
				1,514,214.19																					
Hambantota	42	Education	Continuation	2025	Secretary, Ministry of Education	100 x 20 Building Roof Repair at <b>H/Palapotha M.V.</b>	Beliatta	Secretary, Ministry of Education, Southern Province	PSDG	Name	<b>Widanarachchi Construction</b>	2025.08.01	2025.10.15		3,550,454.95	2,188,407.00	EOT I - From	2025.10.15	1	2025.10.29	2,047,974.06	108%	100%	R	
										To	2025.11.30														
										EOT II - From							3								
										To															
										EOT III - From							5								
										To															
				2,366,864.20																					
Hambantota	43	Education	Continuation	2025	Secretary, Ministry of Education	Rood repair of 120 x 20 Building & Toilet at <b>H/Meegahawela K.V.</b>	Beliatta	Secretary, Ministry of Education, Southern Province	PSDG	Name	<b>Widanarachchi Construction</b>	2025.08.01	2025.10.15		2,200,144.68	1,659,696.00	EOT I - From		1	2025.10.27	1,783,443.56	107%	100%	R	
										To															
										EOT II - From							3								
										To															
										EOT III - From							5								
										To															
				1,783,443.56																					

Hambantota	44	Education	Continuation	2025	Secretary, Ministry of Education	Construction & Remedying the defects of the roof repair of 40 x 20 building at <b>H/Bata-Atha K.V. (South)</b>	Ambalantota	Secretary, Ministry of Education, Southern Province	PSDG	Name	<b>T.G.C. Lanka Construction</b>	2025.08.13	2025.10.27		EOT I - From		2,493,909.04	1,794,174.20	1	2025.11.18	1,925,513.28	107%	100%	R
										Address	Wasantha Stores, Samajasewapura II, Sooriyawewa 0713544889				EOT I - To				2					
										Grading	C7				EOT II - From				3					
															EOT II - To				4					
															EOT III - From				5					
															EOT III - To						1,925,513.28			
Hambantota	45	Education	Continuation	2025	Secretary, Ministry of Education	Renovation of the 60 x 20 Building at <b>H/Wewegama K.V.</b>	Sooriyawewa	Secretary, Ministry of Education, Southern Province	PSDG	Name	<b>T.G.C. Lanka Construction</b>	2025.09.03	2025.11.17		EOT I - From		3,101,490.77	2,325,413.74	1	2025.12.30	2,133,546.41	92%	100%	R
										Address	Wasantha Stores, Samajasewapura II, Sooriyawewa 0713544889				EOT I - To				2					
										Grading	C7				EOT II - From				3					
															EOT II - To				4					
															EOT III - From				5					
															EOT III - To						2,133,546.41			
Hambantota	46	Education	Continuation	2025	Secretary, Ministry of Education	80 x 20 building Roof Repair at <b>H/Bundala K.V.</b>	Hambantota	Secretary, Ministry of Education, Southern Province	PSDG	Name	<b>T.G.C. Lanka Construction</b>	2025.08.13	2025.11.26		EOT I - From		4,222,813.40	2,768,385.00	1	2025.12.01	2,080,902.21	97%	100%	R
										Address	Wasantha Stores, Samajasewapura II, Sooriyawewa 0713544889				EOT I - To				2	2025.12.29	2,674,300.44			
										Grading	C7				EOT II - From				3					
															EOT II - To				4					
															EOT III - From				5					
															EOT III - To						2,674,300.44			
Hambantota	47	Education	Continuation	2025	Secretary, Ministry of Education	Construction & Remedying the defects of the repair of 80 x 20 building at <b>H/Gangeyaya K.V.</b>	Tissamaharama	Secretary, Ministry of Education, Southern Province	PSDG	Name	<b>Saranga Engineering &amp; Group of Companies PVT (Ltd)</b>	2025.08.12	2025.10.26		EOT I - From		3,555,705.36	2,673,462.68	1	2025.10.15	403,815.19	91%	100%	R
										Address	"Wasana". Arewatta. Getamanna South, Beliatta 0779153537				EOT I - To				2	2025.10.16	1,860,521.15			
										Grading					EOT II - From				3	2025.11.19	2,429,729.86			
															EOT II - To				4					
															EOT III - From				5					
															EOT III - To						2,429,729.86			
Hambantota	48	Education	Continuation	2025	Secretary, Ministry of Education	Repairing of 80 x 20 Building at <b>H/Kanuketiya K.V.</b>	Ambalantota	Secretary, Ministry of Education, Southern Province	PSDG	Name	<b>SJ Construction</b>	2025.08.20	2025.11.03		EOT I - From	2025.11.03	3,064,544.11	2,304,168.50	1	2025.10.08	1,890,957.95	102%	100%	R
										Address	"Buddika", Rajapuragoda, Walasmulla 0713963805				EOT I - To	2025.11.23			2	2025.12.01	2,344,629.36			
										Grading					EOT II - From				3					
															EOT II - To				4					
															EOT III - From				5					
															EOT III - To						2,344,629.36			
Hambantota	49	Education	Continuation	2025	Secretary, Ministry of Education	Renovation of Teachers Quarters at <b>H/Agunukolawewa P.V.</b>	Lunugamwehera	Secretary, Ministry of Education, Southern Province	PSDG	Name	<b>K.C.N. Engineering &amp; Construction</b>	2025.06.17	2025.09.30		EOT I - From		3,913,990.90	2,479,036.00	1	2025.11.04	2,191,630.37	88%	100%	R
										Address	No 171/A, Mada Gedara Mawatha, Beligalagoda Waththa Road, Thawaluwila, Ambalantota 0702484455				EOT I - To				2					
										Grading	C6				EOT II - From				3					
															EOT II - To				4					
															EOT III - From				5					
															EOT III - To						2,191,630.37			

Hambantota	50	Education	Continuation	2025	Secretary, Ministry of Education	Renovation of 80' x 40' Building at <b>H/Tissamaharama M.V.</b>	Tissamaharama	Secretary, Ministry of Education, Southern Province	PSDG	Name	<b>K.C.N. Engineering &amp; Construction</b>	2025.06.24	2025.10.07		EOT I - From		6,607,879.43	4,218,221.00	1	2025.10.15	1,346,148.36	89%	100%	R
										To					2	2025.12.17			3,740,146.97					
										EOT II - From					3									
										To					4									
										EOT III - From					5									
										To									3,740,146.97					
Hambantota	51	Education	Continuation	2025	Secretary, Ministry of Education	Repair Boundary wall at <b>H/Dehigahalanda M.V.</b>	Hambantota	Secretary, Ministry of Education, Southern Province	PSDG	Name	<b>K.C.N. Engineering &amp; Construction</b>	2025.09.04	2025.12.18		EOT I - From	2025.12.18	6,461,163.94	4,850,000.00	1	2025.12.09	2,932,142.59	99%	100%	R
										To	2025.12.25				2	2025.12.31			3,842,949.23					
										EOT II - From					3	2026.02.25			4,812,818.23					
										To					4									
										EOT III - From					5									
										To									4,812,818.23					
Hambantota	52	Education	Continuation	2025	Secretary, Ministry of Education	Repair of 80 x 20 Building at <b>H/Kirama Dhammananda P.V.</b>	Walasmulla	Secretary, Ministry of Education, Southern Province	PSDG	Name	<b>S.B.R. Construction Service</b>	2025.08.05	2025.11.18		EOT I - From		4,805,919.09	3,382,059.60	1	2025.10.14	3,333,911.17	107%	100%	R
										To					2	2025.12.17			3,619,948.93					
										EOT II - From					3									
										To					4									
										EOT III - From					5									
										To									3,619,948.93					
Hambantota	53	Education	Continuation	2025	Secretary, Ministry of Education	Construction & Remedying the defects of the roof repair of 90 x 25 three storied building at <b>H/Lunama Dutugemunu M.V.</b>	Ambalantota	Secretary, Ministry of Education, Southern Province	PSDG	Name	<b>K.C.N. Engineering &amp; Construction</b>	2025.09.04	2025.11.18		EOT I - From		3,053,453.77	2,169,704.94	1	2025.12.31	2,224,840.49	104%	100%	R
										To					2	2026.02.06			2,247,884.46					
										EOT II - From					3									
										To					4									
										EOT III - From					5									
										To									2,247,884.46					
Hambantota	54	Education	Continuation	2025	Secretary, Ministry of Education	Renovation f 80' x 20' Building at <b>H/Nathuwala P.V. (Stage I)</b>	Okewela	Secretary, Ministry of Education, Southern Province	PSDG	Name	<b>S.B.R. Construction Service</b>	2025.06.09	2025.09.22		EOT I - From		5,844,738.33	3,865,894.65	1	2025.08.11	3,061,295.38	106%	100%	R
										To					2	2025.10.29			4,104,455.06					
										EOT II - From					3									
										To					4									
										EOT III - From					5									
										To									4,104,455.06					

Hambantota	55	Education	Continuation	2025	Secretary, Ministry of Education	Repair of 60 x 20 Building at <b>H/Pallejulampitiya M.V.</b>	Walasmulla	Secretary, Ministry of Education, Southern Province	PSDG	Name	<b>S.B.R. Construction Service</b>	2025.08.05	2025.11.18		EOT I - From		3,939,974.05	2,675,065.58	1	2025.10.14	2,593,728.92	105%	100%	R
										To					2	2025.12.22			2,802,554.71					
										EOT II - From					3									
										To					4									
										EOT III - From					5									
To				2,802,554.71																				
Hambantota	56	Education	Continuation	2025	Secretary, Ministry of Education	100 x 20 Building Roof repair at <b>H/Getamanna North V.</b>	Beliatta	Secretary, Ministry of Education, Southern Province	PSDG	Name	<b>Ama Holding</b>	2025.08.01	2025.11.14		EOT I - From		5,075,104.75	3,228,899.33	1	2025.09.30	2,927,286.63	105%	100%	R
										To					2	2025.12.17			3,404,786.86					
										EOT II - From					3									
										To					4									
										EOT III - From					5									
To				3,404,786.86																				
Hambantota	57	Education	Continuation	2025	Secretary, Ministry of Education	100 x 20 Building Roof repair at <b>H/Getamanna South V.</b>	Beliatta	Secretary, Ministry of Education, Southern Province	PSDG	Name	<b>Gunawardhana Construction &amp; Distributers (PVT) Ltd.</b>	2025.08.12	2025.11.25		EOT I - From		4,872,090.71	3,126,275.21	1	2025.12.17	3,421,248.88	109%	100%	R
										To					2									
										EOT II - From					3									
										To					4									
										EOT III - From					5									
To				3,421,248.88																				
Hambantota	58	Education	Continuation	2025	Secretary, Ministry of Education	Construction if retaining wall & water tower at <b>H/Saputhanthreekanda P.V.</b>	Walasmulla	Secretary, Ministry of Education, Southern Province	PSDG	Name	<b>Pathmathilaka Builders</b>	2025.09.02	2025.11.16		EOT I - From		2,705,685.35	2,040,307.85	1	2025.12.22	1,956,136.77	96%	100%	R
										To					2									
										EOT II - From					3									
										To					4									
										EOT III - From					5									
To				1,956,136.77																				
Hambantota	59	Education	Continuation	2025	Secretary, Ministry of Education	Repairs of Roof of 60 x 20 Building at <b>H/Kakiriobada K.V.</b>	Walasmulla	Secretary, Ministry of Education, Southern Province	PSDG	Name	<b>Rajitha Builders &amp; Electricals</b>	2025.08.15	2025.11.28		EOT I - From		5,104,518.45	3,837,983.80	1	2025.10.23	3,155,504.07	103%	100%	R
										To					2	2025.12.22			3,941,806.29					
										EOT II - From					3									
										To					4									
										EOT III - From					5									
To				3,941,806.29																				
Hambantota	60	Education	Continuation	2025	Secretary, Ministry of Education	Renovation of 120 x 20 building at <b>H/Vekandawala Janapada M.V.</b>	Weeraketiya	Secretary, Ministry of Education, Southern Province	PSDG	Name	<b>Rajitha Builders &amp; Electricals</b>	2025.08.12	2025.12.10		EOT I - From		8,335,933.60	6,267,619.25	1	2025.11.11	3,210,409.03	96%	100%	R
										To					2	2025.12.31			6,044,022.75					
										EOT II - From					3									
										To					4									
										EOT III - From					5									
To				6,044,022.75																				

Hambantota	61	Education	Continuation	2025	Secretary, Ministry of Education	Renovation of 60 x 20 Building (Stage I) at <b>H/Oyagawa Ranawaranawa Model school</b>	Lunugamwehera	Secretary, Ministry of Education, Southern Province	PSDG	Name	<b>Egodawaththage Construction</b>	2025.06.06	2025.09.19		4,755,155.78	3,482,390.00	EOT I - From		1	2025.08.24	1,050,991.03	103%	100%	R
										To							2	2025.10.15	2,398,335.43					
										EOT II - From							3	2025.12.29	3,575,968.13					
										To							4							
										EOT III - From							5							
To				3,575,968.13																				
Hambantota	62	Education	Continuation	2025	Secretary, Ministry of Education	Repair 60 x 20 Building at <b>H/Agalabada K.V.</b>	Walasmulla	Secretary, Ministry of Education, Southern Province	PSDG	Name	<b>D.R.K. Constructions,</b>	2025.09.01	2025.11.05		2,975,823.20	2,245,904.30	EOT I - From		1	2025.11.11	1,336,152.27	92%	100%	R
										To							2	2025.12.31	2,072,441.68					
										EOT II - From							3							
										To							4							
										EOT III - From							5							
To				2,072,441.68																				
Hambantota	63	Education	Continuation	2025	Secretary, Ministry of Education	Preparation of office room on the ground floor of the two storied building 90 x 25 <b>H/Mahagalwewa V.</b>	Sooriyawewa	Secretary, Ministry of Education, Southern Province	PSDG	Name	<b>K.S.P. Building Material Suppliers &amp; Contractors</b>	2025.08.14	2025.10.28		2,739,511.73	2,086,009.70	EOT I - From	2025.10.28	1	2025.12.31	1,912,799.26	92%	100%	R
										To	2025.11.11						2							
										EOT II - From							3							
										To							4							
										EOT III - From							5							
To				1,912,799.26																				
Hambantota	64	Education	Continuation	2025	Secretary, Ministry of Education	Construction of Toile system at <b>H/Lunugamwehera M.V.</b>	Lunugamwehera	Secretary, Ministry of Education, Southern Province	PSDG	Name	<b>K.S.P. Building Material Suppliers &amp; Contractors</b>	2025.08.14	2025.10.28		2,000,141.56	1,509,540.80	EOT I - From	2025.10.28	1	2025.12.31	1,232,781.67	89%	100%	R
										To	2025.11.11						2	2025.02.09	1,344,584.50					
										EOT II - From							3							
										To							4							
										EOT III - From							5							
To				1,344,584.50																				

Prepared by - .....

Checked by - .....

Certified by -  .....

**Eng. W.G. Sameera Indunil,**  
District Engineer (Buildings),  
District Engineer (Buildings) Office  
Hambantota.

B - Under Construction

R - Retention to be paid

C - Completed

R/P - Retention paid


District	D.S.No	Category 01	Category 02	Project Duration Year	Client Name	Project Name	AG Division	Contracting authority	Funding Source	Contractor Details		Start Date	End Date	Construction Programe submitted	Extension of Time		Reasons for EOT	Total Cost of Estimate (Rs)	VAT	Contract Offer (Rs.)	Payment Details			Financial progress %	Physical progress %	Remarks
																					Bill No	Date	Amount			
Hambantota	1	Education	Continuation	2025	Secretary, Ministry of Education	Construction of Security Fence at <b>H/Kanumuldeniya M.V. (North)</b>	Okewela	Secretary, Ministry of Education, Southern Province	Clean Sri Lanka	Name	<b>Dewmuthu Constructions</b>	2025.08.21	2025.11.04					3,044,318.26		2,286,687.76	1	2025.12.31	1,273,732.54	56%	100%	C
										Address											Samagi Mawatha, Okewela, Modarawana 0777206971					
										Grading																
										EOT I - From											To					
										EOT II - From											To					
										EOT III - From											To					
			1,273,732.54																							
Hambantota	2	Education	Continuation	2025	Secretary, Ministry of Education	Renovation of Toilets at <b>H/Beliatta M.M.V.</b>	Beliatta	Secretary, Ministry of Education, Southern Province	Clean Sri Lanka	Name	<b>Pushpari Construction</b>	2025.08.18	2025.11.01				3,114,640.15		2,339,199.39	1	2025.11.10	865,673.50	85%	100%	R	
										Address										"Pushpari", Kudaheella, Beliatta 0178407808						
										Grading										C6						
										EOT I - From										2025.11.01	To	2025.11.30				
										EOT II - From										2025.11.30	To	2025.12.18				
										EOT III - From										To						
			1,991,494.22																							
Hambantota	3	Education	Continuation	2025	Secretary, Ministry of Education	Construction of women's toilets at <b>H/Weeriyagama M.V. (Option 5)</b>	Sooriyawewa	Secretary, Ministry of Education, Southern Province	Clean Sri Lanka	Name	<b>T.G.C. Lanka Construction</b>	2025.09.26	2025.12.10				4,116,608.37		2,907,550.75	1	2025.12.03	505,969.17	85%	100%	R	
										Address										Wasantha Stores, Samajasewapura II, Sooriyawewa 0713544889						
										Grading										C7						
										EOT I - From										2025.12.10	To	2025.12.11				
										EOT II - From										To						
										EOT III - From										To						
			2,472,032.76																							
Hambantota	4	Education	Continuation	2025	Secretary, Ministry of Education	Roof Repair at <b>H/Rahula M.V., Tangalle</b>	Tangalle	Secretary, Ministry of Education, Southern Province	Clean Sri Lanka	Name	<b>Rajitha Builders &amp; Electricals</b>	2025.09.29	2025.12.31				5,956,955.09		4,898,058.73	1	2025.12.29	4,176,335.53	85%	100%	R	
										Address										"Rangi Niwasa", Thalahagamwaduwa, Walasmulla 0712519951						
										Grading										C7						
										EOT I - From										To						
										EOT II - From										To						
										EOT III - From										To						
			4,176,335.53																							
Hambantota	5	Education	Continuation	2025	Secretary, Ministry of Education	Construction of Male Toilet at <b>H/Meegasara M.V.</b>	Weeraketiya	Secretary, Ministry of Education, Southern Province	Clean Sri Lanka	Name	<b>New MD Construction</b>	2025.08.15	2025.11.28				4,283,614.64		3,219,603.13	1	2025.12.17	3,068,457.30	95%	100%	R	
										Address										M.D. Ajith Saman Kumara, NO. 03, Degampotha, Medamulana 0716002465						
										Grading																
										EOT I - From										To						
										EOT II - From										To						
										EOT III - From										To						
			3,068,457.30																							

Hambantota	6	Education	Continuation	2025	Secretary, Ministry of Education	Construction of Retaining wall & Drain at <b>H/PalleJulampitiya M.V.</b>	Walasmulla	Secretary, Ministry of Education, Southern Province	Clean Sri Lanka	Name	<b>S.B.R. Construction &amp; Service</b>	2025.09. 22	2025.12. 06			1,269,096.11	918,778.24	1	2025.12.22	987,374.03	107%	100%	R
										To								2					
										EOT II - From								3					
										To								4					
										EOT III - From								5					
To	987,374.03																						
Hambantota	7	Education	Continuation	2025	Secretary, Ministry of Education	Construction of four Male & Female Toilets at <b>H/Mulgirigala M.V.</b>	Weeraketiya	Secretary, Ministry of Education, Southern Province	Clean Sri Lanka	Name	<b>Widanarachchi Construction</b>	2025.08. 18	2025.12. 01			4,301,175.96	2,731,255.65	1	2025.11.24	910,931.14	90%	100%	R
										To								2	2025.12.31	1,683,022.99			
										EOT II - From								3	2026.01.21	2,454,288.67			
										To								4					
										EOT III - From								5					
To	2,454,288.67																						

Prepared by - .....

Checked by - .....

Certified by - .....

  
**Eng. W.G. Sameera Indunil,**  
 District Engineer (Buildings),  
 District Engineer (Buildings) Office  
 Hambantota.

B - Under Construction

R - Retention to be paid

C - Completed

R/P - Retention paid

District	D.S.No	Category 01	Category 02	Project Duration Year	Client Name	Project Name	AG Division	Contracting authority	Funding Source	Contractor Details		Start Date	End Date	Construction Programme submitted	Extension of Time		Reasons for EOT	Total Cost of Estimate (Rs)	VAT	Contract Offer (Rs.)	Payment Details			Financial progress	Physical progress	Remarks
																					Bill No	Date	Amount			
Hambantota	1	Health	Continuation	2025	Commissioner, Provincial Ayurvedic Department	Renovation of the roof of the <b>Okewela Central Dispensary</b>	Okewela	Commissioner of Ayurvedic, Provincial Ayurvedic Department	PSDG	Name	<b>Dewmuthu Constructions</b>	2025.08.13	2025.10.12				778,218.21	588,005.60	1	2025.12.31	34,125.00	6%	100%	C		
										To									2							
										Address									Samagi Mawatha, Okewela, Modarawana 0777206971	EOT II - From	3					
										To									4							
										Grading										EOT III - From	5					
										To															34,125.00	
Hambantota	2	Health	Continuation	2025	Commissioner, Provincial Ayurvedic Department	Renovation of the medical quarters at the <b>Sooriyawewa Ayurveda Central Dispensary</b>	Sooriyawewa	Commissioner of Ayurvedic, Provincial Ayurvedic Department	PSDG	Name	<b>DKN Construction</b>	2025.09.16	2025.12.15				5,117,966.43	3,582,858.60	1	2025.12.31	732,697.91	73%	100%	R		
										To									2	2026.02.09	2,629,143.01					
										Address									Galpamuna, Palatuwa, Matara 0714343432	EOT II - From	3					
										To									4							
										Grading										EOT III - From	5					
										To															2,629,143.01	
Hambantota	3	Health	Continuation	2025	Commissioner, Provincial Ayurvedic Department	Construction of Water Tank at <b>Morayaya Ayurvedic Hospital</b>	Weeraketiya	Commissioner of Ayurvedic, Provincial Ayurvedic Department	PSDG	Name	<b>Senarath Construction</b>	2025.09.17	2025.12.01				3,761,396.06	2,828,117.34	1	2025.12.31	2,397,328.94	85%	100%	R		
										To									2							
										Address									Pallaththara Gedara, Gajanayakagama, Hakuruwela 0779597802	EOT II - From	3					
										To									4							
										Grading										EOT III - From	5					
										To															2,397,328.94	
Hambantota	4	Health	Continuation	2025	Commissioner, Provincial Ayurvedic Department	Building Repair & Developing (Further Remaining Work - Revised) at <b>Angunukolapelessa Ayurveda CD</b>	Angunukolapelessa	Commissioner of Ayurvedic, Provincial Ayurvedic Department	PSDG	Name	<b>Senarath Construction</b>	2025.11.21	2025.12.21				995,608.98	751,403.00	1	2025.12.29	789,746.38	105%	100%	R		
										To									2							
										Address									Pallaththara Gedara, Gajanayakagama, Hakuruwela 0779597802	EOT II - From	3					
										To									4							
										Grading										EOT III - From	5					
										To															789,746.38	
Hambantota	5	Health	Continuation	2025	Commissioner, Provincial Ayurvedic Department	Renovation of Roof at <b>Angunukolapelessa CD</b>	Angunukolapelessa	Provincial Ayurvedic Department, Magalle, Galle	PSDG	Name	<b>Senarath Construction</b>	2025.07.04	2025.10.17				2,976,877.55	2,077,380.08	1	2025.08.26	540,185.60	98%	100%	R		
										To									2	2025.10.23	2,036,522.53					
										Address									Pallaththara Gedara, Gajanayakagama, Hakuruwela 0779597802	EOT II - From	3					
										To									4							
										Grading										EOT III - From	5					
										To															2,036,522.53	



Hambantota	13	Health	Continuation	2025	Commissioner, Provincial Ayurvedic Department	Renovation of women's & men's toilet systems at <b>Meegahajandura Ayurvedic Hospital</b>	Sooriyawewa	Commissioner of Ayurvedic, Provincial Ayurvedic Department	PSDG	Name	<b>L.G. Constructions</b>	2025.08.06	2025.11.04	3,964,645.78	2,795,534.62	EOT I - From	2025.11.04	97%	100%	R
										To	2025.11.18									
										Address	No 92, Tangalle Road, Beliatta 0719000200					EOT II - From	2025.11.18			
										To	2025.12.20					EOT III - From				
										Grading						To				
Hambantota	14	Health	Continuation	2025	Commissioner, Provincial Ayurvedic Department	Renovation of Toilet & outer wall at <b>Hambantota CD</b>	Hambantota	Commissioner of Ayurvedic, Provincial Ayurvedic Department	PSDG	Name	<b>Dewmuthu Constructions</b>	2025.08.13	2025.10.27	2,642,898.53	1,989,864.90	EOT I - From		83%	100%	R
										To										
										Address	Samagi Mawatha, Okewela, Modarawana 0777206971					EOT II - From				
										To						EOT III - From				
										Grading						To				
Hambantota	15	Health	Continuation	2025	Commissioner, Provincial Ayurvedic Department	Renovation of the Toilet system at <b>Okewela Central Dispensary</b>	Okewela	Commissioner of Ayurvedic, Provincial Ayurvedic Department	PSDG	Name	<b>Dewmuthu Constructions</b>	2025.08.23	2025.10.07	547,348.62	416,265.85	EOT I - From		92%	100%	R
										To										
										Address	Samagi Mawatha, Okewela, Modarawana 0777206971					EOT II - From				
										To						EOT III - From				
										Grading						To				
Hambantota	16	Health	Continuation	2025	Commissioner, Provincial Ayurvedic Department	Renovation of Medical & Minor Staff Quarters at <b>Beliatta Ayurveda Dispensary</b>	Beliatta	Commissioner of Ayurvedic, Provincial Ayurvedic Department	PSDG	Name	<b>R.V.D. Construction</b>	2025.07.29	2025.11.11	5,002,453.51	3,732,302.22	EOT I - From		106%	100%	R
										To										
										Address	Walasmulla 0762714156					EOT II - From				
										To						EOT III - From				
										Grading						To				
Hambantota	17	Health	Continuation	2025	Commissioner, Provincial Ayurvedic Department	Renovation of Ward No 1,3 at <b>Beliatta Ayurveda Dispensary</b>	Beliatta	Commissioner of Ayurvedic, Provincial Ayurvedic Department	PSDG	Name	<b>R.V.D. Construction</b>	2025.11.20	2025.12.31	4,611,837.30	4,610,720.00	EOT I - From		100%	100%	R
										To										
										Address	Walasmulla 0762714156					EOT II - From				
										To						EOT III - From				
										Grading						To				

Prepared by - .....

Checked by - .....

Certified by - .....

Eng. W.G. Sameera Indunil,  
District Engineer (Buildings),  
District Engineer (Buildings) Office  
Hambantota.

B - Under Construction

R - Retention to be paid

C - Completed

R/P - Retention paid

District	D.S. No	Category 01	Category 02	Project Duration Year	Client Name	Project Name	AG Division	Contracting authority	Funding Source	Contractor Details		Start Date	End Date	Construction Programe submitted	Extension of Time		Reasons for EOT	Total Cost of Estimate (Rs)	VAT	Contract Offer (Rs.)	Payment Details			Financial progress	Physical progress	Remarks
										Name	Address				Grading	EOT I - From					To	EOT II - From	To			
Hambantota	1	Other	Continuation	2025	Commissioner, Department of Social Welfare, Probation & Child care services.....	Construction of quarters building at <b>Kanchadewa child care center , Hambantota</b>	Hambantota	Department of Social Welfare, Probation & Child care services..... Southern Province		Name	<b>Madurapperuma Constructions</b>	2025.09.25	2026.03.24		EOT I - From		23,539,280.72		14,549,679.22	1	2025.12.31	2,189,792.28	15%	30%	B	
										Address	No. 67, Guruwala, Angunukolapelessa 077-2446196				EOT II - From					2						
										Grading					To					3						
															EOT III - From					4						
															To					5						
																			2,189,792.28							
Hambantota	2	Other	Continuation	2025	Commissioner, Department of Social Welfare, Probation & Child care services.....	Balance work at <b>Kanchadewa child care center , Hambantota</b>	Hambantota	Department of Social Welfare, Probation & Child care services..... Southern Province		Name	<b>Madurapperuma Constructions</b>	2025.09.25	2025.11.24		EOT I - From		1,436,019.64		1,016,616.33	1	2025.12.31	655,832.68	65%	100%	R	
										Address	No. 67, Guruwala, Angunukolapelessa 077-2446196				EOT II - From					2						
										Grading					To					3						
															EOT III - From					4						
															To					5						
																			655,832.68							
Hambantota	3	Other	Continuation	2025	Commissioner, Department of Social Welfare, Probation & Child care services.....	Construction of wire fence at <b>Kanchadewa child care center , Hambantota</b>	Hambantota	Department of Social Welfare, Probation & Child care services..... Southern Province		Name	<b>Madurapperuma Constructions</b>	2025.09.26	2025.11.25		EOT I - From	2025.11.25	1,239,869.83		801,702.49	1	2025.12.30	662,736.91	83%	100%	R	
										Address	No. 67, Guruwala, Angunukolapelessa 077-2446196				To	2025.12.08				2						
										Grading					EOT II - From					3						
															To					4						
															EOT III - From					5						
																			662,736.91							

Prepared by - .....

Checked by - .....

Certified by - .....

**Eng. W.G. Sameera Indunil,**  
 District Engineer (Buildings),  
 District Engineer (Buildings) Office  
 Hambantota.

B - Under Construction

R - Retention to be paid

C - Completed

R/P - Retention paid

District	D.S. No	Category 01	Category 02	Project Duration Year	Client Name	Project Name	AG Division	Contracting authority	Funding Source	Contractor Details		Start Date	End Date	Construction Programme submitted	Extension of Time		Reasons for EOT	Total Cost of Estimate (Rs)	VAT	Contract Offer (Rs.)	Payment Details			Financial progress %	Physical progress %	Remarks
										Name	Address				Grading	EOT I - From					To	EOT II - From	To			
Hambantota	1	Other	Continuation	2025	Deputy Chief Secretary (Engineering Service)	Renovation of Angunukolapessa Bus Stand Building	Angunukolapessa	Deputy Chief Secretary (Engineering Service) Southern Province	GOSL	Name	NVN Construction	2025.09.29	2025.12.28		EOT I - From		8,373,386.27		6,770,539.48	1	2025.11.17	958,408.84	103%	100%	R	
										Address					"Sandesna", Rose Mount Watta, Udukawa, Thilijjawila 0723622344	EOT II - From					2	2025.12.10				2,871,019.71
										Grading						To					3	2025.12.30				6,972,667.95
																EOT III - From					4					
																To					5					
																										6,972,667.95
Hambantota	2	Other	Continuation	2025	Deputy Chief Secretary (Engineering Service)	Construction of safety fence around the Ridiyagama Mini hatchery center (Stage II)	Ambalantota	Deputy Chief Secretary (Engineering Service) Southern Province		Name	Saranga Engineering & Group of Company	2025.10.08	2025.12.07		EOT I - From	2025.12.07	7,592,006.00		5,265,075.00	1	2025.12.28	1,102,999.50	90%	95%	B	
										Address					Getamanna South, Beliatta 0779153537	To				2025.12.31	2	2026.02.10				4,737,054.00
										Grading						EOT II - From				2025.12.31	3					
																To				2026.01.26	4					
																EOT III - From					5					
																To										4,737,054.00
Hambantota	3	Other	Continuation	2025	Deputy Chief Secretary (Engineering Service)	Construction of 2nrs Fish ponds at the Ridiyagama Mini hatchery center	Ambalantota	Deputy Chief Secretary (Engineering Service) Southern Province		Name	RP Construction	2025.11.21	2026.03.21		EOT I - From		10,582,929.70		7,038,220.00	1	2025.12.29	304,800.00	4%	60%	B	
										Address					No 38/1/2, Adalugoda, Middeniya 0760287999	To					2					
										Grading						EOT II - From					3					
																To					4					
																EOT III - From					5					
																To										304,800.00

Prepared by - .....

Ckecked by - .....

Certified by - .....

B - Under Construction

R - Retention to be paid

C - Completed

R/P - Retention paid

District	D.S. No	Category 01	Category 02	Project Duration Year	Client Name	Project Name	AG Division	Contracting authority	Funding Source	Contractor Details		Start Date	End Date	Construction Programme submitted	Extension of Time		Reasons for EOT	Total Cost of Estimate (Rs)	VAT	Contract Offer (Rs.)	Payment Details			Financial progress %	Physical progress %	Remarks
										Name	Address				Grading	EOT I - From					To	EOT II - From	To			
Hambantota	1	Education	New	2026	Director, Department of Education	Construction of Toilet system at <b>H/Hungama Vijayaba N.S.</b>	Ambalantota	Director, Department of Education, Southern Province		Name	<b>Lakshitha Builders</b>	2026.01.14	2026.04.14			EOT I - From		6,972,221.92		5,204,683.00	1			15%	B	
										Address	W.P. Sumathipala 4 Ela, Beragama, Ambalantota 0703742597					EOT II - From					2					
										Grading						EOT III - From					3					
																To					4					
																To					5					
																							-			
Hambantota	2	Education	New	2026	Director, Department of Education	Construction of Male Toilet system (B1) at <b>H/Tangalle M.M.V.</b>	Tangalle	Director, Department of Education, Southern Province		Name	<b>Lakshitha Builders</b>	2026.01.14	2026.04.14			EOT I - From		7,201,249.98		5,382,704.00	1			20%	B	
										Address	W.P. Sumathipala 4 Ela, Beragama, Ambalantota 0703742597					EOT II - From					2					
										Grading						EOT III - From					3					
																To					4					
																To					5					
																							-			

Prepared by - .....

Checked by - .....

Certified by -  .....

Eng. W.G. Sameera Indunil,  
 District Engineer (Buildings),  
 District Engineer (Buildings) Office  
 Hambantota.