

B - Under Construction

R - Retention to be paid

C - Completed

R/P - Retention paid

District	D.S. No	Category 01	Category 02	Project Duration Year	Client Name	Project Name	AG Division	Contracting authority	Funding Source	Contractor Details		Start Date	End Date	Construction Programme submitted	Extension of Time		Reasons for EOT	Total Cost of Estimate (Rs)	VAT	Contract Offer (Rs.)	Payment Details			Financial progress %	Physical progress %	Remarks			
										Name	Address				Grading	From					To	Bill No	Date				Amount		
Hambantota	1	Education	Continuation	2025	Director, Department of Education	Building repairs at H/Singappuru Balika Vidyalaya	Weeraketiya	Director, Department of Education, Southern Province		Name	Egodawaththage Construction & Supply	2025.09.30	2025.12.14					2,540,949.42		1,900,328.48	1	2025.12.18	838,492.95	50%	80%	B			
										Address											No 300, Puhulyaya Road, Ambalantota 071-5170098	EOT I - From					2	2025.12.31	949,618.48
										Grading												To					3		
																						EOT II - From					4		
																						To					5		
																													949,618.48
Hambantota	2	Education	Continuation	2025	Department of Education, Southern Province	Construction of First Floor of 90' x 25' Three storied Building at H/Debarawewa M.M.V.	Tissamaharamaya	Department of Education, Southern Province		Name	Royal Builders	2025.01.17	2025.07.16				20,629,115.88		12,879,290.78	1	2025.05.02	3,294,272.64	100%	100%	R				
										Address										No. 87, "Royal", Wellawaya Road, Weerawila 0472237932	To	2025.08.31				2	2025.07.29	7,906,290.61	
										Grading										C5	EOT I - From					3	2025.10.31	12,831,563.07	
																					To					4			
																					EOT II - From					5			
																					To							12,831,563.07	
Hambantota	3	Education	Continuation	2025	Director, Department of Education	90 x 25 Two storied Building Repairs at H/Weeraketiya Rajapaksha M.V.	Weeraketiya	Director, Department of Education, Southern Province		Name	Rajitha Builders	2025.02.28	2025.06.12				5,861,656.50		3,949,796.96	1	2025.05.26	2,612,017.65	96%	100%	R				
										Address										Rangi Niwasa, Thalagamwaduwa, Walasmulla 0712519951	To	2025.07.17				2	2025.11.04	3,795,643.70	
										Grading										C7	EOT I - From	2025.06.12				3			
																					To	2025.07.17				4			
																					EOT II - From	2025.07.17				5			
																					To	2025.09.17						3,795,643.70	
Hambantota	4	Education	Continuation	2025	Department of Education, Southern Province	Building repairs at H/Debarawewa M.M.V.	Tissamaharamaya	Department of Education, Southern Province		Name	Rajitha Builders	2025.03.27	2025.07.10				6,441,915.65		3,877,536.50	1	2025.05.22	2,229,249.84	90%	100%	R				
										Address										Rangi Niwasa, Thalagamwaduwa, Walasmulla 0712519951	To	2025.08.07				2	2025.09.12	3,470,846.53	
										Grading											EOT I - From					3			
																					To					4			
																					EOT II - From					5			
																					To							3,470,846.53	
Hambantota	5	Education	Continuation	2025	Department of Education, Southern Province	Repair of water Tank at H/Vijayaba N.S. Hungama	Ambalantota	Department of Education, Southern Province		Name	Santhush Construction	2025.03.06	2025.04.04				527,679.10		404,351.80	1	2025.08.25	433,344.46	107%	100%	R				
										Address										No.17/1/A, Medagedara watta, Beligoda Road, Thawaluwila, Ambalantota	To	2025.05.02				2			
										Grading											EOT I - From					3			
																					To					4			
																					EOT II - From					5			
																					To							433,344.46	

Hambantota	6	Education	Continuation	2025	Department of Education, Southern Province	Repair of Main Hall Roof at H/Zahira N.S. Hambantota	Hambantota	Department of Education, Southern Province	Name Santhush Construction No.17/1/A, Medagedara watta, Beligoda Road, Thawaluwila, Ambalantota 0702484455	2025.03.06	2025.06.13		1,429,948.08	1,079,206.10	EOT I - From	2025.06.13	1	2025.07.21	1,137,385.74	105%	100%	R			
															To	2025.06.25									
															EOT II - From								2		
															To								3		
															EOT III - From								4		
To		5																							
																		1,137,385.74							
Hambantota	7	Education	Continuation	2025	Department of Education, Southern Province	Repairs of science lab at H/Debarawewa M.M.V.	Tissamaharamaya	Department of Education, Southern Province	Name T.G.C. Lanka Construction Wasantha stores, Samajasewapura II, Sooriyawewa 0713544889	2025.03.25	2025.07.08		2,364,371.74	1,594,641.60	EOT I - From		1	2025.08.11	1,499,235.07	94%	100%	R			
															To										
															EOT II - From								2		
															To								3		
															EOT III - From								4		
To		5																							
																		1,499,235.07							
Hambantota	8	Education	Continuation	2025	Department of Education, Southern Province	Renovation of Science Lab H/St. Mary's College Hambantota	Hambantota	Department of Education, Southern Province	Name T.G.C. Lanka Construction Wasantha stores, Samajasewapura II, Sooriyawewa 0713544889	2025.02.28	2025.06.12		4,986,266.56	3,597,368.60	EOT I - From	2025.06.12	1	2025.07.29	3,685,760.91	110%	100%	R			
															To	2025.06.26									
															EOT II - From								2	2025.10.30	3,939,748.91
															To								3		
															EOT III - From								4		
To		5																							
																		3,939,748.91							
Hambantota	9	Education	Continuation	2025	Director, Department of Education	Essential repairs of Primary Section at H/Vijayaba N.S. Hungama	Ambalantota	Director, Department of Education, Southern Province	Name Egodawaththage Construction & Supply No 300, Puhulyaya Road, Ambalantota 071-5170098	2025.09.15	2025.11.29		3,005,135.22	2,243,870.00	EOT I - From	2025.11.29	1	2025.12.17	1,721,796.00	91%	100%	R			
															To	2025.12.31									
															EOT II - From								2	2025.12.28	2,033,165.13
															To								3		
															EOT III - From								4		
To		5																							
																		2,033,165.13							
Hambantota	10	Education	Continuation	2025	Director, Department of Education	Construction of Three storied Technological faculty at H/Mahanaga N.S. (Balance work) Angunukolapelessa	Angunukolapelessa	Director, Department of Education, Southern Province	Name Solinro Builders Kadawedduwa, Yatiana, Matara 0772274760	2025.02.25	2025.07.24		54,459,838.65	39,966,114.43	EOT I - From	2025.07.24	1	2025.07.01	13,880,551.72	103%	100%	R			
															To	2025.08.13									
															EOT II - From								2	2025.10.13	35,150,270.23
															To								3	2025.12.29	41,271,262.68
															EOT III - From								4		
To		5																							
																		41,271,262.68							

Prepared by -

Checked by -

Certified by -

Eng.H.G.K.Hansika Amarasinghe
Divisional Engineer (Buildings)
District Engineer (Buildings),Office,
Hambantota

B - Under Construction

R - Retention to be paid

C - Completed

R/P - Retention paid

District	D.S. No	Category 01	Category 02	Project Duration Year	Client Name	Project Name	AG Division	Contracting authority	Funding Source	Contractor Details		Start Date	End Date	Construction Programe submitted	Extension of Time		Reasons for EOT	Total Cost of Estimate (Rs)	VAT	Contract Offer (Rs.)	Payment Details			Financial progress %	Physical progress %	Remarks
										Name	Address				Grading	EOT I - From					To	EOT II - From	To			
Hambantota	1	Education	Continuation	2025	Secretary, Ministry of Education	Construction of 90' x 25' Three Storied Building (Balance work) at H/Madamulana D.A. Rajapaksha M.V.	Weerakeetiya	Secretary, Ministry of Education, Southern Province	NSBS	Name	New M.D. Construction	2025.05.21	2025.09.18		EOT I - From		8,673,643.88		6,519,470.25	1	2025.08.01	4,451,018.51	89%	100%	R	
										To					2	2025.09.26				5,802,086.28						
										Address	Degampotha, Medamulana 0716002465				EOT II - From					3						
										To					EOT III - From					4						
										Grading					To					5						
															5,802,086.28											
Hambantota	2	Education	Continuation	2025	Secretary, Ministry of Education	Construction of 90' x 25' Three Storied Building (8A) (Balance work) at H/Meegahajadura M.V.	Sooriyawewa	Secretary, Ministry of Education, Southern Province	NSBS	Name	DKN Construction	2025.05.22	2025.10.19		EOT I - From		21,753,169.40		13,919,348.80	1	2025.08.04	6,903,965.54	93%	100%	R	
										To					2	2025.09.10				12,176,485.24						
										Address	Galpamuna, Palatuwa 0711515895				EOT II - From					3	2025.09.23	12,969,933.52				
										To					EOT III - From					4						
										Grading					To					5						
															12,969,933.52											
Hambantota	3	Education	Continuation	2025	Secretary, Ministry of Education	Balance work of 90' x 25' Three Storied Building at H/Netolpitiya Gemunu M.V.	Tangalle	Secretary, Ministry of Education, Southern Province	NSBS	Name	Pushpari Construction	2025.08.18	2025.10.17		EOT I - From		1,287,908.74		1,016,480.00	1	2025.10.29	968,881.40	95%	100%	R	
										To					2											
										Address	"Pushpari", Kudaheella, Beliatta 0718407808				EOT II - From					3						
										To					EOT III - From					4						
										Grading	C6				To					5						
															968,881.40											
Hambantota	4	Education	Continuation	2025	Secretary, Ministry of Education	Construction of 90' x 25' Three Storied Building (Balance work) at H/Udayala M.V.	Angunakolapelessa	Secretary, Ministry of Education, Southern Province	NSBS	Name	Pushpari Construction	2025.06.27	2025.11.24		EOT I - From	2025.11.24	12,319,833.03		7,345,255.00	1	2025.09.30	3,178,037.16	102%	100%	R	
										To	2025.12.28				2	2025.12.11				5,292,314.56						
										Address	"Pushpari", Kudaheella, Beliatta 0718407808				EOT II - From					3	2025.12.31	6,107,987.06				
										To					EOT III - From					4	2026.03.30	7,489,759.42				
										Grading	C6				To					5						
															7,489,759.42											

Prepared by -

Checked by -

Certified by - 

Eng.H.G.K.Hansika Amarasinghe
 Divisional Engineer (Buildings)
 District Engineer (Buildings),Office,
 Hambantota

Progress up to 2026.03.31

PSDG - 2025 (Education)

B - Under Construction

R - Retention to be paid

C - Completed

R/P - Retention paid

District	D.S. No	Category 01	Category 02	Project Duration Year	Client Name	Project Name	AG Division	Contracting authority	Funding Source	Contractor Details		Start Date	End Date	Construction Programe submitted	Extension of Time		Reasons for EOT	Total Cost of Estimate (Rs)	VAT	Contract Offer (Rs.)	Payment Details			Financial progress	Physical progress	Remarks
																					Bill No	Date	Amount			
Hambantota	1	Education	Continuation	2025	Secretary, Ministry of Education	Construction of Retaining wall at H/Katuwana P.V.	Katuwana	Secretary, Ministry of Education, Southern Province	PSDG	Name	D.R.K. Constructions, "Pathum", Hakmana Road, Walasmulla 0710674811	2025.08.06	2025.11.19				4,557,554.80		3,104,222.25	1	2025.12.08	2,444,170.61	79%	80%	B	
										To										2025.12.10						
										EOT II - From																
										To																
										EOT III - From																
										To											2,444,170.61					
Hambantota	2	Education	Continuation	2025	Secretary, Ministry of Education	Construction of Retaining wall at H/Rathanajothi P.V. (Front of play ground)	Katuwana	Secretary, Ministry of Education, Southern Province	PSDG	Name	D.R.K. Constructions, "Pathum", Hakmana Road, Walasmulla 0710674811	2025.11.04	2026.02.17				5,281,904.15	3,654,176.43	1	2025.12.31	16,568.28	47%	50%	B		
										To																
										EOT II - From																
										To																
										EOT III - From																
										To										1,712,543.53						
Hambantota	3	Education	Continuation	2025	Secretary, Ministry of Education	Renovation of Toilets, Building & Construction of Drain at H/Kiwla K.V.	Ambalantota	Secretary, Ministry of Education, Southern Province	PSDG	Name	Pushpari Construction "Pushpari", Kudaheella, Beliatta 0718407808	2025.08.18	2025.10.17				2,000,920.33	1,509,590.00	1	2025.11.10	1,184,583.56	104%	100%	R		
										To									2025.11.30							
										EOT II - From																
										To																
										EOT III - From																
										To										1,569,144.76						
Hambantota	4	Education	Continuation	2025	Secretary, Ministry of Education	Renovation of 100 x 20 Technical Laboratory Building at H/Beliatta M.M.V.	Beliatta	Secretary, Ministry of Education, Southern Province	PSDG	Name	Pushpari Construction "Pushpari", Kudaheella, Beliatta 0718407808	2025.08.01	2025.11.29				8,916,057.33	5,569,743.50	1	2025.11.10	1,303,232.36	96%	100%	R		
										To									2025.12.17							
										EOT II - From																
										To																
										EOT III - From																
										To										5,351,061.77						
Hambantota	5	Education	Continuation	2025	Secretary, Ministry of Education	Repair Nepchoon Building at H/Kahawaththa M.V.	Beliatta	Secretary, Ministry of Education, Southern Province	PSDG	Name	Pushpari Construction "Pushpari", Kudaheella, Beliatta 0718407808	2025.08.01	2025.11.29				8,001,889.01	4,895,868.90	1	2025.09.09	2,519,835.59	103%	100%	R		
										To									2025.12.18							
										EOT II - From																
										To																
										EOT III - From																
										To										5,062,457.60						

Hambantota	6	Education	Continuation	2025	Secretary, Ministry of Education	40 x 20 Building repairs at H/Karedeniya M.V.	Walasmulla	Secretary, Ministry of Education, Southern Province	PSDG	Name	Ample Construction	2025.07.31	2025.11.13		EOT I - From		3,693,057.28	2,929,373.00	1	2025.10.23	1,650,528.59	98%	100%	R
										To					2				2025.12.31	2,882,130.77				
										EOT II - From					3									
										To					4									
										EOT III - From					5									
										To									2,882,130.77					
Hambantota	7	Education	Continuation	2025	Secretary, Ministry of Education	Repair computer lab at H/Radaniara M.V.	Walasmulla	Secretary, Ministry of Education, Southern Province	PSDG	Name	Ample Construction	2025.07.31	2025.10.14		EOT I - From		2,940,948.63	2,149,678.00	1	2025.10.23	1,581,418.06	88%	100%	R
										To					2				2025.12.31	1,887,619.86				
										EOT II - From					3									
										To					4									
										EOT III - From					5									
										To									1,887,619.86					
Hambantota	8	Education	Continuation	2025	Secretary, Ministry of Education	Renovation of 50 x 20 Building at H/Hakuruwela K.V.	Angunakolapelessa	Secretary, Ministry of Education, Southern Province	PSDG	Name	Samarawickrama Construction	2025.06.20	2025.09.03		EOT I - From		2,165,860.04	1,307,147.12	1	2025.08.06	1,241,424.94	105%	100%	R
										To					2				2025.09.22	1,377,944.16				
										EOT II - From					3									
										To					4									
										EOT III - From					5									
										To									1,377,944.16					
Hambantota	9	Education	Continuation	2025	Secretary, Ministry of Education	Roof Repair of 60 x 20 (with Library) Building at H/Uswewa K.V. (Kumarathunga Munidasa Hall)	Angunakolapelessa	Secretary, Ministry of Education, Southern Province	PSDG	Name	Samarawickrama Construction	2025.06.20	2025.10.03		EOT I - From		4,289,138.82	2,587,310.00	1	2025.08.26	1,359,159.20	102%	100%	R
										To					2				2025.10.27	2,651,553.33				
										EOT II - From					3									
										To					4									
										EOT III - From					5									
										To									2,651,553.33					
Hambantota	10	Education	Continuation	2025	Secretary, Ministry of Education	Renovation of Laboratory Building 30 x 20 at H/Jandura K.V.	Angunakolapelessa	Secretary, Ministry of Education, Southern Province	PSDG	Name	Janaka Construction	2025.06.11	2025.09.24		EOT I - From		4,182,195.37	2,477,482.88	1	2025.08.25	989,705.28	98%	100%	R
										To					2				2025.10.13	2,429,065.06				
										EOT II - From					3									
										To					4									
										EOT III - From					5									
										To									2,429,065.06					
Hambantota	11	Education	Continuation	2025	Secretary, Ministry of Education	Renovation of 100 x 20 Building at H/Gonadeniya M.V.	Weeraketiya	Secretary, Ministry of Education, Southern Province	PSDG	Name	Janaka Construction	2025.06.11	2025.09.24		EOT I - From		6,228,749.63	3,746,616.32	1	2025.08.20	3,221,428.47	100%	100%	R
										To					2				2025.10.23	3,729,410.23				
										EOT II - From					3									
										To					4									
										EOT III - From					5									
										To									3,729,410.23					

Hambantota	12	Education	Continuation	2025	Secretary, Ministry of Education	Roof Repair of 80 x 20 School Building at H/Meegasara M.V.	Weeraketiya	Secretary, Ministry of Education, Southern Province	PSDG	Name	Nayomi Builders	2025.06.11	2025.10.09			6,747,979.57	4,646,995.00	EOT I - From	1	2025.10.29	4,329,817.49	93%	100%	R	
										To															
										EOT II - From								3							
										To															
										EOT III - From															5
										To															
	4,329,817.49																								
Hambantota	13	Education	Continuation	2025	Secretary, Ministry of Education	Construction of Special Education Unit (Balance Work) at H/Medamulana P.V.	Weeraketiya	Secretary, Ministry of Education, Southern Province	PSDG	Name	Nayomi Builders	2025.06.11	2025.08.25			2,871,889.62	1,913,250.00	EOT I - From	1	2025.09.23	1,727,304.39	90%	100%	R	
										To															
										EOT II - From								3							
										To															
										EOT III - From															5
										To															
	1,727,304.39																								
Hambantota	14	Education	Continuation	2025	Secretary, Ministry of Education	70 x 25 Two Storied Building (Balance work) Stage III at H/Galagama M.V.	Beliatla	Secretary, Ministry of Education, Southern Province	PSDG	Name	Nayomi Builders	2025.06.11	2025.08.25			3,054,696.39	2,232,300.00	EOT I - From	1	2025.08.18	1,777,895.00	97%	100%	R	
										To															
										EOT II - From								3							
										To															
										EOT III - From															5
										To															
	2,166,488.85																								
Hambantota	15	Education	Continuation	2025	Secretary, Ministry of Education	Roof repair of 60 x 20 Building at H/Ulahitiyawa M.V.	Katuwana	Secretary, Ministry of Education, Southern Province	PSDG	Name	Nayomi Builders	2025.06.11	2025.09.24			4,584,304.05	2,948,350.00	EOT I - From	1	2025.08.18	2,517,142.50	99%	100%	R	
										To															
										EOT II - From								3							
										To															
										EOT III - From															5
										To															
	2,913,489.00																								
Hambantota	16	Education	Continuation	2025	Secretary, Ministry of Education	Construction of the retaining wall of H/Middeniya M.V. (Security wall for the play ground)	Katuwana	Secretary, Ministry of Education, Southern Province	PSDG	Name	Nayomi Builders	2025.08.11	2025.11.24			6,270,393.00	4,415,154.94	EOT I - From	1	2025.12.11	3,240,446.30	90%	100%	R	
										To								2025.11.24							
										EOT II - From								3							
										To															
										EOT III - From															5
										To															
	3,971,650.16																								
Hambantota	17	Education	Continuation	2025	Secretary, Ministry of Education	Renovation of 60 x 20 Building at H/Gajanayakagama K.V. (Muhandiram Hall)	Angunakolapelessa	Secretary, Ministry of Education, Southern Province	PSDG	Name	Senarath Construction	2025.06.03	2025.08.17			2,055,226.32	1,317,135.18	EOT I - From	1	2025.07.21	1,180,940.36	104%	100%	R	
										To															
										EOT II - From								3							
										To															
										EOT III - From															5
										To															
	1,365,403.65																								

Hambantota	18	Education	Continuation	2025	Secretary, Ministry of Education	Roof repair of 60 x 20 Building & Toilets at H/Mandaduwa M.V.	Weeraketiya	Secretary, Ministry of Education, Southern Province	PSDG	Name	Senarath Construction	2025.06.03	2025.09.16		EOT I - From	To	4,885,837.99	3,122,528.04	1	2025.07.21	1,784,592.78	96%	100%	R	
										Address									Gajanayakagama, Hakuruwela 0779597802	2	2025.09.23				2,987,470.42
										Grading										3					
																				4					
																				5					
																									2,987,470.42
Hambantota	19	Education	Continuation	2025	Secretary, Ministry of Education	Construction of Toilet System at H/Mulana M.V.	Ambalantota	Secretary, Ministry of Education, Southern Province	PSDG	Name	Senarath Construction	2025.06.30	2025.09.13		EOT I - From	To	1,997,131.43	1,281,178.65	1	2025.08.25	577,726.64	101%	100%	R	
										Address									Gajanayakagama, Hakuruwela 0779597802	2	2025.09.30				1,288,517.21
										Grading										3					
																				4					
																				5					
																									1,288,517.21
Hambantota	20	Education	Continuation	2025	Secretary, Ministry of Education	Renovation of 120 x 20 Building at H/Morayaya M.V.	Weeraketiya	Secretary, Ministry of Education, Southern Province	PSDG	Name	Senarath Construction	2025.07.31	2025.11.28		EOT I - From	To	7,941,970.65	5,493,693.98	1	2025.11.19	1,704,295.71	91%	100%	R	
										Address									Gajanayakagama, Hakuruwela 0779597802	2	2025.12.31				4,993,846.66
										Grading										3					
																				4					
																				5					
																									4,993,846.66
Hambantota	21	Education	Continuation	2025	Secretary, Ministry of Education	Construction of the Toilet System at H/Dewananda M.V.	Tissamaharama	Secretary, Ministry of Education, Southern Province	PSDG	Name	Evergreen Construction	2025.05.29	2025.08.12		EOT I - From	To	2,016,722.74	1,461,172.71	1	2025.08.22	778,742.25	95%	100%	R	
										Address									No 30/1, Ammunukara Yaya, Magama, Tissamaharama 0760516412	2	2025.09.12				1,395,250.95
										Grading									C8	3					
																				4					
																				5					
																									1,395,250.95
Hambantota	22	Education	Continuation	2025	Secretary, Ministry of Education	Construction of the Toilet System at H/Mahasenpura M.V.	Tissamaharama	Secretary, Ministry of Education, Southern Province	PSDG	Name	R.N. Construction	2025.05.29	2025.08.12		EOT I - From	To	2,016,722.74	1,520,840.90	1	2025.08.18	1,392,105.75	92%	100%	R	
										Address									"Dimuthu", Okewela, Modarawana 0714414123	2					
										Grading									C7	3					
																				4					
																				5					
																									1,392,105.75
Hambantota	23	Education	Continuation	2025	Secretary, Ministry of Education	Toilet repair at H/Kudawella Jayawickrama K.V.	Tangalle	Secretary, Ministry of Education, Southern Province	PSDG	Name	R.N. Construction	2025.09.24	2025.11.23		EOT I - From	To	1,820,222.20	1,373,752.60	1	2025.12.15	1,279,080.95	93%	100%	R	
										Address									"Dimuthu", Okewela, Modarawana 0714414123	2					
										Grading									C7	3					
																				4					
																				5					
																									1,279,080.95

Hambantota	24	Education	Continuation	2025	Secretary, Ministry of Education	Toilet repair & Boundary wall repair at H/Godawanagoda K.V.	Tangalle	Secretary, Ministry of Education, Southern Province	PSDG	Name	R.N. Construction	2025.07.24	2025.10.07		EOT I - From		2,679,299.30	2,000,155.95	1	2025.10.09	1,632,922.72	100%	100%	R
										To					2	2025.12.17			1,997,467.29					
										EOT II - From					3									
										To					4									
										EOT III - From					5									
To				1,997,467.29																				
Hambantota	25	Education	Continuation	2025	Secretary, Ministry of Education	Completion of the balance Work of the 90 x 25 Two storied Building at H/Mahagalwewa K.V.	Sooriyawewa	Secretary, Ministry of Education, Southern Province	PSDG	Name	R.N. Construction	2025.08.15	2025.11.28		EOT I - From	2025.11.28	7,099,429.41	4,601,170.98	1	2025.09.16	617,253.93	87%	100%	R
										To	2025.12.10				2	2025.12.31			2,482,509.10					
										EOT II - From					3	2026.03.31			4,006,349.69					
										To					4									
										EOT III - From					5									
To				4,006,349.69																				
Hambantota	26	Education	Continuation	2025	Secretary, Ministry of Education	Roof Repair of 100' x 20' Building at H/Andaragasyaya P.S.	Tissamaharama	Secretary, Ministry of Education, Southern Province	PSDG	Name	Ruwan Builders	2025.06.11	2025.09.24		EOT I - From		4,304,408.28	2,985,277.85	1	2025.08.23	3,101,680.37	104%	100%	R
										To					2									
										EOT II - From					3									
										To					4									
										EOT III - From					5									
To				3,101,680.37																				
Hambantota	27	Education	Continuation	2025	Secretary, Ministry of Education	Construction of 60 x 20 Building at H/Kudagammana 10 P.V.	Lunugamwehera	Secretary, Ministry of Education, Southern Province	PSDG	Name	Ruwan Builders	2025.08.26	2025.12.09		EOT I - From		7,830,041.57	5,004,161.91	1	2025.10.15	719,139.38	99%	100%	R
										To					2	2025.11.19			3,615,958.61					
										EOT II - From					3	2025.12.29			4,961,168.57					
										To					4									
										EOT III - From					5									
To				4,961,168.57																				
Hambantota	28	Education	Continuation	2025	Secretary, Ministry of Education	Construction of Boundary wall at Tangalle Zonal Education office (Balance work)	Tangalle	Secretary, Ministry of Education, Southern Province	PSDG	Name	Thisara Construction	2025.07.28	2025.09.11		EOT I - From		1,494,174.68	1,109,345.20	1	2025.09.10	630,939.68	95%	100%	R
										To					2	2025.10.09			1,054,014.27					
										EOT II - From					3									
										To					4									
										EOT III - From					5									
To				1,054,014.27																				
Hambantota	29	Education	Continuation	2025	Secretary, Ministry of Education	Repairing the roof of 80' x 20' Building at H/Walasmulla Model P.V.	Walasmulla	Secretary, Ministry of Education, Southern Province	PSDG	Name	Thisara Construction	2025.05.29	2025.09.11		EOT I - From		4,230,721.75	3,331,332.60	1	2025.08.11	2,939,218.73	107%	100%	R
										To					2	2025.12.17			3,570,019.59					
										EOT II - From					3									
										To					4									
										EOT III - From					5									
To				3,570,019.59																				

Hambantota	30	Education	Continuation	2025	Secretary, Ministry of Education	Renovation of Boundary wall at H/Al Ameer Muslim M.V.	Weerakeiya	Secretary, Ministry of Education, Southern Province	PSDG	Name	Thisara Construction	2025.08.15	2025.10.14		EOT I - From		2,085,987.58	1,568,326.00	1	2025.12.29	1,388,886.10	89%	100%	R
										To					2									
										EOT II - From					3									
										To					4									
										EOT III - From					5									
										To									1,388,886.10					
Hambantota	31	Education	Continuation	2025	Secretary, Ministry of Education	Construction of 110 x 25 Building at H/Walgammulla M.V. (Balance work)	Katuwana	Secretary, Ministry of Education, Southern Province	PSDG	Name	Thisara Construction	2025.08.15	2025.11.28		EOT I - From	2025.11.28	6,153,009.46	4,601,117.91	1	2025.12.17	1,546,716.95	95%	100%	R
										To	2025.12.12				2	2025.12.31			3,604,504.67					
										EOT II - From					3	2026.02.23			4,384,267.29					
										To					4									
										EOT III - From					5									
										To									4,384,267.29					
Hambantota	32	Education	Continuation	2025	Secretary, Ministry of Education	Expanding the corner of the 80 x 20 Jayasumana Hall & adding a new 20 x 20 classroom at H/Viharagala 550 M.V.	Sooriyawewa	Secretary, Ministry of Education, Southern Province	PSDG	Name	Thisara Construction	2025.09.24	2025.12.08		EOT I - From	2025.12.08	3,195,638.19	2,210,028.42	1	2025.11.19	387,452.37	98%	100%	R
										To	2025.12.20				2	2025.12.31			1,451,177.05					
										EOT II - From					3	2026.03.31			2,167,594.12					
										To					4									
										EOT III - From					5									
										To									2,167,594.12					
Hambantota	33	Education	Continuation	2025	Secretary, Ministry of Education	Construction of Toilet system at H/Badigamthota K.V.	Sooriyawewa	Secretary, Ministry of Education, Southern Province	PSDG	Name	Nilu Construction	2025.06.12	2025.08.26		EOT I - From		2,289,342.96	1,576,469.09	1	2025.08.25	1,050,725.02	90%	100%	R
										To					2	2025.09.29			1,423,885.87					
										EOT II - From					3									
										To					4									
										EOT III - From					5									
										To									1,423,885.87					
Hambantota	34	Education	Continuation	2025	Secretary, Ministry of Education	Renovation Wiring & security grill for Buildings at H/Weherapelessa M.V.	Lunugamwehera	Secretary, Ministry of Education, Southern Province	PSDG	Name	Vikum Construction	2025.06.27	2025.09.10		EOT I - From		2,577,664.81	1,655,828.90	1	2025.10.15	1,499,517.59	100%	100%	R
										To					2	2025.12.08			1,663,792.68					
										EOT II - From					3									
										To					4									
										EOT III - From					5									
										To									1,663,792.68					
Hambantota	35	Education	Continuation	2025	Secretary, Ministry of Education	Roof repair of 80 x 20 School Building at H/Deniya Pingama K.V.	Ambalantota	Secretary, Ministry of Education, Southern Province	PSDG	Name	Vikum Construction	2025.08.25	2025.10.24		EOT I - From		2,447,062.05	1,827,720.00	1	2025.10.14	1,557,292.00	107%	100%	R
										To					2	2025.12.24			1,958,642.90					
										EOT II - From					3									
										To					4									
										EOT III - From					5									
										To									1,958,642.90					

Hambantota	36	Education	Continuation	2025	Secretary, Ministry of Education	Renovation of Roof 110' x 20' Building (Main Hall) & 100' x 20 Building at H/Weerawila M.V.	Lunugamwehera	Secretary, Ministry of Education, Southern Province	PSDG	Name	Vikum Construction	2025.06.27	2025.10.25			EOT I - From		6,794,492.00	4,030,132.40	1	2025.12.31	3,207,707.62	89%	100%	R
										To						2	2026.03.31			3,585,862.21					
										EOT II - From						3									
										To						4									
										EOT III - From						5									
To				3,585,862.21																					
Hambantota	37	Education	Continuation	2025	Secretary, Ministry of Education	Toilet repair at H/Polommaruwa Adarsha Vidyalaya	Tangalle	Secretary, Ministry of Education, Southern Province	PSDG	Name	Widanarachchi Construction	2025.08.01	2025.10.15			EOT I - From		2,204,294.22	1,655,737.00	1	2025.10.29	1,514,214.19	91%	100%	R
										To						2									
										EOT II - From						3									
										To						4									
										EOT III - From						5									
To				1,514,214.19																					
Hambantota	38	Education	Continuation	2025	Secretary, Ministry of Education	100 x 20 Building Roof Repair at H/Palapothe M.V.	Beliatta	Secretary, Ministry of Education, Southern Province	PSDG	Name	Widanarachchi Construction	2025.08.01	2025.10.15			EOT I - From	2025.10.15	3,550,454.95	2,188,407.00	1	2025.10.29	2,047,974.06	108%	100%	R
										To	2025.11.30					2	2025.12.03			2,366,864.20					
										EOT II - From						3									
										To						4									
										EOT III - From						5									
To				2,366,864.20																					
Hambantota	39	Education	Continuation	2025	Secretary, Ministry of Education	Rood repair of 120 x 20 Building & Toilet at H/Meegahawela K.V.	Beliatta	Secretary, Ministry of Education, Southern Province	PSDG	Name	Widanarachchi Construction	2025.08.01	2025.10.15			EOT I - From		2,200,144.68	1,659,696.00	1	2025.10.27	1,783,443.56	107%	100%	R
										To						2									
										EOT II - From						3									
										To						4									
										EOT III - From						5									
To				1,783,443.56																					
Hambantota	40	Education	Continuation	2025	Secretary, Ministry of Education	Construction & Remedying the defects of the roof repair of 40 x 20 building at H/Bata-Atha K.V. (South)	Ambalantota	Secretary, Ministry of Education, Southern Province	PSDG	Name	T.G.C. Lanka Construction	2025.08.13	2025.10.27			EOT I - From		2,493,909.04	1,794,174.20	1	2025.11.18	1,925,513.28	107%	100%	R
										To						2									
										EOT II - From						3									
										To						4									
										EOT III - From						5									
To				1,925,513.28																					
Hambantota	41	Education	Continuation	2025	Secretary, Ministry of Education	Renovation of the 60 x 20 Building at H/Wewegama K.V.	Sooriyawewa	Secretary, Ministry of Education, Southern Province	PSDG	Name	T.G.C. Lanka Construction	2025.09.03	2025.11.17			EOT I - From		3,101,490.77	2,325,413.74	1	2025.12.30	2,133,546.41	92%	100%	R
										To						2									
										EOT II - From						3									
										To						4									
										EOT III - From						5									
To				2,133,546.41																					
Hambantota	42	Education	Continuation	2025	Secretary, Ministry of Education	80 x 20 building Roof Repair at H/Bundala K.V.	Hambantota	Secretary, Ministry of Education, Southern Province	PSDG	Name	T.G.C. Lanka Construction	2025.08.13	2025.11.26			EOT I - From		4,222,813.40	2,768,385.00	1	2025.12.01	2,080,902.21	97%	100%	R
										To						2	2025.12.29			2,674,300.44					
										EOT II - From						3									
										To						4									
										EOT III - From						5									
To				2,674,300.44																					

Hambantota	43	Education	Continuation	2025	Secretary, Ministry of Education	Construction & Remedying the defects of the repair of 80 x 20 building at H/Gangeyaya K.V.	Tissamaharama	Secretary, Ministry of Education, Southern Province	PSDG	Name	Saranga Engineering & Group of Companies PVT (Ltd)	2025.08.12	2025.10.26		EOT I - From	3,555,705.36	2,673,462.68	1	2025.10.15	403,815.19	91%	100%	R
										To					2			2025.10.16	1,860,521.15				
										EOT II - From					3			2025.11.19	2,429,729.86				
										To					4								
										EOT III - From					5								
										To					2,429,729.86								
Hambantota	44	Education	Continuation	2025	Secretary, Ministry of Education	Repairing of 80 x 20 Building at H/Kanuketiya K.V.	Ambalantota	Secretary, Ministry of Education, Southern Province	PSDG	Name	SJ Construction	2025.08.20	2025.11.03		EOT I - From	3,064,544.11	2,304,168.50	1	2025.10.08	1,890,957.95	102%	100%	R
										To					2			2025.12.01	2,344,629.36				
										EOT II - From					3								
										To					4								
										EOT III - From					5								
										To					2,344,629.36								
Hambantota	45	Education	Continuation	2025	Secretary, Ministry of Education	Renovation of Teachers Quarters at H/Agunukolawewa P.V.	Lunugamwehera	Secretary, Ministry of Education, Southern Province	PSDG	Name	K.C.N. Engineering & Construction	2025.06.17	2025.09.30		EOT I - From	3,913,990.90	2,479,036.00	1	2025.11.04	2,191,630.37	88%	100%	R
										To					2								
										EOT II - From					3								
										To					4								
										EOT III - From					5								
										To					2,191,630.37								
Hambantota	46	Education	Continuation	2025	Secretary, Ministry of Education	Renovation of 80' x 40' Building at H/Tissamaharama M.V.	Tissamaharama	Secretary, Ministry of Education, Southern Province	PSDG	Name	K.C.N. Engineering & Construction	2025.06.24	2025.10.07		EOT I - From	6,607,879.43	4,218,221.00	1	2025.10.15	1,346,148.36	89%	100%	R
										To					2			2025.12.17	3,740,146.97				
										EOT II - From					3								
										To					4								
										EOT III - From					5								
										To					3,740,146.97								
Hambantota	47	Education	Continuation	2025	Secretary, Ministry of Education	Repair Boundary wall at H/Dehigahalanda M.V.	Hambantota	Secretary, Ministry of Education, Southern Province	PSDG	Name	K.C.N. Engineering & Construction	2025.09.04	2025.12.18		EOT I - From	6,461,163.94	4,850,000.00	1	2025.12.09	2,932,142.59	99%	100%	R
										To					2			2025.12.31	3,842,949.23				
										EOT II - From					3			2026.02.25	4,812,818.23				
										To					4								
										EOT III - From					5								
										To					4,812,818.23								

Hambantota	48	Education	Continuation	2025	Secretary, Ministry of Education	Toilet repair at H/Kadiragoda P.V.	Tangalle	Secretary, Ministry of Education, Southern Province	PSDG	Name	K.C.N. Engineering & Construction	2025.09.04	2025.11.03		EOT I - From		2,283,831.88	1,711,879.00	1	2025.12.31	1,132,379.56	94%	100%	R
										To					2	2025.02.24.			1,617,425.60					
										EOT II - From					3									
										To					4									
										EOT III - From					5									
										To									1,617,425.60					
Hambantota	49	Education	Continuation	2025	Secretary, Ministry of Education	Construction & Remedying the defects of the roof repair of 90 x 25 three storied building at H/Lunama Dutugemunu M.V.	Ambalantota	Secretary, Ministry of Education, Southern Province	PSDG	Name	K.C.N. Engineering & Construction	2025.09.04	2025.11.18		EOT I - From		3,053,453.77	2,169,704.94	1	2025.12.31	2,224,840.49	104%	100%	R
										To					2	2026.02.06			2,247,884.46					
										EOT II - From					3									
										To					4									
										EOT III - From					5									
										To									2,247,884.46					
Hambantota	50	Education	Continuation	2025	Secretary, Ministry of Education	Renovation of Teachers Quarters at H/Thazim Muslim College	Lunuganwehera	Secretary, Ministry of Education, Southern Province	PSDG	Name	K.C.N. Engineering & Construction	2025.06.24	2025.10.07		EOT I - From		5,780,610.60	3,687,903.00	1	2025.10.15	773,492.86	93%	100%	R
										To					2	2025.12.31			2,466,998.95					
										EOT II - From					3	2026.03.31			3,444,398.53					
										To					4									
										EOT III - From					5									
										To									3,444,398.53					
Hambantota	51	Education	Continuation	2025	Secretary, Ministry of Education	Roof repair of 120 x 20 Building at H/Debarawewa President College	Tissamaharama	Secretary, Ministry of Education, Southern Province	PSDG	Name	K.C.N. Engineering & Construction	2025.09.04	2025.12.18		EOT I - From	2025.12.18	5,251,672.31	3,592,672.65	1	2025.12.22	2,206,784.32	95%	100%	R
										To	2025.12.30				2	2025.12.31			2,562,778.93					
										EOT II - From					3	2026.03.24			3,411,626.09					
										To					4									
										EOT III - From					5									
										To									3,411,626.09					
Hambantota	52	Education	Continuation	2025	Secretary, Ministry of Education	Repair of 80 x 20 Building at H/Kirama Dhammananda P.V.	Walasmulla	Secretary, Ministry of Education, Southern Province	PSDG	Name	S.B.R. Construction Service	2025.08.05	2025.11.18		EOT I - From		4,805,919.09	3,382,059.60	1	2025.10.14	3,333,911.17	107%	100%	R
										To					2	2025.12.17			3,619,948.93					
										EOT II - From					3									
										To					4									
										EOT III - From					5									
										To									3,619,948.93					


Hambantota	53	Education	Continuation	2025	Secretary, Ministry of Education	Renovation f 80' x 20' Building at H/Nathuwala P.V. (Stage I)	Okewela	Secretary, Ministry of Education, Southern Province	PSDG	Name	S.B.R. Construction Service	2025.06.09	2025.09.22			EOT I - From		5,844,738.33	3,865,894.65	1	2025.08.11	3,061,295.38	106%	100%	R
										To						2	2025.10.29			4,104,455.06					
										EOT II - From						3									
										To						4									
										EOT III - From						5									
										To										4,104,455.06					
Hambantota	54	Education	Continuation	2025	Secretary, Ministry of Education	Repair of 60 x 20 Building at H/Pallejulampitiya M.V.	Walasmulla	Secretary, Ministry of Education, Southern Province	PSDG	Name	S.B.R. Construction Service	2025.08.05	2025.11.18			EOT I - From		3,939,974.05	2,675,065.58	1	2025.10.14	2,593,728.92	105%	100%	R
										To						2	2025.12.22			2,802,554.71					
										EOT II - From						3									
										To						4									
										EOT III - From						5									
										To										2,802,554.71					
Hambantota	55	Education	Continuation	2025	Secretary, Ministry of Education	100 x 20 Building Roof repair at H/Getamanna North V.	Beliatla	Secretary, Ministry of Education, Southern Province	PSDG	Name	Ama Holding	2025.08.01	2025.11.14			EOT I - From		5,075,104.75	3,228,899.33	1	2025.09.30	2,927,286.63	105%	100%	R
										To						2	2025.12.17			3,404,786.86					
										EOT II - From						3									
										To						4									
										EOT III - From						5									
										To										3,404,786.86					
Hambantota	56	Education	Continuation	2025	Secretary, Ministry of Education	100 x 20 Building Roof repair at H/Getamanna South V.	Beliatla	Secretary, Ministry of Education, Southern Province	PSDG	Name	Gunawardhana Construction & Distributers (PVT) Ltd.	2025.08.12	2025.11.25			EOT I - From		4,872,090.71	3,126,275.21	1	2025.12.17	3,421,248.88	109%	100%	R
										To						2									
										EOT II - From						3									
										To						4									
										EOT III - From						5									
										To										3,421,248.88					
Hambantota	57	Education	Continuation	2025	Secretary, Ministry of Education	Construction if retaining wall & water tower at H/Saputhanthreekanda P.V.	Walasmulla	Secretary, Ministry of Education, Southern Province	PSDG	Name	Pathmathilaka Builders	2025.09.02	2025.11.16			EOT I - From		2,705,685.35	2,040,307.85	1	2025.12.22	1,956,136.77	96%	100%	R
										To						2									
										EOT II - From						3									
										To						4									
										EOT III - From						5									
										To										1,956,136.77					
Hambantota	58	Education	Continuation	2025	Secretary, Ministry of Education	Repairs of Roof of 60 x 20 Building at H/Kakiriobada K.V.	Walasmulla	Secretary, Ministry of Education, Southern Province	PSDG	Name	Rajitha Builders & Electricals	2025.08.15	2025.11.28			EOT I - From		5,104,518.45	3,837,983.80	1	2025.10.23	3,155,504.07	103%	100%	R
										To						2	2025.12.22			3,941,806.29					
										EOT II - From						3									
										To						4									
										EOT III - From						5									
										To										3,941,806.29					

Hambantota	59	Education	Continuation	2025	Secretary, Ministry of Education	Renovation of 120 x 20 building at H/Vekandawala Janapada M.V.	Weeraketiya	Secretary, Ministry of Education, Southern Province	PSDG	Name	Rajitha Builders & Electricals	2025.08. 12	2025.12. 10		EOT I - From		8,335,933.60	6,267,619.25	1	2025.11.11	3,210,409.03	96%	100%	R
										To					2	2025.12.31			6,044,022.75					
										EOT II - From					3									
										To					4									
										EOT III - From					5									
										To									6,044,022.75					
Hambantota	60	Education	Continuation	2025	Secretary, Ministry of Education	Renovation of 60 x 20 Building (Stage I) at H/Oyagawa Ranawaranawa Model school	Lunugamwehera	Secretary, Ministry of Education, Southern Province	PSDG	Name	Egodawaththage Construction	2025.06. 06	2025.09. 19		EOT I - From		4,755,155.78	3,482,390.00	1	2025.08.24	1,050,991.03	103%	100%	R
										To					2	2025.10.15			2,398,335.43					
										EOT II - From					3	2025.12.29			3,575,968.13					
										To					4									
										EOT III - From					5									
										To									3,575,968.13					
Hambantota	61	Education	Continuation	2025	Secretary, Ministry of Education	Repair 60 x 20 Building at H/Agalabada K.V.	Walasmulla	Secretary, Ministry of Education, Southern Province	PSDG	Name	D.R.K. Constructions,	2025.09. 01	2025.11. 05		EOT I - From		2,975,823.20	2,245,904.30	1	2025.11.11	1,336,152.27	92%	100%	R
										To					2	2025.12.31			2,072,441.68					
										EOT II - From					3									
										To					4									
										EOT III - From					5									
										To									2,072,441.68					
Hambantota	62	Education	Continuation	2025	Secretary, Ministry of Education	Preparation of office room on the ground floor of the two storied building 90 x 25 H/Mahagalwewa V.	Sooriyawewa	Secretary, Ministry of Education, Southern Province	PSDG	Name	K.S.P. Building Material Suppliers & Contractors	2025.08. 14	2025.10. 28		EOT I - From	2025.10.28	2,739,511.73	2,086,009.70	1	2025.12.31	1,912,799.26	92%	100%	R
										To	2025.11.11				2									
										EOT II - From					3									
										To					4									
										EOT III - From					5									
										To									1,912,799.26					
Hambantota	63	Education	Continuation	2025	Secretary, Ministry of Education	Construction of Toile system at H/Lunugamweher a M.V.	Lunugamwehera	Secretary, Ministry of Education, Southern Province	PSDG	Name	K.S.P. Building Material Suppliers & Contractors	2025.08. 14	2025.10. 28		EOT I - From	2025.10.28	2,000,141.56	1,509,540.80	1	2025.12.31	1,232,781.67	89%	100%	R
										To	2025.11.11				2	2025.02.09			1,344,584.50					
										EOT II - From					3									
										To					4									
										EOT III - From					5									
										To									1,344,584.50					

Hambantota	64	Education	Continuation	2025	Secretary, Ministry of Education	Roof repair of 80 x 20 Building & 50 x 25 Office Building at H/Beralihela M.V.	Lunugamwehera	Secretary, Ministry of Education, Southern Province	PSDG	Name	K.S.P. Building Material Suppliers & Contractors	2025.08. 14	2025.10. 28	EOT I - From 2025.10.28 To 2025.11.11	2,745,698.15	1,998,951.57	1	2025.12.31	1,494,653.44	82%	100%	R		
										Address	No 55, Wellawaya Road, Weerawila 0478681324						EOT II - From		2				2026.03.03	1,640,014.77
										Grading	C5						To		3					
										EOT III - From							4							
										To							5							
																		1,640,014.77						

Prepared by -

Checked by -

Certified by - 

Eng.H.G.K.Hansika Amarasinghe
Divisional Engineer (Buildings)
District Engineer (Buildings),Office,
Hambantota

B - Under Construction

R - Retention to be paid

C - Completed

R/P - Retention paid

District	D.S.No	Category 01	Category 02	Project Duration Year	Client Name	Project Name	AG Division	Contracting authority	Funding Source	Contractor Details		Start Date	End Date	Construction Programme submitted	Extension of Time		Reasons for EOT	Total Cost of Estimate (Rs)	VAT	Contract Offer (Rs.)	Payment Details			Financial progress %	Physical progress %	Remarks		
																					Bill No	Date	Amount					
Hambantota	1	Education	Continuation	2025	Secretary, Ministry of Education	Construction of Security Fence at H/Kanumuldeniya M.V. (North)	Okewela	Secretary, Ministry of Education, Southern Province	Clean Sri Lanka	Name	Dewmuthu Constructions	2025.08.21	2025.11.04				3,044,318.26		2,286,687.76	1	2025.12.31	1,273,732.54	105%	100%	R			
										To										2025.11.18	2	2026.03.31				2,396,940.44		
										Name										Samagi Mawatha, Okewela, Modarawana 0777206971	EOT II - From					3		
										To												4						
										Grading											EOT III - From					5		
										To																	2,396,940.44	
Hambantota	2	Education	Continuation	2025	Secretary, Ministry of Education	Renovation of Toilets at H/Beliatta M.M.V.	Beliatta	Secretary, Ministry of Education, Southern Province	Clean Sri Lanka	Name	Pushpari Construction	2025.08.18	2025.11.01			3,114,640.15		2,339,199.39	1	2025.11.10	865,673.50	85%	100%	R				
										To									2025.11.30	2	2025.12.31				1,615,272.29			
										Name									"Pushpari", Kudaheella, Beliatta 0178407808	EOT II - From	2025.11.30				3	2026.02.25	1,991,494.22	
										To										2025.12.18	4							
										Grading										C6	EOT III - From					5		
										To																1,991,494.22		
Hambantota	3	Education	Continuation	2025	Secretary, Ministry of Education	Construction of women's toilets at H/Weeriyagama M.V. (Option 5)	Sooriyawewa	Secretary, Ministry of Education, Southern Province	Clean Sri Lanka	Name	T.G.C. Lanka Construction	2025.09.26	2025.12.10			4,116,608.37		2,907,550.75	1	2025.12.03	505,969.17	85%	100%	R				
										To									2025.12.11	2	2025.12.31				2,472,032.76			
										Name									Wasantha Stores, Samajasewapura II, Sooriyawewa 0713544889	EOT II - From					3			
										To											4							
										Grading										C7	EOT III - From					5		
										To																2,472,032.76		
Hambantota	4	Education	Continuation	2025	Secretary, Ministry of Education	Roof Repair at H/Rahula M.V., Tangalle	Tangalle	Secretary, Ministry of Education, Southern Province	Clean Sri Lanka	Name	Rajitha Builders & Electricals	2025.09.29	2025.12.31			5,956,955.09		4,898,058.73	1	2025.12.29	4,176,335.53	85%	100%	R				
										To										2								
										Name									"Rangi Niwasa", Thalahagamwaduwa, Walasmulla 0712519951	EOT II - From					3			
										To											4							
										Grading										C7	EOT III - From					5		
										To																4,176,335.53		
Hambantota	5	Education	Continuation	2025	Secretary, Ministry of Education	Construction of Male Toilet at H/Meegasara M.V.	Weeraketiya	Secretary, Ministry of Education, Southern Province	Clean Sri Lanka	Name	New MD Construction	2025.08.15	2025.11.28			4,283,614.64		3,219,603.13	1	2025.12.17	3,068,457.30	95%	100%	R				
										To										2								
										Name									M.D. Ajith Saman Kumara, NO. 03, Degampotha, Medamulana 0716002465	EOT II - From					3			
										To											4							
										Grading											EOT III - From					5		
										To																3,068,457.30		

Hambantota	6	Education	Continuation	2025	Secretary, Ministry of Education	Construction of Retaining wall & Drain at H/PalleJulampitiya M.V.	Walasmulla	Secretary, Ministry of Education, Southern Province	Clean Sri Lanka	Name	S.B.R. Construction & Service	2025.09. 22	2025.12. 06			1,269,096.11	918,778.24	1	2025.12.22	987,374.03	107%	100%	R
										To								2					
										EOT II - From								3					
										To								4					
										EOT III - From								5					
To				987,374.03																			
Hambantota	7	Education	Continuation	2025	Secretary, Ministry of Education	Construction of four Male & Female Toilets at H/Mulgirigala M.V.	Weeraketiya	Secretary, Ministry of Education, Southern Province	Clean Sri Lanka	Name	Widanarachchi Construction	2025.08. 18	2025.12. 01			4,301,175.96	2,731,255.65	1	2025.11.24	910,931.14	90%	100%	R
										To								2	2025.12.31	1,683,022.99			
										EOT II - From								3	2026.01.21	2,454,288.67			
										To								4					
										EOT III - From								5					
To				2,454,288.67																			

Prepared by -

Checked by -

Certified by - 

Eng.H.G.K.Hansika Amarasinghe
Divisional Engineer (Buildings)
District Engineer (Buildings),Office,
Hambantota

B - Under Construction

R - Retention to be paid

C - Completed

R/P - Retention paid

District	D.S.No	Category 01	Category 02	Project Duration Year	Client Name	Project Name	AG Division	Contracting authority	Funding Source	Contractor Details		Start Date	End Date	Construction Programme submitted	Extension of Time		Reasons for EOT	Total Cost of Estimate (Rs)	VAT	Contract Offer (Rs.)	Payment Details			Financial progress	Physical progress	Remarks
																					Bill No	Date	Amount			
Hambantota	1	Health	Continuation	2025	Commissioner, Provincial Ayurvedic Department	Renovation of the medical quarters at the Sooriyawewa Ayurveda Central Dispensary	Sooriyawewa	Commissioner of Ayurvedic, Provincial Ayurvedic Department	PSDG	Name	DKN Construction	Galpamuna, Palatuwa, Matara 0714343432	2025.09.16	2025.12.15		EOT I - From	5,117,966.43		3,582,858.60		1	2025.12.31	732,697.91	73%	100%	R
										To						2					2026.02.09	2,629,143.01				
										EOT II - From						3										
										To						4										
										EOT III - From						5										
																				2,629,143.01						
Hambantota	2	Health	Continuation	2025	Commissioner, Provincial Ayurvedic Department	Construction of Water Tank at Morayaya Ayurvedic Hospital	Weeraketiya	Commissioner of Ayurvedic, Provincial Ayurvedic Department	PSDG	Name	Senarath Construction	Pallaththara Gedara, Gajanayakagama, Hakuruwela 0779597802	2025.09.17	2025.12.01		EOT I - From	3,761,396.06		2,828,117.34		1	2025.12.31	2,397,328.94	85%	100%	R
										To						2										
										EOT II - From						3										
										To						4										
										EOT III - From						5										
																				2,397,328.94						
Hambantota	3	Health	Continuation	2025	Commissioner, Provincial Ayurvedic Department	Building Repair & Developing (Further Remaining Work - Revised) at Angunukolapelessa Ayurveda CD	Angunukolapelessa	Commissioner of Ayurvedic, Provincial Ayurvedic Department	PSDG	Name	Senarath Construction	Pallaththara Gedara, Gajanayakagama, Hakuruwela 0779597802	2025.11.21	2025.12.21		EOT I - From	995,608.98		751,403.00		1	2025.12.29	789,746.38	105%	100%	R
										To						2										
										EOT II - From						3										
										To						4										
										EOT III - From						5										
																				789,746.38						
Hambantota	4	Health	Continuation	2025	Commissioner, Provincial Ayurvedic Department	Renovation of Roof at Angunukolapelessa CD	Angunukolapelessa	Provincial Ayurvedic Department, Magalle, Galle	PSDG	Name	Senarath Construction	Pallaththara Gedara, Gajanayakagama, Hakuruwela 0779597802	2025.07.04	2025.10.17		EOT I - From	2,976,877.55		2,077,380.08		1	2025.08.26	540,185.60	98%	100%	R
										To						2					2025.10.23	2,036,522.53				
										EOT II - From						3										
										To						4										
										EOT III - From						5										
																				2,036,522.53						
Hambantota	5	Health	Continuation	2025	Commissioner, Provincial Ayurvedic Department	Tiling floor at Angunukolapelessa CD (Balance work)	Angunukolapelessa	Provincial Ayurvedic Department, Magalle, Galle	PSDG	Name	Senarath Construction	Pallaththara Gedara, Gajanayakagama, Hakuruwela 0779597802	2025.09.02	2025.11.01		EOT I - From	2,099,115.18		1,602,378.00		1	2025.10.23	1,594,191.53	99%	100%	R
										To						2										
										EOT II - From						3										
										To						4										
										EOT III - From						5										
																				1,594,191.53						

Hambantota	13	Health	Continuation	2025	Commissioner, Provincial Ayurvedic Department	Renovation of Toilet & outer wall at Hambantota CD	Hambantota	Commissioner of Ayurvedic, Provincial Ayurvedic Department	PSDG	Name	Dewmuthu Constructions	2025.08.13	2025.10.27			2,642,898.53	1,989,864.90	1	2025.09.25	1,298,311.85	83%	100%	R		
										Address	Samagi Mawatha, Okewela, Modarawana 0777206971							EOT I - From To		2				2025.12.03	1,653,173.34
										Grading								EOT II - From To		3					
																		EOT III - From To		4					
																				5					
Hambantota	14	Health	Continuation	2025	Commissioner, Provincial Ayurvedic Department	Renovation of the Toilet system at Okewela Central Dispensary	Okewela	Commissioner of Ayurvedic, Provincial Ayurvedic Department	PSDG	Name	Dewmuthu Constructions	2025.08.23	2025.10.07			547,348.62	416,265.85	1	2025.12.31	383,910.80	92%	100%	R		
										Address	Samagi Mawatha, Okewela, Modarawana 0777206971							EOT I - From To		2					
										Grading								EOT II - From To		3					
																		EOT III - From To		4					
																				5					
Hambantota	15	Health	Continuation	2025	Commissioner, Provincial Ayurvedic Department	Renovation of the roof of the Okewela Central Dispensary	Okewela	Commissioner of Ayurvedic, Provincial Ayurvedic Department	PSDG	Name	Dewmuthu Constructions	2025.08.13	2025.10.12			778,218.21	588,005.60	1	2025.12.31	34,125.00	25%	100%	R		
										Address	Samagi Mawatha, Okewela, Modarawana 0777206971							EOT I - From To		2				2026.03.30	146,662.79
										Grading								EOT II - From To		3					
																		EOT III - From To		4					
																				5					
Hambantota	16	Health	Continuation	2025	Commissioner, Provincial Ayurvedic Department	Renovation of Medical & Minor Staff Quarters at Beliatta Ayurveda Dispensary	Beliatta	Commissioner of Ayurvedic, Provincial Ayurvedic Department	PSDG	Name	R.V.D. Construction	2025.07.29	2025.11.11			5,002,453.51	3,732,302.22	1	2025.09.16	1,468,566.22	106%	100%	R		
										Address	Walasmulla 0762714156							EOT I - From To		2				2025.12.22	3,946,987.56
										Grading								EOT II - From To		3					
																		EOT III - From To		4					
																				5					
Hambantota	17	Health	Continuation	2025	Commissioner, Provincial Ayurvedic Department	Renovation of Ward No 1,3 at Beliatta Ayurveda Dispensary	Beliatta	Commissioner of Ayurvedic, Provincial Ayurvedic Department	PSDG	Name	R.V.D. Construction	2025.11.20	2025.12.31			4,611,837.30	4,610,720.00	1	2025.12.31	4,613,732.76	100%	100%	R		
										Address	Walasmulla 0762714156							EOT I - From To		2					
										Grading								EOT II - From To		3					
																		EOT III - From To		4					
																				5					

Prepared by -

Checked by -

Certified by -

Eng.H.G.K.Hansika Amarasinghe
Divisional Engineer (Buildings)
District Engineer (Buildings), Office,
Hambantota

B - Under Construction

R - Retention to be paid

C - Completed

R/P - Retention paid

District	D.S.No	Category 01	Category 02	Project Duration Year	Client Name	Project Name	AG Division	Contracting authority	Funding Source	Contractor Details		Start Date	End Date	Construction Programe submitted	Extension of Time		Reasons for EOT	Total Cost of Estimate (Rs)	VAT	Contract Offer (Rs.)	Payment Details			Financial progress	Physical progress	Remarks
																					Bill No	Date	Amount			
Hambantota	1	Health	Continuation	2025	District Director of Health service	The section adjacent to the maternity ward complex will be convert in to a public storage area, ambulance garage & driver rest room at Walasmulla BH	Walasmulla	District Director of Health service	PSDG	Name	PJ Construction	2025.08.26	2025.12.26					16,756,518.16		11,408,469.20	1	2025.12.11	2,419,183.06	110%	100%	R
										Address											"Darshana", Uhanowita, Pitigala 071-5716634					
										Grading																
										EOT I - From											To					
										EOT II - From											To					
										EOT III - From											To					
		12,566,204.31																								
Hambantota	2	Health	Continuation	2025	District Director of Health service	Construction & Remedying defects of the Establishment of mini ETU at PMCU Vitharandeniya	Tangalle	District Director of Health service	PSDG	Name	D.R.K. Constructions	2025.09.15	2025.12.31					3,733,482.63		2,799,995.50	1	2025.12.29	1,791,639.54	98%	100%	R
										Address											"Pathum", Hakmana Road, Walasmulla 0710674811					
										Grading																
										EOT I - From											To					
										EOT II - From											To					
										EOT III - From											To					
		2,731,696.81																								
Hambantota	3	Health	Continuation	2025	District Director of Health service	Construction & Remedying defects of the Renovation of Maternity ward for drug stores at DH Kirama	Walasmulla	District Director of Health service	PSDG	Name	D.R.K. Constructions	2025.09.15	2025.11.14					1,927,880.30		1,412,421.00	1	2025.11.11	644,580.42	95%	100%	R
										Address											"Pathum", Hakmana Road, Walasmulla 0710674811					
										Grading																
										EOT I - From											To					
										EOT II - From											To					
										EOT III - From											To					
		1,345,080.25																								
Hambantota	4	Health	Continuation	2025	District Director of Health service	Construction & Remedying defects of the Renovation of Consultant & Medical Officers Quarters at B.H. Tissamaharama	Tissamaharama	District Director of Health service	PSDG	Name	Lakshitha Builders	2025.07.29	2025.11.26					7,341,111.68		4,861,802.70	1	2025.11.14	1,653,618.71	88%	100%	R
										Address											4 Ela, Beragama, Ambalantota 0703742597					
										Grading											C7					
										EOT I - From											To	2025.11.26	2025.12.10			
										EOT II - From											To					
										EOT III - From											To					
		4,273,112.39																								
Hambantota	5	Health	Continuation	2025	District Director of Health service	Renovation of Drainage System at the front of the Intensive care unit & preparation of the front yard at Tangalle BH	Tangalle	District Director of Health service	PSDG	Name	Lakshitha Builders	2025.07.09	2025.09.08					720,022.64		500,218.00	1	2025.10.14	347,963.42	70%	100%	R
										Address											4 Ela, Beragama, Ambalantota 0703742597					
										Grading											C7					
										EOT I - From											To					
										EOT II - From											To					
										EOT III - From											To					
		347,963.42																								
Hambantota	6	Health	Continuation	2025	District Director of Health service	Construction & Remedying defects of the Expiation of HEMO Dialysis Unit at B.H. Tissamaharama	Tissamaharama	District Director of Health service	PSDG	Name	Lakshitha Builders	2025.07.29	2025.09.27					1,514,652.55		1,041,102.00	1	2025.09.16	471,990.65	94%	100%	R
										Address											4 Ela, Beragama, Ambalantota 0703742597					
										Grading											C7					
										EOT I - From											To					
										EOT II - From											To					
										EOT III - From											To					
		975,483.59																								

Hambantota	7	Health	Continuation	2025	District Director of Health service	Construction & Remedying defects of the Expiation & Renovation of the ETU at B.H. Tissamaharama	Tissamaharama	District Director of Health service	PSDG	Name	Lakshitha Builders				EOT I - From	2025.11.11		3,670,870.29	2,458,304.30	1	2025.12.22	2,043,986.19	84%	100%	R
										To					2025.11.18	2				2025.12.31	2,075,892.20				
										EOT II - From						3									
										To						4									
										EOT III - From						5									
										To										2,075,892.20					
Hambantota	8	Health	Continuation	2025	District Director of Health service	Construction & Remedying defects of the Repair of Ward no 06 Building at B.H. Tissamaharama	Tissamaharama	District Director of Health service	PSDG	Name	Lakshitha Builders				EOT I - From	2025.09.22	2,071,561.84	1,392,104.00	1	2025.12.22	1,285,454.26	92%	100%	R	
										To					2025.10.13	2									
										EOT II - From						3									
										To						4									
										EOT III - From						5									
										To									1,285,454.26						
Hambantota	9	Health	Continuation	2025	District Director of Health service	Repair of Surgeon Quarters at BH Tangalle	Tangalle	District Director of Health service	PSDG	Name	R.V.D. Construction,				EOT I - From		5,682,886.78	3,465,011.00	1	2025.08.18	1,788,909.06	85%	100%	R	
										To						2			2025.11.07	2,939,374.34					
										EOT II - From						3									
										To						4									
										EOT III - From						5									
										To									2,939,374.34						
Hambantota	10	Health	Continuation	2025	District Director of Health service	Renovation of CSSD Unit at Base Hospital Tangalle	Tangalle	District Director of Health service	PSDG	Name	R.V.D. Construction,				EOT I - From		3,706,466.97	2,762,628.50	1	2025.09.10	1,031,519.50	106%	100%	R	
										To						2			2025.11.19	2,915,341.28					
										EOT II - From						3									
										To						4									
										EOT III - From						5									
										To									2,915,341.28						
Hambantota	11	Health	Continuation	2025	District Director of Health service	Renovation of patient toilets & bathrooms in ward no 05 & units at BH Walasmulla	Walasmulla	District Director of Health service	PSDG	Name	R.V.D. Construction,				EOT I - From		1,224,861.27	938,365.25	1	2025.12.08	782,922.62	83%	100%	R	
										To						2									
										EOT II - From						3									
										To						4									
										EOT III - From						5									
										To									782,922.62						
Hambantota	12	Health	Continuation	2025	District Director of Health service	Applying Protective Coating to the slab of the five storied Building to prevent overheating at B.H. Tangalle	Tangalle	District Director of Health service	PSDG	Name	R.V.D. Construction,				EOT I - From		4,980,340.58	3,690,965.00	1	2025.10.23	1,091,818.93	82%	100%	R	
										To						2			2025.12.31	3,042,074.32					
										EOT II - From						3									
										To						4									
										EOT III - From						5									
										To									3,042,074.32						
Hambantota	13	Health	Continuation	2025	District Director of Health service	Construction & Remedying defects of the repairs of OPD Building at B.H. Tissamaharama	Tissamaharama	District Director of Health service	PSDG	Name	K.S.P. Building Materials Suppliers & Contractors				EOT I - From		993,669.85	760,408.00	1	2025.10.15	386,256.40	51%	100%	R	
										To						2									
										EOT II - From						3									
										To						4									
										EOT III - From						5									
										To									386,256.40						

Hambantota	14	Health	Continuation	2025	District Director of Health service	Construction & Remedying defects of the repairs of Ward No 01 Building at B.H. Tissamaharama	Tissamaharama	District Director of Health service	PSDG	Name	K.S.P. Building Materials Suppliers & Contractors	2025.07.29	2025.08.28			EOT I - From	358,510.32	273,840.00	1	2025.09.16	273,959.48	100%	100%	R
										To						2								
										EOT II - From						3								
										To						4								
										EOT III - From						5								
										To						273,959.48								
Hambantota	15	Health	Continuation	2025	District Director of Health service	Construction & Remedying defects of the repairs of Ward No 02 Building at B.H. Tissamaharama	Tissamaharama	District Director of Health service	PSDG	Name	K.S.P. Building Materials Suppliers & Contractors	2025.07.29	2025.09.27			EOT I - From	1,469,154.57	1,103,033.00	1	2025.09.16	250,983.00	90%	100%	R
										To						2			2025.10.15	997,134.34				
										EOT II - From						3								
										To						4								
										EOT III - From						5								
										To						997,134.34								
Hambantota	16	Health	Continuation	2025	District Director of Health service	Renovation of the electrical system In the operating room, Injection and dressing room at Base Hospital, Tissamaharama.	Tissamaharama	District Director of Health service	PSDG	Name	Suhada Govi Sanvidanaya	2025.09.15	2025.10.30			EOT I - From	902,228.44	688,724.00	1	2025.12.05	595,021.34	86%	100%	R
										To						2								
										EOT II - From						3								
										To						4								
										EOT III - From						5								
										To						595,021.34								
Hambantota	17	Health	Continuation	2025	District Director of Health service	Repair Roof of Ward No 08 at BH Tangalle	Tangalle	District Director of Health service	PSDG	Name	T.G.C. Lanka Construction	2025.08.01	2025.11.13			EOT I - From	6,868,384.19	5,130,989.00	1	2025.10.09	3,269,253.10	88%	100%	R
										To						2			2025.12.15	4,518,534.56				
										EOT II - From						3								
										To						4								
										EOT III - From						5								
										To						4,518,534.56								
Hambantota	18	Health	Continuation	2025	District Director of Health service	Prepare of Rain gutters & Painting of Residential Complex at BH Tangalle	Tangalle	District Director of Health service	PSDG	Name	T.G.C. Lanka Construction	2025.07.11	2025.11.08			EOT I - From	7,023,838.00	4,343,906.40	1	2025.09.16	1,130,492.88	106%	100%	R
										To						2			2025.12.16	4,602,146.95				
										EOT II - From						3								
										To						4								
										EOT III - From						5								
										To						4,602,146.95								
Hambantota	19	Health	Continuation	2025	District Director of Health service	Construction & Remedying defects of the Repair of Ward no 04 & 07 Building at B.H. Tissamaharama	Tissamaharama	District Director of Health service	PSDG	Name	T.G.C. Lanka Construction	2025.07.11	2025.11.08			EOT I - From	9,102,468.48	5,613,431.46	1	2025.11.12	1,669,523.74	78%	100%	R
										To						2			2025.12.29	4,373,695.14				
										EOT II - From						3								
										To						4								
										EOT III - From						5								
										To						4,373,695.14								
Hambantota	20	Health	Continuation	2025	District Director of Health service	Renovation of Boundary wall at PMCU Mattala	Lunugawehera	District Director of Health service	PSDG	Name	Ample Construction	2025.09.04	2025.10.19			EOT I - From	891,764.16	680,037.35	1	2025.12.17	548,593.74	81%	100%	R
										To						2								
										EOT II - From						3								
										To						4								
										EOT III - From						5								
										To						548,593.74								

Hambantota	21	Health	Continuation	2025	District Director of Health service	Renovation of MOIC Quarters roof & other minor renovation at PMCU Warapitiya	Walasmulla	District Director of Health service	PSDG	Name	Ample Construction	2025.08.25	2025.10.24		2,505,820.26	1,490,435.00	EOT I - From			1	2025.12.22	1,298,419.13	87%	100%	R
										To								2							
										EOT II - From								3							
										To								4							
										EOT III - From								5							
To					1,298,419.13																				
Hambantota	22	Health	Continuation	2025	District Director of Health service	Renovation of MOIC Quarters roof & Other Minor Renovation at DH Gonadeniya	Weeraketiya	District Director of Health service	PSDG	Name	Ample Construction	2025.08.25	2025.12.08		5,312,302.43	3,351,590.00	EOT I - From			1	2025.12.22	1,172,051.14	90%	100%	R
										To								2	2025.12.31	2,400,876.88					
										EOT II - From								3	2026.03.31	3,028,206.07					
										To								4							
										EOT III - From								5							
To					3,028,206.07																				
Hambantota	23	Health	Continuation	2025	District Director of Health service	Construction of Boundary wall at RDHS Office	Hambantota	District Director of Health service	PSDG	Name	Gamage Contractors	2025.07.08	2025.10.21		4,250,527.98	2,641,286.07	EOT I - From	2025.10.21		1	2025.09.29	943,408.47	77%	100%	R
										To	2025.10.28							2	2025.12.31	2,038,395.96					
										EOT II - From								3							
										To								4							
										EOT III - From								5							
To					2,038,395.96																				
Hambantota	24	Health	Continuation	2025	District Director of Health service	Renovation of Matron Quarters at Base Hospital Tangalle	Tangalle	District Director of Health service	PSDG	Name	Wickramarathna Construction	2025.08.22	2025.12.19		11,226,644.71	8,181,914.50	EOT I - From			1	2025.11.10	2,540,321.95	88%	100%	R
										To								2	2025.12.31	7,239,695.27					
										EOT II - From								3							
										To								4							
										EOT III - From								5							
To					7,239,695.27																				

Prepared by -

Checked by -

Certified by -

Eng.H.G.K.Hansika Amarasinghe
 Divisional Engineer (Buildings)
 District Engineer (Buildings), Office,
 Hambantota

B - Under Construction

R - Retention to be paid

C - Completed

R/P - Retention paid

District	D.S. No	Category 01	Category 02	Project Duration Year	Client Name	Project Name	AG Division	Contracting authority	Funding Source	Contractor Details		Start Date	End Date	Construction Programe submitted	Extension of Time		Reasons for EOT	Total Cost of Estimate (Rs)	VAT	Contract Offer (Rs.)	Payment Details			Financial progress	Physical progress	Remarks
										Name	Address				Grading	EOT I - From					To	EOT II - From	To			
Hambantota	1	Other	Continuation	2025	Commissioner, Department of Social Welfare, Probation & Child care services.....	Construction of quarters building at Kanchadewa child care center , Hambantota	Hambantota	Department of Social Welfare, Probation & Child care services..... Southern Province		Name	Madurapperuma Constructions	2025.09.25	2026.03.24		EOT I - From		23,539,280.72		14,549,679.22	1	2025.12.31	2,189,792.28	41%	45%	B	
										Address	No. 67, Guruwala, Angunukolapelessa 077-2446196				EOT II - From					2	2026.03.31	5,947,600.64				
										Grading					EOT III - From					3						
															To					4						
															To					5						
																			5,947,600.64							
Hambantota	2	Other	Continuation	2025	Commissioner, Department of Social Welfare, Probation & Child care services.....	Balance work at Kanchadewa child care center , Hambantota	Hambantota	Department of Social Welfare, Probation & Child care services..... Southern Province		Name	Madurapperuma Constructions	2025.09.25	2025.11.24		EOT I - From		1,436,019.64		1,016,616.33	1	2025.12.31	655,832.68	65%	100%	R	
										Address	No. 67, Guruwala, Angunukolapelessa 077-2446196				EOT II - From					2						
										Grading					EOT III - From					3						
															To					4						
															To					5						
																			655,832.68							
Hambantota	3	Other	Continuation	2025	Commissioner, Department of Social Welfare, Probation & Child care services.....	Construction of wire fence at Kanchadewa child care center , Hambantota	Hambantota	Department of Social Welfare, Probation & Child care services..... Southern Province		Name	Madurapperuma Constructions	2025.09.26	2025.11.25		EOT I - From	2025.11.25	1,239,869.83		801,702.49	1	2025.12.30	662,736.91	83%	100%	R	
										Address	No. 67, Guruwala, Angunukolapelessa 077-2446196				To	2025.12.08				2						
										Grading					EOT II - From					3						
															To					4						
															EOT III - From					5						
																			662,736.91							

Prepared by -

Checked by -

Certified by - 

Eng.H.G.K.Hansika Amarasinghe
 Divisional Engineer (Buildings)
 District Engineer (Buildings),Office,
 Hambantota

B - Under Construction

R - Retention to be paid

C - Completed

R/P - Retention paid

District	D.S. No	Category 01	Category 02	Project Duration Year	Client Name	Project Name	AG Division	Contracting authority	Funding Source	Contractor Details		Start Date	End Date	Construction Programme submitted	Extension of Time		Reasons for EOT	Total Cost of Estimate (Rs)	VAT	Contract Offer (Rs.)	Payment Details			Financial progress %	Physical progress %	Remarks
										Name	Address				Grading	EOT I - From					To	EOT II - From	To			
Hambantota	1	Other	Continuation	2025	Deputy Chief Secretary (Engineering Service)	Renovation of Angunukolapellessa Bus Stand Building	Angunukolapellessa	Deputy Chief Secretary (Engineering Service) Southern Province	GOSL	Name	NVN Construction	2025.09.29	2025.12.28		EOT I - From		8,373,386.27		6,770,539.48	1	2025.11.17	958,408.84	103%	100%	R	
										To						2				2025.12.10	2,871,019.71					
										EOT II - From						3				2025.12.30	6,972,667.95					
										To						4										
										EOT III - From						5										
										To											6,972,667.95					
Hambantota	2	Other	Continuation	2025	Deputy Chief Secretary (Engineering Service)	Construction of safety fence around the Ridiyagama Mini hatchery center (Stage II)	Ambalantota	Deputy Chief Secretary (Engineering Service) Southern Province		Name	Saranga Engineering & Group of Company	2025.10.13	2025.12.12		EOT I - From	2025.12.12	7,592,006.00		5,265,075.00	1	2025.12.28	1,102,999.50	106%	100%	R	
										To					2025.12.31	2				2026.02.10	4,737,054.00					
										EOT II - From					2025.12.31	3				2026.03.29	5,557,428.18					
										To					2026.01.26	4										
										EOT III - From						5										
										To											5,557,428.18					
Hambantota	3	Other	Continuation	2025	Deputy Chief Secretary (Engineering Service)	Construction of 2nrs Fish ponds at the Ridiyagama Mini hatchery center	Ambalantota	Deputy Chief Secretary (Engineering Service) Southern Province		Name	RP Construction	2025.11.21	2026.03.21		EOT I - From	2026.03.21	10,582,929.70		7,038,220.00	1	2025.12.29	304,800.00	102%	100%	R	
										To					2026.03.30	2				2026.03.05	3,797,081.27					
										EOT II - From						3				2026.03.31	7,174,372.54					
										To						4										
										EOT III - From						5										
										To											7,174,372.54					

Prepared by -

Ckecked by -

Certified by -

Eng.H.G.K.Hansika Amarasinghe
 Divisional Engineer (Buildings)
 District Engineer (Buildings),Office,
 Hambantota

B - Under Construction

R - Retention to be paid

C - Completed

R/P - Retention paid

District	D.S. No	Category 01	Category 02	Project Duration Year	Client Name	Project Name	AG Division	Contracting authority	Funding Source	Contractor Details		Start Date	End Date	Construction Programme submitted	Extension of Time		Reasons for EOT	Total Cost of Estimate (Rs)	VAT	Contract Offer (Rs.)	Payment Details			Financial progress %	Physical progress %	Remarks	
										Name	Address				Grading	From					To	Bill No	Date				Amount
Hambantota	1	Education	New	2026	Director, Department of Education	Construction of Toilet system at H/Hungama Vijayaba N.S.	Ambalantota	Director, Department of Education, Southern Province		Name	Lakshitha Builders	2026.01.14	2026.04.14					6,972,221.92		5,204,683.00	1			40%	B		
										Address	W.P. Sumathipala 4 Ela, Beragama, Ambalantota 0703742597										EOT I - From		2				
										Grading											To		3				
																					EOT II - From		4				
																					To		5				
Hambantota	2	Education	New	2026	Director, Department of Education	Construction of Male Toilet system (B1) at H/Tangalle M.M.V.	Tangalle	Director, Department of Education, Southern Province		Name	Lakshitha Builders	2026.01.14	2026.04.14					7,201,249.98		5,382,704.00	1			40%	B		
										Address	W.P. Sumathipala 4 Ela, Beragama, Ambalantota 0703742597										EOT I - From		2				
										Grading											To		3				
																					EOT II - From		4				
																					To		5				
Hambantota	3	Education	New	2026	Director, Department of Education	Construction of GI Toilet Block H/Zahira College	Hambantota	Director, Department of Education, Southern Province		Name	Lakshitha Builders	2026.01.14	2026.04.14					5,643,599.56		4,219,300.00	1			30%	B		
										Address	W.P. Sumathipala 4 Ela, Beragama, Ambalantota 0703742597										EOT I - From	2026.04.14	2				
										Grading											To	2026.04.24	3				
																					EOT II - From		4				
																					To		5				
Hambantota	4	Education	New	2026	Director, Department of Education	Construction of Stair case at H/Dharmapala Girls School	Beliatta	Director, Department of Education, Southern Province		Name	L.G. Construction								2,269,793.00	1							
										Address	No.92, Tangalle Road, Beliatta									EOT I - From		2					
										Grading										To		3					
																				EOT II - From		4					
																				To		5					

Prepared by -

Checked by -

Certified by - 

Eng.H.G.K.Hansika Amarasinghe
 Divisional Engineer (Buildings)
 District Engineer (Buildings),Office,
 Hambantota