

13	Education -New	Repair of Technology Lab at H/Tangalle M.M.V.	Tangalle	L.G. Construction	2026.04.23	60	2026.06.22				1,540,851.55	1,322,848.00	100%	Advance			92%	2026.06.22	Yes	2026.12.19		Retention to be paid	Remove Watermark
										IPC 1													
				No.92, Tangalle Road, Beliatta 071-9000200				IPC 2															
								IPC 3															
								PC	2026.07.28	1,215,922.38													

Prepared By

Checked By



.....

District Engineer (Buildings), Hambantota

Eng. W.G. Sameera Indunil,
District Engineer (Buildings),
District Engineer (Buildings) Office
Hambantota.

Employer

Engineer / Engineer's Representative

District

: Director, Department of Education, Southern Province

: District Engineer (Buildings), Hambantota

: Hambantota

Fund Source

Progress up to

National schools - 2025

: 2026.08.31

No	Category	Contract Name	AG Division	Contractor Details (Name, Address)	Commencement Date	Contract Period (Days)	Intendant Completion Date	EOT (Last 5 Only)			Engineer Estimate Amount (LKR)	Initial Contract Price (LKR)	Physical Progress	Financial Progress				Actual Completion Date	Payment Completion (Yes)	DLP expiring Date	Retention Payment Completion (Yes)	Remarks
														Recommended Payment Details (Last 3 Only)			%					
								EOT No	Duration (Days)	Extended Completion Date				No	Date	Cumulative Amount						
1	Education - Continuation 2025	Building repairs at H/Singappuru Balika Vidyalaya	Weeraketiya	Egodawaththage Construction & Supply No 300, Puhulyaya Road, Ambalantota 071-5170098	2025.09.30	75	2025.12.14				2,540,949.42	1,900,328.48	100%	Advance			50%					Completed
													IPC 1	2025.12.18	838,492.95							
													IPC 2	2025.12.31	949,618.48							
													IPC 3									
													PC									

Prepared By

Checked By



District Engineer (Buildings), Hambantota

Eng. W.G. Sameera Indunil,
District Engineer (Buildings),
District Engineer (Buildings) Office
Hambantota.

16	Education - New	Roof repairing of Kumudu Building at H/Walawe waththa K.V.	Ambalantota	N.D. Sanu Engineering (Pvt) Ltd. "Weda Niwasa", Thawaluwila, Thanalanda, Ambalantota 070-6500338 Grading - C7						9,557,708.29		2%	Advance							Under Construction
													IPC 1							
													IPC 2							
													IPC 3							
													PC							
17	Education - New	Roof repairing of 150 x 20 Building at H/Oluara Bandaranayaka K.V.	Okewela	R.V.D. Construction No. 175/D, Palawaththa, Nathuwala , Walasmulla 076-2714156 Grading - C7						7,511,218.00	259,424.66	10%	Advance							Under Construction
													IPC 1							
													IPC 2							
													IPC 3							
													PC							
18	Education - New	73 x 17 Building repair at H/Godawanagoda K.V.	Tangalle	R.V.D. Construction No. 175/D, Palawaththa, Nathuwala , Walasmulla 076-2714156 Grading - C7	2026.07.13	98	2026.10.19			8,656,636.30		35%	Advance							Under Construction
													IPC 1							
													IPC 2							
													IPC 3							
													PC							
19	Education - New	Construction of 90 x 25 two storied Building at H/Mahasenpura M.V.	Tissamaharamaya	Susantha Construction New Road, Waththegama, Dickwella	2026.07.13	140	2026.11.30			20,541,992.46	15,492,454.13	15%	Advance							Under Construction
													IPC 1							
													IPC 2							
													IPC 3							
													PC							
20	Education - New	Construction of 90 x 25 two storied Building at H/Mahanagapura K.V.	Lunugamwehera	Rajitha Builders W.K. Ranjith, Thalahagamwaduwa, Walasmulla						20,464,215.68		9%	Advance							Under Construction
													IPC 1							
													IPC 2							
													IPC 3							
													PC							
21	Education - New	Rood repairing of 80 x 20 Building at Julampitiya H/Darmavijaya P.V.	Walasmulla	Rajitha Builders Rangi Niwasa", Thalahagamwaduwa, Walasmulla	2026.06.30	91	2026.09.29			6,586,570.90	4,471,638.80	55%	Advance							Under Construction
													IPC 1							
													IPC 2							
													IPC 3							
													PC							
22	Education - New	Renovation of 70 x 20 Hemamali Hall at H/Abesekaragama M.V.	Angunukolapelessa	W.V.P. Construction New Road, Barawakumbuka						5,981,807.00	5,189,035.00	17%	Advance							Under Construction
													IPC 1							
													IPC 2							
													IPC 3							
													PC							
23	Education - New	Construction of Retaining wall at H/Middeniya M.V.	Katuwana	P.J. Construction No. 28/1, Ambagasdeniya, Getamanna						4,320,895.80		Not start	Advance							
													IPC 1							
													IPC 2							
													IPC 3							
													PC							

24	Education - New	Constuction of Enbankment & drain system to prevent wash off at H/Getamanna South M.V.	Beliatta	P.J. Construction No. 28/1, Ambagasdeniya, Getamanna	2026.07.23	105	2026.11.05				2,101,483.91	1,438,232.00	60%	Advance						Under Construction			
														IPC 1									
														IPC 2									
														IPC 3									
														PC									
25	Education - New	Roof repair of 100 x 20 Building at H/Ambalantota M.V.	Ambalantota	RDK Construction H.G. Dimaj Ransika Kodippili, "Pathum", Hakmana Road, Walasmulla								5,187,679.20	Not start	Advance									
														IPC 1									
														IPC 2									
														IPC 3									
														PC									
26	Education - New	60 x 20 Building (Balance work) at H/Okandayaya M.V.	Weerakeiya	Thisara Construction Wadumaithreegama, Angunukolapelessa							2,076,279.97	1,399,580.00	15%	Advance						Under Construction			
														IPC 1									
														IPC 2									
														IPC 3									
														PC									
27	Education - New	Construction of Toilet system for primary section at H/Thalunna M.V.	Tangalle	Senarath Construction Gajanayakagama, Hakuruwela '0779597802	2026.05.05	75	2026.07.19				2,832,984.32	1,980,875.76	100%	Advance				71%	2026.07.03	Yes	2026.12.30		Retention to be paid
														IPC 1									
														IPC 2									
														IPC 3									
														PC	2026.07.17	1,409,060.52							
28	Education - New	Renovation of 60' x 20' Building at H/Athbatuwa K.V.	Ambalantota	Aravinda Construction No. 1355, Yaya 17, Angunukolapelessa 074-0016066 Grading - C8	2026.05.14	56	2026.07.09				2,030,791.68	1,424,830.68	100%	Advance				101%	2026.07.03	Yes	2026.12.30		Retention to be paid
														IPC 1									
														IPC 2									
														IPC 3									
														PC	2026.08.04	1,445,021.21							

Prepared By

Checked By


District Engineer (Buildings), Hambantota
Eng. W.G. Sameera Indunil,
District Engineer (Buildings),
District Engineer (Buildings) Office
Hambantota.

Employer : Secretary, Ministry of Education, Southern Province

Engineer / Engineer's Representative : District Engineer (Buildings), Hambantota

District : Hambantota

Fund Source PSDG - 2025

Progress up to : 2026.08.31

No	Category	Contract Name	AG Division	Contractor Details (Name, Address)	Commencement Date	Contract Period (Days)	Intendant Completion Date	EOT (Last 5 Only)			Engineer Estimate Amount (LKR)	Initial Contract Price (LKR)	Physical Progress	Financial Progress				Actual Completion Date	Payment Completion (Yes)	DLP expiring Date	Retention Payment Completion (Yes)	Remarks
														Recommended Payment Details (Last 3 Only)			%					
								EOT No	Duration (Days)	Extended Completion Date				No	Date	Cumulative Amount						
1	Education - Continuation 2025	Construction of Retaining wall at H/Katuwana P.V.	Katuwana	D.R.K. Constructions "Pathum", Hakmana Road, Walasmulla 0710674811 Grading - C7	2025.08.06	105	2025.11.19	1	21	2025.12.10	4,557,554.80	3,104,222.25	100%	Advance			109%	2026.06.15	Yes	2026.12.12		Retention to be paid
								2	10	2025.12.20				IPC 1	2025.12.08	2,444,170.61						
										නව සැලසුම් අනුමත වීම 2026.03.31 දක්වා				IPC 2								
								3	66	2026.06.05				IPC 3								
														PC	2026.07.20	3,391,663.77						
2	Education - Continuation 2025	Construction of Retaining wall at H/Rathanajothi P.V. (Front of play ground)	Katuwana	D.R.K. Constructions "Pathum", Hakmana Road, Walasmulla 0710674811 Grading - C7	2025.11.04	105	2026.02.17	1	30	2026.03.19	5,281,904.15	3,654,176.43	90%	Advance			67%					Under Construction
														IPC 1	2025.12.31	16,568.28						
														IPC 2	2026.03.30	1,712,543.53						
														IPC 3	2026.07.06	2,446,563.89						
														PC								

Prepared By

Checked By



District Engineer (Buildings), Hambantota

Eng. W.G. Sameera Indunil,
District Engineer (Buildings),
District Engineer (Buildings) Office
Hambantota.

Employer

Engineer / Engineer's Representative

District

:

:

:

Secretary, Ministry of Education, Southern Province

District Engineer (Buildings), Hambantota

Hambantota

Fund Source

Progress up to

:

:

PSDG - 2026 (Clean Sri Lanka)

: 2026.08.31

Remove Watermark Now

No	Category	Contract Name	AG Division	Contractor Details (Name, Address)	Commencement Date	Contract Period (Days)	Intendant Completion Date	EOT (Last 5 Only)			Engineer Estimate Amount (LKR)	Initial Contract Price (LKR)	Physical Progress	Financial Progress				Actual Completion Date	Payment Completion (Yes)	DLP expiring Date	Retention Payment Completion (Yes)	Remarks
														Recommended Payment Details (Last 3 Only)			%					
								EOT No	Duration (Days)	Extended Completion Date				No	Date	Cumulative Amount						
1	Education - New	Renovation of Toilet system & Construction of Toilet system at H/Tissamaharama M.V.	Tissamaharama	D.R.K. Construction "Pathum", Hakmana Road, Walasmulla 071-0674811	2026.03.31	91	2026.06.30				4,787,142.36	3,516,504.00	95%	Advance			69%					Under Construction
													IPC 1	2026.08.10	2,410,784.64							
													IPC 2									
													IPC 3									
													PC									

Prepared By

Checked By

District Engineer (Buildings), Hambantota

Eng. W.G. Sameera Indunil,
District Engineer (Buildings),
District Engineer (Buildings) Office,
Hambantota.

Employer : Secretary, Ministry of Education, Southern Province

Engineer / Engineer's Representative : District Engineer (Buildings), Hambantota

District : Hambantota

Fund Source : GEMP 2026

Progress up to : 2026.08.31

Remove Watermark Now

No	Category	Contract Name	AG Division	Contractor Details (Name, Address)	Commencement Date	Contract Period (Days)	Intendant Completion Date	EOT (Last 5 Only)			Engineer Estimate Amount (LKR)	Initial Contract Price (LKR)	Physical Progress	Financial Progress				Actual Completion Date	Payment Completion (Yes)	DLP expiring Date	Retention Payment Completion (Yes)	Remarks
														Recommended Payment Details (Last 3 Only)			%					
								EOT No	Duration (Days)	Extended Completion Date				No	Date	Cumulative Amount						
1	Education - New	Construction of Male Toilets (Option 4) at H/Binkama M.V.	Angunukolapelessa	Senarath Construction Pallaththara Gedara, Gajanayakagama, Hakuruwela							4,344,241.72		Not start	Advance								
														IPC 1								
														IPC 2								
														IPC 3								
														PC								
2	Education - New	Construction of femnaleToilets (Option 3) at H/Theambuyaya K.V.	Angunukolapelessa	Senarath Construction Pallaththara Gedara, Gajanayakagama, Hakuruwela							5,902,324.87		Not start	Advance								
														IPC 1								
														IPC 2								
														IPC 3								
														PC								
3	Education - New	Construction of Two units of Male/Female toilets at H/Netolpitiya Gemunu M.V.	Tangalle	Senarath Construction Gajanayakagama, Hakuruwela '0779597802							8,599,966.33		Not start	Advance								
														IPC 1								
														IPC 2								
														IPC 3								
														PC								
4	Education - New	Construction of Male & Female toilets Unit at H/D.A. Rajapaksha M.V., Medamulana	Weeraketiya	D.R.K. Construction "Pathum", Hakmana Road, Walasmulla							7,351,061.42		Not start	Advance								
														IPC 1								
														IPC 2								
														IPC 3								
														PC								

Prepared By

Checked By



District Engineer (Buildings), Hambantota

Eng. W.G. Sameera Indunil,
District Engineer (Buildings),
District Engineer (Buildings) Office
Hambantota.

Employer : Zonal Education Director, Zonal Education Office, Tangalle

Engineer / Engineer's Representative : District Engineer (Buildings), Hambantota

Fund Source : PSDG 2026

District : Hambantota

Progress up to : 2026.08.31

													Physical Progress	Financial Progress				Actual Completion Date	Payment Completion (Yes)	DLP expiring Date	Retention Payment Completion (Yes)	Remarks
No	Category	Contract Name	AG Division	Contractor Details (Name, Address)	Commencement Date	Contract Period (Days)	Intendant Completion Date	EOT (Last 5 Only)			Engineer Estimate Amount (LKR)	Initial Contract Price (LKR)		Recommended Payment Details (Last 3 Only)			%					
								EOT No	Duration (Days)	Extended Completion Date				No	Date	Cumulative Amount						
1	Education - New	Repair of Toilet system at Zonal Education Office, Tangalle	Tangalle	Tharushka Construction	2026.07.08	56	2026.09.02				319,426.56		100%	Advance								
										IPC 1												
				Dehigahakoratuwa, Polommaruwa, Tangalle 070-7955877						IPC 2												
										IPC 3												
				Grading - C7						PC												
2	Education - New	Repair of planning section building & constructing an entrance stair case at Zonal Education Office, Tangalle	Tangalle	Tharushka Construction	2026.07.08	105	2026.10.21				1,744,892.84		85%	Advance							Under Construction	
										IPC 1												
				Dehigahakoratuwa, Polommaruwa, Tangalle 070-7955877						IPC 2												
										IPC 3												
				Grading - C7						PC												

Prepared By

Checked By



District Engineer (Buildings), Hambantota

Eng. W.G. Sameera Indunil,
District Engineer (Buildings),
District Engineer (Buildings) Office,
Hambantota.

No	Category	Contract Name	AG Division	Contractor Details (Name, Address)	Commencement Date	Contract Period (Days)	Intendant Completion Date	EOT (Last 5 Only)			Engineer Estimate Amount (LKR)	Initial Contract Price (LKR)	Physical Progress	Financial Progress				Actual Completion Date	Payment Completion (Yes)	DLP expiring Date	Retention Payment Completion (Yes)	Remarks
								EOT No	Duration (Days)	Extended Completion Date				Recommended Payment Details (Last 3 Only)			%					
														No	Date	Cumulative Amount						
1	Health - New	Renovation of Ranna Ayurweda Central Dispensary Building	Tangalle	Tharushka Construction	2026.04.28	70	2026.07.07				3,163,260.75	2,139,287.50	100%	Advance							Completed	
										IPC 1												
										IPC 2												
										IPC 3												
										PC												
2	Health - New	Renovation of Gate & Fence in Ranna Ayurweda Central Dispensary Building	Tangalle	Tharushka Construction	2026.05.29	77	2026.08.14				3,617,345.28	2,397,978.00	75%	Advance							Under Construction	
										IPC 1												
										IPC 2												
										IPC 3												
										PC												
3	Health - New	Renovation of Roof & Building at Central Dispensary in Kasagala	Angunakolapelessa	Sadew Construction	2026.04.28	70	2026.07.07				3,079,491.84	2,069,200.00	75%	Advance			60%				Under Construction	
										IPC 1				2026.07.02	1,235,447.50							
										IPC 2												
										IPC 3												
										PC												
4	Health - New	Partitioning the Office in Central Dispensary in Kasagala	Angunakolapelessa	Sadew Construction	2026.04.28	70	2026.07.07				938,406.40	637,200.00	Not start	Advance								
										IPC 1												
										IPC 2												
										IPC 3												
										PC												
5	Health - New	Electrical circuit repairs in ward 1, 2, OPD kitchen, pharmacy & panchakarma unit at Morayaya Ayurveda hospital	Weeaketiya	R.V.D. Construction	2006.05.28	70	2026.08.06				2,425,216.64	1,847,572.58	100%	Advance			52%				Completed	
										IPC 1				2026.08.31	968,779.13							
										IPC 2												
										IPC 3												
										PC												

6	Health - New	Construction of Two Toilets & Store Room in Sooriyawewa CD	Sooriyawewa	Egodawaththage Construction K.M. Egodawaththage, No 300, Puhulyaya Road, Ambalantota 071-5170098							3,228,960.97	1%	Advance								Under Construction	
													IPC 1									
													IPC 2									
													IPC 3									
													PC									
7	Health - New	Establishment of a Fence & Sprinkler system at the Nedigamwila CD (Revised)	Tissamaharama	Egodawaththage Construction K.M. Egodawaththage, No 300, Puhulyaya Road, Ambalantota 071-5170098							2,440,533.04	Not start	Advance									
													IPC 1									
													IPC 2									
													IPC 3									
													PC									
8	Health - New	Construction of water tank at Bandagiriya CD	Hambantota	Santhush Construction No 17/1/A, Medagedara Waththa, Beligalgoda Road, Thawaluwila, Ambalantota							704,512.00	Not start	Advance									
													IPC 1									
													IPC 2									
													IPC 3									
													PC									
9	Health - New	Construction of Tiling of rooms inside the Central Dispensary in Okewela	Okewela	Sadew Construction	2026.04.28	35	2026.06.02				499,997.12	340,610.00	100%	Advance			96%	2026.06.02	Yes	-		Retention to be paid
				No. 117/C, Katuwana Road, Middeniya 071-7312076										IPC 1								
														IPC 2								
														IPC 3								
														PC	2026.07.02	328,229.40						

Prepared By

Checked By


.....
District Engineer (Buildings), Hambantota

Eng. W.G. Sameera Indunil,
District Engineer (Buildings),
District Engineer (Buildings) Office
Hambantota.

5	Health - New	Renovation of the two storied building & paving of the floor of the institution at Hambantota CD	Hambantota	Santhush Construction	2026.06.24	105	2026.10.07				6,829,404.40	4,590,572.00	15%	Advance								Under Construction			
				No 17/1/A, Medagedara Waththa, Beligalgoda Road, Thawaluwila, Ambalantota										IPC 1											
														IPC 2											
														IPC 3											
														PC											
				6				Health - New	Construction of entrance road & gate in Angunukolapelessa CD	Angunukolapelessa				Garusinghe Construction											
Karambagala Mulla, Ruhunu Ridiyagama, Ambalantota											IPC 1														
											IPC 2														
											IPC 3														
											PC														

Prepared By

Checked By

District Engineer (Buildings), Hambantota

Eng. W.G. Sameera Indunil,
District Engineer (Buildings),
District Engineer (Buildings) Office
Hambantota.



Employer

Engineer / Engineer's Representative

District

: Commissioner of Ayurvedic, Provincial Ayurvedic Department

: District Engineer (Buildings), Hambantota

: Hambantota

Fund Source

Progress up to

: Maintence 2026

: 2026.08.31

Remove Watermark Now

No	Category	Contract Name	AG Division	Contractor Details (Name, Address)	Commencement Date	Contract Period (Days)	Intendant Completion Date	EOT (Last 5 Only)			Engineer Estimate Amount (LKR)	Initial Contract Price (LKR)	Physical Progress	Financial Progress				Actual Completion Date	Payment Completion (Yes)	DLP expiring Date	Retention Payment Completion (Yes)	Remarks
														Recommended Payment Details (Last 3 Only)			%					
								EOT No	Duration (Days)	Extended Completion Date				No	Date	Cumulative Amount						
1	Health - New	Renovation of door in stores at Beliatta Drug production Unit	Beliatta	R.V.D. Construction	2026.07.10	35	2026.08.14				390,137.34	391,398.00	100%	Advance								
										IPC 1												
										IPC 2												
										IPC 3												
										PC												
				No. 175/D, Palawaththa, Nathuwala , Walasmulla 076-2714156																		
				Grading - C7																		

Prepared By

Checked By

District Engineer (Buildings), Hambantota

Eng. W.G. Sameera Indunil,
District Engineer (Buildings),
District Engineer (Buildings) Office
Hambantota.

7	Health - New	Renovation of OPD & Ward at DH Kirinda	Tissamaharama	P.J. Construction "Darshana", Uhanovila, Pitigala 071-5716634 Grading - C7	2026.05.19	150	2026.10.16				3,151,394.74		45%	Advance						Under Construction
8	Health - New	Renovation of OPD & ETU Building at DH Gonadeniya	Weeraketiya	S.B.R. Construction Weeraketiya Road, Walasmulla 077-2049526 Grading - C7	2026.05.22	120	2026.09.19				9,506,167.84	7,310,251.04	92%	Advance						Under Construction
														IPC 1	2026.07.23	2,932,060.73				
														IPC 2						
														IPC 3						
														PC						
9	Health - New	Renovation of GHC at Mulkirigala MOH	Weeraketiya	D.R.K. Construction "Pathum", Hakmana Road, Walasmulla 071-0674811 Grading - C7	2026.05.22	112	2026.09.11				8,222,650.54	6,325,115.80	30%	Advance						Under Construction
														IPC 1						
														IPC 2						
														IPC 3						
														PC						
10	Health - New	Renovation of Hospital Building PMCU Galpoththayaya	Weeraketiya	Sadew Construction No 117 C, Katuwana Road, Middeniya 071-7312076 Grading - C7	2026.06.02	120	2026.09.30				8,595,014.35	5,600,830.50	Not Start	Advance						
														IPC 1						
														IPC 2						
														IPC 3						
														PC						
11	Health - New	Waiting area for MOH Sooriyawewa	Sooriyawewa	Sadew Construction No. 117 C, Katuwana Road, Middeniya 071-7312076 Grading - C7	2026.06.11	63	2026.08.13				1,945,475.44	1,448,262.00	40%	Advance						Under Construction
														IPC 1						
														IPC 2						
														IPC 3						
														PC						
12	Health - New	Renovation of OPD Building at PMCU Warapitiya	Walasmulla	Sadew Construction No. 117 C, Katuwana Road, Middeniya 071-7312076 Grading - C7	2026.06.11	105	2026.09.24				4,698,171.40		5%	Advance						Under Construction
														IPC 1						
														IPC 2						
														IPC 3						
														PC						
13	Health - New	Construction of Ramps rails & toilets for Disable People at DH Beliatta (Revise)	Beliatta	R.V.D. Construction "Vinujaya", Giragahahena, Kanumuldeniya South, Walasmulla 076-2714156 Grading - C7	2026.06.03	49	2026.07.22				1,255,190.66	950,769.10	100%	Advance						Completed
														IPC 1						
														IPC 2						
														IPC 3						
														PC						

14	Health - New	Renovation of GHC Walgammulla	Katuwana	R.V.D. Construction "Vinujaya", Giragahahena, Kanumuldeniya South, Walasmulla 076-2714156 Grading - C7	2026.06.03	105	2026.09.16				5,017,058.67	3,286,726.30	77%	Advance						Under Construction
														IPC 1	2026.08.05	628,710.93				
														IPC 2						
														IPC 3						
														PC						
15	Health - New	Toilet Construction at Kirama Hospital	Walasmulla	R.V.D. Construction "Vinujaya", Giragahahena, Kanumuldeniya South, Walasmulla 076-2714156 Grading - C7	2026.06.03	84	2026.08.26				3,820,050.68	2,938,500.52	90%	Advance						Under Construction
														IPC 1	2026.08.10	473,674.98				
														IPC 2						
														IPC 3						
														PC						
16	Health - New	Renovation of GHC Thalahagamwaduwa	Okewela	Rajitha Builders "Rangi Niwasa", Thalahagamwaduwa, Walasmulla 0712519951 Grading - C7	2026.06.03	91	2026.09.02				4,408,300.00	3,391,000.00	100%	Advance						Completed
														IPC 1	2026.08.10	2,070,521.34				
														IPC 2						
														IPC 3						
														PC						
17	Health - New	Renovation of OPD Building DH Middeniya (Revise)	Katuwana	Ample Construction (PVT)Ltd. No. 212, Ulahitiyawa, Middeniya 0777846234 / 0711533690 Grading - C7	2026.05.27	150	2026.10.25				12,734,686.25	10,986,664.50	18%	Advance						Under Construction
														IPC 1						
														IPC 2						
														IPC 3						
														PC						
18	Health - New	Renovation of GHC Yakagala MOH (Revise)	Angunukolapelessa	GIZA Engineering No 179/2, Kaluwagahayaya, Kariyamadiththa 077-4638518 Grading - C8	2026.06.04	84	2026.08.13				2,136,387.55	1,942,170.50	98%	Advance						Under Construction
														IPC 1						
														IPC 2						
														IPC 3						
														PC						
19	Health - New	Renovation of School dental clinic (SDC) at H/Mahanaga N.S. (Revise)	Angunukolapelessa	GIZA Engineering No 179/2, Kaluwagahayaya, Kariyamadiththa 077-4638518 Grading - C8	2026.06.04	84	2026.08.27				2,427,895.02	1,554,269.00	100%	Advance						Completed
														IPC 1	2026.07.27	1,286,759.45				
														IPC 2						
														IPC 3						
														PC						
20	Health - New	Construction of safety wall balance work & main gate at Weeraketiya Hospital	Weeraketiya	GIZA Engineering No 179/2, Kaluwagahayaya, Kariyamadiththa 077-4638518 Grading - C8	2026.08.28	77	2026.11.13				3,097,249.09	2,377,800.50	Not Start	Advance						
														IPC 1						
														IPC 2						
														IPC 3						
														PC						

21	Health - New	Construction of Clinic rooms with Toilet facilities at MOH Weeraketiya	Weeraketiya	S.J. Construction "Buddika", Rajapuragoda, Walasmulla 071-3963805 Grading - C7	2026.06.02	56	2026.07.28				1,389,105.58	1,072,668.40	100%	Advance						Completed	
														IPC 1							
														IPC 2							
														IPC 3							
														PC							
22	Health - New	Renovation of GHC at Ranmuduwewa	Sooriyawewa	TGC Lanka Constructions Samajasewapura 02, Sooriyawewa 071-3544889 Grading - C7	2026.06.12	120	2026.10.10				10,915,491.99	8,396,532.30	40%	Advance						Under Construction	
														IPC 1							
														IPC 2							
														IPC 3							
														PC							
23	Health - New	Expansion & Renovation of SDC at H/Therapuththa N.S.	Ambalantota	Santhush Construction No 17/1/A, Medagedara Waththa, Beligalgoda Road, Thawaluwila, Ambalantota									Not Start	Advance							
														IPC 1							
														IPC 2							
														IPC 3							
														PC							
24	Health - New	Construction of Boundary wall at DH Hakuruwela		Senarath Construction Pallaththara Gedara, Gajanayakagama, Hakuruwela 077-9597802							5,043,369.50		Not Start								
25	Health - New	Establishment of Clinic area & Labor room at DH Kirinda (revised)	Tissamaharama	S & H Construction Yala Junction, Kirinda, Tissamaharama 076-5700701 Grading - C7	2026.05.21	49	2026.07.09				1,058,207.36	826,713.50	100%	Advance			91%	2026.07.14	Yes	2027.01.10	Retention to be paid
														IPC 1							
														IPC 2							
														IPC 3							
														PC	2026.08.10	752,953.17					

Prepared By

Checked By


 District Engineer (Buildings), Hambantota
Eng. W.G. Sameera Indunil
 District Engineer (Buildings),
 District Engineer (Buildings) Office
 Hambantota.

Employer : Medical Superintendent, Base Hospital, Tangalle

Engineer / Engineer's Representative : District Engineer (Buildings), Hambantota

District : Hambantota

Fund Source : PSDG 2026

Progress up to : 2026.08.31

Remove Watermark Now

No	Category	Contract Name	AG Division	Contractor Details (Name, Address)	Commencement Date	Contract Period (Days)	Intendant Completion Date	EOT (Last 5 Only)			Engineer Estimate Amount (LKR)	Initial Contract Price (LKR)	Physical Progress	Financial Progress				Actual Completion Date	Payment Completion (Yes)	DLP expiring Date	Retention Payment Completion (Yes)	Remarks
														Recommended Payment Details (Last 3 Only)			%					
								No	Date	Cumulative Amount												
1	Health - New	Renovation of ETU & ICU at BH Tangalle	Tangalle	Thushan Enterprises & Hardware No. 171/1 A, Kappitiyawa, Weeraketiya	2026.07.27	62	2026.09.27				2,321,336.71	1,993,306.00	70%	Advance								Under Construction
														IPC 1								
														IPC 2								
														IPC 3								
														PC								

Prepared By

Checked By



District Engineer (Buildings), Hambantota

Eng. W.G. Sameera Indunil,
District Engineer (Buildings),
District Engineer (Buildings) Office,
Hambantota.

Employer

Engineer / Engineer's Representative

District

: Department of Social Welfare, Probation & Child care services..... Southern Province

: District Engineer (Buildings), Hambantota

: Hambantota

Fund Source

Progress up to

: Maintenance 2026

: 2026.08.31

Remove Watermark Now

No	Category	Contract Name	AG Division	Contractor Details (Name, Address)	Commencement Date	Contract Period (Days)	Intendant Completion Date	EOT (Last 5 Only)			Engineer Estimate Amount (LKR)	Initial Contract Price (LKR)	Physical Progress	Financial Progress				Actual Completion Date	Payment Completion (Yes)	DLP expiring Date	Retention Payment Completion (Yes)	Remarks
														Recommended Payment Details (Last 3 Only)			%					
								EOT No	Duration (Days)	Extended Completion Date				No	Date	Cumulative Amount						
1	Other - New	Construction of Laundry room & rest room at Kanchadewa child care center , Hambantota	Hambantota	W.H.M. Construction Hathagala, Hungama	2026.06.18	30	2026.07.18				215,530.24	175,705.95	100%	Advance							Completed	
														IPC 1								
														IPC 2								
														IPC 3								
														PC								
2	Other - New	Modernization of Kitchen electrical system at Kanchadewa child care center , Hambantota	Hambantota	W.H.M. Construction Hathagala, Hungama	2026.06.18	30	2026.07.18				174,316.00	142,980.00	100%	Advance							Completed	
														IPC 1								
														IPC 2								
														IPC 3								
														PC								

Prepared By

Checked By



.....

District Engineer (Buildings), Hambantota

Eng. W.G. Sameera Indunil,
District Engineer (Buildings),
District Engineer (Buildings) Office
Hambantota.

Employer

Engineer / Engineer's Representative

District

: Department of Social Welfare, Probation & Child care services..... Southern Province

: District Engineer (Buildings), Hambantota

: Hambantota

Fund Source

Progress up to

: PSDG 2025

: 2026.08.31

Remove Watermark Now

No	Category	Contract Name	AG Division	Contractor Details (Name, Address)	Commencement Date	Contract Period (Days)	Intendant Completion Date	EOT (Last 5 Only)			Engineer Estimate Amount (LKR)	Initial Contract Price (LKR)	Physical Progress	Financial Progress				Actual Completion Date	Payment Completion (Yes)	DLP expiring Date	Retention Payment Completion (Yes)	Remarks
														Recommended Payment Details (Last 3 Only)			%					
								EOT No	Duration (Days)	Extended Completion Date				No	Date	Cumulative Amount						
1	Other - Continuation 2025	Construction of quarters building at Kanchadewa child care center , Hambantota	Hambantota	Madurapperuma Constructions No. 67, Guruwala, Angunukolapelessa 077-2446196	2025.09.25	180	2026.03.24	1	28	2026.04.21	23,539,280.72	14,549,679.22	100%	Advance			59%					Completed
													IPC 1	2025.12.31	2,189,792.28							
													IPC 2	2026.03.31	5,947,600.64							
													IPC 3	2026.06.10	8,552,748.82							
													PC									

Prepared By

Checked By



District Engineer (Buildings), Hambantota

Eng. W.G. Sameera Indunil,
District Engineer (Buildings),
District Engineer (Buildings) Office
Hambantota.



Employer

Engineer / Engineer's Representative

District

: Deputy Chief Secretary (Engineering Service) Southern Province

: District Engineer (Buildings), Hambantota

: Hambantota

Fund Source

Progress up to

: PSDG 2026

: 2026.08.31

Remove Watermark Now

No	Category	Contract Name	AG Division	Contractor Details (Name, Address)	Commencement Date	Contract Period (Days)	Intendant Completion Date	EOT (Last 5 Only)			Engineer Estimate Amount (LKR)	Initial Contract Price (LKR)	Physical Progress	Financial Progress				Actual Completion Date	Payment Completion (Yes)	DLP expiring Date	Retention Payment Completion (Yes)	Remarks
														Recommended Payment Details (Last 3 Only)			%					
								EOT No	Duration (Days)	Extended Completion Date				No	Date	Cumulative Amount						
1	Other - New	Construction of Toilet system at Angunukolapelessa Bus Stand	Anguukolapelessa	Senarath Construction	2026.05.25	150	2026.10.22				12,618,591.75	8,064,513.53	58%	Advance			34%					Under Construction
													IPC 1	2026.08.24	2,758,939.08							
													IPC 2									
													IPC 3									
													PC									

Prepared By

Checked By



District Engineer (Buildings), Hambantota

Eng. W.G. Sameera Indunil,
District Engineer (Buildings),
District Engineer (Buildings) Office
Hambantota.

Employer

Engineer / Engineer's Representative

District

: Register, High Court

: District Engineer (Buildings), Hambantota

: Hambantota

Fund Source

Progress up to

: High Court 2026

: 2026.08.31

Remove Watermark Now

No	Category	Contract Name	AG Division	Contractor Details (Name, Address)	Commencement Date	Contract Period (Days)	Intendant Completion Date	EOT (Last 5 Only)			Engineer Estimate Amount (LKR)	Initial Contract Price (LKR)	Physical Progress	Financial Progress				Actual Completion Date	Payment Completion (Yes)	DLP expiring Date	Retention Payment Completion (Yes)	Remarks	
														Recommended Payment Details (Last 3 Only)			%						
								No	Date	Cumulative Amount													
1	Other - New	Air conditioning of Hambantota High Court & district Magistrate court Building	Hambantota	Buddhi Athukorala Construction 5 State, Kuruduwaththa, Pitigala	2026.07.01	60	2026.09.01				578,476.25		98%	Advance									Under Construction
														IPC 1									
														IPC 2									
														IPC 3									
														PC									

Prepared By

Checked By



District Engineer (Buildings), Hambantota

Eng. W.G. Sameera Indunil,
District Engineer (Buildings),
District Engineer (Buildings) Office
Hambantota.



Employer

Engineer / Engineer's Representative

District

: District Secretariat, Hambantota

: District Engineer (Buildings), Hambantota

: Hambantota

Fund Source

Progress up to

: District Secretary 2026

: 2026.08.31

No	Category	Contract Name	AG Division	Contractor Details (Name, Address)	Commencement Date	Contract Period (Days)	Intendant Completion Date	EOT (Last 5 Only)			Engineer Estimate Amount (LKR)	Initial Contract Price (LKR)	Physical Progress	Financial Progress				Actual Completion Date	Payment Completion (Yes)	DLP expiring Date	Retention Payment Completion (Yes)	Remarks
														Recommended Payment Details (Last 3 Only)			%					
								EOT No	Duration (Days)	Extended Completion Date				No	Date	Cumulative Amount						
1	Other - New	Construction of Proposed four storied Building at Agunukolapalassa Divisional Secretariat office (Final stage)	Angunukolapelessa	Solinro Builders No 55/1, Uda Peekwella, Matara	2026.06.25	270	2027.03.22				232,528,042.88	164,378,063.20	3%	Advance								Under Construction
														IPC 1								
														IPC 2								
														IPC 3								
														PC								
2	Other - New	Renovation of 1 st & 2 nd floor & Electrical system at Tissamaharama Divisional Secretariat office	Tissamaharama	RMS Construction & Services (Pvt) LTD No. 331/A, Pamunugama, Alubomulla		143					24,485,836.83	18,043,687.08	5%	Advance								Under Construction
														IPC 1								
														IPC 2								
														IPC 3								
														PC								

Prepared By

Checked By

District Engineer (Buildings), Hambantota

Eng. W.G. Sameera Indunil,
District Engineer (Buildings),
District Engineer (Buildings) Office
Hambantota.

Employer

:

Deputy Director of Agriculture (Extension)

Engineer / Engineer's Representative

:

District Engineer (Buildings), Hambantota

District

:

Hambantota

Fund Source

:

2026

Progress up to

:

2026.08.31

Remove Watermark Now

No	Category	Contract Name	AG Division	Contractor Details (Name, Address)	Commencement Date	Contract Period (Days)	Intendant Completion Date	EOT (Last 5 Only)			Engineer Estimate Amount (LKR)	Initial Contract Price (LKR)	Physical Progress	Financial Progress				Actual Completion Date	Payment Completion (Yes)	DLP expiring Date	Retention Payment Completion (Yes)	Remarks	
														Recommended Payment Details (Last 3 Only)									
								EOT No	Duration (Days)	Extended Completion Date				No	Date	Cumulative Amount							
1	Other - New	Repair Toilets at Assistant Director of Agriculture office at Hambantota	Hambantota	H.A. Chaminda Kumara Perakum Mawatha, Koggalla, Ambalantota							66,482.71			Advance									
														IPC 1									
														IPC 2									
														IPC 3									
														IPC 4									
														PC			-						

Prepared By

Checked By





.....

District Engineer (Buildings), Hambantota

