

Remove Watermark Now

6	Education -New	Repair of Technology Lab at H/Tangalle M.M.V.	Tangalle	L.G. Construction	2026.04.23	60	2026.06.22				1,540,851.55	1,322,848.00	100%	Advance			92%	2026.06.22	Yes	2026.12.19		Retention to be paid
				No.92, Tangalle Road, Beliatta 071-9000200										IPC 1	2026.07.28	1,215,922.38						
														IPC 2								
														IPC 3								
				Grading - C7										PC		1,215,922.38						

Prepared By

Checked By


.....
District Engineer (Buildings), Hambantota

Eng. W.G. Sameera Indunil,
District Engineer (Buildings),
District Engineer (Buildings) Office
Hambantota.

Employer : Secretary, Ministry of Education, Southern Province
Engineer / Engineer's Representative : District Engineer (Buildings), Hambantota
District : Hambantota

Fund Source : PSDG
Progress up to : 2026.07.31

Remove Watermark Now

No	Category	Contract Name	AG Division	Contractor Details (Name, Address)	Commencement Date	Contract Period (Days)	Intendant Completion Date	EOT (Last 5 Only)			Engineer Estimate Amount (LKR)	Initial Contract Price (LKR)	Physical Progress	Financial Progress				Actual Completion Date	Payment Completion (Yes)	DLP expiring Date	Retention Payment Completion (Yes)	Remarks
								Recommended Payment Details (Last 3 Only)						%								
								No	Date	Cumulative Amount												
1	Education - New	Renovation of 60' x 20' Building at H/Hingurakanda M.V.	Katuwana	Sadew Constructions, No. 117/C, Katuwana Road, Middeniya 071-7312076 Grading - C7	2026.03.20	91	2026.06.19				5,347,595.24	3,586,000.00	55%	Advance			50%					Under Construction
													IPC 1	2026.07.27	1,804,021.00							
													IPC 2									
													IPC 3									
													PC		1,804,021.00							
2	Education - New	Renovation of 60' x 20' Building at H/Dambarella M.V. (Balance work)	Angunukolapelessa	Sadew Constructions, No. 117/C, Katuwana Road, Middeniya 071-7312076 Grading - C7	2026.05.12	91	2026.08.11				4,429,059.70	2,878,500.00	15%	Advance								Under Construction
													IPC 1									
													IPC 2									
													IPC 3									
													PC									
3	Education - New	Roof repairing of 60' x 20' Building at H/Obadagahadeniya P.V.	Katuwana	Sadew Constructions, No. 117/C, Katuwana Road, Middeniya 071-7312076 Grading - C7	2026.05.12	91	2026.08.11				4,546,694.10	298,236.00	10%	Advance								Under Construction
													IPC 1									
													IPC 2									
													IPC 3									
													PC									
4	Education - New	Renovation of 100' x 20' Building at H/Beralihela M.V.	Lunugamwehera	Safe Engineering Construction No 243/a, Rajya Sewaka Niwasa, New town, Lunugamwehera 076-7894495 Grading - C7	2026.05.08	77	2026.07.24				4,184,276.85	2,918,016.82	100%	Advance								Completed
													IPC 1									
													IPC 2									
													IPC 3									
													PC									
5	Education - New	Roof Repairing of 120' x 20' Building at H/Pallemaththala P.V.	Lunugamwehera	Safe Engineering Construction No 243/a, Rajya Sewaka Niwasa, New town, Lunugamwehera 076-7894495 Grading - C7	2026.05.08	112	2026.08.28				9,098,428.69	6,419,614.13	48%	Advance			47%					Under Construction
													IPC 1	2026.07.07	3,011,641.21							
													IPC 2									
													IPC 3									
													PC		3,011,641.21							
6	Education - New	Renovation of 60' x 20' Building at H/Athbatuwa K.V.	Ambalantota	Aravinda Construction No. 1355, Yaya 17, Angunukolapelessa 074-0016066 Grading - C8	2026.05.14	56	2026.07.09				2,030,791.68	1,424,830.68	100%	Advance								Completed
													IPC 1									
													IPC 2									
													IPC 3									
													PC									

7	Education - New	Renovation of 40' x 20' Building at H/Pannegamuwa Royal School	Tissamaharamaya	Subodha Construction Soyurupura, Kirinda, Tissamaharamaya 070-1703041 Grading - C6					3,151,394.74		Not start	Advance						
8	Education - New	Roof repairing of 60' x 20' Building (Delia Hall) at H/Debokkawa M.V.	Angunukolapelessa	Ruwan Builders Karathota, Hakmana 077-7112532	2026.04.27	105	2026.08.10		5,187,031.46	3,385,236.72	90%	Advance						Under Construction
9	Education - New	Roof Repairing of 110' x 20' Building (Main Hall) at H/Thalawa M.V.	Angunukolapelessa	Ruwan Builders Karathota, Hakmana 077-7112532	2026.04.27	95	2026.07.31		4,779,747.31	3,070,196.60	98%	Advance						Under Construction
10	Education - New	Construction of Toilet system at H/Nihiluwa M.V.	Beliatia	GIZA Engineering No 179/2, Kaluwagahayaya, Kariyamadiththa 077-4638518 Grading - C8	2026.03.06	63	2026.05.08		2,194,944.71	1,506,500.00	80%	Advance						Under Construction
11	Education - New	Construction of Safety fence behind the school at H/Getamanna South M..V	Beliatia	GIZA Engineering No 179/2, Kaluwagahayaya, Kariyamadiththa 077-4638518 Grading - C8	2026.06.03	91	2026.09.02		4,285,960.90	2,898,743.00	85%	Advance						Under Construction
12	Education - New	Construction of 20 x 20 two class room at H/Samodagama K.V.	Hambantota	Lasal Builders & Enterprises No 23, Rangiri Vihara Road, Ambalantota 077-2590000 Grading - C7					9,146,785.70		Not start	Advance						
13	Education - New	Roof repairing of 60 x 20 Building at H/Bundala K.V.	Hambantota	Lasal Builders & Enterprises No 23, Rangiri Vihara Road, Ambalantota 077-2590000 Grading - C7					5,502,426.80		5%	Advance						Under Construction
14	Education - New	Renovation of 100 x 20 Building at H/Bandagiriya M.V.	Hambantota	Lasal Builders & Enterprises No 23, Rangiri Vihara Road, Ambalantota 077-2590000 Grading - C7					5,486,503.75		60%	Advance						Under Construction
15	Education - New	Construction of 80 x 20 Building at H/Weliwewa K.V. (Balance work)	Sooriyawewa	S.B.R. Construction Weeraketiya Road, Walasmulla 077-2049526 Grading - C7					12,490,557.95	851,054.84	60%	Advance						Under Construction
												IPC 1						
												IPC 2						
												IPC 3						
												PC						
												Advance						
												IPC 1	2026.06.17	378,136.44				
												IPC 2	2026.07.27	3,024,344.25				
												IPC 3						
												PC		3,024,344.25				
												Advance						
												IPC 1	2026.06.17	262,501.25				
												IPC 2	2026.07.27	2,519,785.44				
												IPC 3						
												PC		2,519,785.44				
												Advance						
												IPC 1						
												IPC 2						
												IPC 3						
												PC						

16	Education - New	60 x 20 Single storied building repair at H/Thenagama P.V.	Tangalle	Widanarachchi Builders Kudaheella, Beliatta 077-2576704 Grading - C7	2026.06.01	70	2026.08.09				3,409,263.36	2,416,892.60	40%	Advance						Under Construction
														IPC 1						
														IPC 2						
														IPC 3						
														PC						
17	Education - New	Roof repairing of Kumudu Building at H/Walawe waththa K.V.	Ambalantota	N.D. Sanu Engineering (Pvt) Ltd. "Weda Niwasa", Thawaluwila, Thanalanda, Ambalantota 070-6500338 Grading - C7							9,557,708.29		2%	Advance						Under Construction
														IPC 1						
														IPC 2						
														IPC 3						
														PC						
18	Education - New	Roof repairing of 150 x 20 Building at H/Oluara Bandaranayaka K.V.	Okewela	R.V.D. Construction No. 175/D, Palawaththa, Nathuwala , Walasmulla 076-2714156 Grading - C7							7,511,218.00	259,424.66	1%	Advance						Under Construction
														IPC 1						
														IPC 2						
														IPC 3						
														PC						
19	Education - New	73 x 17 Building repair at H/Godawanagoda K.V.	Tangalle	R.V.D. Construction No. 175/D, Palawaththa, Nathuwala , Walasmulla 076-2714156 Grading - C7							8,656,636.30		8%	Advance						Under Construction
														IPC 1						
														IPC 2						
														IPC 3						
														PC						
20	Education - New	Construction of 90 x 25 two storied Building at H/Mahasenpura M.V.	Tissamaharamaya	Susantha Construction New Road, Waththegama, Dickwella							20,541,992.46	15,492,454.00	15%	Advance						Under Construction
														IPC 1						
														IPC 2						
														IPC 3						
														PC						
21	Education - New	Construction of 90 x 25 two storied Building at H/Mahanagapura K.V.	Lunugamwehera	Rajitha Builders W.K. Ranjith, Thalahagamwaduwa, Walasmulla							20,464,215.68		2%	Advance						Under Construction
														IPC 1						
														IPC 2						
														IPC 3						
														PC						
22	Education - New	Rood repairing of 80 x 20 Building at Julampitiya H/Darmavijaya P.V.	Walasmulla	Rajitha Builders Rangi Niwasa", Thalahagamwaduwa, Walasmulla	2026.06.30	91	2026.09.29				6,586,570.90	4,471,638.80	30%	Advance						Under Construction
														IPC 1						
														IPC 2						
														IPC 3						
														PC						
23	Education - New	Renovation of 70 x 20 Hemamali Hall at H/Abesekaragama M.V.	Angunukolapelessa	W.V.P. Construction New Road, Barawakumbuka							5,981,807.00	5,189,035.00	2%	Advance						Under Construction
														IPC 1						
														IPC 2						
														IPC 3						
														PC						
24	Education - New	Construction of Retaining wall at H/Middeniya M.V.	Katuwana	P.J. Construction No. 28/1, Ambagasdeniya, Getamanna							4,320,895.80		Not start	Advance						
														IPC 1						
														IPC 2						
														IPC 3						
														PC						

Remove Watermark Now

25	Education - New	Constuction of Enbankment & drain system to prevent wash off at H/Getamanna South M.V.	Beliatta	P.J. Construction No. 28/1, Ambagasdeniya, Getamanna						2,101,483.91		Not start	Advance								
													IPC 1								
													IPC 2								
													IPC 3								
													PC								
26	Education - New	Roof repair of 100 x 20 Building at H/Ambalantota M.V.	Ambalantota	RDK Construction H.G. Dimaj Ransika Kodippili, "Pathum", Hakmana Road, Walasmulla							5,187,679.20	Not start	Advance								
													IPC 1								
													IPC 2								
													IPC 3								
													PC								
27	Education - New	60 x 20 Building (Balance work) at H/Okandayaya M.V.	Weeraketiya	Thisara Construction Wadumaithreegama, Angunukolapelessa						2,076,279.97	1,399,580.00	Not start	Advance								Under Construction
													IPC 1								
													IPC 2								
													IPC 3								
													PC								
28	Education - New	Construction of Toilet system for primary section at H/Thalunna M.V.	Tangalle	Senarath Construction Gajanayakagama, Hakuruwela '0779597802	2026.05.05	75	2026.07.19			2,832,984.32	1,980,875.76	100%	Advance			71%	2026.07.03	Yes	2026.12.30		Retention to be paid
													IPC 1	2026.07.17	1,409,060.52						
													IPC 2								
													IPC 3								
													PC		1,409,060.52						

Prepared By

Checked By



District Engineer (Buildings), Hambantota

Eng. W.G. Sameera Indunil,
District Engineer (Buildings),
District Engineer (Buildings) Office
Hambantota.

Employer

Engineer / Engineer's Representative

District

: Secretary, Ministry of Education, Southern Province

: District Engineer (Buildings), Hambantota

: Hambantota

Fund Source

Progress up to

: Clean Sri Lanka

: 2026.07.31

Remove Watermark Now

No	Category	Contract Name	AG Division	Contractor Details (Name, Address)	Commencement Date	Contract Period (Days)	Intendant Completion Date	EOT (Last 5 Only)			Engineer Estimate Amount (LKR)	Initial Contract Price (LKR)	Physical Progress	Financial Progress				Actual Completion Date	Payment Completion (Yes)	DLP expiring Date	Retention Payment Completion (Yes)	Remarks	
														Recommended Payment Details (Last 3 Only)			%						
								EOT No	Duration (Days)	Extended Completion Date				No	Date	Cumulative Amount							
1	Education - New	Renovation of Toilet system & Construction of Toilet system at H/Tissamaharama M.V.	Tissamaharama	D.R.K. Construction "Pathum", Hakmana Road, Walasmulla 071-0674811	2026.03.31	91	2026.06.30				4,787,142.36		90%	Advance									Under Construction
														IPC 1									
														IPC 2									
														IPC 3									
														PC									

Prepared By

Checked By



District Engineer (Buildings), Hambantota

Eng. W.G. Sameera Indunil,
District Engineer (Buildings),
District Engineer (Buildings) Office
Hambantota.



Employer : Secretary, Ministry of Education, Southern Province
Engineer / Engineer's Representative : District Engineer (Buildings), Hambantota
District : Hambantota

Fund Source PSDG - 2025
Progress up to : 2026.07.31

No	Category	Contract Name	AG Division	Contractor Details (Name, Address)	Commencement Date	Contract Period (Days)	Intendant Completion Date	EOT (Last 5 Only)			Engineer Estimate Amount (LKR)	Initial Contract Price (LKR)	Physical Progress	Financial Progress				Actual Completion Date	Payment Completion (Yes)	DLP expiring Date	Retention Payment Completion (Yes)	Remarks
														Recommended Payment Details (Last 3 Only)			%					
								EOT No	Duration (Days)	Extended Completion Date				No	Date	Cumulative Amount						
1	Education - Continuation 2025	Construction of Retaining wall at H/Katuwana P.V.	Katuwana	D.R.K. Constructions "Pathum", Hakmana Road, Walasmulla 0710674811 Grading - C7	2025.08.06	105	2025.11.19	1	21	2025.12.10	4,557,554.80	3,104,222.25	100%	Advance			109%	2026.06.15	Yes	2026.12.12		Retention to be paid
								2	10	2025.12.20				IPC 1	2025.12.08	2,444,170.61						
										නව සැලසුම් අනුමත වීම 2026.03.31 දක්වා				IPC 2	2026.07.20	3,391,663.77						
								3	66	2026.06.05				IPC 3								
														PC		3,391,663.77						
2	Education - Continuation 2025	Construction of Retaining wall at H/Rathanajothi P.V. (Front of play ground)	Katuwana	D.R.K. Constructions "Pathum", Hakmana Road, Walasmulla 0710674811 Grading - C7	2025.11.04	105	2026.02.17	1	30	2026.03.19	5,281,904.15	3,654,176.43	90%	Advance			67%					Under Construction
														IPC 1	2025.12.31	16,568.28						
														IPC 2	2026.03.30	1,712,543.53						
														IPC 3	2026.07.06	2,446,563.89						
														PC		2,446,563.89						

Prepared By

Checked By


District Engineer (Buildings), Hambantota
Eng. W.G. Sameera Indunil,
District Engineer (Buildings),
District Engineer (Buildings) Office
Hambantota.

Employer

Engineer / Engineer's Representative

District

: Director, Department of Education, Southern Province

: District Engineer (Buildings), Hambantota

: Hambantota

Fund Source

Progress up to

National schools - 2025

: 2026.07.31

No	Category	Contract Name	AG Division	Contractor Details (Name, Address)	Commencement Date	Contract Period (Days)	Intendant Completion Date	EOT (Last 5 Only)			Engineer Estimate Amount (LKR)	Initial Contract Price (LKR)	Physical Progress	Financial Progress				Actual Completion Date	Payment Completion (Yes)	DLP expiring Date	Retention Payment Completion (Yes)	Remarks
														Recommended Payment Details (Last 3 Only)			%					
								EOT No	Duration (Days)	Extended Completion Date				No	Date	Cumulative Amount						
1	Education - Continuation 2025	Building repairs at H/Singappuru Balika Vidyalaya	Weeraketiya	Egodawaththage Construction & Supply No 300, Puhulyaya Road, Ambalantota 071-5170098	2025.09.30	75	2025.12.14				2,540,949.42	1,900,328.48	95%	Advance			50%					Under Construction
													IPC 1	2025.12.18	838,492.95							
													IPC 2	2025.12.31	949,618.48							
													IPC 3									
													PC		949,618.48							

Prepared By

Checked By



District Engineer (Buildings), Hambantota

Eng. W.G. Sameera Indunil,
District Engineer (Buildings),
District Engineer (Buildings) Office
Hambantota.

6	Health - New	Construction of Two Toilets & Store Room in Sooriyawewa CD	Sooriyawewa	Egodawaththage Construction K.M. Egodawaththage, No 300, Puhulyaya Road, Ambalantota 071-5170098								3,228,960.97	Not start	Advance								
7	Health - New	Establishment of a Fence & Sprinkler system at the Nedigamwila CD (Revised)	Tissamaharama	Egodawaththage Construction K.M. Egodawaththage, No 300, Puhulyaya Road, Ambalantota 071-5170098								2,440,533.04	Not start	Advance								
8	Health - New	Construction of Tiling of rooms inside the Central Dispensary in Okewela	Okewela	Sadew Construction	2026.04.28	35	2026.06.02				499,997.12	340,610.00	100%	Advance			96%	2026.06.02	Yes	-		Retention to be paid
				No. 117/C, Katuwana Road, Middeniya 071-7312076										IPC 1	2026.07.02	328,229.40						
														IPC 2								
														IPC 3								
														PC		328,229.40						
								Grading - C7														

Prepared By

Checked By




District Engineer (Buildings), Hambantota

Eng. W.G. Sameera Indunil,
District Engineer (Buildings),
District Engineer (Buildings) Office
Hambantota.

Employer : District Director of Health service
Engineer / Engineer's Representative : District Engineer (Buildings), Hambantota
District : Hambantota

Fund Source : PHSEP
Progress up to : 2026.07.31

Remove Watermark Now

No	Category	Contract Name	AG Division	Contractor Details (Name, Address)	Commencement Date	Contract Period (Days)	Intendant Completion Date	EOT (Last 5 Only)			Engineer Estimate Amount (LKR)	Initial Contract Price (LKR)	Physical Progress	Financial Progress			Actual Completion Date	Payment Completion (Yes)	DLP expiring Date	Retention Payment Completion (Yes)	Remarks	
								Recommended Payment Details (Last 3 Only)						%								
								No	Date	Cumulative Amount												
1	Health - New	Waiting area for MOH Sooriyawewa	Sooriyawewa	Sadew Construction No. 117 C, Katuwana Road, Middeniya 071-7312076 Grading - C7	2026.06.11	63	2026.08.13				1,945,475.44	1,448,262.00	35%	Advance							Under Construction	
														IPC 1								
														IPC 2								
														IPC 3								
														PC								
2	Health - New	Renovation of OPD Building at PMCU Warapitiya	Walasmulla	Sadew Construction No. 117 C, Katuwana Road, Middeniya 071-7312076 Grading - C7	2026.06.11	105	2026.09.24				4,698,171.40		1%	Advance							Under Construction	
														IPC 1								
														IPC 2								
														IPC 3								
														PC								
3	Health - New	Toilet Construction at Kirama Hospital	Walasmulla	R.V.D. Construction "Vinujaya", Giragahahena, Kanumuldeniya South, Walasmulla 076-2714156 Grading - C7	2026.06.03	84	2026.08.26				3,820,050.68		47%	Advance							Under Construction	
														IPC 1								
														IPC 2								
														IPC 3								
														PC								
4	Health - New	Renovation of GHC Konwelana	Tissamaharama	S & H Construction Yala Junction, Kirinda, Tissamaharama 076-5700701 Grading - C7							5,460,915.10		0%	Advance								
														IPC 1								
														IPC 2								
														IPC 3								
														PC								

Prepared By _____ Checked By _____
District Engineer (Buildings), Hambantota

Eng. W.G. Sameera Indunil,
District Engineer (Buildings),
District Engineer (Buildings) Office
Hambantota.

Employer : District Director of Health service
Engineer / Engineer's Representative : District Engineer (Buildings), Hambantota
District : Hambantota

Fund Source : PSDG
Progress up to : 2026.07.31

No	Category	Contract Name	AG Division	Contractor Details (Name, Address)	Commencement Date	Contract Period (Days)	Intendant Completion Date	EOT (Last 5 Only)			Engineer Estimate Amount (LKR)	Initial Contract Price (LKR)	Physical Progress	Financial Progress				Actual Completion Date	Payment Completion (Yes)	DLP expiring Date	Retention Payment Completion (Yes)	Remarks
														Recommended Payment Details (Last 3 Only)			%					
								No	Date	Cumulative Amount												
1	Health - New	Renovation of GHC at Dammulla MOH	Beliatta	Widanarachchi Construction "Madushan", Kudaheella, Beliatta 077-2576704 Grading - C7	2026.05.21	84	2026.08.13				3,268,593.25	2,496,528.50	75%	Advance								Under Construction
														IPC 1								
														IPC 2								
														IPC 3								
														PC								
2	Health - New	Renovation of GHC at Walawa MOH	Hambantota	Jayaweera Construction & Suppliers 452/1, 4 Ela, Beragama, Ambalantota Grading - C7	2026.05.22	90	2026.08.20				4,285,096.40	2,851,952.31	50%	Advance								Under Construction
														IPC 1								
														IPC 2								
														IPC 3								
														PC								
3	Health - New	Renovation of OPD & Administrative Building at DH Katuwana	Katuwana	Chaminda Constructions 217, " Dasiru Sewana', Medakanda, Udagomadiya, Katuwana 071-6776674 Grading - C8	2026.05.22	91	2026.08.21				4,703,526.62	3,618,097.40	20%	Advance								Under Construction
														IPC 1								
														IPC 2								
														IPC 3								
														PC								
4	Health - New	Construction of Rams rails & toilets for Disable People at DH Kariyamadiththa	Angunukolapelessa	Chaminda Constructions 217, " Dasiru Sewana', Medakanda, Udagomadiya, Katuwana 071-6776674 Grading - C8							761,104.64		75%	Advance								Under Construction
														IPC 1								
														IPC 2								
														IPC 3								
														PC								
5	Health - New	Establishment of Dental Clinic at DH Kirinda (Stage I) (revised)	Tissamaharama	S & H Construction Yala Junction, Kirinda, Tissamaharama 076-5700701 Grading - C7	2026.05.21	70	2026.07.30				2,635,775.91		95%	Advance								Under Construction
														IPC 1								
														IPC 2								
														IPC 3								
														PC								
6	Health - New	Establishment of Clinic area & Labor room at DH Kirinda (revised)	Tissamaharama	S & H Construction Yala Junction, Kirinda, Tissamaharama 076-5700701 Grading - C7	2026.05.21	49	2026.07.09				1,058,207.36		100%	Advance								Completed
														IPC 1								
														IPC 2								
														IPC 3								
														PC								

7	Health - New	Renovation of OPD & Ward at DH Kirinda	Tissamaharama	P.J. Construction "Darshana", Uhanovila, Pitigala 071-5716634 Grading - C7	2026.05.19	150	2026.10.16				3,151,394.74		15%	Advance						Under Construction
														IPC 1						
														IPC 2						
														IPC 3						
														PC						
8	Health - New	Renovation of OPD & ETU Building at DH Gonadeniya	Weeraketiya	S.B.R. Construction Weeraketiya Road, Walasmulla 077-2049526 Grading - C7	2026.05.22	120	2026.09.19				9,506,167.84	7,310,251.04	78%	Advance						Under Construction
														IPC 1	2026.07.23	2,932,060.73				
														IPC 2						
														IPC 3						
														PC		2,932,060.73				
9	Health - New	Renovation of GHC at Mulkirigala MOH	Weeraketiya	D.R.K. Construction "Pathum", Hakmana Road, Walasmulla 071-0674811 Grading - C7	2026.05.22	112	2026.09.11				8,222,650.54	6,325,115.80	18%	Advance						Under Construction
														IPC 1						
														IPC 2						
														IPC 3						
														PC						
10	Health - New	Expansion of Auditorium (1st floor) at MOH Beliatta (Revise)	Beliatta	Sadew Construction No 117 C, Katuwana Road, Middeniya 071-7312076 Grading - C7	2026.06.02	56	2026.07.28				1,562,690.49	1,064,142.80	Not Start	Advance						
														IPC 1						
														IPC 2						
														IPC 3						
														PC						
11	Health - New	Renovation of Roof of Drug stores at DH Beliatta (Revise)	Beliatta	Widanarachchi Construction "Madushan", Kudaheella, Beliatta 077-2576704 Grading - C7	2026.07.10	70	2026.09.18				2,315,282.58	1,700,469.85	Not Start	Advance						
														IPC 1						
														IPC 2						
														IPC 3						
														PC						
12	Health - New	Construction of Infection control Quality & Health Education unit at Divisional Hospital Nakulugamuwa	Tangalle	Sadew Construction No 117 C, Katuwana Road, Middeniya 071-7312076 Grading - C7	2026.05.18	35	2026.06.22				1,428,846.94	374,000.00	Not Start	Advance						
														IPC 1						
														IPC 2						
														IPC 3						
														PC						
13	Health - New	Renovation of Hospital Building PMCU Galpoththayaya	Weeraketiya	Sadew Construction No 117 C, Katuwana Road, Middeniya 071-7312076 Grading - C7	2026.06.02	120	2026.09.30				8,595,014.35	5,600,830.50	Not Start	Advance						
														IPC 1						
														IPC 2						
														IPC 3						
														PC						
14	Health - New	Construction of Ramps rails & toilets for Disable People at DH Beliatta (Revise)	Beliatta	R.V.D. Construction "Vinujaya", Giragahahena, Kanumuldeniya South, Walasmulla 076-2714156 Grading - C7	2026.06.03	49	2026.07.22				1,255,190.66	950,769.10	100%	Advance						Completed
														IPC 1						
														IPC 2						
														IPC 3						
														PC						
15	Health - New	Renovation of GHC Walgammulla	Katuwana	R.V.D. Construction "Vinujaya", Giragahahena, Kanumuldeniya South, Walasmulla 076-2714156 Grading - C7	2026.06.03	105	2026.09.16				5,017,058.67	3,286,726.30	47%	Advance						Under Construction
														IPC 1						
														IPC 2						
														IPC 3						
														PC						

Remove Watermark Now

16	Health - New	Renovation of GHC Thalahagamwaduwa	Okewela	Rajitha Builders "Rangi Niwasa", Thalahagamwaduwa, Walasmulla 0712519951 Grading - C7	2026.06.03	91	2026.09.02				4,408,300.00	3,391,000.00	78%	Advance						Under Construction
														IPC 1						
														IPC 2						
														IPC 3						
														PC						
17	Health - New	Renovation of OPD Building DH Middeniya (Revise)	Katuwana	Ample Construction (PVT)Ltd. No. 212, Ulahitiyawa, Middeniya 0777846234 / 0711533690 Grading - C7	2026.05.27	150	2026.10.25				12,734,686.25	10,986,664.50	7%	Advance						Under Construction
														IPC 1						
														IPC 2						
														IPC 3						
														PC						
18	Health - New	Renovation of GHC Yakagala MOH (Revise)	Angunukolapeles sa	GIZA Engineering No 179/2, Kaluwagahayaya, Kariyamadiththa 077-4638518 Grading - C8	2026.06.04	84	2026.08.13				2,136,387.55	1,942,170.50	42%	Advance						Under Construction
														IPC 1						
														IPC 2						
														IPC 3						
														PC						
19	Health - New	Renovation of School dental clinic (SDC) at H/Mahanaga N.S. (Revise)	Angunukolapeles sa	GIZA Engineering No 179/2, Kaluwagahayaya, Kariyamadiththa 077-4638518 Grading - C8	2026.06.04	84	2026.08.27				2,427,895.02	1,554,269.00	84%	Advance						Under Construction
														IPC 1	2026.07.27	1,286,759.45				
														IPC 2						
														IPC 3						
														PC		1,286,759.45				
20	Health - New	Construction of Clinic rooms with Toilet facilities at MOH Weeraketiya	Weeraketiya	S.J. Construction "Buddika", Rajapuragoda, Walasmulla 071-3963805 Grading - C7	2026.06.02	56	2026.07.28				1,389,105.58	1,072,668.40	65%	Advance						Under Construction
														IPC 1						
														IPC 2						
														IPC 3						
														PC						
21	Health - New	Renovation of GHC at Ranmuduwewa	Sooriyawewa	TGC Lanka Constructions Samajasewapura 02, Sooriyawewa 071-3544889 Grading - C7	2026.06.12	120	2026.10.10				10,915,491.99	8,396,532.30	20%	Advance						Under Construction
														IPC 1						
														IPC 2						
														IPC 3						
														PC						

Employer

Engineer / Engineer's Representative

District

: Deputy Chief Secretary (Engineering Service) Southern Province

: District Engineer (Buildings), Hambantota

: Hambantota

Fund Source

Progress up to

: PSDG

: 2026.07.31

Remove Watermark Now

No	Category	Contract Name	AG Division	Contractor Details (Name, Address)	Commencement Date	Contract Period (Days)	Intendant Completion Date	EOT (Last 5 Only)			Engineer Estimate Amount (LKR)	Initial Contract Price (LKR)	Physical Progress	Financial Progress				Actual Completion Date	Payment Completion (Yes)	DLP expiring Date	Retention Payment Completion (Yes)	Remarks
														Recommended Payment Details (Last 3 Only)			%					
								EOT No	Duration (Days)	Extended Completion Date				No	Date	Cumulative Amount						
1	Other - New	Construction of Toilet system at Angunukolapelessa Bus Stand	Anguukolapelessa	Senarath Construction	2026.05.25	150	2026.10.22				12,618,591.75	8,064,513.53	50%	Advance								
										IPC 1												
										IPC 2												
										IPC 3												
										PC												

Prepared By

Checked By



.....

District Engineer (Buildings), Hambantota

Eng. W.G. Sameera Indunil,
District Engineer (Buildings),
District Engineer (Buildings) Office
Hambantota.

Employer

Engineer / Engineer's Representative

District

: Register, High Court

: District Engineer (Buildings), Hambantota

: Hambantota

Fund SourceHigh Court

Progress up to: 2026.07.31

No	Category	Contract Name	AG Division	Contractor Details (Name, Address)	Commencement Date	Contract Period (Days)	Intendant Completion Date	EOT (Last 5 Only)			Engineer Estimate Amount (LKR)	Initial Contract Price (LKR)	Physical Progress	Financial Progress				Actual Completion Date	Payment Completion (Yes)	DLP expiring Date	Retention Payment Completion (Yes)	Remarks		
														Recommended Payment Details (Last 3 Only)			%							
								EOT No	Duration (Days)	Extended Completion Date				No	Date	Cumulative Amount								
1	Other - New	Air conditioning of Hambantota High Court & district Magistrate court Building	Hambantota	Buddhi Athukorala Construction 5 State, Kuruduwaththa, Pitigala							578,476.25		98%	Advance										Under Construction
														IPC 1										
														IPC 2										
														IPC 3										
														PC										

Prepared By

Checked By

District Engineer (Buildings), Hambantota

Eng. W.G. Sameera Indunil,
District Engineer (Buildings),
District Engineer (Buildings) Office
Hambantota.

Employer

Engineer / Engineer's Representative

District

: Department of Social Welfare, Probation & Child care services..... Southern Province

: District Engineer (Buildings), Hambantota

: Hambantota

Fund Source

Progress up to

: PSDG

: 2026.07.31

Remove Watermark Now

No	Category	Contract Name	AG Division	Contractor Details (Name, Address)	Commencement Date	Contract Period (Days)	Intendant Completion Date	EOT (Last 5 Only)			Engineer Estimate Amount (LKR)	Initial Contract Price (LKR)	Physical Progress	Financial Progress				Actual Completion Date	Payment Completion (Yes)	DLP expiring Date	Retention Payment Completion (Yes)	Remarks
														Recommended Payment Details (Last 3 Only)			%					
								EOT No	Duration (Days)	Extended Completion Date				No	Date	Cumulative Amount						
1	Other - Continuation 2025	Construction of quarters building at Kanchadewa child care center , Hambantota	Hambantota	Madurapperuma Constructions No. 67, Guruwala, Angunukolapelessa 077-2446196	2025.09.25	180	2026.03.24	1	28	2026.04.21	23,539,280.72	14,549,679.22	99%	Advance			59%					Under Construction
													IPC 1	2025.12.31	2,189,792.28							
													IPC 2	2026.03.31	5,947,600.64							
													IPC 3	2026.06.10	8,552,748.82							
													PC		8,552,748.82							

Prepared By

Checked By



.....

District Engineer (Buildings), Hambantota

Eng. W.G. Sameera Indunil,
District Engineer (Buildings),
District Engineer (Buildings) Office
Hambantota.



Employer

Engineer / Engineer's Representative

District

: Department of Social Welfare, Probation & Child care services..... Southern Province

: District Engineer (Buildings), Hambantota

: Hambantota

Fund Source

Progress up to

: Maintenance

: 2026.07.31

Remove Watermark Now

No	Category	Contract Name	AG Division	Contractor Details (Name, Address)	Commencement Date	Contract Period (Days)	Intendant Completion Date	EOT (Last 5 Only)			Engineer Estimate Amount (LKR)	Initial Contract Price (LKR)	Physical Progress	Financial Progress				Actual Completion Date	Payment Completion (Yes)	DLP expiring Date	Retention Payment Completion (Yes)	Remarks
								Recommended Payment Details (Last 3 Only)						%								
								No	Date	Cumulative Amount												
1	Other - New	Construction of Laundry room & rest room at Kanchadewa child care center , Hambantota	Hambantota	W.H.M. Construction Hathagala, Hungama	2026.06.18	30	2026.07.18				215,530.24	175,705.95	100%	Advance							Completed	
														IPC 1								
														IPC 2								
														IPC 3								
														PC								
2	Other - New	Modernization of Kitchen electrical system at Kanchadewa child care center , Hambantota	Hambantota	W.H.M. Construction Hathagala, Hungama	2026.06.18	30	2026.07.18				174,316.00	142,980.00	100%	Advance							Completed	
														IPC 1								
														IPC 2								
														IPC 3								
														PC								

Prepared By

Checked By



.....

District Engineer (Buildings), Hambantota

Eng. W.G. Sameera Indunil,
District Engineer (Buildings),
District Engineer (Buildings) Office
Hambantota.

Employer

Engineer / Engineer's Representative

District

:

:

:

District Secretariat, Hambantota

District Engineer (Buildings), Hambantota

Hambantota

Fund Source

Progress up to

:

:

GOSL

2026.07.31

Remove Watermark Now

No	Category	Contract Name	AG Division	Contractor Details (Name, Address)	Commencement Date	Contract Period (Days)	Intendant Completion Date	EOT (Last 5 Only)			Engineer Estimate Amount (LKR)	Initial Contract Price (LKR)	Physical Progress	Financial Progress				Actual Completion Date	Payment Completion (Yes)	DLP expiring Date	Retention Payment Completion (Yes)	Remarks								
								EOT (Last 5 Only)						Recommended Payment Details (Last 3 Only)			%													
								EOT No	Duration (Days)	Extended Completion Date				No	Date	Cumulative Amount														
1	Other - New	Construction of Proposed four storied Building at Agunukolapalassa Divisional Secretariat office (Final stage)	Angunukolapelessa	Solintro Builders No 55/1, Uda Peekwella, Matara	2026.06.25	270	2027.03.22				232,528,042.88	164,378,063.20	1%	Advance								Under Construction								
														IPC 1																
														IPC 2																
														IPC 3																
														PC																

Prepared By

Checked By

District Engineer (Buildings), Hambantota

Eng. W.G. Sameera Indunil,
District Engineer (Buildings),
District Engineer (Buildings) Office
Hambantota.