

B - Under Construction

R - Retention to be paid

C - Completed

R/P - Retention paid

| District   | D.S.No | Category 01 | Category 02 | Project Duration Year | Client Name                       | Project Name                                                    | AG Division | Contracting authority                                | Funding Source | Contractor Details                 |                                                                                           | Start Date | End Date   | Construction Programe submitted | Extension of Time  |                          | Reasons for EOT | Total Cost of Estimate (Rs) | VAT | Contract Offer (Rs.) | Payment Details       |      |        | Financial progress | Physical progress | Remarks |
|------------|--------|-------------|-------------|-----------------------|-----------------------------------|-----------------------------------------------------------------|-------------|------------------------------------------------------|----------------|------------------------------------|-------------------------------------------------------------------------------------------|------------|------------|---------------------------------|--------------------|--------------------------|-----------------|-----------------------------|-----|----------------------|-----------------------|------|--------|--------------------|-------------------|---------|
|            |        |             |             |                       |                                   |                                                                 |             |                                                      |                |                                    |                                                                                           |            |            |                                 |                    |                          |                 |                             |     |                      | BillNo                | Date | Amount |                    |                   |         |
| Hambantota | 1      | Education   | New         | 2026                  | Director, Department of Education | Construction of Toilet system at <b>H/Hungama Vijayaba N.S.</b> | Ambalantota | Director, Department of Education, Southern Province |                | Name<br><br>Address<br><br>Grading | <b>Lakshitha Builders</b><br><br>W.P. Sumathipala 4 Ela, Beragama, Ambalantota 0703742597 | 2026.01.14 | 2026.04.14 |                                 | EOT I - From<br>To | 2026.04.14<br>2026.04.24 |                 | 6,972,221.92                |     | 5,204,683.00         | 1<br>2<br>3<br>4<br>5 |      |        |                    | 40%               | B       |
|            |        |             |             |                       |                                   |                                                                 |             |                                                      |                |                                    |                                                                                           |            |            |                                 |                    |                          |                 |                             |     |                      |                       |      |        |                    |                   |         |
|            |        |             |             |                       |                                   |                                                                 |             |                                                      |                |                                    |                                                                                           |            |            |                                 |                    |                          |                 |                             |     |                      |                       |      |        |                    |                   |         |
|            |        |             |             |                       |                                   |                                                                 |             |                                                      |                |                                    |                                                                                           |            |            |                                 |                    |                          |                 |                             |     |                      |                       |      |        |                    |                   |         |
|            |        |             |             |                       |                                   |                                                                 |             |                                                      |                |                                    |                                                                                           |            |            |                                 |                    |                          |                 |                             |     |                      |                       |      |        |                    |                   |         |
|            |        |             |             |                       |                                   |                                                                 |             |                                                      |                |                                    |                                                                                           |            |            |                                 |                    |                          |                 |                             |     |                      |                       |      |        |                    |                   |         |
|            |        |             |             |                       |                                   |                                                                 |             |                                                      |                |                                    |                                                                                           |            |            |                                 |                    |                          |                 |                             |     |                      |                       |      |        |                    |                   |         |
|            |        |             |             |                       |                                   |                                                                 |             |                                                      |                |                                    |                                                                                           |            |            |                                 |                    |                          |                 |                             |     |                      |                       |      |        |                    |                   |         |
|            |        |             |             |                       |                                   |                                                                 |             |                                                      |                |                                    |                                                                                           |            |            |                                 |                    |                          |                 |                             |     |                      |                       |      |        |                    |                   |         |
|            |        |             |             |                       |                                   |                                                                 |             |                                                      |                |                                    |                                                                                           |            |            |                                 |                    |                          |                 |                             |     |                      |                       |      |        |                    |                   |         |
|            |        |             |             |                       |                                   |                                                                 |             |                                                      |                |                                    |                                                                                           |            |            |                                 |                    |                          |                 |                             |     |                      |                       |      |        |                    |                   |         |
|            |        |             |             |                       |                                   |                                                                 |             |                                                      |                |                                    |                                                                                           |            |            |                                 |                    |                          |                 |                             |     |                      |                       |      |        |                    |                   |         |
|            |        |             |             |                       |                                   |                                                                 |             |                                                      |                |                                    |                                                                                           |            |            |                                 |                    |                          |                 |                             |     |                      |                       |      |        |                    |                   |         |
|            |        |             |             |                       |                                   |                                                                 |             |                                                      |                |                                    |                                                                                           |            |            |                                 |                    |                          |                 |                             |     |                      |                       |      |        |                    |                   |         |
|            |        |             |             |                       |                                   |                                                                 |             |                                                      |                |                                    |                                                                                           |            |            |                                 |                    |                          |                 |                             |     |                      |                       |      |        |                    |                   |         |
|            |        |             |             |                       |                                   |                                                                 |             |                                                      |                |                                    |                                                                                           |            |            |                                 |                    |                          |                 |                             |     |                      |                       |      |        |                    |                   |         |
|            |        |             |             |                       |                                   |                                                                 |             |                                                      |                |                                    |                                                                                           |            |            |                                 |                    |                          |                 |                             |     |                      |                       |      |        |                    |                   |         |
|            |        |             |             |                       |                                   |                                                                 |             |                                                      |                |                                    |                                                                                           |            |            |                                 |                    |                          |                 |                             |     |                      |                       |      |        |                    |                   |         |
|            |        |             |             |                       |                                   |                                                                 |             |                                                      |                |                                    |                                                                                           |            |            |                                 |                    |                          |                 |                             |     |                      |                       |      |        |                    |                   |         |
|            |        |             |             |                       |                                   |                                                                 |             |                                                      |                |                                    |                                                                                           |            |            |                                 |                    |                          |                 |                             |     |                      |                       |      |        |                    |                   |         |
|            |        |             |             |                       |                                   |                                                                 |             |                                                      |                |                                    |                                                                                           |            |            |                                 |                    |                          |                 |                             |     |                      |                       |      |        |                    |                   |         |
|            |        |             |             |                       |                                   |                                                                 |             |                                                      |                |                                    |                                                                                           |            |            |                                 |                    |                          |                 |                             |     |                      |                       |      |        |                    |                   |         |
|            |        |             |             |                       |                                   |                                                                 |             |                                                      |                |                                    |                                                                                           |            |            |                                 |                    |                          |                 |                             |     |                      |                       |      |        |                    |                   |         |
|            |        |             |             |                       |                                   |                                                                 |             |                                                      |                |                                    |                                                                                           |            |            |                                 |                    |                          |                 |                             |     |                      |                       |      |        |                    |                   |         |
|            |        |             |             |                       |                                   |                                                                 |             |                                                      |                |                                    |                                                                                           |            |            |                                 |                    |                          |                 |                             |     |                      |                       |      |        |                    |                   |         |
|            |        |             |             |                       |                                   |                                                                 |             |                                                      |                |                                    |                                                                                           |            |            |                                 |                    |                          |                 |                             |     |                      |                       |      |        |                    |                   |         |
|            |        |             |             |                       |                                   |                                                                 |             |                                                      |                |                                    |                                                                                           |            |            |                                 |                    |                          |                 |                             |     |                      |                       |      |        |                    |                   |         |
|            |        |             |             |                       |                                   |                                                                 |             |                                                      |                |                                    |                                                                                           |            |            |                                 |                    |                          |                 |                             |     |                      |                       |      |        |                    |                   |         |
|            |        |             |             |                       |                                   |                                                                 |             |                                                      |                |                                    |                                                                                           |            |            |                                 |                    |                          |                 |                             |     |                      |                       |      |        |                    |                   |         |
|            |        |             |             |                       |                                   |                                                                 |             |                                                      |                |                                    |                                                                                           |            |            |                                 |                    |                          |                 |                             |     |                      |                       |      |        |                    |                   |         |
|            |        |             |             |                       |                                   |                                                                 |             |                                                      |                |                                    |                                                                                           |            |            |                                 |                    |                          |                 |                             |     |                      |                       |      |        |                    |                   |         |
|            |        |             |             |                       |                                   |                                                                 |             |                                                      |                |                                    |                                                                                           |            |            |                                 |                    |                          |                 |                             |     |                      |                       |      |        |                    |                   |         |
|            |        |             |             |                       |                                   |                                                                 |             |                                                      |                |                                    |                                                                                           |            |            |                                 |                    |                          |                 |                             |     |                      |                       |      |        |                    |                   |         |
|            |        |             |             |                       |                                   |                                                                 |             |                                                      |                |                                    |                                                                                           |            |            |                                 |                    |                          |                 |                             |     |                      |                       |      |        |                    |                   |         |
|            |        |             |             |                       |                                   |                                                                 |             |                                                      |                |                                    |                                                                                           |            |            |                                 |                    |                          |                 |                             |     |                      |                       |      |        |                    |                   |         |
|            |        |             |             |                       |                                   |                                                                 |             |                                                      |                |                                    |                                                                                           |            |            |                                 |                    |                          |                 |                             |     |                      |                       |      |        |                    |                   |         |
|            |        |             |             |                       |                                   |                                                                 |             |                                                      |                |                                    |                                                                                           |            |            |                                 |                    |                          |                 |                             |     |                      |                       |      |        |                    |                   |         |
|            |        |             |             |                       |                                   |                                                                 |             |                                                      |                |                                    |                                                                                           |            |            |                                 |                    |                          |                 |                             |     |                      |                       |      |        |                    |                   |         |
|            |        |             |             |                       |                                   |                                                                 |             |                                                      |                |                                    |                                                                                           |            |            |                                 |                    |                          |                 |                             |     |                      |                       |      |        |                    |                   |         |
|            |        |             |             |                       |                                   |                                                                 |             |                                                      |                |                                    |                                                                                           |            |            |                                 |                    |                          |                 |                             |     |                      |                       |      |        |                    |                   |         |
|            |        |             |             |                       |                                   |                                                                 |             |                                                      |                |                                    |                                                                                           |            |            |                                 |                    |                          |                 |                             |     |                      |                       |      |        |                    |                   |         |
|            |        |             |             |                       |                                   |                                                                 |             |                                                      |                |                                    |                                                                                           |            |            |                                 |                    |                          |                 |                             |     |                      |                       |      |        |                    |                   |         |
|            |        |             |             |                       |                                   |                                                                 |             |                                                      |                |                                    |                                                                                           |            |            |                                 |                    |                          |                 |                             |     |                      |                       |      |        |                    |                   |         |
|            |        |             |             |                       |                                   |                                                                 |             |                                                      |                |                                    |                                                                                           |            |            |                                 |                    |                          |                 |                             |     |                      |                       |      |        |                    |                   |         |
|            |        |             |             |                       |                                   |                                                                 |             |                                                      |                |                                    |                                                                                           |            |            |                                 |                    |                          |                 |                             |     |                      |                       |      |        |                    |                   |         |
|            |        |             |             |                       |                                   |                                                                 |             |                                                      |                |                                    |                                                                                           |            |            |                                 |                    |                          |                 |                             |     |                      |                       |      |        |                    |                   |         |
|            |        |             |             |                       |                                   |                                                                 |             |                                                      |                |                                    |                                                                                           |            |            |                                 |                    |                          |                 |                             |     |                      |                       |      |        |                    |                   |         |
|            |        |             |             |                       |                                   |                                                                 |             |                                                      |                |                                    |                                                                                           |            |            |                                 |                    |                          |                 |                             |     |                      |                       |      |        |                    |                   |         |
|            |        |             |             |                       |                                   |                                                                 |             |                                                      |                |                                    |                                                                                           |            |            |                                 |                    |                          |                 |                             |     |                      |                       |      |        |                    |                   |         |
|            |        |             |             |                       |                                   |                                                                 |             |                                                      |                |                                    |                                                                                           |            |            |                                 |                    |                          |                 |                             |     |                      |                       |      |        |                    |                   |         |

Prepared by - .....

Checked by - .....

Eng. W.G. Sameera Indunil,  
District Engineer (Buildings),  
District Engineer (Buildings) Office  
Hambantota.

Certified by - .....

B - Under Construction

R - Retention to be paid

C - Completed

R/P - Retention paid

| District   | D.S. No | Category 01 | Category 02 | Project Duration Year | Client Name                      | Project Name                                                                | AG Division       | Contracting authority                               | Funding Source | Contractor Details |                                                                                                    | Start Date | End Date | Construction Programe submitted | Extension of Time    |  | Reasons for EOT | Total Cost of Estimate (Rs) | VAT | Contract Offer (Rs.) | Payment Details |      |        | Financial progress | Physical progress | Remarks   |
|------------|---------|-------------|-------------|-----------------------|----------------------------------|-----------------------------------------------------------------------------|-------------------|-----------------------------------------------------|----------------|--------------------|----------------------------------------------------------------------------------------------------|------------|----------|---------------------------------|----------------------|--|-----------------|-----------------------------|-----|----------------------|-----------------|------|--------|--------------------|-------------------|-----------|
|            |         |             |             |                       |                                  |                                                                             |                   |                                                     |                |                    |                                                                                                    |            |          |                                 |                      |  |                 |                             |     |                      | BillNo          | Date | Amount | %                  | %                 |           |
| Hambantota | 1       | Education   | New         | 2026                  | Secretary, Ministry of Education | Renovation of 60' x 20' Building at <b>H/Hingurakanda M.V.</b>              | Katuwana          | Secretary, Ministry of Education, Southern Province | PSDG           | Name               | <b>Sadew Constructions,</b><br><br>No. 117/C, Katuwana Road, Middeniya                             |            |          |                                 | EOT I - From<br>To   |  |                 |                             |     | 3,586,000.00         | 1               |      |        |                    | 20%               | B         |
|            |         |             |             |                       |                                  |                                                                             |                   |                                                     |                | Address            |                                                                                                    |            |          |                                 | EOT II - From<br>To  |  |                 |                             |     |                      | 2               |      |        |                    |                   |           |
|            |         |             |             |                       |                                  |                                                                             |                   |                                                     |                | Grading            |                                                                                                    |            |          |                                 | EOT III - From<br>To |  |                 |                             |     |                      | 3               |      |        |                    |                   |           |
|            |         |             |             |                       |                                  |                                                                             |                   |                                                     |                | 4                  |                                                                                                    |            |          |                                 |                      |  |                 |                             |     |                      |                 |      |        |                    |                   |           |
|            |         |             |             |                       |                                  |                                                                             |                   |                                                     |                | 5                  |                                                                                                    |            |          |                                 |                      |  |                 |                             |     |                      |                 |      |        |                    |                   |           |
|            |         |             |             |                       |                                  |                                                                             |                   |                                                     |                |                    |                                                                                                    |            |          |                                 |                      |  |                 |                             |     |                      | -               |      |        |                    |                   |           |
| Hambantota | 2       | Education   | New         | 2026                  | Secretary, Ministry of Education | Renovation of 60' x 20' Building at <b>H/Dambarella M.V. (Balance work)</b> | Angunukolapelessa | Secretary, Ministry of Education, Southern Province | PSDG           | Name               | <b>Sadew Constructions,</b><br><br>No. 117/C, Katuwana Road, Middeniya                             |            |          |                                 | EOT I - From<br>To   |  |                 | 4,429,059.70                |     |                      | 1               |      |        |                    | 5%                | B         |
|            |         |             |             |                       |                                  |                                                                             |                   |                                                     |                | Address            |                                                                                                    |            |          |                                 | EOT II - From<br>To  |  |                 |                             |     |                      | 2               |      |        |                    |                   |           |
|            |         |             |             |                       |                                  |                                                                             |                   |                                                     |                | Grading            |                                                                                                    |            |          |                                 | EOT III - From<br>To |  |                 |                             |     |                      | 3               |      |        |                    |                   |           |
|            |         |             |             |                       |                                  |                                                                             |                   |                                                     |                | 4                  |                                                                                                    |            |          |                                 |                      |  |                 |                             |     |                      |                 |      |        |                    |                   |           |
|            |         |             |             |                       |                                  |                                                                             |                   |                                                     |                | 5                  |                                                                                                    |            |          |                                 |                      |  |                 |                             |     |                      |                 |      |        |                    |                   |           |
|            |         |             |             |                       |                                  |                                                                             |                   |                                                     |                |                    |                                                                                                    |            |          |                                 |                      |  |                 |                             |     |                      | -               |      |        |                    |                   |           |
| Hambantota | 3       | Education   | New         | 2026                  | Secretary, Ministry of Education | Roof repairing of 60' x 20' Building at <b>H/Obadagahadeniya P.V.</b>       | Katuwana          | Secretary, Ministry of Education, Southern Province | PSDG           | Name               | <b>Sadew Constructions,</b><br><br>No. 117/C, Katuwana Road, Middeniya                             |            |          |                                 | EOT I - From<br>To   |  |                 | 4,546,694.10                |     | 298,236.00           | 1               |      |        |                    |                   | Not start |
|            |         |             |             |                       |                                  |                                                                             |                   |                                                     |                | Address            |                                                                                                    |            |          |                                 | EOT II - From<br>To  |  |                 |                             |     |                      | 2               |      |        |                    |                   |           |
|            |         |             |             |                       |                                  |                                                                             |                   |                                                     |                | Grading            |                                                                                                    |            |          |                                 | EOT III - From<br>To |  |                 |                             |     |                      | 3               |      |        |                    |                   |           |
|            |         |             |             |                       |                                  |                                                                             |                   |                                                     |                | 4                  |                                                                                                    |            |          |                                 |                      |  |                 |                             |     |                      |                 |      |        |                    |                   |           |
|            |         |             |             |                       |                                  |                                                                             |                   |                                                     |                | 5                  |                                                                                                    |            |          |                                 |                      |  |                 |                             |     |                      |                 |      |        |                    |                   |           |
|            |         |             |             |                       |                                  |                                                                             |                   |                                                     |                |                    |                                                                                                    |            |          |                                 |                      |  |                 |                             |     |                      | -               |      |        |                    |                   |           |
| Hambantota | 4       | Education   | New         | 2026                  | Secretary, Ministry of Education | Construction of Toilet system for primary section at <b>H/Thalunna M.V.</b> | Tangalle          | Secretary, Ministry of Education, Southern Province | PSDG           | Name               | <b>Senarath Construction</b><br><br>Gajanayakagama, Hakuruwela                                     |            |          |                                 | EOT I - From<br>To   |  |                 |                             |     |                      | 1               |      |        |                    | 45%               | B         |
|            |         |             |             |                       |                                  |                                                                             |                   |                                                     |                | Address            |                                                                                                    |            |          |                                 | EOT II - From<br>To  |  |                 |                             |     |                      | 2               |      |        |                    |                   |           |
|            |         |             |             |                       |                                  |                                                                             |                   |                                                     |                | Grading            |                                                                                                    |            |          |                                 | EOT III - From<br>To |  |                 |                             |     |                      | 3               |      |        |                    |                   |           |
|            |         |             |             |                       |                                  |                                                                             |                   |                                                     |                | 4                  |                                                                                                    |            |          |                                 |                      |  |                 |                             |     |                      |                 |      |        |                    |                   |           |
|            |         |             |             |                       |                                  |                                                                             |                   |                                                     |                | 5                  |                                                                                                    |            |          |                                 |                      |  |                 |                             |     |                      |                 |      |        |                    |                   |           |
|            |         |             |             |                       |                                  |                                                                             |                   |                                                     |                |                    |                                                                                                    |            |          |                                 |                      |  |                 |                             |     |                      | -               |      |        |                    |                   |           |
| Hambantota | 5       | Education   | New         | 2026                  | Secretary, Ministry of Education | Renovation of 100' x 20' Building at <b>H/Beralihela M.V.</b>               | Lunugamwehera     | Secretary, Ministry of Education, Southern Province | PSDG           | Name               | <b>Safe Engineering Construction</b><br><br>No 343/a, Rajya Sewaka Niwasa, New town, Lunugamwehera |            |          |                                 | EOT I - From<br>To   |  |                 | 4,184,276.85                |     |                      | 1               |      |        |                    |                   | Not start |
|            |         |             |             |                       |                                  |                                                                             |                   |                                                     |                | Address            |                                                                                                    |            |          |                                 | EOT II - From<br>To  |  |                 |                             |     |                      | 2               |      |        |                    |                   |           |
|            |         |             |             |                       |                                  |                                                                             |                   |                                                     |                | Grading            |                                                                                                    |            |          |                                 | EOT III - From<br>To |  |                 |                             |     |                      | 3               |      |        |                    |                   |           |
|            |         |             |             |                       |                                  |                                                                             |                   |                                                     |                | 4                  |                                                                                                    |            |          |                                 |                      |  |                 |                             |     |                      |                 |      |        |                    |                   |           |
|            |         |             |             |                       |                                  |                                                                             |                   |                                                     |                | 5                  |                                                                                                    |            |          |                                 |                      |  |                 |                             |     |                      |                 |      |        |                    |                   |           |
|            |         |             |             |                       |                                  |                                                                             |                   |                                                     |                |                    |                                                                                                    |            |          |                                 |                      |  |                 |                             |     |                      | -               |      |        |                    |                   |           |
| Hambantota | 6       | Education   | New         | 2026                  | Secretary, Ministry of Education | Roof Repairing of 120' x 20' Building at <b>H/Pallemaththala P.V.</b>       | Lunugamwehera     | Secretary, Ministry of Education, Southern Province | PSDG           | Name               | <b>Safe Engineering Construction</b><br><br>No 343/a, Rajya Sewaka Niwasa, New town, Lunugamwehera |            |          |                                 | EOT I - From<br>To   |  |                 | 9,098,428.69                |     |                      | 1               |      |        |                    |                   | Not start |
|            |         |             |             |                       |                                  |                                                                             |                   |                                                     |                | Address            |                                                                                                    |            |          |                                 | EOT II - From<br>To  |  |                 |                             |     |                      | 2               |      |        |                    |                   |           |
|            |         |             |             |                       |                                  |                                                                             |                   |                                                     |                | Grading            |                                                                                                    |            |          |                                 | EOT III - From<br>To |  |                 |                             |     |                      | 3               |      |        |                    |                   |           |
|            |         |             |             |                       |                                  |                                                                             |                   |                                                     |                | 4                  |                                                                                                    |            |          |                                 |                      |  |                 |                             |     |                      |                 |      |        |                    |                   |           |
|            |         |             |             |                       |                                  |                                                                             |                   |                                                     |                | 5                  |                                                                                                    |            |          |                                 |                      |  |                 |                             |     |                      |                 |      |        |                    |                   |           |
|            |         |             |             |                       |                                  |                                                                             |                   |                                                     |                |                    |                                                                                                    |            |          |                                 |                      |  |                 |                             |     |                      | -               |      |        |                    |                   |           |

|            |    |           |     |      |                                        |                                                                                              |                   |                                                                 |      |                                    |                                                                                               |                |                |  |                          |  |  |              |              |   |   |  |  |   |              |   |  |
|------------|----|-----------|-----|------|----------------------------------------|----------------------------------------------------------------------------------------------|-------------------|-----------------------------------------------------------------|------|------------------------------------|-----------------------------------------------------------------------------------------------|----------------|----------------|--|--------------------------|--|--|--------------|--------------|---|---|--|--|---|--------------|---|--|
| Hambantota | 7  | Education | New | 2026 | Secretary,<br>Ministry of<br>Education | Renovation of 60'<br>x 20' Building at<br><b>H/Athbatuwa<br/>K.V.</b>                        | Ambalantota       | Secretary,<br>Ministry of<br>Education,<br>Southern<br>Province | PSDG | Name<br><br>Address<br><br>Grading | <b>Aravinda<br/>Construction</b><br><br>No. 1355, Yaya 17,<br>Angunukolapelessa               |                |                |  | EOT I - From<br><br>To   |  |  | 2,030,791.68 |              |   | 1 |  |  |   | 30%          | B |  |
|            |    |           |     |      |                                        |                                                                                              |                   |                                                                 |      |                                    |                                                                                               |                |                |  | EOT II - From<br><br>To  |  |  |              |              | 2 |   |  |  |   |              |   |  |
|            |    |           |     |      |                                        |                                                                                              |                   |                                                                 |      |                                    |                                                                                               |                |                |  | EOT III - From<br><br>To |  |  |              |              | 3 |   |  |  |   |              |   |  |
|            |    |           |     |      |                                        |                                                                                              |                   |                                                                 |      |                                    |                                                                                               |                |                |  |                          |  |  |              |              | 4 |   |  |  |   |              |   |  |
|            |    |           |     |      |                                        |                                                                                              |                   |                                                                 |      |                                    |                                                                                               |                |                |  |                          |  |  |              |              | 5 |   |  |  |   |              |   |  |
|            |    |           |     |      |                                        |                                                                                              |                   |                                                                 |      |                                    |                                                                                               |                |                |  |                          |  |  |              |              |   |   |  |  | - |              |   |  |
| Hambantota | 8  | Education | New | 2026 | Secretary,<br>Ministry of<br>Education | Renovation of 40'<br>x 20' Building at<br><b>H/Pannegamuwa<br/>Royal School</b>              | Tissamaharamaya   | Secretary,<br>Ministry of<br>Education,<br>Southern<br>Province | PSDG | Name<br><br>Address<br><br>Grading | <b>Subodha<br/>Construction</b><br><br>Soyurupura, Kirinda,<br>Tissamaharamaya                |                |                |  | EOT I - From<br><br>To   |  |  | 3,151,394.74 |              |   | 1 |  |  |   | Not<br>start |   |  |
|            |    |           |     |      |                                        |                                                                                              |                   |                                                                 |      |                                    |                                                                                               |                |                |  | EOT II - From<br><br>To  |  |  |              |              | 2 |   |  |  |   |              |   |  |
|            |    |           |     |      |                                        |                                                                                              |                   |                                                                 |      |                                    |                                                                                               |                |                |  | EOT III - From<br><br>To |  |  |              |              | 3 |   |  |  |   |              |   |  |
|            |    |           |     |      |                                        |                                                                                              |                   |                                                                 |      |                                    |                                                                                               |                |                |  |                          |  |  |              |              | 4 |   |  |  |   |              |   |  |
|            |    |           |     |      |                                        |                                                                                              |                   |                                                                 |      |                                    |                                                                                               |                |                |  |                          |  |  |              |              | 5 |   |  |  |   |              |   |  |
|            |    |           |     |      |                                        |                                                                                              |                   |                                                                 |      |                                    |                                                                                               |                |                |  |                          |  |  |              |              |   |   |  |  | - |              |   |  |
| Hambantota | 9  | Education | New | 2026 | Secretary,<br>Ministry of<br>Education | Roof repairing of<br>60' x 20' Building<br>(Delia Hall) at<br><b>H/Debokkawa<br/>M.V.</b>    | Angunukolapelessa | Secretary,<br>Ministry of<br>Education,<br>Southern<br>Province | PSDG | Name<br><br>Address<br><br>Grading | <b>Ruwan Builders</b><br><br>Karathota, Hakmana                                               |                |                |  | EOT I - From<br><br>To   |  |  | 5,187,031.46 |              |   | 1 |  |  |   | 40%          | B |  |
|            |    |           |     |      |                                        |                                                                                              |                   |                                                                 |      |                                    |                                                                                               |                |                |  | EOT II - From<br><br>To  |  |  |              |              | 2 |   |  |  |   |              |   |  |
|            |    |           |     |      |                                        |                                                                                              |                   |                                                                 |      |                                    |                                                                                               |                |                |  | EOT III - From<br><br>To |  |  |              |              | 3 |   |  |  |   |              |   |  |
|            |    |           |     |      |                                        |                                                                                              |                   |                                                                 |      |                                    |                                                                                               |                |                |  |                          |  |  |              |              | 4 |   |  |  |   |              |   |  |
|            |    |           |     |      |                                        |                                                                                              |                   |                                                                 |      |                                    |                                                                                               |                |                |  |                          |  |  |              |              | 5 |   |  |  |   |              |   |  |
|            |    |           |     |      |                                        |                                                                                              |                   |                                                                 |      |                                    |                                                                                               |                |                |  |                          |  |  |              |              |   |   |  |  | - |              |   |  |
| Hambantota | 10 | Education | New | 2026 | Secretary,<br>Ministry of<br>Education | Roof Repairing of<br>110' x 20'<br>Building (Main<br>Hall) at<br><b>H/Thalawa M.V.</b>       | Angunukolapelessa | Secretary,<br>Ministry of<br>Education,<br>Southern<br>Province | PSDG | Name<br><br>Address<br><br>Grading | <b>Ruwan Builders</b><br><br>Karathota, Hakmana                                               | 2026.04.<br>27 | 2026.07.<br>31 |  | EOT I - From<br><br>To   |  |  | 4,779,747.31 | 3,070,196.60 |   | 1 |  |  |   | 40%          | B |  |
|            |    |           |     |      |                                        |                                                                                              |                   |                                                                 |      |                                    |                                                                                               |                |                |  | EOT II - From<br><br>To  |  |  |              |              | 2 |   |  |  |   |              |   |  |
|            |    |           |     |      |                                        |                                                                                              |                   |                                                                 |      |                                    |                                                                                               |                |                |  | EOT III - From<br><br>To |  |  |              |              | 3 |   |  |  |   |              |   |  |
|            |    |           |     |      |                                        |                                                                                              |                   |                                                                 |      |                                    |                                                                                               |                |                |  |                          |  |  |              |              | 4 |   |  |  |   |              |   |  |
|            |    |           |     |      |                                        |                                                                                              |                   |                                                                 |      |                                    |                                                                                               |                |                |  |                          |  |  |              |              | 5 |   |  |  |   |              |   |  |
|            |    |           |     |      |                                        |                                                                                              |                   |                                                                 |      |                                    |                                                                                               |                |                |  |                          |  |  |              |              |   |   |  |  | - |              |   |  |
| Hambantota | 11 | Education | New | 2026 | Secretary,<br>Ministry of<br>Education | Construction of<br>Toilet system at<br><b>H/Nihiluwa M.V.</b>                                | Beliatta          | Secretary,<br>Ministry of<br>Education,<br>Southern<br>Province | PSDG | Name<br><br>Address<br><br>Grading | <b>GIZA Engineering</b><br><br>No 179/2,<br>Kaluwagahayaya,<br>Kariyamadiththa                |                |                |  | EOT I - From<br><br>To   |  |  | 2,194,944.71 |              |   | 1 |  |  |   | Not<br>start |   |  |
|            |    |           |     |      |                                        |                                                                                              |                   |                                                                 |      |                                    |                                                                                               |                |                |  | EOT II - From<br><br>To  |  |  |              |              | 2 |   |  |  |   |              |   |  |
|            |    |           |     |      |                                        |                                                                                              |                   |                                                                 |      |                                    |                                                                                               |                |                |  | EOT III - From<br><br>To |  |  |              |              | 3 |   |  |  |   |              |   |  |
|            |    |           |     |      |                                        |                                                                                              |                   |                                                                 |      |                                    |                                                                                               |                |                |  |                          |  |  |              |              | 4 |   |  |  |   |              |   |  |
|            |    |           |     |      |                                        |                                                                                              |                   |                                                                 |      |                                    |                                                                                               |                |                |  |                          |  |  |              |              | 5 |   |  |  |   |              |   |  |
|            |    |           |     |      |                                        |                                                                                              |                   |                                                                 |      |                                    |                                                                                               |                |                |  |                          |  |  |              |              |   |   |  |  | - |              |   |  |
| Hambantota | 12 | Education | New | 2026 | Secretary,<br>Ministry of<br>Education | Construction of<br>Safety fence<br>behind the school<br>at <b>H/Getamanna<br/>South M..V</b> | Beliatta          | Secretary,<br>Ministry of<br>Education,<br>Southern<br>Province | PSDG | Name<br><br>Address<br><br>Grading | <b>GIZA Engineering</b><br><br>No 179/2,<br>Kaluwagahayaya,<br>Kariyamadiththa                |                |                |  | EOT I - From<br><br>To   |  |  | 4,285,960.90 |              |   | 1 |  |  |   | Not<br>start |   |  |
|            |    |           |     |      |                                        |                                                                                              |                   |                                                                 |      |                                    |                                                                                               |                |                |  | EOT II - From<br><br>To  |  |  |              |              | 2 |   |  |  |   |              |   |  |
|            |    |           |     |      |                                        |                                                                                              |                   |                                                                 |      |                                    |                                                                                               |                |                |  | EOT III - From<br><br>To |  |  |              |              | 3 |   |  |  |   |              |   |  |
|            |    |           |     |      |                                        |                                                                                              |                   |                                                                 |      |                                    |                                                                                               |                |                |  |                          |  |  |              |              | 4 |   |  |  |   |              |   |  |
|            |    |           |     |      |                                        |                                                                                              |                   |                                                                 |      |                                    |                                                                                               |                |                |  |                          |  |  |              |              | 5 |   |  |  |   |              |   |  |
|            |    |           |     |      |                                        |                                                                                              |                   |                                                                 |      |                                    |                                                                                               |                |                |  |                          |  |  |              |              |   |   |  |  | - |              |   |  |
| Hambantota | 13 | Education | New | 2026 | Secretary,<br>Ministry of<br>Education | Construction of 20<br>x 20 two class<br>room at<br><b>H/Samodagama<br/>K.V.</b>              | Hambantota        | Secretary,<br>Ministry of<br>Education,<br>Southern<br>Province | PSDG | Name<br><br>Address<br><br>Grading | <b>Lasal Builders &amp;<br/>Enterprises</b><br><br>No 23, Rangiri Vihara<br>Road, Ambalantota |                |                |  | EOT I - From<br><br>To   |  |  | 9,146,785.70 |              |   | 1 |  |  |   | Not<br>start |   |  |
|            |    |           |     |      |                                        |                                                                                              |                   |                                                                 |      |                                    |                                                                                               |                |                |  | EOT II - From<br><br>To  |  |  |              |              | 2 |   |  |  |   |              |   |  |
|            |    |           |     |      |                                        |                                                                                              |                   |                                                                 |      |                                    |                                                                                               |                |                |  | EOT III - From<br><br>To |  |  |              |              | 3 |   |  |  |   |              |   |  |
|            |    |           |     |      |                                        |                                                                                              |                   |                                                                 |      |                                    |                                                                                               |                |                |  |                          |  |  |              |              | 4 |   |  |  |   |              |   |  |
|            |    |           |     |      |                                        |                                                                                              |                   |                                                                 |      |                                    |                                                                                               |                |                |  |                          |  |  |              |              | 5 |   |  |  |   |              |   |  |
|            |    |           |     |      |                                        |                                                                                              |                   |                                                                 |      |                                    |                                                                                               |                |                |  |                          |  |  |              |              |   |   |  |  | - |              |   |  |
| Hambantota | 14 | Education | New | 2026 | Secretary,<br>Ministry of<br>Education | Roof repairing of<br>60 x 20 Building at<br><b>H/Bundala K.V.</b>                            | Hambantota        | Secretary,<br>Ministry of<br>Education,<br>Southern<br>Province | PSDG | Name<br><br>Address<br><br>Grading | <b>Lasal Builders &amp;<br/>Enterprises</b><br><br>No 23, Rangiri Vihara<br>Road, Ambalantota |                |                |  | EOT I - From<br><br>To   |  |  | 5,502,426.80 |              |   | 1 |  |  |   | Not<br>start |   |  |
|            |    |           |     |      |                                        |                                                                                              |                   |                                                                 |      |                                    |                                                                                               |                |                |  | EOT II - From<br><br>To  |  |  |              |              | 2 |   |  |  |   |              |   |  |
|            |    |           |     |      |                                        |                                                                                              |                   |                                                                 |      |                                    |                                                                                               |                |                |  | EOT III - From<br><br>To |  |  |              |              | 3 |   |  |  |   |              |   |  |
|            |    |           |     |      |                                        |                                                                                              |                   |                                                                 |      |                                    |                                                                                               |                |                |  |                          |  |  |              |              | 4 |   |  |  |   |              |   |  |
|            |    |           |     |      |                                        |                                                                                              |                   |                                                                 |      |                                    |                                                                                               |                |                |  |                          |  |  |              |              | 5 |   |  |  |   |              |   |  |
|            |    |           |     |      |                                        |                                                                                              |                   |                                                                 |      |                                    |                                                                                               |                |                |  |                          |  |  |              |              |   |   |  |  | - |              |   |  |

|            |    |           |     |      |                                        |                                                                                    |             |                                                                 |      |         |                                             |  |  |  |                                            |                     |  |               |  |            |   |   |  |  |  |              |  |
|------------|----|-----------|-----|------|----------------------------------------|------------------------------------------------------------------------------------|-------------|-----------------------------------------------------------------|------|---------|---------------------------------------------|--|--|--|--------------------------------------------|---------------------|--|---------------|--|------------|---|---|--|--|--|--------------|--|
| Hambantota | 15 | Education | New | 2026 | Secretary,<br>Ministry of<br>Education | Renovation of 100<br>x 20 Building at<br><b>H/Bandagiriya<br/>M.V.</b>             | Hambantota  | Secretary,<br>Ministry of<br>Education,<br>Southern<br>Province | PSDG | Name    | <b>Lasal Builders &amp;<br/>Enterprises</b> |  |  |  | EOT I - From<br>To                         |                     |  | 5,486,503.75  |  |            | 1 |   |  |  |  | Not<br>start |  |
|            |    |           |     |      |                                        |                                                                                    |             |                                                                 |      | Address |                                             |  |  |  | No 23, Rangiri Vihara<br>Road, Ambalantota | EOT II - From<br>To |  |               |  |            |   | 2 |  |  |  |              |  |
|            |    |           |     |      |                                        |                                                                                    |             |                                                                 |      | Grading |                                             |  |  |  | EOT III - From<br>To                       |                     |  |               |  |            | 3 |   |  |  |  |              |  |
|            |    |           |     |      |                                        |                                                                                    |             |                                                                 |      |         |                                             |  |  |  |                                            |                     |  |               |  |            | 4 |   |  |  |  |              |  |
|            |    |           |     |      |                                        |                                                                                    |             |                                                                 |      |         |                                             |  |  |  |                                            |                     |  |               |  |            | 5 |   |  |  |  |              |  |
|            |    |           |     |      |                                        |                                                                                    |             |                                                                 |      |         |                                             |  |  |  |                                            | -                   |  |               |  |            |   |   |  |  |  |              |  |
| Hambantota | 16 | Education | New | 2026 | Secretary,<br>Ministry of<br>Education | Construction of 80<br>x 20 Building at<br><b>H/Weliwewa K.V.</b><br>(Balance work) | Sooriyawewa | Secretary,<br>Ministry of<br>Education,<br>Southern<br>Province | PSDG | Name    | <b>S.B.R. Construction</b>                  |  |  |  | EOT I - From<br>To                         |                     |  | 12,490,557.95 |  | 851,054.84 | 1 |   |  |  |  | Not<br>start |  |
|            |    |           |     |      |                                        |                                                                                    |             |                                                                 |      | Address |                                             |  |  |  | Weeraketiya Road,<br>Walasmulla            | EOT II - From<br>To |  |               |  |            |   | 2 |  |  |  |              |  |
|            |    |           |     |      |                                        |                                                                                    |             |                                                                 |      | Grading |                                             |  |  |  | EOT III - From<br>To                       |                     |  |               |  |            | 3 |   |  |  |  |              |  |
|            |    |           |     |      |                                        |                                                                                    |             |                                                                 |      |         |                                             |  |  |  |                                            |                     |  |               |  |            | 4 |   |  |  |  |              |  |
|            |    |           |     |      |                                        |                                                                                    |             |                                                                 |      |         |                                             |  |  |  |                                            |                     |  |               |  |            | 5 |   |  |  |  |              |  |
|            |    |           |     |      |                                        |                                                                                    |             |                                                                 |      |         |                                             |  |  |  |                                            | -                   |  |               |  |            |   |   |  |  |  |              |  |
| Hambantota | 17 | Education | New | 2026 | Secretary,<br>Ministry of<br>Education | 60 x 20 Single<br>storied building<br>repair at<br><b>H/Thenagama<br/>P.V.</b>     | Tangalle    | Secretary,<br>Ministry of<br>Education,<br>Southern<br>Province | PSDG | Name    | <b>Widanarachchi<br/>Builders</b>           |  |  |  | EOT I - From<br>To                         |                     |  | 3,409,263.36  |  |            | 1 |   |  |  |  | Not<br>start |  |
|            |    |           |     |      |                                        |                                                                                    |             |                                                                 |      | Address |                                             |  |  |  | Kudaheella, Beliatta                       | EOT II - From<br>To |  |               |  |            |   | 2 |  |  |  |              |  |
|            |    |           |     |      |                                        |                                                                                    |             |                                                                 |      | Grading |                                             |  |  |  | EOT III - From<br>To                       |                     |  |               |  |            | 3 |   |  |  |  |              |  |
|            |    |           |     |      |                                        |                                                                                    |             |                                                                 |      |         |                                             |  |  |  |                                            |                     |  |               |  |            | 4 |   |  |  |  |              |  |
|            |    |           |     |      |                                        |                                                                                    |             |                                                                 |      |         |                                             |  |  |  |                                            |                     |  |               |  |            | 5 |   |  |  |  |              |  |
|            |    |           |     |      |                                        |                                                                                    |             |                                                                 |      |         |                                             |  |  |  |                                            | -                   |  |               |  |            |   |   |  |  |  |              |  |

Prepared by - .....

Checked by - .....

Certified by -  .....

Eng. W.G. Sameera Indunil,  
District Engineer (Buildings).  
District Engineer (Buildings) Office  
Hambantota.

B - Under Construction

R - Retention to be paid

C - Completed

R/P - Retention paid

| District   | D.S.No | Category 01 | Category 02 | Project Duration Year | Client Name                      | Project Name                                                                        | AG Division   | Contracting authority                               | Funding Source  | Contractor Details |                     | Start Date | End Date | Construction Programe submitted | Extension of Time |  | Reasons for EOT | Total Cost of Estimate (Rs) | VAT | Contract Offer (Rs.) | Payment Details |      |        | Financial progress | Physical progress | Remarks |
|------------|--------|-------------|-------------|-----------------------|----------------------------------|-------------------------------------------------------------------------------------|---------------|-----------------------------------------------------|-----------------|--------------------|---------------------|------------|----------|---------------------------------|-------------------|--|-----------------|-----------------------------|-----|----------------------|-----------------|------|--------|--------------------|-------------------|---------|
|            |        |             |             |                       |                                  |                                                                                     |               |                                                     |                 |                    |                     |            |          |                                 |                   |  |                 |                             |     |                      | BillNo          | Date | Amount | %                  | %                 |         |
| Hambantota | 1      | Education   | New         | 2026                  | Secretary, Ministry of Education | Renovation of Toilet system & Construction of Toilet system at H/Tissamaharama M.V. | Tissamaharama | Secretary, Ministry of Education, Southern Province | Clean Sri Lanka | Name               | D.R.K. Construction |            |          |                                 | EOT I - From      |  |                 | 4,787,142.36                |     |                      | 1               |      |        |                    | 5%                | B       |
|            |        |             |             |                       |                                  |                                                                                     |               |                                                     |                 | Address            |                     |            |          |                                 | To                |  |                 |                             |     |                      | 2               |      |        |                    |                   |         |
|            |        |             |             |                       |                                  |                                                                                     |               |                                                     |                 |                    |                     |            |          |                                 | EOT II - From     |  |                 |                             |     |                      | 3               |      |        |                    |                   |         |
|            |        |             |             |                       |                                  |                                                                                     |               |                                                     |                 |                    |                     |            |          |                                 | To                |  |                 |                             |     |                      | 4               |      |        |                    |                   |         |
|            |        |             |             |                       |                                  |                                                                                     |               |                                                     |                 |                    |                     |            |          |                                 | EOT III - From    |  |                 |                             |     |                      | 5               |      |        |                    |                   |         |
|            |        |             |             |                       |                                  |                                                                                     |               |                                                     |                 |                    |                     |            |          |                                 | To                |  |                 |                             |     |                      |                 |      | -      |                    |                   |         |

Prepared by - .....

Checked by - .....

Certified by - .....

Eng. W.G. Sameera Indunil,  
District Engineer (Buildings),  
District Engineer (Buildings) Office  
Hambantota.

B - Under Construction

R - Retention to be paid

C - Completed

R/P - Retention paid

| District   | D.S. No | Category 01 | Category 02 | Project Duration Year | Client Name                                   | Project Name                                                                    | AG Division       | Contracting authority                                      | Funding Source | Contractor Details         |                                                                  | Start Date | End Date   | Construction Programme submitted | Extension of Time                                                 |  | Reasons for EOT | Total Cost of Estimate (Rs) | VAT | Contract Offer (Rs.) | Payment Details       |      |        | Financial progress | Physical progress | Remarks   |
|------------|---------|-------------|-------------|-----------------------|-----------------------------------------------|---------------------------------------------------------------------------------|-------------------|------------------------------------------------------------|----------------|----------------------------|------------------------------------------------------------------|------------|------------|----------------------------------|-------------------------------------------------------------------|--|-----------------|-----------------------------|-----|----------------------|-----------------------|------|--------|--------------------|-------------------|-----------|
|            |         |             |             |                       |                                               |                                                                                 |                   |                                                            |                |                            |                                                                  |            |            |                                  |                                                                   |  |                 |                             |     |                      | Bill No               | Date | Amount |                    |                   |           |
| Hambantota | 1       | Health      | New         | 2026                  | Commissioner, Provincial Ayurvedic Department | Renovation of <b>Ranna Ayurweda Central Dispensary Building</b>                 | Tangalle          | Commissioner of Ayurvedic, Provincial Ayurvedic Department | PSDG           | Name<br>Address<br>Grading | <b>Tharushka Construction</b><br>Polommaruwa, Tangalle           | 2026.04.28 | 2026.07.07 |                                  | EOT I - From<br>To<br>EOT II - From<br>To<br>EOT III - From<br>To |  |                 | 3,163,260.75                |     | 2,139,287.50         | 1<br>2<br>3<br>4<br>5 |      |        |                    | 15%               | B         |
| Hambantota | 2       | Health      | New         | 2026                  | Commissioner, Provincial Ayurvedic Department | Renovation of Gate & Fence in <b>Ranna Ayurweda Central Dispensary Building</b> | Tangalle          | Commissioner of Ayurvedic, Provincial Ayurvedic Department | PSDG           | Name<br>Address<br>Grading | <b>Tharushka Construction</b><br>Polommaruwa, Tangalle           |            |            |                                  | EOT I - From<br>To<br>EOT II - From<br>To<br>EOT III - From<br>To |  |                 | 3,617,345.28                |     | 2,397,978.00         | 1<br>2<br>3<br>4<br>5 |      |        |                    |                   | Not start |
| Hambantota | 3       | Health      | New         | 2026                  | Commissioner, Provincial Ayurvedic Department | Construction of Tiling of rooms inside the <b>Central Dispensary in Okewela</b> | Okewela           | Commissioner of Ayurvedic, Provincial Ayurvedic Department | PSDG           | Name<br>Address<br>Grading | <b>Sadew Construction</b><br>No. 117/C, Katuwana Road, Middeniya | 2026.04.28 | 2026.06.02 |                                  | EOT I - From<br>To<br>EOT II - From<br>To<br>EOT III - From<br>To |  |                 | 499,997.12                  |     | 340,610.00           | 1<br>2<br>3<br>4<br>5 |      |        |                    | 80%               | B         |
| Hambantota | 4       | Health      | New         | 2026                  | Commissioner, Provincial Ayurvedic Department | Renovation of Roof & Building at <b>Central Dispensary in Kasagala</b>          | Angunakolapelessa | Commissioner of Ayurvedic, Provincial Ayurvedic Department | PSDG           | Name<br>Address<br>Grading | <b>Sadew Construction</b><br>No. 117/C, Katuwana Road, Middeniya | 2026.04.28 | 2026.07.07 |                                  | EOT I - From<br>To<br>EOT II - From<br>To<br>EOT III - From<br>To |  |                 | 3,079,491.84                |     | 2,069,200.00         | 1<br>2<br>3<br>4<br>5 |      |        |                    | 35%               | B         |
| Hambantota | 5       | Health      | New         | 2026                  | Commissioner, Provincial Ayurvedic Department | Partitioning the Office in <b>Central Dispensary in Kasagala</b>                | Angunakolapelessa | Commissioner of Ayurvedic, Provincial Ayurvedic Department | PSDG           | Name<br>Address<br>Grading | <b>Sadew Construction</b><br>No. 117/C, Katuwana Road, Middeniya | 2026.04.28 | 2026.07.07 |                                  | EOT I - From<br>To<br>EOT II - From<br>To<br>EOT III - From<br>To |  |                 | 938,406.40                  |     | 637,200.00           | 1<br>2<br>3<br>4<br>5 |      |        |                    |                   | Not start |



|            |   |        |     |      |                                                         |                                                                                                                                               |            |                                                                      |      |         |                                                     |  |  |  |                |  |  |  |  |  |   |  |  |  |  |  |              |
|------------|---|--------|-----|------|---------------------------------------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------|------------|----------------------------------------------------------------------|------|---------|-----------------------------------------------------|--|--|--|----------------|--|--|--|--|--|---|--|--|--|--|--|--------------|
| Hambantota | 6 | Health | New | 2026 | Commissioner<br>, Provincial<br>Ayurvedic<br>Department | Electrical circuit<br>repairs in ward 1,<br>2, OPD kitchen,<br>pharmacy &<br>panchakarma unit<br>at <b>Morayaya<br/>Ayurveda<br/>hospital</b> | Weeaketiya | Commissioner<br>of Ayurveda,<br>Provincial<br>Ayurveda<br>Department | PSDG | Name    | <b>R.V.D. Construction</b>                          |  |  |  | EOT I - From   |  |  |  |  |  | 1 |  |  |  |  |  |              |
|            |   |        |     |      |                                                         |                                                                                                                                               |            |                                                                      |      | Address | Giragahahena,<br>Kanumuldeniya South,<br>Walasmulla |  |  |  | To             |  |  |  |  |  | 2 |  |  |  |  |  |              |
|            |   |        |     |      |                                                         |                                                                                                                                               |            |                                                                      |      |         |                                                     |  |  |  | EOT II - From  |  |  |  |  |  | 3 |  |  |  |  |  |              |
|            |   |        |     |      |                                                         |                                                                                                                                               |            |                                                                      |      |         |                                                     |  |  |  | To             |  |  |  |  |  | 4 |  |  |  |  |  |              |
|            |   |        |     |      |                                                         |                                                                                                                                               |            |                                                                      |      | Grading |                                                     |  |  |  | EOT III - From |  |  |  |  |  | 5 |  |  |  |  |  |              |
|            |   |        |     |      |                                                         |                                                                                                                                               |            |                                                                      |      |         |                                                     |  |  |  | To             |  |  |  |  |  |   |  |  |  |  |  | Not<br>start |

Prepared by - .....

Checked by - .....

Certified by - .....



Eng. W.G. Sameera Indunil,  
District Engineer (Buildings).  
District Engineer (Buildings) Office  
Hambantota.

Progress up to 2026.05.31

PHSEP - 2026 (Health)

B - Under Construction

R - Retention to be paid

C - Completed

R/P - Retention paid

| District   | D.S.No | Category 01 | Category 02 | Project Duration<br>Year | Client Name                            | Project Name                                                                                     | AG Division | Contracting<br>authority                     | Funding<br>Source | Contractor Details |                 | Start Date     | End Date       | Construction<br>Programme<br>submitted | Extension of Time |  | Reasons<br>for EOT | Total Cost of<br>Estimate (Rs) | VAT | Contract Offer<br>(Rs.) | Payment Details |      |        | Financial<br>progress | Physical<br>progress | Remarks      |   |  |  |  |  |  |  |
|------------|--------|-------------|-------------|--------------------------|----------------------------------------|--------------------------------------------------------------------------------------------------|-------------|----------------------------------------------|-------------------|--------------------|-----------------|----------------|----------------|----------------------------------------|-------------------|--|--------------------|--------------------------------|-----|-------------------------|-----------------|------|--------|-----------------------|----------------------|--------------|---|--|--|--|--|--|--|
|            |        |             |             |                          |                                        |                                                                                                  |             |                                              |                   |                    |                 |                |                |                                        |                   |  |                    |                                |     |                         | BillNo          | Date | Amount | %                     | %                    |              |   |  |  |  |  |  |  |
| Hambantota | 1      | Health      | New         | 2026                     | District Director of<br>Health service | Establishment of<br>Access road from<br>OPD to ambulance<br>garage at <b>DH<br/>Nakulugamuwa</b> | Tangalle    | District<br>Director of<br>Health<br>service | PHSEP             | Name               | Nayomi Builders | 2026.05.<br>22 | 2026.07.<br>17 |                                        | EOT I - From      |  |                    | 1,191,357.23                   |     | 1,145,000.00            | 1               |      |        |                       |                      | Not<br>start |   |  |  |  |  |  |  |
|            |        |             |             |                          |                                        |                                                                                                  |             |                                              |                   | To                 |                 |                |                |                                        | 2                 |  |                    |                                |     |                         |                 |      |        |                       |                      |              |   |  |  |  |  |  |  |
|            |        |             |             |                          |                                        |                                                                                                  |             |                                              |                   | Address            |                 |                |                |                                        | EOT II - From     |  |                    |                                |     |                         | 3               |      |        |                       |                      |              |   |  |  |  |  |  |  |
|            |        |             |             |                          |                                        |                                                                                                  |             |                                              |                   |                    |                 |                |                |                                        | To                |  |                    |                                |     |                         | 4               |      |        |                       |                      |              |   |  |  |  |  |  |  |
|            |        |             |             |                          |                                        |                                                                                                  |             |                                              |                   |                    |                 |                |                |                                        | Grading           |  |                    |                                |     |                         | EOT III - From  |      |        |                       |                      |              | 5 |  |  |  |  |  |  |
|            |        |             |             |                          |                                        |                                                                                                  |             |                                              |                   | To                 |                 |                |                |                                        |                   |  |                    |                                |     |                         |                 |      |        |                       |                      |              | - |  |  |  |  |  |  |

Prepared by - .....

Checked by - .....

Certified by -  .....

Eng. W.G. Sameera Indunil,  
District Engineer (Buildings),  
District Engineer (Buildings) Office  
Hambantota.



B - Under Construction

R - Retention to be paid

C - Completed

R/P - Retention paid

| District   | D.S.No | Category 01 | Category 02 | Project Duration Year | Client Name                         | Project Name                                                                         | AG Division       | Contracting authority               | Funding Source | Contractor Details |                                               | Start Date | End Date   | Construction Programe submitted | Extension of Time                                       |                | Reasons for EOT | Total Cost of Estimate (Rs) | VAT | Contract Offer (Rs.) | Payment Details |      |        | Financial progress | Physical progress | Remarks    |   |
|------------|--------|-------------|-------------|-----------------------|-------------------------------------|--------------------------------------------------------------------------------------|-------------------|-------------------------------------|----------------|--------------------|-----------------------------------------------|------------|------------|---------------------------------|---------------------------------------------------------|----------------|-----------------|-----------------------------|-----|----------------------|-----------------|------|--------|--------------------|-------------------|------------|---|
|            |        |             |             |                       |                                     |                                                                                      |                   |                                     |                |                    |                                               |            |            |                                 |                                                         |                |                 |                             |     |                      | BillNo          | Date | Amount | %                  | %                 |            |   |
| Hambantota | 1      | Health      | New         | 2026                  | District Director of Health service | Renovation of GHC at <b>Dammulla MOH</b>                                             | Beliatta          | District Director of Health service | PSDG           | Name               | <b>Widanarachchi Construction</b>             | 2026.05.22 | 2026.08.14 |                                 | EOT I - From                                            |                |                 | 3,268,593.25                |     | 2,496,528.50         | 1               |      |        |                    | 15%               | B          |   |
|            |        |             |             |                       |                                     |                                                                                      |                   |                                     |                | To                 |                                               |            |            |                                 |                                                         |                | 2               |                             |     |                      |                 |      |        |                    |                   |            |   |
|            |        |             |             |                       |                                     |                                                                                      |                   |                                     |                | Address            |                                               |            |            |                                 | "Madushan", Kudaheella, Beliatta                        | EOT II - From  |                 |                             |     |                      |                 | 3    |        |                    |                   |            |   |
|            |        |             |             |                       |                                     |                                                                                      |                   |                                     |                | Grading            |                                               |            |            |                                 |                                                         | To             |                 |                             |     |                      |                 | 4    |        |                    |                   |            |   |
|            |        |             |             |                       |                                     |                                                                                      |                   |                                     |                |                    |                                               |            |            |                                 |                                                         | EOT III - From |                 |                             |     |                      |                 | 5    |        |                    |                   |            |   |
|            |        |             |             |                       |                                     |                                                                                      |                   |                                     |                |                    |                                               |            |            |                                 |                                                         | To             |                 |                             |     |                      |                 |      |        |                    |                   |            | - |
| Hambantota | 2      | Health      | New         | 2026                  | District Director of Health service | Renovation of GHC at <b>Walawa MOH</b>                                               | Hambantota        | District Director of Health service | PSDG           | Name               | <b>Jayaweera Construction &amp; Suppliers</b> | 2026.05.22 |            |                                 | EOT I - From                                            |                |                 | 4,285,096.40                |     | 2,851,952.31         | 1               |      |        |                    |                   | Not Start  |   |
|            |        |             |             |                       |                                     |                                                                                      |                   |                                     |                | To                 |                                               |            |            |                                 |                                                         |                | 2               |                             |     |                      |                 |      |        |                    |                   |            |   |
|            |        |             |             |                       |                                     |                                                                                      |                   |                                     |                | Address            |                                               |            |            |                                 | 452/1, 4 Ela, Beragama, Ambalantota                     | EOT II - From  |                 |                             |     |                      |                 | 3    |        |                    |                   |            |   |
|            |        |             |             |                       |                                     |                                                                                      |                   |                                     |                | Grading            |                                               |            |            |                                 |                                                         | To             |                 |                             |     |                      |                 | 4    |        |                    |                   |            |   |
|            |        |             |             |                       |                                     |                                                                                      |                   |                                     |                |                    |                                               |            |            |                                 |                                                         | EOT III - From |                 |                             |     |                      |                 | 5    |        |                    |                   |            |   |
|            |        |             |             |                       |                                     |                                                                                      |                   |                                     |                |                    |                                               |            |            |                                 |                                                         | To             |                 |                             |     |                      |                 |      |        |                    |                   |            | - |
| Hambantota | 3      | Health      | New         | 2026                  | District Director of Health service | Renovation of OPD & Administrative Building at <b>DH Katuwana</b>                    | Katuwana          | District Director of Health service | PSDG           | Name               | <b>Chaminda Constructions</b>                 |            |            |                                 | EOT I - From                                            |                |                 | 4,703,526.62                |     | 3,618,097.40         | 1               |      |        |                    |                   | work Start |   |
|            |        |             |             |                       |                                     |                                                                                      |                   |                                     |                | To                 |                                               |            |            |                                 |                                                         |                | 2               |                             |     |                      |                 |      |        |                    |                   |            |   |
|            |        |             |             |                       |                                     |                                                                                      |                   |                                     |                | Address            |                                               |            |            |                                 | 217, " Dasiru Sewana', Medakanda, Udagomadiya, Katuwana | EOT II - From  |                 |                             |     |                      |                 | 3    |        |                    |                   |            |   |
|            |        |             |             |                       |                                     |                                                                                      |                   |                                     |                | Grading            |                                               |            |            |                                 |                                                         | To             |                 |                             |     |                      |                 | 4    |        |                    |                   |            |   |
|            |        |             |             |                       |                                     |                                                                                      |                   |                                     |                |                    |                                               |            |            |                                 |                                                         | EOT III - From |                 |                             |     |                      |                 | 5    |        |                    |                   |            |   |
|            |        |             |             |                       |                                     |                                                                                      |                   |                                     |                |                    |                                               |            |            |                                 |                                                         | To             |                 |                             |     |                      |                 |      |        |                    |                   |            | - |
| Hambantota | 4      | Health      | New         | 2026                  | District Director of Health service | Construction of Rams rails & toilets for Disable People at <b>DH Kariyamadiththa</b> | Angunukolapelessa | District Director of Health service | PSDG           | Name               | <b>Chaminda Constructions</b>                 |            |            |                                 | EOT I - From                                            |                |                 | 761,104.64                  |     |                      | 1               |      |        |                    |                   | Not Start  |   |
|            |        |             |             |                       |                                     |                                                                                      |                   |                                     |                | To                 |                                               |            |            |                                 |                                                         |                | 2               |                             |     |                      |                 |      |        |                    |                   |            |   |
|            |        |             |             |                       |                                     |                                                                                      |                   |                                     |                | Address            |                                               |            |            |                                 | 217, " Dasiru Sewana', Medakanda, Udagomadiya, Katuwana | EOT II - From  |                 |                             |     |                      |                 | 3    |        |                    |                   |            |   |
|            |        |             |             |                       |                                     |                                                                                      |                   |                                     |                | Grading            |                                               |            |            |                                 |                                                         | To             |                 |                             |     |                      |                 | 4    |        |                    |                   |            |   |
|            |        |             |             |                       |                                     |                                                                                      |                   |                                     |                |                    |                                               |            |            |                                 |                                                         | EOT III - From |                 |                             |     |                      |                 | 5    |        |                    |                   |            |   |
|            |        |             |             |                       |                                     |                                                                                      |                   |                                     |                |                    |                                               |            |            |                                 |                                                         | To             |                 |                             |     |                      |                 |      |        |                    |                   |            | - |
| Hambantota | 5      | Health      | New         | 2026                  | District Director of Health service | Establishment of Dental Clinic at <b>DH Kirinda (Stage I)</b> (revised)              | Tissamaharama     | District Director of Health service | PSDG           | Name               | <b>S &amp; H Construction</b>                 |            |            |                                 | EOT I - From                                            |                |                 | 2,635,775.91                |     |                      | 1               |      |        |                    |                   | Not Start  |   |
|            |        |             |             |                       |                                     |                                                                                      |                   |                                     |                | To                 |                                               |            |            |                                 |                                                         |                | 2               |                             |     |                      |                 |      |        |                    |                   |            |   |
|            |        |             |             |                       |                                     |                                                                                      |                   |                                     |                | Address            |                                               |            |            |                                 | Yala Junction, Kirinda, Tissamaharama                   | EOT II - From  |                 |                             |     |                      |                 | 3    |        |                    |                   |            |   |
|            |        |             |             |                       |                                     |                                                                                      |                   |                                     |                | Grading            |                                               |            |            |                                 |                                                         | To             |                 |                             |     |                      |                 | 4    |        |                    |                   |            |   |
|            |        |             |             |                       |                                     |                                                                                      |                   |                                     |                |                    |                                               |            |            |                                 |                                                         | EOT III - From |                 |                             |     |                      |                 | 5    |        |                    |                   |            |   |
|            |        |             |             |                       |                                     |                                                                                      |                   |                                     |                |                    |                                               |            |            |                                 |                                                         | To             |                 |                             |     |                      |                 |      |        |                    |                   |            | - |
| Hambantota | 6      | Health      | New         | 2026                  | District Director of Health service | Establishment of Clinic area & Labor room at <b>DH Kirinda</b> (revised)             | Tissamaharama     | District Director of Health service | PSDG           | Name               | <b>S &amp; H Construction</b>                 |            |            |                                 | EOT I - From                                            |                |                 | 1,058,207.36                |     |                      | 1               |      |        |                    |                   | Not Start  |   |
|            |        |             |             |                       |                                     |                                                                                      |                   |                                     |                | To                 |                                               |            |            |                                 |                                                         |                | 2               |                             |     |                      |                 |      |        |                    |                   |            |   |
|            |        |             |             |                       |                                     |                                                                                      |                   |                                     |                | Address            |                                               |            |            |                                 | Yala Junction, Kirinda, Tissamaharama                   | EOT II - From  |                 |                             |     |                      |                 | 3    |        |                    |                   |            |   |
|            |        |             |             |                       |                                     |                                                                                      |                   |                                     |                | Grading            |                                               |            |            |                                 |                                                         | To             |                 |                             |     |                      |                 | 4    |        |                    |                   |            |   |
|            |        |             |             |                       |                                     |                                                                                      |                   |                                     |                |                    |                                               |            |            |                                 |                                                         | EOT III - From |                 |                             |     |                      |                 | 5    |        |                    |                   |            |   |
|            |        |             |             |                       |                                     |                                                                                      |                   |                                     |                |                    |                                               |            |            |                                 |                                                         | To             |                 |                             |     |                      |                 |      |        |                    |                   |            | - |

|            |    |        |     |      |                                     |                                                                           |               |                                     |      |                            |                                                                  |            |            |  |                                                                   |  |  |              |  |              |                       |  |  |  |  |  |           |
|------------|----|--------|-----|------|-------------------------------------|---------------------------------------------------------------------------|---------------|-------------------------------------|------|----------------------------|------------------------------------------------------------------|------------|------------|--|-------------------------------------------------------------------|--|--|--------------|--|--------------|-----------------------|--|--|--|--|--|-----------|
| Hambantota | 7  | Health | New | 2026 | District Director of Health service | Renovation of OPD & Ward at <b>DH Kirinda</b>                             | Tissamaharama | District Director of Health service | PSDG | Name<br>Address<br>Grading | <b>P.J. Construction</b><br>"Darshana", Uhanovila, Pitigala      |            |            |  | EOT I - From<br>To<br>EOT II - From<br>To<br>EOT III - From<br>To |  |  | 3,151,394.74 |  |              | 1<br>2<br>3<br>4<br>5 |  |  |  |  |  | Not Start |
| Hambantota | 8  | Health | New | 2026 | District Director of Health service | Renovation of OPD & ETU Building at <b>DH Gonadeniya</b>                  | Weeraketiya   | District Director of Health service | PSDG | Name<br>Address<br>Grading | <b>S.B.R. Construction</b><br>Weeraketiya Road, Walasmulla       | 2026.05.22 | 2026.09.19 |  | EOT I - From<br>To<br>EOT II - From<br>To<br>EOT III - From<br>To |  |  | 9,506,167.84 |  | 7,310,251.04 | 1<br>2<br>3<br>4<br>5 |  |  |  |  |  | Not Start |
| Hambantota | 9  | Health | New | 2026 | District Director of Health service | Renovation of GHC at <b>Mulkirigala MOH</b>                               | Weeraketiya   | District Director of Health service | PSDG | Name<br>Address<br>Grading | <b>D.R.K. Construction</b><br>"Pathum", Hakmana Road, Walasmulla | 2026.05.22 | 2026.09.11 |  | EOT I - From<br>To<br>EOT II - From<br>To<br>EOT III - From<br>To |  |  | 8,222,650.54 |  | 6,325,115.80 | 1<br>2<br>3<br>4<br>5 |  |  |  |  |  | Not Start |
| Hambantota | 10 | Health | New | 2026 | District Director of Health service | Partition of OPD for HLC & OPC Examination room at <b>DH Nakulugamuwa</b> | Tangalle      | District Director of Health service | PSDG | Name<br>Address<br>Grading | <b>Sadew Construction</b><br>No 117 C, Katuwana Road, Middeniya  | 2026.05.18 | 2026.06.22 |  | EOT I - From<br>To<br>EOT II - From<br>To<br>EOT III - From<br>To |  |  |              |  | 374,000.00   | 1<br>2<br>3<br>4<br>5 |  |  |  |  |  | Not Start |

Prepared by - .....

Checked by - .....

Certified by - .....

  
**Eng. W.G. Sameera Indunil,**  
District Engineer (Buildings).  
District Engineer (Buildings) Office  
Hambantota.

B - Under Construction

R - Retention to be paid

C - Completed

R/P - Retention paid

| District   | D.S.No | Category 01 | Category 02  | Project Duration<br>Year | Client Name                                         | Project Name                                                                                                  | AG Division     | Contracting<br>authority                                         | Funding<br>Source | Contractor Details |                                                         | Start Date     | End Date       | Construction<br>Programe<br>submitted | Extension of Time |               | Reasons for<br>EOT | Total Cost of<br>Estimate (Rs) | VAT | Contract Offer<br>(Rs.) | Payment Details |               |              | Financial<br>progress | Physical<br>progress | Remarks |
|------------|--------|-------------|--------------|--------------------------|-----------------------------------------------------|---------------------------------------------------------------------------------------------------------------|-----------------|------------------------------------------------------------------|-------------------|--------------------|---------------------------------------------------------|----------------|----------------|---------------------------------------|-------------------|---------------|--------------------|--------------------------------|-----|-------------------------|-----------------|---------------|--------------|-----------------------|----------------------|---------|
|            |        |             |              |                          |                                                     |                                                                                                               |                 |                                                                  |                   |                    |                                                         |                |                |                                       |                   |               |                    |                                |     |                         | BillN<br>o      | Date          | Amount       | %                     | %                    |         |
| Hambantota | 1      | Education   | Continuation | 2025                     | Director,<br>Department of<br>Education             | Building repairs at<br><b>H/Singappuru<br/>Balika Vidyalaya</b>                                               | Weeraketiya     | Director,<br>Department of<br>Education,<br>Southern<br>Province |                   | Name               | <b>Egodawaththage<br/>Construction &amp;<br/>Supply</b> | 2025.09.<br>30 | 2025.12.<br>14 |                                       | EOT I - From      |               |                    | 2,540,949.42                   |     | 1,900,328.48            | 1               | 2025.12.18    | 838,492.95   | 50%                   | 90%                  | B       |
|            |        |             |              |                          |                                                     |                                                                                                               |                 |                                                                  |                   | To                 |                                                         |                |                |                                       |                   | 2             |                    |                                |     |                         | 2025.12.31      | 949,618.48    |              |                       |                      |         |
|            |        |             |              |                          |                                                     |                                                                                                               |                 |                                                                  |                   | EOT II - From      |                                                         |                |                |                                       |                   | 3             |                    |                                |     |                         |                 |               |              |                       |                      |         |
|            |        |             |              |                          |                                                     |                                                                                                               |                 |                                                                  |                   | To                 |                                                         |                |                |                                       |                   | 4             |                    |                                |     |                         |                 |               |              |                       |                      |         |
|            |        |             |              |                          |                                                     |                                                                                                               |                 |                                                                  |                   | EOT III - From     |                                                         |                |                |                                       |                   | 5             |                    |                                |     |                         |                 |               |              |                       |                      |         |
|            |        |             |              |                          |                                                     |                                                                                                               |                 |                                                                  |                   | To                 |                                                         |                |                |                                       |                   | 949,618.48    |                    |                                |     |                         |                 |               |              |                       |                      |         |
| Hambantota | 2      | Education   | Continuation | 2025                     | Department of<br>Education,<br>Southern<br>Province | Construction of First<br>Floor of 90' x 25'<br>Three storied<br>Building at<br><b>H/Debarawewa<br/>M.M.V.</b> | Tissamaharamaya | Department of<br>Education,<br>Southern<br>Province              |                   | Name               | <b>Royal Builders</b>                                   | 2025.01.<br>17 | 2025.07.<br>16 |                                       | EOT I - From      | 2025.07.16    |                    | 20,629,115.88                  |     | 12,879,290.78           | 1               | 2025.05.02    | 3,294,272.64 | 100%                  | 100%                 | R       |
|            |        |             |              |                          |                                                     |                                                                                                               |                 |                                                                  |                   | To                 |                                                         |                |                |                                       | 2025.08.31        | 2             |                    |                                |     |                         | 2025.07.29      | 7,906,290.61  |              |                       |                      |         |
|            |        |             |              |                          |                                                     |                                                                                                               |                 |                                                                  |                   | EOT II - From      |                                                         |                |                |                                       |                   | 3             |                    |                                |     |                         | 2025.10.31      | 12,831,563.07 |              |                       |                      |         |
|            |        |             |              |                          |                                                     |                                                                                                               |                 |                                                                  |                   | To                 |                                                         |                |                |                                       |                   | 4             |                    |                                |     |                         |                 |               |              |                       |                      |         |
|            |        |             |              |                          |                                                     |                                                                                                               |                 |                                                                  |                   | EOT III - From     |                                                         |                |                |                                       |                   | 5             |                    |                                |     |                         |                 |               |              |                       |                      |         |
|            |        |             |              |                          |                                                     |                                                                                                               |                 |                                                                  |                   | To                 |                                                         |                |                |                                       |                   | 12,831,563.07 |                    |                                |     |                         |                 |               |              |                       |                      |         |
| Hambantota | 3      | Education   | Continuation | 2025                     | Director,<br>Department of<br>Education             | 90 x 25 Two storied<br>Building Repairs at<br><b>H/Weeraketiya<br/>Rajapaksha M.V.</b>                        | Weeraketiya     | Director,<br>Department of<br>Education,<br>Southern<br>Province |                   | Name               | <b>Rajitha Builders</b>                                 | 2025.02.<br>28 | 2025.06.<br>12 |                                       | EOT I - From      | 2025.06.12    |                    | 5,861,656.50                   |     | 3,949,796.96            | 1               | 2025.05.26    | 2,612,017.65 | 96%                   | 100%                 | R       |
|            |        |             |              |                          |                                                     |                                                                                                               |                 |                                                                  |                   | To                 |                                                         |                |                |                                       | 2025.07.17        | 2             |                    |                                |     |                         | 2025.11.04      | 3,795,643.70  |              |                       |                      |         |
|            |        |             |              |                          |                                                     |                                                                                                               |                 |                                                                  |                   | EOT II - From      |                                                         |                |                |                                       | 2025.07.17        | 3             |                    |                                |     |                         |                 |               |              |                       |                      |         |
|            |        |             |              |                          |                                                     |                                                                                                               |                 |                                                                  |                   | To                 |                                                         |                |                |                                       | 2025.09.17        | 4             |                    |                                |     |                         |                 |               |              |                       |                      |         |
|            |        |             |              |                          |                                                     |                                                                                                               |                 |                                                                  |                   | EOT III - From     |                                                         |                |                |                                       |                   | 5             |                    |                                |     |                         |                 |               |              |                       |                      |         |
|            |        |             |              |                          |                                                     |                                                                                                               |                 |                                                                  |                   | To                 |                                                         |                |                |                                       |                   | 3,795,643.70  |                    |                                |     |                         |                 |               |              |                       |                      |         |
| Hambantota | 4      | Education   | Continuation | 2025                     | Department of<br>Education,<br>Southern<br>Province | Building repairs at<br><b>H/Debarawewa<br/>M.M.V.</b>                                                         | Tissamaharamaya | Department of<br>Education,<br>Southern<br>Province              |                   | Name               | <b>Rajitha Builders</b>                                 | 2025.03.<br>27 | 2025.07.<br>10 |                                       | EOT I - From      | 2025.07.10    |                    | 6,441,915.65                   |     | 3,877,536.50            | 1               | 2025.05.22    | 2,229,249.84 | 90%                   | 100%                 | R       |
|            |        |             |              |                          |                                                     |                                                                                                               |                 |                                                                  |                   | To                 |                                                         |                |                |                                       | 2025.08.07        | 2             |                    |                                |     |                         | 2025.09.12      | 3,470,846.53  |              |                       |                      |         |
|            |        |             |              |                          |                                                     |                                                                                                               |                 |                                                                  |                   | EOT II - From      |                                                         |                |                |                                       |                   | 3             |                    |                                |     |                         |                 |               |              |                       |                      |         |
|            |        |             |              |                          |                                                     |                                                                                                               |                 |                                                                  |                   | To                 |                                                         |                |                |                                       |                   | 4             |                    |                                |     |                         |                 |               |              |                       |                      |         |
|            |        |             |              |                          |                                                     |                                                                                                               |                 |                                                                  |                   | EOT III - From     |                                                         |                |                |                                       |                   | 5             |                    |                                |     |                         |                 |               |              |                       |                      |         |
|            |        |             |              |                          |                                                     |                                                                                                               |                 |                                                                  |                   | To                 |                                                         |                |                |                                       |                   | 3,470,846.53  |                    |                                |     |                         |                 |               |              |                       |                      |         |
| Hambantota | 5      | Education   | Continuation | 2025                     | Department of<br>Education,<br>Southern<br>Province | Repairs of science<br>lab at<br><b>H/Debarawewa<br/>M.M.V.</b>                                                | Tissamaharamaya | Department of<br>Education,<br>Southern<br>Province              |                   | Name               | <b>T.G.C. Lanka<br/>Construction</b>                    | 2025.03.<br>25 | 2025.07.<br>08 |                                       | EOT I - From      |               |                    | 2,364,371.74                   |     | 1,594,641.60            | 1               | 2025.08.11    | 1,499,235.07 | 94%                   | 100%                 | R       |
|            |        |             |              |                          |                                                     |                                                                                                               |                 |                                                                  |                   | To                 |                                                         |                |                |                                       |                   | 2             |                    |                                |     |                         |                 |               |              |                       |                      |         |
|            |        |             |              |                          |                                                     |                                                                                                               |                 |                                                                  |                   | EOT II - From      |                                                         |                |                |                                       |                   | 3             |                    |                                |     |                         |                 |               |              |                       |                      |         |
|            |        |             |              |                          |                                                     |                                                                                                               |                 |                                                                  |                   | To                 |                                                         |                |                |                                       |                   | 4             |                    |                                |     |                         |                 |               |              |                       |                      |         |
|            |        |             |              |                          |                                                     |                                                                                                               |                 |                                                                  |                   | EOT III - From     |                                                         |                |                |                                       |                   | 5             |                    |                                |     |                         |                 |               |              |                       |                      |         |
|            |        |             |              |                          |                                                     |                                                                                                               |                 |                                                                  |                   | To                 |                                                         |                |                |                                       |                   | 1,499,235.07  |                    |                                |     |                         |                 |               |              |                       |                      |         |

|            |   |           |              |      |                                            |                                                                                                                |                   |                                                      |  |      |                                                 |            |            |  |               |               |   |            |               |      |      |   |
|------------|---|-----------|--------------|------|--------------------------------------------|----------------------------------------------------------------------------------------------------------------|-------------------|------------------------------------------------------|--|------|-------------------------------------------------|------------|------------|--|---------------|---------------|---|------------|---------------|------|------|---|
| Hambantota | 6 | Education | Continuation | 2025 | Department of Education, Southern Province | Renovation of Science Lab <b>H/St. Mary's College Hambantota</b>                                               | Hambantota        | Department of Education, Southern Province           |  | Name | <b>T.G.C. Lanka Construction</b>                | 2025.02.28 | 2025.06.12 |  | 4,986,266.56  | 3,597,368.60  | 1 | 2025.07.29 | 3,685,760.91  | 110% | 100% | R |
|            |   |           |              |      |                                            |                                                                                                                |                   |                                                      |  |      |                                                 |            |            |  |               |               | 2 | 2025.10.30 | 3,939,748.91  |      |      |   |
|            |   |           |              |      |                                            |                                                                                                                |                   |                                                      |  |      |                                                 |            |            |  |               |               | 3 |            |               |      |      |   |
|            |   |           |              |      |                                            |                                                                                                                |                   |                                                      |  |      |                                                 |            |            |  |               |               | 4 |            |               |      |      |   |
|            |   |           |              |      |                                            |                                                                                                                |                   |                                                      |  |      |                                                 |            |            |  |               |               | 5 |            |               |      |      |   |
|            |   |           |              |      |                                            |                                                                                                                |                   |                                                      |  |      |                                                 |            |            |  |               |               |   |            | 3,939,748.91  |      |      |   |
| Hambantota | 7 | Education | Continuation | 2025 | Director, Department of Education          | Essential repairs of Primary Section at <b>H/Vijayaba N.S. Hungama</b>                                         | Ambalantota       | Director, Department of Education, Southern Province |  | Name | <b>Egodawaththage Construction &amp; Supply</b> | 2025.09.15 | 2025.11.29 |  | 3,005,135.22  | 2,243,870.00  | 1 | 2025.12.17 | 1,721,796.00  | 91%  | 100% | R |
|            |   |           |              |      |                                            |                                                                                                                |                   |                                                      |  |      |                                                 |            |            |  |               |               | 2 | 2025.12.28 | 2,033,165.13  |      |      |   |
|            |   |           |              |      |                                            |                                                                                                                |                   |                                                      |  |      |                                                 |            |            |  |               |               | 3 |            |               |      |      |   |
|            |   |           |              |      |                                            |                                                                                                                |                   |                                                      |  |      |                                                 |            |            |  |               |               | 4 |            |               |      |      |   |
|            |   |           |              |      |                                            |                                                                                                                |                   |                                                      |  |      |                                                 |            |            |  |               |               | 5 |            |               |      |      |   |
|            |   |           |              |      |                                            |                                                                                                                |                   |                                                      |  |      |                                                 |            |            |  |               |               |   |            | 2,033,165.13  |      |      |   |
| Hambantota | 8 | Education | Continuation | 2025 | Director, Department of Education          | Construction of Three storied Technological faculty at <b>H/Mahanaga N.S. (Balance work) Angunukolapelessa</b> | Angunukolapelessa | Director, Department of Education, Southern Province |  | Name | <b>Solinro Builders</b>                         | 2025.02.25 | 2025.07.24 |  | 54,459,838.65 | 39,966,114.43 | 1 | 2025.07.01 | 13,880,551.72 | 103% | 100% | R |
|            |   |           |              |      |                                            |                                                                                                                |                   |                                                      |  |      |                                                 |            |            |  |               |               | 2 | 2025.10.13 | 35,150,270.23 |      |      |   |
|            |   |           |              |      |                                            |                                                                                                                |                   |                                                      |  |      |                                                 |            |            |  |               |               | 3 | 2025.12.29 | 41,271,262.68 |      |      |   |
|            |   |           |              |      |                                            |                                                                                                                |                   |                                                      |  |      |                                                 |            |            |  |               |               | 4 |            |               |      |      |   |
|            |   |           |              |      |                                            |                                                                                                                |                   |                                                      |  |      |                                                 |            |            |  |               |               | 5 |            |               |      |      |   |
|            |   |           |              |      |                                            |                                                                                                                |                   |                                                      |  |      |                                                 |            |            |  |               |               |   |            | 41,271,262.68 |      |      |   |

Prepared by - .....

Checked by - .....

Certified by - 

**Eng. W.G. Sameera Indunil,**  
District Engineer (Buildings).  
District Engineer (Buildings) Office  
Hambantota.

B - Under Construction

R - Retention to be paid

C - Completed

R/P - Retention paid

| District   | D.S. No | Category 01 | Category 02  | Project Duration Year | Client Name                      | Project Name                                                                        | AG Division | Contracting authority                               | Funding Source | Contractor Details |                                                                               | Start Date | End Date   | Construction Programe submitted | Extension of Time |            | Reasons for EOT | Total Cost of Estimate (Rs) | VAT | Contract Offer (Rs.) | Payment Details |            |              | Financial progress | Physical progress | Remarks |
|------------|---------|-------------|--------------|-----------------------|----------------------------------|-------------------------------------------------------------------------------------|-------------|-----------------------------------------------------|----------------|--------------------|-------------------------------------------------------------------------------|------------|------------|---------------------------------|-------------------|------------|-----------------|-----------------------------|-----|----------------------|-----------------|------------|--------------|--------------------|-------------------|---------|
|            |         |             |              |                       |                                  |                                                                                     |             |                                                     |                |                    |                                                                               |            |            |                                 |                   |            |                 |                             |     |                      | BillNo          | Date       | Amount       | %                  | %                 |         |
| Hambantota | 1       | Education   | Continuation | 2025                  | Secretary, Ministry of Education | Construction of Retaining wall at <b>H/Katuwana P.V.</b>                            | Katuwana    | Secretary, Ministry of Education, Southern Province | PSDG           | Name               | <b>D.R.K. Constructions,</b><br>"Pathum", Hakmana Road, Walasmulla 0710674811 | 2025.08.06 | 2025.11.19 |                                 | EOT I - From      | 2025.11.19 |                 | 4,557,554.80                |     | 3,104,222.25         | 1               | 2025.12.08 | 2,444,170.61 | 79%                | 98%               | B       |
|            |         |             |              |                       |                                  |                                                                                     |             |                                                     |                | To                 |                                                                               |            |            |                                 | 2025.12.10        | 2          |                 |                             |     |                      |                 |            |              |                    |                   |         |
|            |         |             |              |                       |                                  |                                                                                     |             |                                                     |                | Address            |                                                                               |            |            |                                 | EOT II - From     |            |                 |                             |     |                      | 3               |            |              |                    |                   |         |
|            |         |             |              |                       |                                  |                                                                                     |             |                                                     |                | Grading            |                                                                               |            |            |                                 | To                |            |                 |                             |     |                      | 4               |            |              |                    |                   |         |
|            |         |             |              |                       |                                  |                                                                                     |             |                                                     |                |                    |                                                                               |            |            |                                 | EOT III - From    |            |                 |                             |     |                      | 5               |            |              |                    |                   |         |
|            |         |             |              |                       |                                  |                                                                                     |             |                                                     |                |                    |                                                                               |            |            |                                 | To                |            |                 |                             |     |                      |                 |            | 2,444,170.61 |                    |                   |         |
| Hambantota | 2       | Education   | Continuation | 2025                  | Secretary, Ministry of Education | Construction of Retaining wall at <b>H/Rathanajothi P.V.</b> (Front of play ground) | Katuwana    | Secretary, Ministry of Education, Southern Province | PSDG           | Name               | <b>D.R.K. Constructions,</b><br>"Pathum", Hakmana Road, Walasmulla 0710674811 | 2025.11.04 | 2026.02.17 |                                 | EOT I - From      |            |                 | 5,281,904.15                |     | 3,654,176.43         | 1               | 2025.12.31 | 16,568.28    | 47%                | 60%               | B       |
|            |         |             |              |                       |                                  |                                                                                     |             |                                                     |                | Address            |                                                                               |            |            |                                 | EOT II - From     |            |                 |                             |     |                      | 2               | 2026.03.30 | 1,712,543.53 |                    |                   |         |
|            |         |             |              |                       |                                  |                                                                                     |             |                                                     |                | Grading            |                                                                               |            |            |                                 | To                |            |                 |                             |     |                      | 3               |            |              |                    |                   |         |
|            |         |             |              |                       |                                  |                                                                                     |             |                                                     |                |                    |                                                                               |            |            |                                 | EOT III - From    |            |                 |                             |     |                      | 4               |            |              |                    |                   |         |
|            |         |             |              |                       |                                  |                                                                                     |             |                                                     |                |                    |                                                                               |            |            |                                 | To                |            |                 |                             |     |                      | 5               |            |              |                    |                   |         |
|            |         |             |              |                       |                                  |                                                                                     |             |                                                     |                |                    |                                                                               |            |            |                                 |                   |            |                 |                             |     |                      | 1,712,543.53    |            |              |                    |                   |         |
| Hambantota | 3       | Education   | Continuation | 2025                  | Secretary, Ministry of Education | Renovation of Toilets, Building & Construction of Drain at <b>H/Kiwla K.V.</b>      | Ambalantota | Secretary, Ministry of Education, Southern Province | PSDG           | Name               | <b>Pushpari Construction</b>                                                  | 2025.08.18 | 2025.10.17 |                                 | EOT I - From      | 2025.10.17 |                 | 2,000,920.33                |     | 1,509,590.00         | 1               | 2025.11.10 | 1,184,583.56 | 104%               | 100%              | R       |
|            |         |             |              |                       |                                  |                                                                                     |             |                                                     |                | Address            |                                                                               |            |            |                                 | To                | 2025.11.30 |                 |                             |     |                      | 2               | 2025.12.31 | 1,296,077.56 |                    |                   |         |
|            |         |             |              |                       |                                  |                                                                                     |             |                                                     |                | Grading            |                                                                               |            |            |                                 | EOT II - From     |            |                 |                             |     |                      | 3               | 2026.02.23 | 1,569,144.76 |                    |                   |         |
|            |         |             |              |                       |                                  |                                                                                     |             |                                                     |                |                    |                                                                               |            |            |                                 | To                |            |                 |                             |     |                      | 4               |            |              |                    |                   |         |
|            |         |             |              |                       |                                  |                                                                                     |             |                                                     |                |                    |                                                                               |            |            |                                 | EOT III - From    |            |                 |                             |     |                      | 5               |            |              |                    |                   |         |
|            |         |             |              |                       |                                  |                                                                                     |             |                                                     |                |                    |                                                                               |            |            |                                 |                   |            |                 |                             |     |                      | 1,569,144.76    |            |              |                    |                   |         |
| Hambantota | 4       | Education   | Continuation | 2025                  | Secretary, Ministry of Education | Renovation of 100 x 20 Technical Laboratory Building at <b>H/Beliatta M.M.V.</b>    | Beliatta    | Secretary, Ministry of Education, Southern Province | PSDG           | Name               | <b>Pushpari Construction</b>                                                  | 2025.08.01 | 2025.11.29 |                                 | EOT I - From      | 2025.11.29 |                 | 8,916,057.33                |     | 5,569,743.50         | 1               | 2025.11.10 | 1,303,232.36 | 96%                | 100%              | R       |
|            |         |             |              |                       |                                  |                                                                                     |             |                                                     |                | Address            |                                                                               |            |            |                                 | To                | 2025.12.17 |                 |                             |     |                      | 2               | 2025.12.31 | 4,630,788.62 |                    |                   |         |
|            |         |             |              |                       |                                  |                                                                                     |             |                                                     |                | Grading            |                                                                               |            |            |                                 | EOT II - From     |            |                 |                             |     |                      | 3               | 2026.02.25 | 5,351,061.77 |                    |                   |         |
|            |         |             |              |                       |                                  |                                                                                     |             |                                                     |                |                    |                                                                               |            |            |                                 | To                |            |                 |                             |     |                      | 4               |            |              |                    |                   |         |
|            |         |             |              |                       |                                  |                                                                                     |             |                                                     |                |                    |                                                                               |            |            |                                 | EOT III - From    |            |                 |                             |     |                      | 5               |            |              |                    |                   |         |
|            |         |             |              |                       |                                  |                                                                                     |             |                                                     |                |                    |                                                                               |            |            |                                 |                   |            |                 |                             |     |                      | 5,351,061.77    |            |              |                    |                   |         |
| Hambantota | 5       | Education   | Continuation | 2025                  | Secretary, Ministry of Education | Repair Nepchoon Building at <b>H/Kahawaththa M.V.</b>                               | Beliatta    | Secretary, Ministry of Education, Southern Province | PSDG           | Name               | <b>Pushpari Construction</b>                                                  | 2025.08.01 | 2025.11.29 |                                 | EOT I - From      | 2025.11.29 |                 | 8,001,889.01                |     | 4,895,868.90         | 1               | 2025.09.09 | 2,519,835.59 | 103%               | 100%              | R       |
|            |         |             |              |                       |                                  |                                                                                     |             |                                                     |                | Address            |                                                                               |            |            |                                 | To                | 2025.12.18 |                 |                             |     |                      | 2               | 2025.11.10 | 3,369,174.01 |                    |                   |         |
|            |         |             |              |                       |                                  |                                                                                     |             |                                                     |                | Grading            |                                                                               |            |            |                                 | EOT II - From     |            |                 |                             |     |                      | 3               | 2025.12.31 | 4,472,159.36 |                    |                   |         |
|            |         |             |              |                       |                                  |                                                                                     |             |                                                     |                |                    |                                                                               |            |            |                                 | To                |            |                 |                             |     |                      | 4               | 2026.02.24 | 5,062,457.60 |                    |                   |         |
|            |         |             |              |                       |                                  |                                                                                     |             |                                                     |                |                    |                                                                               |            |            |                                 | EOT III - From    |            |                 |                             |     |                      | 5               |            |              |                    |                   |         |
|            |         |             |              |                       |                                  |                                                                                     |             |                                                     |                |                    |                                                                               |            |            |                                 |                   |            |                 |                             |     |                      | 5,062,457.60    |            |              |                    |                   |         |

|            |    |           |              |      |                                        |                                                                                                                      |                   |                                                                 |      |                                    |                                                                                                           |                |                |  |                        |  |  |              |  |              |                               |                                          |                                                          |      |      |   |
|------------|----|-----------|--------------|------|----------------------------------------|----------------------------------------------------------------------------------------------------------------------|-------------------|-----------------------------------------------------------------|------|------------------------------------|-----------------------------------------------------------------------------------------------------------|----------------|----------------|--|------------------------|--|--|--------------|--|--------------|-------------------------------|------------------------------------------|----------------------------------------------------------|------|------|---|
| Hambantota | 6  | Education | Continuation | 2025 | Secretary,<br>Ministry of<br>Education | 40 x 20 Building<br>repairs at<br><b>H/Karedeniya<br/>M.V.</b>                                                       | Walasmulla        | Secretary,<br>Ministry of<br>Education,<br>Southern<br>Province | PSDG | Name<br><br>Address<br><br>Grading | <b>Ample Construction</b><br><br>No. 212, Ulahitiyawa,<br>Middeniya<br>0777846234 /<br>0711533690         | 2025.07.<br>31 | 2025.11.<br>13 |  | EOT I - From<br><br>To |  |  | 3,693,057.28 |  | 2,929,373.00 | 1<br>2<br>3<br>4<br>5<br><br> | 2025.10.23<br>2025.12.31<br><br><br><br> | 1,650,528.59<br>2,882,130.77<br><br><br><br>2,882,130.77 | 98%  | 100% | R |
| Hambantota | 7  | Education | Continuation | 2025 | Secretary,<br>Ministry of<br>Education | Repair computer<br>lab at<br><b>H/Radaniara<br/>M.V.</b>                                                             | Walasmulla        | Secretary,<br>Ministry of<br>Education,<br>Southern<br>Province | PSDG | Name<br><br>Address<br><br>Grading | <b>Ample Construction</b><br><br>No. 212, Ulahitiyawa,<br>Middeniya<br>0777846234 /<br>0711533690         | 2025.07.<br>31 | 2025.10.<br>14 |  | EOT I - From<br><br>To |  |  | 2,940,948.63 |  | 2,149,678.00 | 1<br>2<br>3<br>4<br>5<br><br> | 2025.10.23<br>2025.12.31<br><br><br><br> | 1,581,418.06<br>1,887,619.86<br><br><br><br>1,887,619.86 | 88%  | 100% | R |
| Hambantota | 8  | Education | Continuation | 2025 | Secretary,<br>Ministry of<br>Education | Renovation of 50 x<br>20 Building at<br><b>H/Hakuruwela<br/>K.V.</b>                                                 | Angunakolapelessa | Secretary,<br>Ministry of<br>Education,<br>Southern<br>Province | PSDG | Name<br><br>Address<br><br>Grading | <b>Samarawickrama<br/>Construction</b><br><br>Keppitiyawa,<br>Weeraketiya<br>0710719085                   | 2025.06.<br>20 | 2025.09.<br>03 |  | EOT I - From<br><br>To |  |  | 2,165,860.04 |  | 1,307,147.12 | 1<br>2<br>3<br>4<br>5<br><br> | 2025.08.06<br>2025.09.22<br><br><br><br> | 1,241,424.94<br>1,377,944.16<br><br><br><br>1,377,944.16 | 105% | 100% | R |
| Hambantota | 9  | Education | Continuation | 2025 | Secretary,<br>Ministry of<br>Education | Roof Repair of 60<br>x 20 (with Library)<br>Building at<br><b>H/Uswewa K.V.<br/>(Kumarathunga<br/>Munidasa Hall)</b> | Angunakolapelessa | Secretary,<br>Ministry of<br>Education,<br>Southern<br>Province | PSDG | Name<br><br>Address<br><br>Grading | <b>Samarawickrama<br/>Construction</b><br><br>Keppitiyawa,<br>Weeraketiya<br>0710719085                   | 2025.06.<br>20 | 2025.10.<br>03 |  | EOT I - From<br><br>To |  |  | 4,289,138.82 |  | 2,587,310.00 | 1<br>2<br>3<br>4<br>5<br><br> | 2025.08.26<br>2025.10.27<br><br><br><br> | 1,359,159.20<br>2,651,553.33<br><br><br><br>2,651,553.33 | 102% | 100% | R |
| Hambantota | 10 | Education | Continuation | 2025 | Secretary,<br>Ministry of<br>Education | Renovation of<br>Laboratory<br>Building 30 x 20 at<br><b>H/Jandura K.V.</b>                                          | Angunakolapelessa | Secretary,<br>Ministry of<br>Education,<br>Southern<br>Province | PSDG | Name<br><br>Address<br><br>Grading | <b>Janaka Construction</b><br><br>No 80/1, Janaka<br>Niwasa, Guruwala,<br>Angunakolapelessa<br>0770356767 | 2025.06.<br>11 | 2025.09.<br>24 |  | EOT I - From<br><br>To |  |  | 4,182,195.37 |  | 2,477,482.88 | 1<br>2<br>3<br>4<br>5<br><br> | 2025.08.25<br>2025.10.13<br><br><br><br> | 989,705.28<br>2,429,065.06<br><br><br><br>2,429,065.06   | 98%  | 100% | R |
| Hambantota | 11 | Education | Continuation | 2025 | Secretary,<br>Ministry of<br>Education | Roof Repair of 80<br>x 20 School<br>Building at<br><b>H/Meegasara<br/>M.V.</b>                                       | Weeraketiya       | Secretary,<br>Ministry of<br>Education,<br>Southern<br>Province | PSDG | Name<br><br>Address<br><br>Grading | <b>Nayomi Builders</b><br><br>No. 20, Rangiri<br>Vihara Road.<br>Ambalantota<br>0772590000                | 2025.06.<br>11 | 2025.10.<br>09 |  | EOT I - From<br><br>To |  |  | 6,747,979.57 |  | 4,646,995.00 | 1<br>2<br>3<br>4<br>5<br><br> | 2025.10.29<br><br><br><br><br>           | 4,329,817.49<br><br><br><br><br>4,329,817.49             | 93%  | 100% | R |



|            |    |           |              |      |                                  |                                                                                                   |                   |                                                     |      |         |                                                     |            |            |  |                      |                          |  |              |  |              |   |            |              |      |      |   |
|------------|----|-----------|--------------|------|----------------------------------|---------------------------------------------------------------------------------------------------|-------------------|-----------------------------------------------------|------|---------|-----------------------------------------------------|------------|------------|--|----------------------|--------------------------|--|--------------|--|--------------|---|------------|--------------|------|------|---|
| Hambantota | 12 | Education | Continuation | 2025 | Secretary, Ministry of Education | Construction of Special Education Unit (Balance Work) at <b>H/Medamulana P.V.</b>                 | Weeraketiya       | Secretary, Ministry of Education, Southern Province | PSDG | Name    | <b>Nayomi Builders</b>                              |            |            |  | EOT I - From<br>To   |                          |  | 2,871,889.62 |  | 1,913,250.00 | 1 | 2025.09.23 | 1,727,304.39 | 90%  | 100% | R |
|            |    |           |              |      |                                  |                                                                                                   |                   |                                                     |      | Address | No. 20, Rangiri Vihara Road. Ambalantota 0772590000 | 2025.06.11 | 2025.08.25 |  | EOT II - From<br>To  |                          |  |              |  |              | 2 |            |              |      |      |   |
|            |    |           |              |      |                                  |                                                                                                   |                   |                                                     |      | Grading | C4                                                  |            |            |  | EOT III - From<br>To |                          |  |              |  |              | 3 |            |              |      |      |   |
|            |    |           |              |      |                                  |                                                                                                   |                   |                                                     |      |         |                                                     |            |            |  |                      |                          |  |              |  |              | 4 |            |              |      |      |   |
|            |    |           |              |      |                                  |                                                                                                   |                   |                                                     |      |         |                                                     |            |            |  |                      |                          |  |              |  |              | 5 |            |              |      |      |   |
|            |    |           |              |      |                                  |                                                                                                   |                   |                                                     |      |         |                                                     |            |            |  |                      |                          |  |              |  |              |   |            | 1,727,304.39 |      |      |   |
| Hambantota | 13 | Education | Continuation | 2025 | Secretary, Ministry of Education | 70 x 25 Two Storied Building (Balance work) Stage III at <b>H/Galagama M.V.</b>                   | Beliatta          | Secretary, Ministry of Education, Southern Province | PSDG | Name    | <b>Nayomi Builders</b>                              |            |            |  | EOT I - From<br>To   |                          |  | 3,054,696.39 |  | 2,232,300.00 | 1 | 2025.08.18 | 1,777,895.00 | 97%  | 100% | R |
|            |    |           |              |      |                                  |                                                                                                   |                   |                                                     |      | Address | No. 20, Rangiri Vihara Road. Ambalantota 0772590000 | 2025.06.11 | 2025.08.25 |  | EOT II - From<br>To  |                          |  |              |  |              | 2 | 2025.09.22 | 2,166,488.85 |      |      |   |
|            |    |           |              |      |                                  |                                                                                                   |                   |                                                     |      | Grading | C4                                                  |            |            |  | EOT III - From<br>To |                          |  |              |  |              | 3 |            |              |      |      |   |
|            |    |           |              |      |                                  |                                                                                                   |                   |                                                     |      |         |                                                     |            |            |  |                      |                          |  |              |  |              | 4 |            |              |      |      |   |
|            |    |           |              |      |                                  |                                                                                                   |                   |                                                     |      |         |                                                     |            |            |  |                      |                          |  |              |  |              | 5 |            |              |      |      |   |
|            |    |           |              |      |                                  |                                                                                                   |                   |                                                     |      |         |                                                     |            |            |  |                      |                          |  |              |  |              |   |            | 2,166,488.85 |      |      |   |
| Hambantota | 14 | Education | Continuation | 2025 | Secretary, Ministry of Education | Roof repair of 60 x 20 Building at <b>H/Ulahitiyawa M.V.</b>                                      | Katuwana          | Secretary, Ministry of Education, Southern Province | PSDG | Name    | <b>Nayomi Builders</b>                              |            |            |  | EOT I - From<br>To   |                          |  | 4,584,304.05 |  | 2,948,350.00 | 1 | 2025.08.18 | 2,517,142.50 | 99%  | 100% | R |
|            |    |           |              |      |                                  |                                                                                                   |                   |                                                     |      | Address | No. 20, Rangiri Vihara Road. Ambalantota 0772590000 | 2025.06.11 | 2025.09.24 |  | EOT II - From<br>To  |                          |  |              |  |              | 2 | 2025.09.22 | 2,913,489.00 |      |      |   |
|            |    |           |              |      |                                  |                                                                                                   |                   |                                                     |      | Grading | C4                                                  |            |            |  | EOT III - From<br>To |                          |  |              |  |              | 3 |            |              |      |      |   |
|            |    |           |              |      |                                  |                                                                                                   |                   |                                                     |      |         |                                                     |            |            |  |                      |                          |  |              |  |              | 4 |            |              |      |      |   |
|            |    |           |              |      |                                  |                                                                                                   |                   |                                                     |      |         |                                                     |            |            |  |                      |                          |  |              |  |              | 5 |            |              |      |      |   |
|            |    |           |              |      |                                  |                                                                                                   |                   |                                                     |      |         |                                                     |            |            |  |                      |                          |  |              |  |              |   |            | 2,913,489.00 |      |      |   |
| Hambantota | 15 | Education | Continuation | 2025 | Secretary, Ministry of Education | Construction of the retaining wall of <b>H/Middeniya M.V.</b> (Security wall for the play ground) | Katuwana          | Secretary, Ministry of Education, Southern Province | PSDG | Name    | <b>Nayomi Builders</b>                              |            |            |  | EOT I - From<br>To   | 2025.11.24<br>2025.12.08 |  | 6,270,393.00 |  | 4,415,154.94 | 1 | 2025.12.11 | 3,240,446.30 | 90%  | 100% | R |
|            |    |           |              |      |                                  |                                                                                                   |                   |                                                     |      | Address | No. 20, Rangiri Vihara Road. Ambalantota 0772590000 | 2025.08.11 | 2025.11.24 |  | EOT II - From<br>To  |                          |  |              |  |              | 2 | 2025.12.31 | 3,971,650.16 |      |      |   |
|            |    |           |              |      |                                  |                                                                                                   |                   |                                                     |      | Grading | C4                                                  |            |            |  | EOT III - From<br>To |                          |  |              |  |              | 3 |            |              |      |      |   |
|            |    |           |              |      |                                  |                                                                                                   |                   |                                                     |      |         |                                                     |            |            |  |                      |                          |  |              |  |              | 4 |            |              |      |      |   |
|            |    |           |              |      |                                  |                                                                                                   |                   |                                                     |      |         |                                                     |            |            |  |                      |                          |  |              |  |              | 5 |            |              |      |      |   |
|            |    |           |              |      |                                  |                                                                                                   |                   |                                                     |      |         |                                                     |            |            |  |                      |                          |  |              |  |              |   |            | 3,971,650.16 |      |      |   |
| Hambantota | 16 | Education | Continuation | 2025 | Secretary, Ministry of Education | Renovation of 60 x 20 Building at <b>H/Gajanayakagama K.V. (Muhandiram Hall)</b>                  | Angunakolapelessa | Secretary, Ministry of Education, Southern Province | PSDG | Name    | <b>Senarath Construction</b>                        |            |            |  | EOT I - From<br>To   |                          |  | 2,055,226.32 |  | 1,317,135.18 | 1 | 2025.07.21 | 1,180,940.36 | 104% | 100% | R |
|            |    |           |              |      |                                  |                                                                                                   |                   |                                                     |      | Address | Gajanayakagama, Hakuruwela 0779597802               | 2025.06.03 | 2025.08.17 |  | EOT II - From<br>To  |                          |  |              |  |              | 2 | 2025.08.26 | 1,365,403.65 |      |      |   |
|            |    |           |              |      |                                  |                                                                                                   |                   |                                                     |      | Grading |                                                     |            |            |  | EOT III - From<br>To |                          |  |              |  |              | 3 |            |              |      |      |   |
|            |    |           |              |      |                                  |                                                                                                   |                   |                                                     |      |         |                                                     |            |            |  |                      |                          |  |              |  |              | 4 |            |              |      |      |   |
|            |    |           |              |      |                                  |                                                                                                   |                   |                                                     |      |         |                                                     |            |            |  |                      |                          |  |              |  |              | 5 |            |              |      |      |   |
|            |    |           |              |      |                                  |                                                                                                   |                   |                                                     |      |         |                                                     |            |            |  |                      |                          |  |              |  |              |   |            | 1,365,403.65 |      |      |   |
| Hambantota | 17 | Education | Continuation | 2025 | Secretary, Ministry of Education | Roof repair of 60 x 20 Building & Toilets at <b>H/Mandaduwa M.V.</b>                              | Weeraketiya       | Secretary, Ministry of Education, Southern Province | PSDG | Name    | <b>Senarath Construction</b>                        |            |            |  | EOT I - From<br>To   |                          |  | 4,885,837.99 |  | 3,122,528.04 | 1 | 2025.07.21 | 1,784,592.78 | 96%  | 100% | R |
|            |    |           |              |      |                                  |                                                                                                   |                   |                                                     |      | Address | Gajanayakagama, Hakuruwela 0779597802               | 2025.06.03 | 2025.09.16 |  | EOT II - From<br>To  |                          |  |              |  |              | 2 | 2025.09.23 | 2,987,470.42 |      |      |   |
|            |    |           |              |      |                                  |                                                                                                   |                   |                                                     |      | Grading |                                                     |            |            |  | EOT III - From<br>To |                          |  |              |  |              | 3 |            |              |      |      |   |
|            |    |           |              |      |                                  |                                                                                                   |                   |                                                     |      |         |                                                     |            |            |  |                      |                          |  |              |  |              | 4 |            |              |      |      |   |
|            |    |           |              |      |                                  |                                                                                                   |                   |                                                     |      |         |                                                     |            |            |  |                      |                          |  |              |  |              | 5 |            |              |      |      |   |
|            |    |           |              |      |                                  |                                                                                                   |                   |                                                     |      |         |                                                     |            |            |  |                      |                          |  |              |  |              |   |            | 2,987,470.42 |      |      |   |



|            |    |           |              |      |                                        |                                                                                 |               |                                                                 |      |                |                                   |                |                |  |              |  |  |              |              |              |              |              |      |      |   |
|------------|----|-----------|--------------|------|----------------------------------------|---------------------------------------------------------------------------------|---------------|-----------------------------------------------------------------|------|----------------|-----------------------------------|----------------|----------------|--|--------------|--|--|--------------|--------------|--------------|--------------|--------------|------|------|---|
| Hambantota | 18 | Education | Continuation | 2025 | Secretary,<br>Ministry of<br>Education | Construction of<br>Toilet System at<br><b>H/Mulana M.V.</b>                     | Ambalantota   | Secretary,<br>Ministry of<br>Education,<br>Southern<br>Province | PSDG | Name           | <b>Senarath<br/>Construction</b>  | 2025.06.<br>30 | 2025.09.<br>13 |  | EOT I - From |  |  | 1,997,131.43 | 1,281,178.65 | 1            | 2025.08.25   | 577,726.64   | 101% | 100% | R |
|            |    |           |              |      |                                        |                                                                                 |               |                                                                 |      | To             |                                   |                |                |  | 2            |  |  |              |              | 2025.09.30   | 1,288,517.21 |              |      |      |   |
|            |    |           |              |      |                                        |                                                                                 |               |                                                                 |      | EOT II - From  |                                   |                |                |  | 3            |  |  |              |              |              |              |              |      |      |   |
|            |    |           |              |      |                                        |                                                                                 |               |                                                                 |      | To             |                                   |                |                |  | 4            |  |  |              |              |              |              |              |      |      |   |
|            |    |           |              |      |                                        |                                                                                 |               |                                                                 |      | EOT III - From |                                   |                |                |  | 5            |  |  |              |              |              |              |              |      |      |   |
|            |    |           |              |      |                                        |                                                                                 |               |                                                                 |      | To             |                                   |                |                |  |              |  |  |              |              | 1,288,517.21 |              |              |      |      |   |
|            |    |           |              |      |                                        |                                                                                 |               |                                                                 |      |                |                                   |                |                |  |              |  |  |              |              |              |              |              |      |      |   |
| Hambantota | 19 | Education | Continuation | 2025 | Secretary,<br>Ministry of<br>Education | Renovation of 120<br>x 20 Building at<br><b>H/Morayaya M.V.</b>                 | Weeraketiya   | Secretary,<br>Ministry of<br>Education,<br>Southern<br>Province | PSDG | Name           | <b>Senarath<br/>Construction</b>  | 2025.07.<br>31 | 2025.11.<br>28 |  | EOT I - From |  |  | 7,941,970.65 | 5,493,693.98 | 1            | 2025.11.19   | 1,704,295.71 | 91%  | 100% | R |
|            |    |           |              |      |                                        |                                                                                 |               |                                                                 |      | To             |                                   |                |                |  | 2            |  |  |              |              | 2025.12.31   | 4,993,846.66 |              |      |      |   |
|            |    |           |              |      |                                        |                                                                                 |               |                                                                 |      | EOT II - From  |                                   |                |                |  | 3            |  |  |              |              |              |              |              |      |      |   |
|            |    |           |              |      |                                        |                                                                                 |               |                                                                 |      | To             |                                   |                |                |  | 4            |  |  |              |              |              |              |              |      |      |   |
|            |    |           |              |      |                                        |                                                                                 |               |                                                                 |      | EOT III - From |                                   |                |                |  | 5            |  |  |              |              |              |              |              |      |      |   |
|            |    |           |              |      |                                        |                                                                                 |               |                                                                 |      | To             |                                   |                |                |  |              |  |  |              |              | 4,993,846.66 |              |              |      |      |   |
|            |    |           |              |      |                                        |                                                                                 |               |                                                                 |      |                |                                   |                |                |  |              |  |  |              |              |              |              |              |      |      |   |
| Hambantota | 20 | Education | Continuation | 2025 | Secretary,<br>Ministry of<br>Education | Construction of the<br>Toilet System at<br><b>H/Dewananda<br/>M.V.</b>          | Tissamaharama | Secretary,<br>Ministry of<br>Education,<br>Southern<br>Province | PSDG | Name           | <b>Evergreen<br/>Construction</b> | 2025.05.<br>29 | 2025.08.<br>12 |  | EOT I - From |  |  | 2,016,722.74 | 1,461,172.71 | 1            | 2025.08.22   | 778,742.25   | 95%  | 100% | R |
|            |    |           |              |      |                                        |                                                                                 |               |                                                                 |      | To             |                                   |                |                |  | 2            |  |  |              |              | 2025.09.12   | 1,395,250.95 |              |      |      |   |
|            |    |           |              |      |                                        |                                                                                 |               |                                                                 |      | EOT II - From  |                                   |                |                |  | 3            |  |  |              |              |              |              |              |      |      |   |
|            |    |           |              |      |                                        |                                                                                 |               |                                                                 |      | To             |                                   |                |                |  | 4            |  |  |              |              |              |              |              |      |      |   |
|            |    |           |              |      |                                        |                                                                                 |               |                                                                 |      | EOT III - From |                                   |                |                |  | 5            |  |  |              |              |              |              |              |      |      |   |
|            |    |           |              |      |                                        |                                                                                 |               |                                                                 |      | To             |                                   |                |                |  |              |  |  |              |              | 1,395,250.95 |              |              |      |      |   |
|            |    |           |              |      |                                        |                                                                                 |               |                                                                 |      |                |                                   |                |                |  |              |  |  |              |              |              |              |              |      |      |   |
| Hambantota | 21 | Education | Continuation | 2025 | Secretary,<br>Ministry of<br>Education | Construction of the<br>Toilet System at<br><b>H/Mahasenpura<br/>M.V.</b>        | Tissamaharama | Secretary,<br>Ministry of<br>Education,<br>Southern<br>Province | PSDG | Name           | <b>R.N. Construction</b>          | 2025.05.<br>29 | 2025.08.<br>12 |  | EOT I - From |  |  | 2,016,722.74 | 1,520,840.90 | 1            | 2025.08.18   | 1,392,105.75 | 92%  | 100% | R |
|            |    |           |              |      |                                        |                                                                                 |               |                                                                 |      | To             |                                   |                |                |  | 2            |  |  |              |              |              |              |              |      |      |   |
|            |    |           |              |      |                                        |                                                                                 |               |                                                                 |      | EOT II - From  |                                   |                |                |  | 3            |  |  |              |              |              |              |              |      |      |   |
|            |    |           |              |      |                                        |                                                                                 |               |                                                                 |      | To             |                                   |                |                |  | 4            |  |  |              |              |              |              |              |      |      |   |
|            |    |           |              |      |                                        |                                                                                 |               |                                                                 |      | EOT III - From |                                   |                |                |  | 5            |  |  |              |              |              |              |              |      |      |   |
|            |    |           |              |      |                                        |                                                                                 |               |                                                                 |      | To             |                                   |                |                |  |              |  |  |              |              | 1,392,105.75 |              |              |      |      |   |
|            |    |           |              |      |                                        |                                                                                 |               |                                                                 |      |                |                                   |                |                |  |              |  |  |              |              |              |              |              |      |      |   |
| Hambantota | 22 | Education | Continuation | 2025 | Secretary,<br>Ministry of<br>Education | Toilet repair at<br><b>H/Kudawella<br/>Jayawickrama<br/>K.V.</b>                | Tangalle      | Secretary,<br>Ministry of<br>Education,<br>Southern<br>Province | PSDG | Name           | <b>R.N. Construction</b>          | 2025.09.<br>24 | 2025.11.<br>23 |  | EOT I - From |  |  | 1,820,222.20 | 1,373,752.60 | 1            | 2025.12.15   | 1,279,080.95 | 93%  | 100% | R |
|            |    |           |              |      |                                        |                                                                                 |               |                                                                 |      | To             |                                   |                |                |  | 2            |  |  |              |              |              |              |              |      |      |   |
|            |    |           |              |      |                                        |                                                                                 |               |                                                                 |      | EOT II - From  |                                   |                |                |  | 3            |  |  |              |              |              |              |              |      |      |   |
|            |    |           |              |      |                                        |                                                                                 |               |                                                                 |      | To             |                                   |                |                |  | 4            |  |  |              |              |              |              |              |      |      |   |
|            |    |           |              |      |                                        |                                                                                 |               |                                                                 |      | EOT III - From |                                   |                |                |  | 5            |  |  |              |              |              |              |              |      |      |   |
|            |    |           |              |      |                                        |                                                                                 |               |                                                                 |      | To             |                                   |                |                |  |              |  |  |              |              | 1,279,080.95 |              |              |      |      |   |
|            |    |           |              |      |                                        |                                                                                 |               |                                                                 |      |                |                                   |                |                |  |              |  |  |              |              |              |              |              |      |      |   |
| Hambantota | 23 | Education | Continuation | 2025 | Secretary,<br>Ministry of<br>Education | Toilet repair &<br>Boundary wall<br>repair at<br><b>H/Godawanagoda<br/>K.V.</b> | Tangalle      | Secretary,<br>Ministry of<br>Education,<br>Southern<br>Province | PSDG | Name           | <b>R.N. Construction</b>          | 2025.07.<br>24 | 2025.10.<br>07 |  | EOT I - From |  |  | 2,679,299.30 | 2,000,155.95 | 1            | 2025.10.09   | 1,632,922.72 | 100% | 100% | R |
|            |    |           |              |      |                                        |                                                                                 |               |                                                                 |      | To             |                                   |                |                |  | 2            |  |  |              |              | 2025.12.17   | 1,997,467.29 |              |      |      |   |
|            |    |           |              |      |                                        |                                                                                 |               |                                                                 |      | EOT II - From  |                                   |                |                |  | 3            |  |  |              |              |              |              |              |      |      |   |
|            |    |           |              |      |                                        |                                                                                 |               |                                                                 |      | To             |                                   |                |                |  | 4            |  |  |              |              |              |              |              |      |      |   |
|            |    |           |              |      |                                        |                                                                                 |               |                                                                 |      | EOT III - From |                                   |                |                |  | 5            |  |  |              |              |              |              |              |      |      |   |
|            |    |           |              |      |                                        |                                                                                 |               |                                                                 |      | To             |                                   |                |                |  |              |  |  |              |              | 1,997,467.29 |              |              |      |      |   |
|            |    |           |              |      |                                        |                                                                                 |               |                                                                 |      |                |                                   |                |                |  |              |  |  |              |              |              |              |              |      |      |   |



|            |    |           |              |      |                                        |                                                                                                                 |               |                                                                 |         |                                                                  |                             |                |  |                      |                    |                          |  |              |              |              |              |              |            |              |      |      |   |
|------------|----|-----------|--------------|------|----------------------------------------|-----------------------------------------------------------------------------------------------------------------|---------------|-----------------------------------------------------------------|---------|------------------------------------------------------------------|-----------------------------|----------------|--|----------------------|--------------------|--------------------------|--|--------------|--------------|--------------|--------------|--------------|------------|--------------|------|------|---|
| Hambantota | 24 | Education | Continuation | 2025 | Secretary,<br>Ministry of<br>Education | Completion of the<br>balance Work of<br>the 90 x 25 Two<br>storied Building at<br><b>H/Mahagalwewa<br/>K.V.</b> | Sooriyawewa   | Secretary,<br>Ministry of<br>Education,<br>Southern<br>Province | PSDG    | Name                                                             | <b>R.N. Construction</b>    |                |  |                      | EOT I - From<br>To | 2025.11.28<br>2025.12.10 |  | 7,099,429.41 |              | 4,601,170.98 | 1            | 2025.09.16   | 617,253.93 | 87%          | 100% | R    |   |
|            |    |           |              |      |                                        |                                                                                                                 |               |                                                                 | Address | "Dimuthu", Okewela,<br>Modarawana<br>0714414123                  | 2025.08.<br>15              | 2025.11.<br>28 |  | EOT II - From<br>To  |                    |                          |  |              | 2            | 2025.12.31   | 2,482,509.10 |              |            |              |      |      |   |
|            |    |           |              |      |                                        |                                                                                                                 |               |                                                                 | Grading | C7                                                               |                             |                |  | EOT III - From<br>To |                    |                          |  |              | 3            | 2026.03.31   | 4,006,349.69 |              |            |              |      |      |   |
|            |    |           |              |      |                                        |                                                                                                                 |               |                                                                 |         |                                                                  |                             |                |  |                      |                    |                          |  |              | 4            |              |              |              |            |              |      |      |   |
|            |    |           |              |      |                                        |                                                                                                                 |               |                                                                 |         |                                                                  |                             |                |  |                      |                    |                          |  |              | 5            |              |              |              |            |              |      |      |   |
|            |    |           |              |      |                                        |                                                                                                                 |               |                                                                 |         |                                                                  |                             |                |  |                      |                    |                          |  |              |              |              | 4,006,349.69 |              |            |              |      |      |   |
| Hambantota | 25 | Education | Continuation | 2025 | Secretary,<br>Ministry of<br>Education | Roof Repair of<br>100' x 20' Building<br>at<br><b>H/Andaragasyaya<br/>P.S.</b>                                  | Tissamaharama | Secretary,<br>Ministry of<br>Education,<br>Southern<br>Province | PSDG    | Name                                                             | <b>Ruwan Builders</b>       |                |  |                      | EOT I - From<br>To |                          |  |              | 4,304,408.28 |              | 2,985,277.85 | 1            | 2025.08.23 | 3,101,680.37 | 104% | 100% | R |
|            |    |           |              |      |                                        |                                                                                                                 |               |                                                                 | Address | Karathota, Hakmana<br>0777112532                                 | 2025.06.<br>11              | 2025.09.<br>24 |  | EOT II - From<br>To  |                    |                          |  |              |              | 2            |              |              |            |              |      |      |   |
|            |    |           |              |      |                                        |                                                                                                                 |               |                                                                 | Grading |                                                                  |                             |                |  | EOT III - From<br>To |                    |                          |  |              |              | 3            |              |              |            |              |      |      |   |
|            |    |           |              |      |                                        |                                                                                                                 |               |                                                                 |         |                                                                  |                             |                |  |                      |                    |                          |  |              | 4            |              |              |              |            |              |      |      |   |
|            |    |           |              |      |                                        |                                                                                                                 |               |                                                                 |         |                                                                  |                             |                |  |                      |                    |                          |  |              | 5            |              |              |              |            |              |      |      |   |
|            |    |           |              |      |                                        |                                                                                                                 |               |                                                                 |         |                                                                  |                             |                |  |                      |                    |                          |  |              |              |              | 3,101,680.37 |              |            |              |      |      |   |
| Hambantota | 26 | Education | Continuation | 2025 | Secretary,<br>Ministry of<br>Education | Construction of 60<br>x 20 Building at<br><b>H/Kudagammana<br/>10 P.V.</b>                                      | Lunugamwehera | Secretary,<br>Ministry of<br>Education,<br>Southern<br>Province | PSDG    | Name                                                             | <b>Ruwan Builders</b>       |                |  |                      | EOT I - From<br>To |                          |  |              | 7,830,041.57 |              | 5,004,161.91 | 1            | 2025.10.15 | 719,139.38   | 99%  | 100% | R |
|            |    |           |              |      |                                        |                                                                                                                 |               |                                                                 | Address | Karathota, Hakmana<br>0777112532                                 | 2025.08.<br>26              | 2025.12.<br>09 |  | EOT II - From<br>To  |                    |                          |  |              |              | 2            | 2025.11.19   | 3,615,958.61 |            |              |      |      |   |
|            |    |           |              |      |                                        |                                                                                                                 |               |                                                                 | Grading |                                                                  |                             |                |  | EOT III - From<br>To |                    |                          |  |              |              | 3            | 2025.12.29   | 4,961,168.57 |            |              |      |      |   |
|            |    |           |              |      |                                        |                                                                                                                 |               |                                                                 |         |                                                                  |                             |                |  |                      |                    |                          |  |              |              | 4            |              |              |            |              |      |      |   |
|            |    |           |              |      |                                        |                                                                                                                 |               |                                                                 |         |                                                                  |                             |                |  |                      |                    |                          |  |              |              | 5            |              |              |            |              |      |      |   |
|            |    |           |              |      |                                        |                                                                                                                 |               |                                                                 |         |                                                                  |                             |                |  |                      |                    |                          |  |              |              |              | 4,961,168.57 |              |            |              |      |      |   |
| Hambantota | 27 | Education | Continuation | 2025 | Secretary,<br>Ministry of<br>Education | Construction of<br>Boundary wall at<br><b>Tangalle Zonal<br/>Education office<br/>(Balance work)</b>            | Tangalle      | Secretary,<br>Ministry of<br>Education,<br>Southern<br>Province | PSDG    | Name                                                             | <b>Thisara Construction</b> |                |  |                      | EOT I - From<br>To |                          |  |              | 1,494,174.68 |              | 1,109,345.20 | 1            | 2025.09.10 | 630,939.68   | 95%  | 100% | R |
|            |    |           |              |      |                                        |                                                                                                                 |               |                                                                 | Address | "Wasana"<br>Wadumaithreegama,<br>Angunukolapelessa<br>0777206971 | 2025.07.<br>28              | 2025.09.<br>11 |  | EOT II - From<br>To  |                    |                          |  |              |              | 2            | 2025.10.09   | 1,054,014.27 |            |              |      |      |   |
|            |    |           |              |      |                                        |                                                                                                                 |               |                                                                 | Grading |                                                                  |                             |                |  | EOT III - From<br>To |                    |                          |  |              |              | 3            |              |              |            |              |      |      |   |
|            |    |           |              |      |                                        |                                                                                                                 |               |                                                                 |         |                                                                  |                             |                |  |                      |                    |                          |  |              |              | 4            |              |              |            |              |      |      |   |
|            |    |           |              |      |                                        |                                                                                                                 |               |                                                                 |         |                                                                  |                             |                |  |                      |                    |                          |  |              |              | 5            |              |              |            |              |      |      |   |
|            |    |           |              |      |                                        |                                                                                                                 |               |                                                                 |         |                                                                  |                             |                |  |                      |                    |                          |  |              |              |              | 1,054,014.27 |              |            |              |      |      |   |
| Hambantota | 28 | Education | Continuation | 2025 | Secretary,<br>Ministry of<br>Education | Repairing the roof<br>of 80' x 20'<br>Building at<br><b>H/Walasmulla<br/>Model P.V.</b>                         | Walasmulla    | Secretary,<br>Ministry of<br>Education,<br>Southern<br>Province | PSDG    | Name                                                             | <b>Thisara Construction</b> |                |  |                      | EOT I - From<br>To |                          |  |              | 4,230,721.75 |              | 3,331,332.60 | 1            | 2025.08.11 | 2,939,218.73 | 107% | 100% | R |
|            |    |           |              |      |                                        |                                                                                                                 |               |                                                                 | Address | "Wasana"<br>Wadumaithreegama,<br>Angunukolapelessa<br>0777206971 | 2025.05.<br>29              | 2025.09.<br>11 |  | EOT II - From<br>To  |                    |                          |  |              |              | 2            | 2025.12.17   | 3,570,019.59 |            |              |      |      |   |
|            |    |           |              |      |                                        |                                                                                                                 |               |                                                                 | Grading |                                                                  |                             |                |  | EOT III - From<br>To |                    |                          |  |              |              | 3            |              |              |            |              |      |      |   |
|            |    |           |              |      |                                        |                                                                                                                 |               |                                                                 |         |                                                                  |                             |                |  |                      |                    |                          |  |              |              | 4            |              |              |            |              |      |      |   |
|            |    |           |              |      |                                        |                                                                                                                 |               |                                                                 |         |                                                                  |                             |                |  |                      |                    |                          |  |              |              | 5            |              |              |            |              |      |      |   |
|            |    |           |              |      |                                        |                                                                                                                 |               |                                                                 |         |                                                                  |                             |                |  |                      |                    |                          |  |              |              |              | 3,570,019.59 |              |            |              |      |      |   |
| Hambantota | 29 | Education | Continuation | 2025 | Secretary,<br>Ministry of<br>Education | Renovation of<br>Boundary wall at<br><b>H/AI Ameer<br/>Muslim M.V.</b>                                          | Weeraketiya   | Secretary,<br>Ministry of<br>Education,<br>Southern<br>Province | PSDG    | Name                                                             | <b>Thisara Construction</b> |                |  |                      | EOT I - From<br>To |                          |  |              | 2,085,987.58 |              | 1,568,326.00 | 1            | 2025.12.29 | 1,388,886.10 | 89%  | 100% | R |
|            |    |           |              |      |                                        |                                                                                                                 |               |                                                                 | Address | "Wasana"<br>Wadumaithreegama,<br>Angunukolapelessa<br>0777206971 | 2025.08.<br>15              | 2025.10.<br>14 |  | EOT II - From<br>To  |                    |                          |  |              |              | 2            |              |              |            |              |      |      |   |
|            |    |           |              |      |                                        |                                                                                                                 |               |                                                                 | Grading |                                                                  |                             |                |  | EOT III - From<br>To |                    |                          |  |              |              | 3            |              |              |            |              |      |      |   |
|            |    |           |              |      |                                        |                                                                                                                 |               |                                                                 |         |                                                                  |                             |                |  |                      |                    |                          |  |              |              | 4            |              |              |            |              |      |      |   |
|            |    |           |              |      |                                        |                                                                                                                 |               |                                                                 |         |                                                                  |                             |                |  |                      |                    |                          |  |              |              | 5            |              |              |            |              |      |      |   |
|            |    |           |              |      |                                        |                                                                                                                 |               |                                                                 |         |                                                                  |                             |                |  |                      |                    |                          |  |              |              |              | 1,388,886.10 |              |            |              |      |      |   |

|            |    |           |              |      |                                        |                                                                                                                                            |               |                                                                 |      |                |                             |                |                |  |              |            |  |              |  |              |            |              |              |      |      |   |
|------------|----|-----------|--------------|------|----------------------------------------|--------------------------------------------------------------------------------------------------------------------------------------------|---------------|-----------------------------------------------------------------|------|----------------|-----------------------------|----------------|----------------|--|--------------|------------|--|--------------|--|--------------|------------|--------------|--------------|------|------|---|
| Hambantota | 30 | Education | Continuation | 2025 | Secretary,<br>Ministry of<br>Education | Construction of<br>110 x 25 Building<br>at<br><b>H/Walgammulla<br/>M.V. (Balance<br/>work)</b>                                             | Katuwana      | Secretary,<br>Ministry of<br>Education,<br>Southern<br>Province | PSDG | Name           | <b>Thisara Construction</b> | 2025.08.<br>15 | 2025.11.<br>28 |  | EOT I - From | 2025.11.28 |  | 6,153,009.46 |  | 4,601,117.91 | 1          | 2025.12.17   | 1,546,716.95 | 95%  | 100% | R |
|            |    |           |              |      |                                        |                                                                                                                                            |               |                                                                 |      | To             |                             |                |                |  | 2025.12.12   | 2          |  |              |  |              | 2025.12.31 | 3,604,504.67 |              |      |      |   |
|            |    |           |              |      |                                        |                                                                                                                                            |               |                                                                 |      | EOT II - From  |                             |                |                |  |              | 3          |  |              |  |              | 2026.02.23 | 4,384,267.29 |              |      |      |   |
|            |    |           |              |      |                                        |                                                                                                                                            |               |                                                                 |      | To             |                             |                |                |  |              | 4          |  |              |  |              |            |              |              |      |      |   |
|            |    |           |              |      |                                        |                                                                                                                                            |               |                                                                 |      | EOT III - From |                             |                |                |  |              | 5          |  |              |  |              |            |              |              |      |      |   |
|            |    |           |              |      |                                        |                                                                                                                                            |               |                                                                 |      | To             |                             |                |                |  |              |            |  |              |  |              |            | 4,384,267.29 |              |      |      |   |
| Hambantota | 31 | Education | Continuation | 2025 | Secretary,<br>Ministry of<br>Education | Expanding the<br>corner of the 80 x<br>20 Jayasumana<br>Hall & adding a<br>new 20 x 20<br>classroom at<br><b>H/Viharagala 550<br/>M.V.</b> | Sooriyawewa   | Secretary,<br>Ministry of<br>Education,<br>Southern<br>Province | PSDG | Name           | <b>Thisara Construction</b> | 2025.09.<br>24 | 2025.12.<br>08 |  | EOT I - From | 2025.12.08 |  | 3,195,638.19 |  | 2,210,028.42 | 1          | 2025.11.19   | 387,452.37   | 98%  | 100% | R |
|            |    |           |              |      |                                        |                                                                                                                                            |               |                                                                 |      | To             |                             |                |                |  | 2025.12.20   | 2          |  |              |  |              | 2025.12.31 | 1,451,177.05 |              |      |      |   |
|            |    |           |              |      |                                        |                                                                                                                                            |               |                                                                 |      | EOT II - From  |                             |                |                |  |              | 3          |  |              |  |              | 2026.03.31 | 2,167,594.12 |              |      |      |   |
|            |    |           |              |      |                                        |                                                                                                                                            |               |                                                                 |      | To             |                             |                |                |  |              | 4          |  |              |  |              |            |              |              |      |      |   |
|            |    |           |              |      |                                        |                                                                                                                                            |               |                                                                 |      | EOT III - From |                             |                |                |  |              | 5          |  |              |  |              |            |              |              |      |      |   |
|            |    |           |              |      |                                        |                                                                                                                                            |               |                                                                 |      | To             |                             |                |                |  |              |            |  |              |  |              |            | 2,167,594.12 |              |      |      |   |
| Hambantota | 32 | Education | Continuation | 2025 | Secretary,<br>Ministry of<br>Education | Construction of<br>Toilet system at<br><b>H/Badigamthota<br/>K.V.</b>                                                                      | Sooriyawewa   | Secretary,<br>Ministry of<br>Education,<br>Southern<br>Province | PSDG | Name           | <b>Nilu Construction</b>    | 2025.06.<br>12 | 2025.08.<br>26 |  | EOT I - From |            |  | 2,289,342.96 |  | 1,576,469.09 | 1          | 2025.08.25   | 1,050,725.02 | 90%  | 100% | R |
|            |    |           |              |      |                                        |                                                                                                                                            |               |                                                                 |      | To             |                             |                |                |  |              | 2          |  |              |  |              | 2025.09.29 | 1,423,885.87 |              |      |      |   |
|            |    |           |              |      |                                        |                                                                                                                                            |               |                                                                 |      | EOT II - From  |                             |                |                |  |              | 3          |  |              |  |              |            |              |              |      |      |   |
|            |    |           |              |      |                                        |                                                                                                                                            |               |                                                                 |      | To             |                             |                |                |  |              | 4          |  |              |  |              |            |              |              |      |      |   |
|            |    |           |              |      |                                        |                                                                                                                                            |               |                                                                 |      | EOT III - From |                             |                |                |  |              | 5          |  |              |  |              |            |              |              |      |      |   |
|            |    |           |              |      |                                        |                                                                                                                                            |               |                                                                 |      | To             |                             |                |                |  |              |            |  |              |  |              |            | 1,423,885.87 |              |      |      |   |
| Hambantota | 33 | Education | Continuation | 2025 | Secretary,<br>Ministry of<br>Education | Renovation Wiring<br>& security grill for<br>Buildings at<br><b>H/Weherapelessa<br/>M.V.</b>                                               | Lunugamwehera | Secretary,<br>Ministry of<br>Education,<br>Southern<br>Province | PSDG | Name           | <b>Vikum Construction</b>   | 2025.06.<br>27 | 2025.09.<br>10 |  | EOT I - From |            |  | 2,577,664.81 |  | 1,655,828.90 | 1          | 2025.10.15   | 1,499,517.59 | 100% | 100% | R |
|            |    |           |              |      |                                        |                                                                                                                                            |               |                                                                 |      | To             |                             |                |                |  |              | 2          |  |              |  |              | 2025.12.08 | 1,663,792.68 |              |      |      |   |
|            |    |           |              |      |                                        |                                                                                                                                            |               |                                                                 |      | EOT II - From  |                             |                |                |  |              | 3          |  |              |  |              |            |              |              |      |      |   |
|            |    |           |              |      |                                        |                                                                                                                                            |               |                                                                 |      | To             |                             |                |                |  |              | 4          |  |              |  |              |            |              |              |      |      |   |
|            |    |           |              |      |                                        |                                                                                                                                            |               |                                                                 |      | EOT III - From |                             |                |                |  |              | 5          |  |              |  |              |            |              |              |      |      |   |
|            |    |           |              |      |                                        |                                                                                                                                            |               |                                                                 |      | To             |                             |                |                |  |              |            |  |              |  |              |            | 1,663,792.68 |              |      |      |   |
| Hambantota | 34 | Education | Continuation | 2025 | Secretary,<br>Ministry of<br>Education | Roof repair of 80 x<br>20 School Building<br>at <b>H/Deniya<br/>Pingama K.V.</b>                                                           | Ambalantota   | Secretary,<br>Ministry of<br>Education,<br>Southern<br>Province | PSDG | Name           | <b>Vikum Construction</b>   | 2025.08.<br>25 | 2025.10.<br>24 |  | EOT I - From |            |  | 2,447,062.05 |  | 1,827,720.00 | 1          | 2025.10.14   | 1,557,292.00 | 107% | 100% | R |
|            |    |           |              |      |                                        |                                                                                                                                            |               |                                                                 |      | To             |                             |                |                |  |              | 2          |  |              |  |              | 2025.12.24 | 1,958,642.90 |              |      |      |   |
|            |    |           |              |      |                                        |                                                                                                                                            |               |                                                                 |      | EOT II - From  |                             |                |                |  |              | 3          |  |              |  |              |            |              |              |      |      |   |
|            |    |           |              |      |                                        |                                                                                                                                            |               |                                                                 |      | To             |                             |                |                |  |              | 4          |  |              |  |              |            |              |              |      |      |   |
|            |    |           |              |      |                                        |                                                                                                                                            |               |                                                                 |      | EOT III - From |                             |                |                |  |              | 5          |  |              |  |              |            |              |              |      |      |   |
|            |    |           |              |      |                                        |                                                                                                                                            |               |                                                                 |      | To             |                             |                |                |  |              |            |  |              |  |              |            | 1,958,642.90 |              |      |      |   |
| Hambantota | 35 | Education | Continuation | 2025 | Secretary,<br>Ministry of<br>Education | Renovation of<br>Roof 110' x 20'<br>Building (Main<br>Hall) & 100' x 20<br>Building at<br><b>H/Weerawila<br/>M.V.</b>                      | Lunugamwehera | Secretary,<br>Ministry of<br>Education,<br>Southern<br>Province | PSDG | Name           | <b>Vikum Construction</b>   | 2025.06.<br>27 | 2025.10.<br>25 |  | EOT I - From |            |  | 6,794,492.00 |  | 4,030,132.40 | 1          | 2025.12.31   | 3,207,707.62 | 89%  | 100% | R |
|            |    |           |              |      |                                        |                                                                                                                                            |               |                                                                 |      | To             |                             |                |                |  |              | 2          |  |              |  |              | 2026.03.31 | 3,585,862.21 |              |      |      |   |
|            |    |           |              |      |                                        |                                                                                                                                            |               |                                                                 |      | EOT II - From  |                             |                |                |  |              | 3          |  |              |  |              |            |              |              |      |      |   |
|            |    |           |              |      |                                        |                                                                                                                                            |               |                                                                 |      | To             |                             |                |                |  |              | 4          |  |              |  |              |            |              |              |      |      |   |
|            |    |           |              |      |                                        |                                                                                                                                            |               |                                                                 |      | EOT III - From |                             |                |                |  |              | 5          |  |              |  |              |            |              |              |      |      |   |
|            |    |           |              |      |                                        |                                                                                                                                            |               |                                                                 |      | To             |                             |                |                |  |              |            |  |              |  |              |            | 3,585,862.21 |              |      |      |   |

|            |    |           |              |      |                                        |                                                                                                                                 |               |                                                                 |         |                                                                     |                                                                           |                |  |                      |                    |                          |  |  |   |              |              |              |              |      |      |   |  |
|------------|----|-----------|--------------|------|----------------------------------------|---------------------------------------------------------------------------------------------------------------------------------|---------------|-----------------------------------------------------------------|---------|---------------------------------------------------------------------|---------------------------------------------------------------------------|----------------|--|----------------------|--------------------|--------------------------|--|--|---|--------------|--------------|--------------|--------------|------|------|---|--|
| Hambantota | 36 | Education | Continuation | 2025 | Secretary,<br>Ministry of<br>Education | Toilet repair at<br><b>H/Polommaruwa<br/>Adarsha<br/>Vidyalaya</b>                                                              | Tangalle      | Secretary,<br>Ministry of<br>Education,<br>Southern<br>Province | PSDG    | Name                                                                | <b>Widanarachchi<br/>Construction</b>                                     |                |  |                      | EOT I - From<br>To |                          |  |  |   | 1            | 2025.10.29   | 1,514,214.19 | 91%          | 100% | R    |   |  |
|            |    |           |              |      |                                        |                                                                                                                                 |               |                                                                 | Address | "Madushan",<br>Kudaheella, Beliatta<br>0772576704                   | 2025.08.<br>01                                                            | 2025.10.<br>15 |  | EOT II - From<br>To  |                    |                          |  |  | 2 |              |              |              |              |      |      |   |  |
|            |    |           |              |      |                                        |                                                                                                                                 |               |                                                                 | Grading |                                                                     |                                                                           |                |  | EOT III - From<br>To |                    |                          |  |  | 3 |              |              |              |              |      |      |   |  |
|            |    |           |              |      |                                        |                                                                                                                                 |               |                                                                 |         |                                                                     |                                                                           |                |  |                      |                    |                          |  |  | 4 |              |              |              |              |      |      |   |  |
|            |    |           |              |      |                                        |                                                                                                                                 |               |                                                                 |         |                                                                     |                                                                           |                |  |                      |                    |                          |  |  | 5 |              |              |              |              |      |      |   |  |
|            |    |           |              |      |                                        |                                                                                                                                 |               |                                                                 |         |                                                                     |                                                                           |                |  |                      |                    |                          |  |  |   | 1,514,214.19 |              |              |              |      |      |   |  |
| Hambantota | 37 | Education | Continuation | 2025 | Secretary,<br>Ministry of<br>Education | 100 x 20 Building<br>Roof Repair at<br><b>H/Palapotha M.V.</b>                                                                  | Beliatta      | Secretary,<br>Ministry of<br>Education,<br>Southern<br>Province | PSDG    | Name                                                                | <b>Widanarachchi<br/>Construction</b>                                     |                |  |                      | EOT I - From<br>To | 2025.10.15<br>2025.11.30 |  |  |   |              | 1            | 2025.10.29   | 2,047,974.06 | 108% | 100% | R |  |
|            |    |           |              |      |                                        |                                                                                                                                 |               |                                                                 | Address | "Madushan",<br>Kudaheella, Beliatta<br>0772576704                   | 2025.08.<br>01                                                            | 2025.10.<br>15 |  | EOT II - From<br>To  |                    |                          |  |  | 2 | 2025.12.03   | 2,366,864.20 |              |              |      |      |   |  |
|            |    |           |              |      |                                        |                                                                                                                                 |               |                                                                 | Grading | C7                                                                  |                                                                           |                |  | EOT III - From<br>To |                    |                          |  |  | 3 |              |              |              |              |      |      |   |  |
|            |    |           |              |      |                                        |                                                                                                                                 |               |                                                                 |         |                                                                     |                                                                           |                |  |                      |                    |                          |  |  | 4 |              |              |              |              |      |      |   |  |
|            |    |           |              |      |                                        |                                                                                                                                 |               |                                                                 |         |                                                                     |                                                                           |                |  |                      |                    |                          |  |  | 5 |              |              |              |              |      |      |   |  |
|            |    |           |              |      |                                        |                                                                                                                                 |               |                                                                 |         |                                                                     |                                                                           |                |  |                      |                    |                          |  |  |   | 2,366,864.20 |              |              |              |      |      |   |  |
| Hambantota | 38 | Education | Continuation | 2025 | Secretary,<br>Ministry of<br>Education | Rood repair of 120<br>x 20 Building<br>&Toilet at<br><b>H/Meegahawela<br/>K.V.</b>                                              | Beliatta      | Secretary,<br>Ministry of<br>Education,<br>Southern<br>Province | PSDG    | Name                                                                | <b>Widanarachchi<br/>Construction</b>                                     |                |  |                      | EOT I - From<br>To |                          |  |  |   |              | 1            | 2025.10.27   | 1,783,443.56 | 107% | 100% | R |  |
|            |    |           |              |      |                                        |                                                                                                                                 |               |                                                                 | Address | "Madushan",<br>Kudaheella, Beliatta<br>0772576704                   | 2025.08.<br>01                                                            | 2025.10.<br>15 |  | EOT II - From<br>To  |                    |                          |  |  | 2 |              |              |              |              |      |      |   |  |
|            |    |           |              |      |                                        |                                                                                                                                 |               |                                                                 | Grading | C7                                                                  |                                                                           |                |  | EOT III - From<br>To |                    |                          |  |  | 3 |              |              |              |              |      |      |   |  |
|            |    |           |              |      |                                        |                                                                                                                                 |               |                                                                 |         |                                                                     |                                                                           |                |  |                      |                    |                          |  |  | 4 |              |              |              |              |      |      |   |  |
|            |    |           |              |      |                                        |                                                                                                                                 |               |                                                                 |         |                                                                     |                                                                           |                |  |                      |                    |                          |  |  | 5 |              |              |              |              |      |      |   |  |
|            |    |           |              |      |                                        |                                                                                                                                 |               |                                                                 |         |                                                                     |                                                                           |                |  |                      |                    |                          |  |  |   | 1,783,443.56 |              |              |              |      |      |   |  |
| Hambantota | 39 | Education | Continuation | 2025 | Secretary,<br>Ministry of<br>Education | Construction &<br>Remedying the<br>defects of the roof<br>repair of 40 x 20<br>building at <b>H/Bata-<br/>Atha K.V. (South)</b> | Ambalantota   | Secretary,<br>Ministry of<br>Education,<br>Southern<br>Province | PSDG    | Name                                                                | <b>T.G.C. Lanka<br/>Construction</b>                                      |                |  |                      | EOT I - From<br>To |                          |  |  |   |              | 1            | 2025.11.18   | 1,925,513.28 | 107% | 100% | R |  |
|            |    |           |              |      |                                        |                                                                                                                                 |               |                                                                 | Address | Wasantha Stores,<br>Samajasewapura II,<br>Sooriyawewa<br>0713544889 | 2025.08.<br>13                                                            | 2025.10.<br>27 |  | EOT II - From<br>To  |                    |                          |  |  | 2 |              |              |              |              |      |      |   |  |
|            |    |           |              |      |                                        |                                                                                                                                 |               |                                                                 | Grading | C7                                                                  |                                                                           |                |  | EOT III - From<br>To |                    |                          |  |  | 3 |              |              |              |              |      |      |   |  |
|            |    |           |              |      |                                        |                                                                                                                                 |               |                                                                 |         |                                                                     |                                                                           |                |  |                      |                    |                          |  |  | 4 |              |              |              |              |      |      |   |  |
|            |    |           |              |      |                                        |                                                                                                                                 |               |                                                                 |         |                                                                     |                                                                           |                |  |                      |                    |                          |  |  | 5 |              |              |              |              |      |      |   |  |
|            |    |           |              |      |                                        |                                                                                                                                 |               |                                                                 |         |                                                                     |                                                                           |                |  |                      |                    |                          |  |  |   | 1,925,513.28 |              |              |              |      |      |   |  |
| Hambantota | 40 | Education | Continuation | 2025 | Secretary,<br>Ministry of<br>Education | Renovation of the<br>60 x 20 Building at<br><b>H/Wewegama<br/>K.V.</b>                                                          | Sooriyawewa   | Secretary,<br>Ministry of<br>Education,<br>Southern<br>Province | PSDG    | Name                                                                | <b>T.G.C. Lanka<br/>Construction</b>                                      |                |  |                      | EOT I - From<br>To |                          |  |  |   |              | 1            | 2025.12.30   | 2,133,546.41 | 92%  | 100% | R |  |
|            |    |           |              |      |                                        |                                                                                                                                 |               |                                                                 | Address | Wasantha Stores,<br>Samajasewapura II,<br>Sooriyawewa<br>0713544889 | 2025.09.<br>03                                                            | 2025.11.<br>17 |  | EOT II - From<br>To  |                    |                          |  |  | 2 |              |              |              |              |      |      |   |  |
|            |    |           |              |      |                                        |                                                                                                                                 |               |                                                                 | Grading | C7                                                                  |                                                                           |                |  | EOT III - From<br>To |                    |                          |  |  | 3 |              |              |              |              |      |      |   |  |
|            |    |           |              |      |                                        |                                                                                                                                 |               |                                                                 |         |                                                                     |                                                                           |                |  |                      |                    |                          |  |  | 4 |              |              |              |              |      |      |   |  |
|            |    |           |              |      |                                        |                                                                                                                                 |               |                                                                 |         |                                                                     |                                                                           |                |  |                      |                    |                          |  |  | 5 |              |              |              |              |      |      |   |  |
|            |    |           |              |      |                                        |                                                                                                                                 |               |                                                                 |         |                                                                     |                                                                           |                |  |                      |                    |                          |  |  |   | 2,133,546.41 |              |              |              |      |      |   |  |
| Hambantota | 41 | Education | Continuation | 2025 | Secretary,<br>Ministry of<br>Education | 80 x 20 building<br>Roof Repair at<br><b>H/Bundala K.V.</b>                                                                     | Hambantota    | Secretary,<br>Ministry of<br>Education,<br>Southern<br>Province | PSDG    | Name                                                                | <b>T.G.C. Lanka<br/>Construction</b>                                      |                |  |                      | EOT I - From<br>To |                          |  |  |   |              | 1            | 2025.12.01   | 2,080,902.21 | 97%  | 100% | R |  |
|            |    |           |              |      |                                        |                                                                                                                                 |               |                                                                 | Address | Wasantha Stores,<br>Samajasewapura II,<br>Sooriyawewa<br>0713544889 | 2025.08.<br>13                                                            | 2025.11.<br>26 |  | EOT II - From<br>To  |                    |                          |  |  | 2 | 2025.12.29   | 2,674,300.44 |              |              |      |      |   |  |
|            |    |           |              |      |                                        |                                                                                                                                 |               |                                                                 | Grading | C7                                                                  |                                                                           |                |  | EOT III - From<br>To |                    |                          |  |  | 3 |              |              |              |              |      |      |   |  |
|            |    |           |              |      |                                        |                                                                                                                                 |               |                                                                 |         |                                                                     |                                                                           |                |  |                      |                    |                          |  |  | 4 |              |              |              |              |      |      |   |  |
|            |    |           |              |      |                                        |                                                                                                                                 |               |                                                                 |         |                                                                     |                                                                           |                |  |                      |                    |                          |  |  | 5 |              |              |              |              |      |      |   |  |
|            |    |           |              |      |                                        |                                                                                                                                 |               |                                                                 |         |                                                                     |                                                                           |                |  |                      |                    |                          |  |  |   | 2,674,300.44 |              |              |              |      |      |   |  |
| Hambantota | 42 | Education | Continuation | 2025 | Secretary,<br>Ministry of<br>Education | Construction &<br>Remedying the<br>defects of the<br>repair of 80 x 20<br>building at<br><b>H/Gangeyaya<br/>K.V.</b>            | Tissamaharama | Secretary,<br>Ministry of<br>Education,<br>Southern<br>Province | PSDG    | Name                                                                | <b>Saranga Engineering<br/>&amp; Group of<br/>Companies PVT<br/>(Ltd)</b> |                |  |                      | EOT I - From<br>To |                          |  |  |   |              | 1            | 2025.10.15   | 403,815.19   | 91%  | 100% | R |  |
|            |    |           |              |      |                                        |                                                                                                                                 |               |                                                                 | Address | "Wasana". Arewatta.<br>Getamanna South,<br>Beliatta 0779153537      | 2025.08.<br>12                                                            | 2025.10.<br>26 |  | EOT II - From<br>To  |                    |                          |  |  | 2 | 2025.10.16   | 1,860,521.15 |              |              |      |      |   |  |
|            |    |           |              |      |                                        |                                                                                                                                 |               |                                                                 | Grading |                                                                     |                                                                           |                |  | EOT III - From<br>To |                    |                          |  |  | 3 | 2025.11.19   | 2,429,729.86 |              |              |      |      |   |  |
|            |    |           |              |      |                                        |                                                                                                                                 |               |                                                                 |         |                                                                     |                                                                           |                |  |                      |                    |                          |  |  | 4 |              |              |              |              |      |      |   |  |
|            |    |           |              |      |                                        |                                                                                                                                 |               |                                                                 |         |                                                                     |                                                                           |                |  |                      |                    |                          |  |  | 5 |              |              |              |              |      |      |   |  |
|            |    |           |              |      |                                        |                                                                                                                                 |               |                                                                 |         |                                                                     |                                                                           |                |  |                      |                    |                          |  |  |   | 2,429,729.86 |              |              |              |      |      |   |  |

|            |    |           |              |      |                                        |                                                                              |               |                                                                 |      |                                    |                                                                                                                                                                                |                |                |  |                                                                           |                          |  |              |  |              |                                           |                                        |                                              |      |      |   |
|------------|----|-----------|--------------|------|----------------------------------------|------------------------------------------------------------------------------|---------------|-----------------------------------------------------------------|------|------------------------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------------|----------------|--|---------------------------------------------------------------------------|--------------------------|--|--------------|--|--------------|-------------------------------------------|----------------------------------------|----------------------------------------------|------|------|---|
| Hambantota | 43 | Education | Continuation | 2025 | Secretary,<br>Ministry of<br>Education | Repairing of 80 x<br>20 Building at<br><b>H/Kanuketiya<br/>K.V.</b>          | Ambalantota   | Secretary,<br>Ministry of<br>Education,<br>Southern<br>Province | PSDG | Name<br><br>Address<br><br>Grading | <b>SJ Construction</b><br><br>"Buddika",<br>Rajapuragoda,<br>Walasmulla<br>0713963805                                                                                          | 2025.08.<br>20 | 2025.11.<br>03 |  | EOT I - From<br>To<br><br>EOT II - From<br>To<br><br>EOT III - From<br>To | 2025.11.03<br>2025.11.23 |  | 3,064,544.11 |  | 2,304,168.50 | 1<br>2<br>3<br>4<br>5<br><br>2,344,629.36 | 2025.10.08<br>2025.12.01               | 1,890,957.95<br>2,344,629.36                 | 102% | 100% | R |
| Hambantota | 44 | Education | Continuation | 2025 | Secretary,<br>Ministry of<br>Education | Renovation of<br>Teachers Quarters<br>at<br><b>H/Agunukolawew<br/>a P.V.</b> | Lunugamwehera | Secretary,<br>Ministry of<br>Education,<br>Southern<br>Province | PSDG | Name<br><br>Address<br><br>Grading | <b>K.C.N. Engineering<br/>&amp; Construction</b><br><br>No 171/A, Mada<br>Gedara Mawatha,<br>Beligalagoda Waththa<br>Road, Thawaluwila,<br>Ambalantota<br>0702484455<br><br>C6 | 2025.06.<br>17 | 2025.09.<br>30 |  | EOT I - From<br>To<br><br>EOT II - From<br>To<br><br>EOT III - From<br>To |                          |  | 3,913,990.90 |  | 2,479,036.00 | 1<br>2<br>3<br>4<br>5<br><br>2,191,630.37 | 2025.11.04                             | 2,191,630.37                                 | 88%  | 100% | R |
| Hambantota | 45 | Education | Continuation | 2025 | Secretary,<br>Ministry of<br>Education | Renovation of 80' x<br>40' Building at<br><b>H/Tissamaharama<br/>M.V.</b>    | Tissamaharama | Secretary,<br>Ministry of<br>Education,<br>Southern<br>Province | PSDG | Name<br><br>Address<br><br>Grading | <b>K.C.N. Engineering<br/>&amp; Construction</b><br><br>No 171/A, Mada<br>Gedara Mawatha,<br>Beligalagoda Waththa<br>Road, Thawaluwila,<br>Ambalantota<br>0702484455<br><br>C6 | 2025.06.<br>24 | 2025.10.<br>07 |  | EOT I - From<br>To<br><br>EOT II - From<br>To<br><br>EOT III - From<br>To |                          |  | 6,607,879.43 |  | 4,218,221.00 | 1<br>2<br>3<br>4<br>5<br><br>3,740,146.97 | 2025.10.15<br>2025.12.17               | 1,346,148.36<br>3,740,146.97                 | 89%  | 100% | R |
| Hambantota | 46 | Education | Continuation | 2025 | Secretary,<br>Ministry of<br>Education | Repair Boundary<br>wall at<br><b>H/Dehigahalanda<br/>M.V.</b>                | Hambantota    | Secretary,<br>Ministry of<br>Education,<br>Southern<br>Province | PSDG | Name<br><br>Address<br><br>Grading | <b>K.C.N. Engineering<br/>&amp; Construction</b><br><br>No 171/A, Mada<br>Gedara Mawatha,<br>Beligalagoda Waththa<br>Road, Thawaluwila,<br>Ambalantota<br>0702484455<br><br>C6 | 2025.09.<br>04 | 2025.12.<br>18 |  | EOT I - From<br>To<br><br>EOT II - From<br>To<br><br>EOT III - From<br>To | 2025.12.18<br>2025.12.25 |  | 6,461,163.94 |  | 4,850,000.00 | 1<br>2<br>3<br>4<br>5<br><br>4,812,818.23 | 2025.12.09<br>2025.12.31<br>2026.02.25 | 2,932,142.59<br>3,842,949.23<br>4,812,818.23 | 99%  | 100% | R |
| Hambantota | 47 | Education | Continuation | 2025 | Secretary,<br>Ministry of<br>Education | Toilet repair at<br><b>H/Kadiragoda<br/>P.V.</b>                             | Tangalle      | Secretary,<br>Ministry of<br>Education,<br>Southern<br>Province | PSDG | Name<br><br>Address<br><br>Grading | <b>K.C.N. Engineering<br/>&amp; Construction</b><br><br>No 171/A, Mada<br>Gedara Mawatha,<br>Beligalagoda Waththa<br>Road, Thawaluwila,<br>Ambalantota<br><br>C6               | 2025.09.<br>04 | 2025.11.<br>03 |  | EOT I - From<br>To<br><br>EOT II - From<br>To<br><br>EOT III - From<br>To |                          |  | 2,283,831.88 |  | 1,711,879.00 | 1<br>2<br>3<br>4<br>5<br><br>1,617,425.60 | 2025.12.31<br>2025.02.24.              | 1,132,379.56<br>1,617,425.60                 | 94%  | 100% | R |

|            |    |           |              |      |                                        |                                                                                                                                                        |               |                                                                 |      |                |                                                  |                |                |  |              |            |  |              |              |              |              |              |      |      |   |
|------------|----|-----------|--------------|------|----------------------------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------|---------------|-----------------------------------------------------------------|------|----------------|--------------------------------------------------|----------------|----------------|--|--------------|------------|--|--------------|--------------|--------------|--------------|--------------|------|------|---|
| Hambantota | 48 | Education | Continuation | 2025 | Secretary,<br>Ministry of<br>Education | Construction &<br>Remedying the<br>defects of the roof<br>repair of 90 x 25<br>three storied<br>building at<br><b>H/Lunama<br/>Dutugemunu<br/>M.V.</b> | Ambalantota   | Secretary,<br>Ministry of<br>Education,<br>Southern<br>Province | PSDG | Name           | <b>K.C.N. Engineering<br/>&amp; Construction</b> | 2025.09.<br>04 | 2025.11.<br>18 |  | EOT I - From |            |  | 3,053,453.77 | 2,169,704.94 | 1            | 2025.12.31   | 2,224,840.49 | 104% | 100% | R |
|            |    |           |              |      |                                        |                                                                                                                                                        |               |                                                                 |      | To             |                                                  |                |                |  | 2            |            |  |              |              | 2026.02.06   | 2,247,884.46 |              |      |      |   |
|            |    |           |              |      |                                        |                                                                                                                                                        |               |                                                                 |      | EOT II - From  |                                                  |                |                |  | 3            |            |  |              |              |              |              |              |      |      |   |
|            |    |           |              |      |                                        |                                                                                                                                                        |               |                                                                 |      | To             |                                                  |                |                |  | 4            |            |  |              |              |              |              |              |      |      |   |
|            |    |           |              |      |                                        |                                                                                                                                                        |               |                                                                 |      | EOT III - From |                                                  |                |                |  | 5            |            |  |              |              |              |              |              |      |      |   |
|            |    |           |              |      |                                        |                                                                                                                                                        |               |                                                                 |      | To             |                                                  |                |                |  | 2,247,884.46 |            |  |              |              |              |              |              |      |      |   |
|            |    |           |              |      |                                        |                                                                                                                                                        |               |                                                                 |      |                |                                                  |                |                |  |              |            |  |              |              |              |              |              |      |      |   |
| Hambantota | 49 | Education | Continuation | 2025 | Secretary,<br>Ministry of<br>Education | Renovation of<br>Teachers Quarters<br>at <b>H//Thazim<br/>Muslim College</b>                                                                           | Lunugamwehera | Secretary,<br>Ministry of<br>Education,<br>Southern<br>Province | PSDG | Name           | <b>K.C.N. Engineering<br/>&amp; Construction</b> | 2025.06.<br>24 | 2025.10.<br>07 |  | EOT I - From |            |  | 5,780,610.60 | 3,687,903.00 | 1            | 2025.10.15   | 773,492.86   | 93%  | 100% | R |
|            |    |           |              |      |                                        |                                                                                                                                                        |               |                                                                 |      | To             |                                                  |                |                |  | 2            |            |  |              |              | 2025.12.31   | 2,466,998.95 |              |      |      |   |
|            |    |           |              |      |                                        |                                                                                                                                                        |               |                                                                 |      | EOT II - From  |                                                  |                |                |  | 3            |            |  |              |              | 2026.03.31   | 3,444,398.53 |              |      |      |   |
|            |    |           |              |      |                                        |                                                                                                                                                        |               |                                                                 |      | To             |                                                  |                |                |  | 4            |            |  |              |              |              |              |              |      |      |   |
|            |    |           |              |      |                                        |                                                                                                                                                        |               |                                                                 |      | EOT III - From |                                                  |                |                |  | 5            |            |  |              |              |              |              |              |      |      |   |
|            |    |           |              |      |                                        |                                                                                                                                                        |               |                                                                 |      | To             |                                                  |                |                |  | 3,444,398.53 |            |  |              |              |              |              |              |      |      |   |
|            |    |           |              |      |                                        |                                                                                                                                                        |               |                                                                 |      |                |                                                  |                |                |  |              |            |  |              |              |              |              |              |      |      |   |
| Hambantota | 50 | Education | Continuation | 2025 | Secretary,<br>Ministry of<br>Education | Roof repair of 120<br>x 20 Building at<br><b>H/Debarawewa<br/>President College</b>                                                                    | Tissamaharana | Secretary,<br>Ministry of<br>Education,<br>Southern<br>Province | PSDG | Name           | <b>K.C.N. Engineering<br/>&amp; Construction</b> | 2025.09.<br>04 | 2025.12.<br>18 |  | EOT I - From | 2025.12.18 |  | 5,251,672.31 | 3,592,672.65 | 1            | 2025.12.22   | 2,206,784.32 | 95%  | 100% | R |
|            |    |           |              |      |                                        |                                                                                                                                                        |               |                                                                 |      | To             |                                                  |                |                |  | 2025.12.30   | 2          |  |              |              | 2025.12.31   | 2,562,778.93 |              |      |      |   |
|            |    |           |              |      |                                        |                                                                                                                                                        |               |                                                                 |      | EOT II - From  |                                                  |                |                |  | 3            | 2026.03.24 |  |              |              | 3,411,626.09 |              |              |      |      |   |
|            |    |           |              |      |                                        |                                                                                                                                                        |               |                                                                 |      | To             |                                                  |                |                |  | 4            |            |  |              |              |              |              |              |      |      |   |
|            |    |           |              |      |                                        |                                                                                                                                                        |               |                                                                 |      | EOT III - From |                                                  |                |                |  | 5            |            |  |              |              |              |              |              |      |      |   |
|            |    |           |              |      |                                        |                                                                                                                                                        |               |                                                                 |      | To             |                                                  |                |                |  | 3,411,626.09 |            |  |              |              |              |              |              |      |      |   |
|            |    |           |              |      |                                        |                                                                                                                                                        |               |                                                                 |      |                |                                                  |                |                |  |              |            |  |              |              |              |              |              |      |      |   |
| Hambantota | 51 | Education | Continuation | 2025 | Secretary,<br>Ministry of<br>Education | Repair of 80 x 20<br>Building at<br><b>H/Kirama<br/>Dhammananda<br/>P.V.</b>                                                                           | Walasmulla    | Secretary,<br>Ministry of<br>Education,<br>Southern<br>Province | PSDG | Name           | <b>S.B.R. Construction<br/>Service</b>           | 2025.08.<br>05 | 2025.11.<br>18 |  | EOT I - From |            |  | 4,805,919.09 | 3,382,059.60 | 1            | 2025.10.14   | 3,333,911.17 | 107% | 100% | R |
|            |    |           |              |      |                                        |                                                                                                                                                        |               |                                                                 |      | To             |                                                  |                |                |  | 2            |            |  |              |              | 2025.12.17   | 3,619,948.93 |              |      |      |   |
|            |    |           |              |      |                                        |                                                                                                                                                        |               |                                                                 |      | EOT II - From  |                                                  |                |                |  | 3            |            |  |              |              |              |              |              |      |      |   |
|            |    |           |              |      |                                        |                                                                                                                                                        |               |                                                                 |      | To             |                                                  |                |                |  | 4            |            |  |              |              |              |              |              |      |      |   |
|            |    |           |              |      |                                        |                                                                                                                                                        |               |                                                                 |      | EOT III - From |                                                  |                |                |  | 5            |            |  |              |              |              |              |              |      |      |   |
|            |    |           |              |      |                                        |                                                                                                                                                        |               |                                                                 |      | To             |                                                  |                |                |  | 3,619,948.93 |            |  |              |              |              |              |              |      |      |   |
|            |    |           |              |      |                                        |                                                                                                                                                        |               |                                                                 |      |                |                                                  |                |                |  |              |            |  |              |              |              |              |              |      |      |   |
| Hambantota | 52 | Education | Continuation | 2025 | Secretary,<br>Ministry of<br>Education | Renovation f 80' x<br>20' Building at<br><b>H/Nathuwala P.V.<br/>(Stage I)</b>                                                                         | Okewela       | Secretary,<br>Ministry of<br>Education,<br>Southern<br>Province | PSDG | Name           | <b>S.B.R. Construction<br/>Service</b>           | 2025.06.<br>09 | 2025.09.<br>22 |  | EOT I - From |            |  | 5,844,738.33 | 3,865,894.65 | 1            | 2025.08.11   | 3,061,295.38 | 106% | 100% | R |
|            |    |           |              |      |                                        |                                                                                                                                                        |               |                                                                 |      | To             |                                                  |                |                |  | 2            |            |  |              |              | 2025.10.29   | 4,104,455.06 |              |      |      |   |
|            |    |           |              |      |                                        |                                                                                                                                                        |               |                                                                 |      | EOT II - From  |                                                  |                |                |  | 3            |            |  |              |              |              |              |              |      |      |   |
|            |    |           |              |      |                                        |                                                                                                                                                        |               |                                                                 |      | To             |                                                  |                |                |  | 4            |            |  |              |              |              |              |              |      |      |   |
|            |    |           |              |      |                                        |                                                                                                                                                        |               |                                                                 |      | EOT III - From |                                                  |                |                |  | 5            |            |  |              |              |              |              |              |      |      |   |
|            |    |           |              |      |                                        |                                                                                                                                                        |               |                                                                 |      | To             |                                                  |                |                |  | 4,104,455.06 |            |  |              |              |              |              |              |      |      |   |
|            |    |           |              |      |                                        |                                                                                                                                                        |               |                                                                 |      |                |                                                  |                |                |  |              |            |  |              |              |              |              |              |      |      |   |



|            |    |           |              |      |                                        |                                                                                                |             |                                                                 |         |                                                                                 |                                                                            |                |                |                     |                    |  |  |              |   |              |            |              |              |      |      |   |
|------------|----|-----------|--------------|------|----------------------------------------|------------------------------------------------------------------------------------------------|-------------|-----------------------------------------------------------------|---------|---------------------------------------------------------------------------------|----------------------------------------------------------------------------|----------------|----------------|---------------------|--------------------|--|--|--------------|---|--------------|------------|--------------|--------------|------|------|---|
| Hambantota | 53 | Education | Continuation | 2025 | Secretary,<br>Ministry of<br>Education | Repair of 60 x 20<br>Building at<br><b>H/Pallejulampitiy<br/>a M.V.</b>                        | Walasmulla  | Secretary,<br>Ministry of<br>Education,<br>Southern<br>Province | PSDG    | Name                                                                            | <b>S.B.R. Construction<br/>Service</b>                                     | 2025.08.<br>05 | 2025.11.<br>18 |                     | EOT I - From<br>To |  |  | 3,939,974.05 |   | 2,675,065.58 | 1          | 2025.10.14   | 2,593,728.92 | 105% | 100% | R |
|            |    |           |              |      |                                        |                                                                                                |             |                                                                 | Address | "Ravindu",<br>Weeraketiya Road,<br>Walasmulla<br>0772049526                     |                                                                            |                |                | EOT II - From<br>To |                    |  |  |              |   | 2            | 2025.12.22 | 2,802,554.71 |              |      |      |   |
|            |    |           |              |      |                                        |                                                                                                |             |                                                                 | Grading |                                                                                 |                                                                            |                |                |                     |                    |  |  |              |   | 3            |            |              |              |      |      |   |
|            |    |           |              |      |                                        |                                                                                                |             |                                                                 |         |                                                                                 |                                                                            |                |                |                     |                    |  |  |              | 4 |              |            |              |              |      |      |   |
|            |    |           |              |      |                                        |                                                                                                |             |                                                                 |         |                                                                                 |                                                                            |                |                |                     |                    |  |  |              | 5 |              |            |              |              |      |      |   |
|            |    |           |              |      |                                        |                                                                                                |             |                                                                 |         |                                                                                 |                                                                            |                |                |                     |                    |  |  |              |   |              |            | 2,802,554.71 |              |      |      |   |
| Hambantota | 54 | Education | Continuation | 2025 | Secretary,<br>Ministry of<br>Education | 100 x 20 Building<br>Roof repair at<br><b>H/Getamanna<br/>North V.</b>                         | Beliatta    | Secretary,<br>Ministry of<br>Education,<br>Southern<br>Province | PSDG    | Name                                                                            | <b>Ama Holding</b>                                                         | 2025.08.<br>01 | 2025.11.<br>14 |                     | EOT I - From<br>To |  |  | 5,075,104.75 |   | 3,228,899.33 | 1          | 2025.09.30   | 2,927,286.63 | 105% | 100% | R |
|            |    |           |              |      |                                        |                                                                                                |             |                                                                 | Address | 17/7, Kajjuwaththa<br>Road, Hiththatiya<br>Maddhasthanaya,<br>Matara 0718004259 |                                                                            |                |                | EOT II - From<br>To |                    |  |  |              |   | 2            | 2025.12.17 | 3,404,786.86 |              |      |      |   |
|            |    |           |              |      |                                        |                                                                                                |             |                                                                 | Grading |                                                                                 |                                                                            |                |                |                     |                    |  |  |              |   | 3            |            |              |              |      |      |   |
|            |    |           |              |      |                                        |                                                                                                |             |                                                                 |         |                                                                                 |                                                                            |                |                |                     |                    |  |  |              |   | 4            |            |              |              |      |      |   |
|            |    |           |              |      |                                        |                                                                                                |             |                                                                 |         |                                                                                 |                                                                            |                |                |                     |                    |  |  |              |   | 5            |            |              |              |      |      |   |
|            |    |           |              |      |                                        |                                                                                                |             |                                                                 |         |                                                                                 |                                                                            |                |                |                     |                    |  |  |              |   |              |            | 3,404,786.86 |              |      |      |   |
| Hambantota | 55 | Education | Continuation | 2025 | Secretary,<br>Ministry of<br>Education | 100 x 20 Building<br>Roof repair at<br><b>H/Getamanna<br/>South V.</b>                         | Beliatta    | Secretary,<br>Ministry of<br>Education,<br>Southern<br>Province | PSDG    | Name                                                                            | <b>Gunawardhana<br/>Construction &amp;<br/>Distributers (PVT)<br/>Ltd.</b> | 2025.08.<br>12 | 2025.11.<br>25 |                     | EOT I - From<br>To |  |  | 4,872,090.71 |   | 3,126,275.21 | 1          | 2025.12.17   | 3,421,248.88 | 109% | 100% | R |
|            |    |           |              |      |                                        |                                                                                                |             |                                                                 | Address | Loku Ralage waththa,<br>Thalpawila,<br>Kekanadura<br>0716936150                 |                                                                            |                |                | EOT II - From<br>To |                    |  |  |              |   | 2            |            |              |              |      |      |   |
|            |    |           |              |      |                                        |                                                                                                |             |                                                                 | Grading |                                                                                 |                                                                            |                |                |                     |                    |  |  |              |   | 3            |            |              |              |      |      |   |
|            |    |           |              |      |                                        |                                                                                                |             |                                                                 |         |                                                                                 |                                                                            |                |                |                     |                    |  |  |              |   | 4            |            |              |              |      |      |   |
|            |    |           |              |      |                                        |                                                                                                |             |                                                                 |         |                                                                                 |                                                                            |                |                |                     |                    |  |  |              |   | 5            |            |              |              |      |      |   |
|            |    |           |              |      |                                        |                                                                                                |             |                                                                 |         |                                                                                 |                                                                            |                |                |                     |                    |  |  |              |   |              |            | 3,421,248.88 |              |      |      |   |
| Hambantota | 56 | Education | Continuation | 2025 | Secretary,<br>Ministry of<br>Education | Construction if<br>retaining wall &<br>water tower at<br><b>H/Saputhanthreek<br/>anda P.V.</b> | Walasmulla  | Secretary,<br>Ministry of<br>Education,<br>Southern<br>Province | PSDG    | Name                                                                            | <b>Pathmathilaka<br/>Builders</b>                                          | 2025.09.<br>02 | 2025.11.<br>16 |                     | EOT I - From<br>To |  |  | 2,705,685.35 |   | 2,040,307.85 | 1          | 2025.12.22   | 1,956,136.77 | 96%  | 100% | R |
|            |    |           |              |      |                                        |                                                                                                |             |                                                                 | Address | "Samadhi",<br>Waththegama,<br>Dickwella<br>0777350383                           |                                                                            |                |                | EOT II - From<br>To |                    |  |  |              |   | 2            |            |              |              |      |      |   |
|            |    |           |              |      |                                        |                                                                                                |             |                                                                 | Grading |                                                                                 |                                                                            |                |                |                     |                    |  |  |              |   | 3            |            |              |              |      |      |   |
|            |    |           |              |      |                                        |                                                                                                |             |                                                                 |         |                                                                                 |                                                                            |                |                |                     |                    |  |  |              |   | 4            |            |              |              |      |      |   |
|            |    |           |              |      |                                        |                                                                                                |             |                                                                 |         |                                                                                 |                                                                            |                |                |                     |                    |  |  |              |   | 5            |            |              |              |      |      |   |
|            |    |           |              |      |                                        |                                                                                                |             |                                                                 |         |                                                                                 |                                                                            |                |                |                     |                    |  |  |              |   |              |            | 1,956,136.77 |              |      |      |   |
| Hambantota | 57 | Education | Continuation | 2025 | Secretary,<br>Ministry of<br>Education | Repairs of Roof of<br>60 x 20 Building at<br><b>H/Kakiriobada<br/>K.V.</b>                     | Walasmulla  | Secretary,<br>Ministry of<br>Education,<br>Southern<br>Province | PSDG    | Name                                                                            | <b>Rajitha Builders &amp;<br/>Electricals</b>                              | 2025.08.<br>15 | 2025.11.<br>28 |                     | EOT I - From<br>To |  |  | 5,104,518.45 |   | 3,837,983.80 | 1          | 2025.10.23   | 3,155,504.07 | 103% | 100% | R |
|            |    |           |              |      |                                        |                                                                                                |             |                                                                 | Address | "Rangi Niwasa",<br>Thalahagamwaduwa,<br>Walasmulla<br>0172519951                |                                                                            |                |                | EOT II - From<br>To |                    |  |  |              |   | 2            | 2025.12.22 | 3,941,806.29 |              |      |      |   |
|            |    |           |              |      |                                        |                                                                                                |             |                                                                 | Grading | C7                                                                              |                                                                            |                |                |                     |                    |  |  |              |   | 3            |            |              |              |      |      |   |
|            |    |           |              |      |                                        |                                                                                                |             |                                                                 |         |                                                                                 |                                                                            |                |                |                     |                    |  |  |              |   | 4            |            |              |              |      |      |   |
|            |    |           |              |      |                                        |                                                                                                |             |                                                                 |         |                                                                                 |                                                                            |                |                |                     |                    |  |  |              |   | 5            |            |              |              |      |      |   |
|            |    |           |              |      |                                        |                                                                                                |             |                                                                 |         |                                                                                 |                                                                            |                |                |                     |                    |  |  |              |   |              |            | 3,941,806.29 |              |      |      |   |
| Hambantota | 58 | Education | Continuation | 2025 | Secretary,<br>Ministry of<br>Education | Renovation of 120<br>x 20 building at<br><b>H/Vekandawala<br/>Janapada M.V.</b>                | Weeraketiya | Secretary,<br>Ministry of<br>Education,<br>Southern<br>Province | PSDG    | Name                                                                            | <b>Rajitha Builders &amp;<br/>Electricals</b>                              | 2025.08.<br>12 | 2025.12.<br>10 |                     | EOT I - From<br>To |  |  | 8,335,933.60 |   | 6,267,619.25 | 1          | 2025.11.11   | 3,210,409.03 | 96%  | 100% | R |
|            |    |           |              |      |                                        |                                                                                                |             |                                                                 | Address | "Rangi Niwasa",<br>Thalahagamwaduwa,<br>Walasmulla<br>0172519951                |                                                                            |                |                | EOT II - From<br>To |                    |  |  |              |   | 2            | 2025.12.31 | 6,044,022.75 |              |      |      |   |
|            |    |           |              |      |                                        |                                                                                                |             |                                                                 | Grading | C7                                                                              |                                                                            |                |                |                     |                    |  |  |              |   | 3            |            |              |              |      |      |   |
|            |    |           |              |      |                                        |                                                                                                |             |                                                                 |         |                                                                                 |                                                                            |                |                |                     |                    |  |  |              |   | 4            |            |              |              |      |      |   |
|            |    |           |              |      |                                        |                                                                                                |             |                                                                 |         |                                                                                 |                                                                            |                |                |                     |                    |  |  |              |   | 5            |            |              |              |      |      |   |
|            |    |           |              |      |                                        |                                                                                                |             |                                                                 |         |                                                                                 |                                                                            |                |                |                     |                    |  |  |              |   |              |            | 6,044,022.75 |              |      |      |   |

|            |    |           |              |      |                                        |                                                                                                            |               |                                                                 |                                               |      |                                                             |            |  |                |              |            |              |              |            |              |              |      |      |   |
|------------|----|-----------|--------------|------|----------------------------------------|------------------------------------------------------------------------------------------------------------|---------------|-----------------------------------------------------------------|-----------------------------------------------|------|-------------------------------------------------------------|------------|--|----------------|--------------|------------|--------------|--------------|------------|--------------|--------------|------|------|---|
| Hambantota | 59 | Education | Continuation | 2025 | Secretary,<br>Ministry of<br>Education | Renovation of 60 x 20 Building (Stage I) at <b>H/Oyagawa Ranawaranawa Model school</b>                     | Lunugamwehera | Secretary,<br>Ministry of<br>Education,<br>Southern<br>Province | PSDG                                          | Name | <b>Egodawaththage Construction</b>                          |            |  |                | EOT I - From |            | 4,755,155.78 | 3,482,390.00 | 1          | 2025.08.24   | 1,050,991.03 | 103% | 100% | R |
|            |    |           |              |      |                                        |                                                                                                            |               | Address                                                         | No 300, Puhulyaya, Ambalantota 0715170098     |      | 2025.06.06                                                  | 2025.09.19 |  | To             |              | 2          |              |              | 2025.10.15 | 2,398,335.43 |              |      |      |   |
|            |    |           |              |      |                                        |                                                                                                            |               |                                                                 |                                               |      |                                                             |            |  | EOT II - From  |              | 3          |              |              | 2025.12.29 | 3,575,968.13 |              |      |      |   |
|            |    |           |              |      |                                        |                                                                                                            |               |                                                                 |                                               |      |                                                             |            |  | To             |              | 4          |              |              |            |              |              |      |      |   |
|            |    |           |              |      |                                        |                                                                                                            |               |                                                                 |                                               |      |                                                             |            |  | EOT III - From |              | 5          |              |              |            |              |              |      |      |   |
|            |    |           |              |      |                                        |                                                                                                            |               |                                                                 |                                               |      |                                                             |            |  | To             |              |            |              |              |            | 3,575,968.13 |              |      |      |   |
| Hambantota | 60 | Education | Continuation | 2025 | Secretary,<br>Ministry of<br>Education | Repair 60 x 20 Building at <b>H/Agalabada K.V.</b>                                                         | Walasmulla    | Secretary,<br>Ministry of<br>Education,<br>Southern<br>Province | PSDG                                          | Name | <b>D.R.K. Constructions,</b>                                |            |  |                | EOT I - From |            | 2,975,823.20 | 2,245,904.30 | 1          | 2025.11.11   | 1,336,152.27 | 92%  | 100% | R |
|            |    |           |              |      |                                        |                                                                                                            |               | Address                                                         | "Pathum", Hakmana Road, Walasmulla 0710674811 |      | 2025.09.01                                                  | 2025.11.05 |  | To             |              | 2          |              |              | 2025.12.31 | 2,072,441.68 |              |      |      |   |
|            |    |           |              |      |                                        |                                                                                                            |               |                                                                 |                                               |      |                                                             |            |  | EOT II - From  |              | 3          |              |              |            |              |              |      |      |   |
|            |    |           |              |      |                                        |                                                                                                            |               |                                                                 |                                               |      |                                                             |            |  | To             |              | 4          |              |              |            |              |              |      |      |   |
|            |    |           |              |      |                                        |                                                                                                            |               |                                                                 |                                               |      |                                                             |            |  | EOT III - From |              | 5          |              |              |            |              |              |      |      |   |
|            |    |           |              |      |                                        |                                                                                                            |               |                                                                 |                                               |      |                                                             |            |  | To             |              |            |              |              |            | 2,072,441.68 |              |      |      |   |
| Hambantota | 61 | Education | Continuation | 2025 | Secretary,<br>Ministry of<br>Education | Preparation of office room on the ground floor of the two storied building 90 x 25 <b>H/Mahagalwewa V.</b> | Sooriyawewa   | Secretary,<br>Ministry of<br>Education,<br>Southern<br>Province | PSDG                                          | Name | <b>K.S.P. Building Material Suppliers &amp; Contractors</b> |            |  |                | EOT I - From | 2025.10.28 | 2,739,511.73 | 2,086,009.70 | 1          | 2025.12.31   | 1,912,799.26 | 92%  | 100% | R |
|            |    |           |              |      |                                        |                                                                                                            |               | Address                                                         | No 55, Wellawaya Road, Weerawila 0478681324   |      | 2025.08.14                                                  | 2025.10.28 |  | To             | 2025.11.11   | 2          |              |              |            |              |              |      |      |   |
|            |    |           |              |      |                                        |                                                                                                            |               |                                                                 |                                               |      |                                                             |            |  | EOT II - From  |              | 3          |              |              |            |              |              |      |      |   |
|            |    |           |              |      |                                        |                                                                                                            |               |                                                                 |                                               |      |                                                             |            |  | To             |              | 4          |              |              |            |              |              |      |      |   |
|            |    |           |              |      |                                        |                                                                                                            |               |                                                                 |                                               |      |                                                             |            |  | EOT III - From |              | 5          |              |              |            |              |              |      |      |   |
|            |    |           |              |      |                                        |                                                                                                            |               |                                                                 |                                               |      |                                                             |            |  | To             |              |            |              |              |            | 1,912,799.26 |              |      |      |   |
| Hambantota | 62 | Education | Continuation | 2025 | Secretary,<br>Ministry of<br>Education | Construction of Toile system at <b>H/Lunugamwehera M.V.</b>                                                | Lunugamwehera | Secretary,<br>Ministry of<br>Education,<br>Southern<br>Province | PSDG                                          | Name | <b>K.S.P. Building Material Suppliers &amp; Contractors</b> |            |  |                | EOT I - From | 2025.10.28 | 2,000,141.56 | 1,509,540.80 | 1          | 2025.12.31   | 1,232,781.67 | 89%  | 100% | R |
|            |    |           |              |      |                                        |                                                                                                            |               | Address                                                         | No 55, Wellawaya Road, Weerawila 0478681324   |      | 2025.08.14                                                  | 2025.10.28 |  | To             | 2025.11.11   | 2          |              |              | 2025.02.09 | 1,344,584.50 |              |      |      |   |
|            |    |           |              |      |                                        |                                                                                                            |               |                                                                 |                                               |      |                                                             |            |  | EOT II - From  |              | 3          |              |              |            |              |              |      |      |   |
|            |    |           |              |      |                                        |                                                                                                            |               |                                                                 |                                               |      |                                                             |            |  | To             |              | 4          |              |              |            |              |              |      |      |   |
|            |    |           |              |      |                                        |                                                                                                            |               |                                                                 |                                               |      |                                                             |            |  | EOT III - From |              | 5          |              |              |            |              |              |      |      |   |
|            |    |           |              |      |                                        |                                                                                                            |               |                                                                 |                                               |      |                                                             |            |  | To             |              |            |              |              |            | 1,344,584.50 |              |      |      |   |
| Hambantota | 63 | Education | Continuation | 2025 | Secretary,<br>Ministry of<br>Education | Roof repair of 80 x 20 Building & 50 x 25 Office Building at <b>H/Beralihela M.V.</b>                      | Lunugamwehera | Secretary,<br>Ministry of<br>Education,<br>Southern<br>Province | PSDG                                          | Name | <b>K.S.P. Building Material Suppliers &amp; Contractors</b> |            |  |                | EOT I - From | 2025.10.28 | 2,745,698.15 | 1,998,951.57 | 1          | 2025.12.31   | 1,494,653.44 | 82%  | 100% | R |
|            |    |           |              |      |                                        |                                                                                                            |               | Address                                                         | No 55, Wellawaya Road, Weerawila 0478681324   |      | 2025.08.14                                                  | 2025.10.28 |  | To             | 2025.11.11   | 2          |              |              | 2026.03.03 | 1,640,014.77 |              |      |      |   |
|            |    |           |              |      |                                        |                                                                                                            |               |                                                                 |                                               |      |                                                             |            |  | EOT II - From  |              | 3          |              |              |            |              |              |      |      |   |
|            |    |           |              |      |                                        |                                                                                                            |               |                                                                 |                                               |      |                                                             |            |  | To             |              | 4          |              |              |            |              |              |      |      |   |
|            |    |           |              |      |                                        |                                                                                                            |               |                                                                 |                                               |      |                                                             |            |  | EOT III - From |              | 5          |              |              |            |              |              |      |      |   |
|            |    |           |              |      |                                        |                                                                                                            |               |                                                                 |                                               |      |                                                             |            |  | To             |              |            |              |              |            | 1,640,014.77 |              |      |      |   |

Prepared by - .....

Checked by - .....

Eng. W.G. Sameera Indunil,  
District Engineer (Buildings),  
District Engineer (Buildings) Office  
Hambantota.

Certified by -  .....

Progress up to 2026.05.31

Social Welfare - 2025

B - Under Construction

R - Retention to be paid

C - Completed

R/P - Retention paid

| District   | D.S. No | Category 01 | Category 02  | Project Duration Year | Client Name                                                                      | Project Name                                                                          | AG Division | Contracting authority                                                                | Funding Source | Contractor Details |                                    | Start Date | End Date   | Construction Programe submitted | Extension of Time |            | Reasons for EOT | Total Cost of Estimate (Rs) | VAT | Contract Offer (Rs.) | Payment Details |            |              | Financial progress | Physical progress | Remarks |
|------------|---------|-------------|--------------|-----------------------|----------------------------------------------------------------------------------|---------------------------------------------------------------------------------------|-------------|--------------------------------------------------------------------------------------|----------------|--------------------|------------------------------------|------------|------------|---------------------------------|-------------------|------------|-----------------|-----------------------------|-----|----------------------|-----------------|------------|--------------|--------------------|-------------------|---------|
|            |         |             |              |                       |                                                                                  |                                                                                       |             |                                                                                      |                |                    |                                    |            |            |                                 |                   |            |                 |                             |     |                      | BillNo          | Date       | Amount       | %                  | %                 |         |
| Hambantota | 1       | Other       | Continuation | 2025                  | Commissioner, Department of Social Welfare, Probation & Child care services..... | Construction of quarters building at <b>Kanchadewa child care center , Hambantota</b> | Hambantota  | Department of Social Welfare, Probation & Child care services..... Southern Province |                | Name               | <b>Madurapperuma Constructions</b> | 2025.09.25 | 2026.03.24 |                                 | EOT I - From      | 2026.03.24 |                 | 23,539,280.72               |     | 14,549,679.22        | 1               | 2025.12.31 | 2,189,792.28 | 41%                | 75%               | B       |
|            |         |             |              |                       |                                                                                  |                                                                                       |             |                                                                                      |                |                    |                                    |            |            |                                 | To                | 2026.04.21 |                 |                             |     |                      | 2               | 2026.03.31 | 5,947,600.64 |                    |                   |         |
|            |         |             |              |                       |                                                                                  |                                                                                       |             |                                                                                      |                |                    |                                    |            |            |                                 | EOT II - From     |            |                 |                             |     |                      | 3               |            |              |                    |                   |         |
|            |         |             |              |                       |                                                                                  |                                                                                       |             |                                                                                      |                |                    |                                    |            |            |                                 | To                |            |                 |                             |     |                      | 4               |            |              |                    |                   |         |
|            |         |             |              |                       |                                                                                  |                                                                                       |             |                                                                                      |                |                    |                                    |            |            |                                 | EOT III - From    |            |                 |                             |     |                      | 5               |            |              |                    |                   |         |
|            |         |             |              |                       |                                                                                  |                                                                                       |             |                                                                                      |                |                    |                                    |            |            |                                 | To                |            |                 |                             |     |                      |                 |            | 5,947,600.64 |                    |                   |         |
| Hambantota | 2       | Other       | Continuation | 2025                  | Commissioner, Department of Social Welfare, Probation & Child care services..... | Balance work at <b>Kanchadewa child care center , Hambantota</b>                      | Hambantota  | Department of Social Welfare, Probation & Child care services..... Southern Province |                | Name               | <b>Madurapperuma Constructions</b> | 2025.09.25 | 2025.11.24 |                                 | EOT I - From      |            |                 | 1,436,019.64                |     | 1,016,616.33         | 1               | 2025.12.31 | 655,832.68   | 65%                | 100%              | R       |
|            |         |             |              |                       |                                                                                  |                                                                                       |             |                                                                                      |                |                    |                                    |            |            |                                 | To                |            |                 |                             |     |                      | 2               |            |              |                    |                   |         |
|            |         |             |              |                       |                                                                                  |                                                                                       |             |                                                                                      |                |                    |                                    |            |            |                                 | EOT II - From     |            |                 |                             |     |                      | 3               |            |              |                    |                   |         |
|            |         |             |              |                       |                                                                                  |                                                                                       |             |                                                                                      |                |                    |                                    |            |            |                                 | To                |            |                 |                             |     |                      | 4               |            |              |                    |                   |         |
|            |         |             |              |                       |                                                                                  |                                                                                       |             |                                                                                      |                |                    |                                    |            |            |                                 | EOT III - From    |            |                 |                             |     |                      | 5               |            |              |                    |                   |         |
|            |         |             |              |                       |                                                                                  |                                                                                       |             |                                                                                      |                |                    |                                    |            |            |                                 | To                |            |                 |                             |     |                      |                 |            | 655,832.68   |                    |                   |         |
| Hambantota | 3       | Other       | Continuation | 2025                  | Commissioner, Department of Social Welfare, Probation & Child care services..... | Construction of wire fence at <b>Kanchadewa child care center , Hambantota</b>        | Hambantota  | Department of Social Welfare, Probation & Child care services..... Southern Province |                | Name               | <b>Madurapperuma Constructions</b> | 2025.09.26 | 2025.11.25 |                                 | EOT I - From      | 2025.11.25 |                 | 1,239,869.83                |     | 801,702.49           | 1               | 2025.12.30 | 662,736.91   | 83%                | 100%              | R       |
|            |         |             |              |                       |                                                                                  |                                                                                       |             |                                                                                      |                |                    |                                    |            |            |                                 | To                | 2025.12.08 |                 |                             |     |                      | 2               |            |              |                    |                   |         |
|            |         |             |              |                       |                                                                                  |                                                                                       |             |                                                                                      |                |                    |                                    |            |            |                                 | EOT II - From     |            |                 |                             |     |                      | 3               |            |              |                    |                   |         |
|            |         |             |              |                       |                                                                                  |                                                                                       |             |                                                                                      |                |                    |                                    |            |            |                                 | To                |            |                 |                             |     |                      | 4               |            |              |                    |                   |         |
|            |         |             |              |                       |                                                                                  |                                                                                       |             |                                                                                      |                |                    |                                    |            |            |                                 | EOT III - From    |            |                 |                             |     |                      | 5               |            |              |                    |                   |         |
|            |         |             |              |                       |                                                                                  |                                                                                       |             |                                                                                      |                |                    |                                    |            |            |                                 | To                |            |                 |                             |     |                      |                 |            | 662,736.91   |                    |                   |         |

Prepared by - .....

Checked by - .....

Certified by - .....

Eng. W.G. Sameera Indunil,  
District Engineer (Buildings),  
District Engineer (Buildings) Office  
Hambantota.