

Hambantota	7	Health	New	2024	Medical Superintendent	Renovation of Surgical Consumables Store at Base Hospital Walasmulla (Rate Revise)	Walasmulla	Medical Superintendent	PSDG	Name	Chaiman, Koholana Govi Sanvidanaya	2024.04.10	2024.04.24				407,696.76	311,218.90	EOT I - From			1			80%	B
										Address	Koholana								EOT I - To			2				
										Grading									EOT II - From			3				
																			EOT II - To			4				
				EOT III - From			5																			
Hambantota	8	Health	New	2024	District Director of Health service	Fixation of doors & windows of the Auditorium at the top floor of the five storied building (A Donation) in BH Tangalle	Tangalle	District Director of Health service	PSDG	Name	Santhush Construction	2024.07.12	2024.10.25				3,071,112.58	2,129,196.00	EOT I - From			1				
										Address	No 17/1/A, Medagedara Watta, Ambalantota								EOT I - To			2				
										Grading									EOT II - From			3				
																			EOT II - To			4				
				EOT III - From			5																			

Prepared by -

Checked by -

Certified by - 

Eng. H.W.I. Prabath
 District Engineer (Building)
 District Engineer (Building) Office
 Hambantota.

Progress up to 2024.07.31

B - Under Construction

R - Retention to be paid

C - Completed


R/P - Retention paid

District	D.S. No	Category 01	Category 02	Project Duration Year	Client Name	Project Name	AG Division	Contracting authority	Funding Source	Contractor Details		Start Date	End Date	Construction Programme submitted	Extension of Time		Reasons for EOT	Total Cost of Estimate (Rs)	VAT	Contract Offer (Rs.)	Payment Details			Financial progress %	Physical progress %	Remarks
																					Bill No	Date	Amount			
Hambantota	1	Health	New	2024	District Director of Health service	Construction of waiting area & Registration area at MOH Weeraketiya	Weeraketiya	District Director of Health service	PSSP	Name	Kandambi Construction	2024.05.08	2024.06.15		EOT I - From			1,908,859.66		1,187,551.00	1	2024.06.28	1,014,861.78	85%	100%	R
										To					2											
										EOT II - From					3											
										To					4											
										EOT III - From					5											
										To											1,014,861.78					
Hambantota	2	Health	New	2024	District Director of Health service	Renovation Toilets of DH Angunukolapelessa	Angunukolapelessa	District Director of Health service	PSSP	Name	Sudusingha Construction & Suppliers	2024.05.10	2024.06.15		EOT I - From			2,149,474.30		1,440,054.88	1	2024.06.28	1,042,743.82	95%	100%	C
										To					2	2024.07.03					1,375,238.03					
										EOT II - From					3											
										To					4											
										EOT III - From					5											
										To											1,375,238.03					
Hambantota	3	Health	New	2024	District Director of Health service	Renovation of MO Quarters No 02 at DH , Hakuruwela	Angunukolapelessa	District Director of Health service	PSSP	Name	Senarath Construction	2024.05.08	2024.06.15		EOT I - From			3,612,422.87		2,169,211.97	1	2024.06.28	2,188,348.25	101%	100%	R
										To					2											
										EOT II - From					3											
										To					4											
										EOT III - From					5											
										To											2,188,348.25					
Hambantota	4	Health	New	2024	District Director of Health service	Renovation of Roof & Electrical system of the OPD Building at DH Ranna	Tangalle	District Director of Health service	PSSP	Name	Kandambi Construction	2024.05.07	2024.06.15		EOT I - From			3,011,074.96		1,895,431.00	1	2024.06.28	1,712,751.78	93%	100%	R
										To					2	2024.07.03					1,766,859.12					
										EOT II - From					3											
										To					4											
										EOT III - From					5											
										To											1,766,859.12					
Hambantota	5	Health	New	2024	District Director of Health service	Renovation of MOH Office at Angunukolapelessa	Angunukolapelessa	District Director of Health service	PSSP	Name	Vinmo Construction	2024.05.07	2024.06.15		EOT I - From			2,709,824.28		1,702,990.69	1	2024.06.28	1,857,598.06	109%	100%	R
										To					2											
										EOT II - From					3											
										To					4											
										EOT III - From					5											
										To											1,857,598.06					
Hambantota	6	Health	New	2024	District Director of Health service	Renovation of Roof of the Drug Store Building DH Beragama	Hambantota	District Director of Health service	PSSP	Name	Ushan Builders.	2024.05.06	2024.06.15		EOT I - From			3,606,391.36		2,279,530.52	1	2024.06.28	2,142,591.78	103%	100%	R
										To					2	2024.07.03					2,344,216.17					
										EOT II - From					3											
										To					4											
										EOT III - From					5											
										To											2,344,216.17					

Hambantota	7	Health	New	2024	District Director of Health service	Construction of Toilets for patients at PMCU Warapitiya	Walasmulla	District Director of Health service	PSSP	Name Rajitha Builders & Electricals Address Rangi Niwasa, Thalaghamwaduwa, Walasmulla Grading	2024.05.08	2024.06.15	EOT I - From To EOT II - From To EOT III - From To	1,227,916.95	808,678.10	1 2024.06.27 758,203.74 2 3 4 5 758,203.74	94%	100%	R
Hambantota	8	Health	New	2024	District Director of Health service	Renovation of Building with Dental Unit DH Beragama	Hambantota	District Director of Health service	PSSP	Name S.K. Builders Address 40 Mile Post, Thelulla, Ethiliwewa Grading	2024.05.07	2024.06.15	EOT I - From To EOT II - From To EOT III - From To	360,035.82	246,470.70	1 2024.06.28 217,529.73 2 2024.07.03 231,919.35 3 4 5 231,919.35	94%	100%	R
Hambantota	9	Health	New	2024	District Director of Health service	Renovation of Safty wall of Ruhunu Suwa Niwahana	Ambalantota	District Director of Health service	PSSP	Name S.K. Builders Address 40 Mile Post, Thelulla, Ethiliwewa Grading	2024.05.07	2024.06.15	EOT I - From To EOT II - From To EOT III - From To	2,033,638.55	1,634,766.00	1 2024.06.28 1,580,758.62 2 3 4 5 1,580,758.62	97%	100%	R
Hambantota	10	Health	New	2024	District Director of Health service	Renovation of H.G.C. Weerawilagama	Tissamaharamaya	District Director of Health service	PSSP	Name Ushan Builders. Address No. 329 B1, New Road, Waththegama, Dickwella Grading	2024.05.06	2024.06.15	EOT I - From To EOT II - From To EOT III - From To	3,041,574.73	2,461,872.04	1 2024.06.28 2,271,259.24 2 2024.07.03 2,487,916.46 3 4 5 2,487,916.46	101%	100%	R
Hambantota	11	Health	New	2024	District Director of Health service	Expansion & Renovation of PMCU Wilamulla	Tissamaharamaya	District Director of Health service	PSSP	Name Ushan Builders. Address No. 329 B1, New Road, Waththegama, Dickwella Grading	2024.05.07	2024.06.15	EOT I - From To EOT II - From To EOT III - From To	2,691,255.78	2,262,150.48	1 2024.06.28 1,926,586.82 2 2024.07.03 2,069,853.64 3 4 5 2,069,853.64	91%	100%	R
Hambantota	12	Health	New	2024	District Director of Health service	Expansion of OPD Building at Kirama Hospital - Stage I	Walasmulla	District Director of Health service	PSSP	Name Thisara Construction Address Wasana, Wadumathregama, Agunukolapelessa Grading	2024.06.26	2024.06.30	EOT I - From To EOT II - From To EOT III - From To	6,711,562.68	4,005,782.16	1 2024.06.28 2,532,281.73 2 4,274,820.47 3 4 5 4,274,820.47	107%	100%	R

Prepared by -

Checked by -

Certified by - 

Eng. H.W.I. Prabath
District Engineer (Building)
District Engineer (Building) Office
Hambantota.

Progress up to 2024.07.31

B - Under Construction

R - Retention to be paid

C - Completed


R/P - Retention paid

District	D.S. No	Category 01	Category 02	Project Duration Year	Client Name	Project Name	AG Division	Contracting authority	Funding Source	Contractor Details		Start Date	End Date	Construction Programme submitted	Extension of Time		Reasons for EOT	Total Cost of Estimate (Rs)	VAT	Contract Offer (Rs.)	Payment Details			Financial progress	Physical progress	Remarks
																					Bill No	Date	Amount			
Hambantota	1	Health	New	2024	Commissioner of Ayurvedic, Provincial Ayurvedic Department	Renovation of Central Dispensary of Ayurvedic at Ranna CD (Stage II)	Tangalle	Commissioner of Ayurvedic, Provincial Ayurvedic Department	PSDG	Name	K.S.T. Engineering	2024.04.01	2024.05.31		EOT I - From			3,589,951.16		2,500,495.53	1	2024.06.14	2,247,628.64	90%	100%	C
										To					2											
										EOT II - From					3											
										To					4											
										EOT III - From					5											
To				2,247,628.64																						
Hambantota	2	Health	New	2024	Commissioner of Ayurvedic, Provincial Ayurvedic Department	Renovation of the Roof at Bandagiriya CD	Hambantota	Commissioner of Ayurvedic, Provincial Ayurvedic Department	PSDG	Name	J.K. Construction	2024.04.20	2024.06.19		EOT I - From			1,781,839.46		1,364,484.20	1	2024.07.30	1,433,981.55	105%	100%	C
										To					2											
										EOT II - From					3											
										To					4											
										EOT III - From					5											
To				1,433,981.55																						
Hambantota	3	Health	New	2024	Commissioner of Ayurvedic, Provincial Ayurvedic Department	Renovation of the Roof at Deniya CD	Ambalantota	Commissioner of Ayurvedic, Provincial Ayurvedic Department	PSDG	Name	Senarath Construction	2024.06.20	2024.07.30		EOT I - From			512,654.09		336,551.54	1			90%		
										To					2											
										EOT II - From					3											
										To					4											
										EOT III - From					5											
To																										
Hambantota	4	Health	New	2024	Commissioner of Ayurvedic, Provincial Ayurvedic Department	Roof top setup in front of Finished Drug Store at Beliatta Production Unit	Beliatta	Commissioner of Ayurvedic, Provincial Ayurvedic Department	PSDG	Name	Senarath Construction	2024.06.20	2024.07.30		EOT I - From			1,065,860.24		707,861.38	1			90%		
										To					2											
										EOT II - From					3											
										To					4											
										EOT III - From					5											
To																										
Hambantota	5	Health	New	2024	Commissioner of Ayurvedic, Provincial Ayurvedic Department	Repair Toilet System in ward No 02 at Beliatta Ayurvedic Hospital	Beliatta	Commissioner of Ayurvedic, Provincial Ayurvedic Department	PSDG	Name	L.G. Construction	2024.06.20	2024.08.04		EOT I - From			2,267,183.12		1,610,853.33	1			60%		
										To					2											
										EOT II - From					3											
										To					4											
										EOT III - From					5											
To																										

Hambantota	6	Health	New	2024	Commissioner of Ayurwedic, Provincial Ayurwedic Department	Renovation of Toilet system & Roof in Deniya CD	Ambalantota	Commissioner of Ayurwedic, Provincial Ayurwedic Department	PSDG	Name	Senarath Construction	2024.06.20	2024.08.19		EOT I - From		1,795,802.78	1,165,577.65	1		50%	
										Address	Gajanayaka gama, Hakuruwela				EOT I - To				2			
										Grading					EOT II - From				3			
															EOT II - To				4			
Hambantota	7	Health	New	2024	Commissioner of Ayurwedic, Provincial Ayurwedic Department	Renovation of Building at Nedigamvila CD	Tissamaharamaya	Commissioner of Ayurwedic, Provincial Ayurwedic Department	PSDG	Name	Senarath Construction	2024.06.20	2024.08.19		EOT I - From		1,589,673.39	1,044,615.75	1		Not start	
										Address	Gajanayaka gama, Hakuruwela				EOT I - To				2			
										Grading					EOT II - From				3			
															EOT II - To				4			
Hambantota	8	Health	New	2024	Commissioner of Ayurwedic, Provincial Ayurwedic Department	Renovation of Morayaya Ayurwedic Hospital (Balance work)	Weeraketiya	Commissioner of Ayurwedic, Provincial Ayurwedic Department	PSDG	Name	D & B Construction	2024.06.25	2024.07.25		EOT I - From		1,009,272.08	764,821.00	1		20%	
										Address	128, Waragoda, Koggalla, Ambalantota				EOT I - To				2			
										Grading					EOT II - From				3			
															EOT II - To				4			
Hambantota	9	Health	New	2024	Commissioner of Ayurwedic, Provincial Ayurwedic Department	Word No 1, Tiling & Changing the front door at Morayaya Ayurveda Hospital	Weeraketiya	Commissioner of Ayurwedic, Provincial Ayurwedic Department	PSDG	Name	S.B.R.. Construction	2024.07.01	2024.10.14		EOT I - From		4,784,293.86	2,951,657.79	1			
										Address	Weeraketiya Road, Walasmulla				EOT I - To				2			
										Grading					EOT II - From				3			
															EOT II - To				4			
Hambantota	9	Health	New	2024	Commissioner of Ayurwedic, Provincial Ayurwedic Department	Word No 1, Tiling & Changing the front door at Morayaya Ayurveda Hospital	Weeraketiya	Commissioner of Ayurwedic, Provincial Ayurwedic Department	PSDG	Name	S.B.R.. Construction	2024.07.01	2024.10.14		EOT III - From		4,784,293.86	2,951,657.79	5			
										Address	Weeraketiya Road, Walasmulla				EOT III - To				5			
										Grading												

Prepared by -

Checked by -

Certified by - 

Eng. H.W.I. Prabath
District Engineer (Building)
District Engineer (Building) Office
Hambantota.

Progress up to 2024.07.31

B - Under Construction

R - Retention to be paid

C - Completed

R/P - Retention paid

District	D.S. No	Category 01	Category 02	Project Duration Year	Client Name	Project Name	AG Division	Contracting authority	Funding Source	Contractor Details			Start Date	End Date	Construction Programme submitted	Extension of Time		Reasons for EOT	Total Cost of Estimate (Rs)	VAT	Contract Offer (Rs.)	Payment Details			Financial progress %	Physical progress %	Remarks
										Name	Address	Grading				From	To					Bill No	Date	Amount			
Hambantota	I	Health	Continuation	2023	Director of Health, Southern Province	Toilet Repair of Wards No 02, 04 & 08 at Base Hospital Tangalle	Tangalle	Director of Health, Southern Province	PSDG	Name	S.N.S.S. Engineering	2023.12.13	2024.03.13				3,490,705.79	N/D	3,018,846.00	1	2023.12.29	9,347.13	31%	40%	B		
										To										2	2024.04.09	942,705.58					
										EOT II - From										3							
										To										4							
										EOT III - From										5							
To				942,705.58																							

Prepared by -

Checked by -

Certified by - 

Eng. H.W.I. Prabath
 District Engineer (Building)
 District Engineer (Building) Office
 Hambantota.