

B - Under Construction R - Retention to be paid C - Completed R/P - Retention paid

District	D.S.No	Category 01	Category 02	Project Duration Year	Client Name	Project Name	AG Division	Contracting authority	Funding Source	Contractor Details		Start Date	End Date	Construction Programe submitted	Extension of Time		Reasons for EOT	Total Cost of Estimate (Rs)	VAT	Contract Offer (Rs.)	Payment Details			Financial progress	Physical progress	Remarks
																					BillNo	Date	Amount			
Hambantota	1	Education	New	2026	Director, Department of Education	Construction of Toilet system at H/Hungama Vijayaba N.S.	Ambalantota	Director, Department of Education, Southern Province		Name Address Grading	Lakshitha Builders W.P. Sumathipala 4 Ela, Beragama, Ambalantota 0703742597 C7	2026.01.14	2026.04.14		EOT I - From To	2026.04.14 2026.04.24		6,972,221.92		5,204,683.00	1 2 3 4 5				43%	B
Hambantota	2	Education	New	2026	Director, Department of Education	Construction of Male Toilet system (B1) at H/Tangalle M.M.V.	Tangalle	Director, Department of Education, Southern Province		Name Address Grading	Lakshitha Builders W.P. Sumathipala 4 Ela, Beragama, Ambalantota 0703742597 C7	2026.01.14	2026.04.14		EOT I - From To	2026.04.14 2026.05.02		7,201,249.98		5,382,704.00	1 2 3 4 5				50%	B
Hambantota	3	Education	New	2026	Director, Department of Education	Construction of GI Toilet Block H/Zahira College	Hambantota	Director, Department of Education, Southern Province		Name Address Grading	Lakshitha Builders W.P. Sumathipala 4 Ela, Beragama, Ambalantota 0703742597 C7	2026.01.14	2026.04.14		EOT I - From To	2026.04.14 2026.04.24		5,643,599.56		4,219,300.00	1 2 3 4 5				98%	B
Hambantota	4	Education	New	2026	Director, Department of Education	Construction of Stair case at H/Dharmapala Girls School	Beliatta	Director, Department of Education, Southern Province		Name Address Grading	L.G. Construction No.92, Tangalle Road, Beliatta 071-9000200 C7	2026.04.23	2026.06.22		EOT I - From To			3,195,709.65		2,270,105.68	1 2 3 4 5				100%	C
Hambantota	5	Education	New	2026	Director, Department of Education	Repair of Technology Lab at H/Tangalle M.M.V.	Tangalle	Director, Department of Education, Southern Province		Name Address Grading	L.G. Construction No.92, Tangalle Road, Beliatta 071-9000200 C7	2026.04.23	2026.06.22		EOT I - From To			1,540,851.55		1,322,848.00	6 7 8 9 10				100%	C

Prepared by -

Checked by -

Eng. W.G. Sameera Indunil,
District Engineer (Buildings),
District Engineer (Buildings) Office
Hambantota.

Certified by -

B - Under Construction

R - Retention to be paid

C - Completed

R/P - Retention paid

District	D.S. No	Category 01	Category 02	Project Duration Year	Client Name	Project Name	AG Division	Contracting authority	Funding Source	Contractor Details		Start Date	End Date	Construction Programe submitted	Extension of Time		Reasons for EOT	Total Cost of Estimate (Rs)	VAT	Contract Offer (Rs.)	Payment Details			Financial progress	Physical progress	Remarks	
																					BillNo	Date	Amount				%
Hambantota	1	Education	New	2026	Secretary, Ministry of Education	Renovation of 60' x 20' Building at H/Hingurakanda M.V.	Katuwana	Secretary, Ministry of Education, Southern Province	PSDG	Name Address Grading	Sadew Constructions, No. 117/C, Katuwana Road, Middeniya 071-7312076 C7	2026.03.20	2026.06.19		EOT I - From To EOT II - From To EOT III - From To			5,347,595.24		3,586,000.00	1 2 3 4 5 -					40%	B
Hambantota	2	Education	New	2026	Secretary, Ministry of Education	Renovation of 60' x 20' Building at H/Dambarella M.V. (Balance work)	Angunukolapelessa	Secretary, Ministry of Education, Southern Province	PSDG	Name Address Grading	Sadew Constructions, No. 117/C, Katuwana Road, Middeniya 071-7312076 C7	2026.05.12	2026.08.11		EOT I - From To EOT II - From To EOT III - From To			4,429,059.70		2,878,500.00	1 2 3 4 5 -					15%	B
Hambantota	3	Education	New	2026	Secretary, Ministry of Education	Roof repairing of 60' x 20' Building at H/Obadagahadeniya P.V.	Katuwana	Secretary, Ministry of Education, Southern Province	PSDG	Name Address Grading	Sadew Constructions, No. 117/C, Katuwana Road, Middeniya 071-7312076 C7	2026.05.12	2026.08.11		EOT I - From To EOT II - From To EOT III - From To			4,546,694.10		298,236.00	1 2 3 4 5 -					8%	B
Hambantota	4	Education	New	2026	Secretary, Ministry of Education	Construction of Toilet system for primary section at H/Thalunna M.V.	Tangalle	Secretary, Ministry of Education, Southern Province	PSDG	Name Address Grading	Senarath Construction Gajanayakagama, Hakuruwela '0779597802 C7	2026.05.05	2026.07.19		EOT I - From To EOT II - From To EOT III - From To			2,832,984.32		1,980,875.76	1 2 3 4 5 -					95%	B
Hambantota	5	Education	New	2026	Secretary, Ministry of Education	Renovation of 100' x 20' Building at H/Beralihela M.V.	Lunugamwehera	Secretary, Ministry of Education, Southern Province	PSDG	Name Address Grading	Safe Engineering Construction No 343/a, Rajya Sewaka Niwasa, New town, Lunugamwehera 076-7894495 C7	2026.05.08	2026.07.24		EOT I - From To EOT II - From To EOT III - From To			4,184,276.85		2,918,016.82	1 2 3 4 5 -					15%	B

Hambantota	6	Education	New	2026	Secretary, Ministry of Education	Roof Repairing of 120' x 20' Building at H/Pallemaththala P.V.	Lunugamwehera	Secretary, Ministry of Education, Southern Province	PSDG	Name	Safe Engineering Construction	2026.05. 08	2026.08. 28		EOT I - From To	9,098,428.69	6,419,614.13	1			45%	B	
										Address	No 343/a, Rajya Sewaka Niwasa, New town, Lunugamwehera				EOT II - From To			2					
										Grading	C7				EOT III - From To			3					
																		4					
																		5					
																				-			
Hambantota	7	Education	New	2026	Secretary, Ministry of Education	Renovation of 60' x 20' Building at H/Athbatuwa K.V.	Ambalantota	Secretary, Ministry of Education, Southern Province	PSDG	Name	Aravinda Construction				EOT I - From To	2,030,791.68		1			100%	C	
										Address	No. 1355, Yaya 17, Angunukolapelessa 074-0016066				EOT II - From To			2					
										Grading	C8				EOT III - From To			3					
																		4					
																		5					
																				-			
Hambantota	8	Education	New	2026	Secretary, Ministry of Education	Renovation of 40' x 20' Building at H/Pannegamuwa Royal School	Tissamaharamaya	Secretary, Ministry of Education, Southern Province	PSDG	Name	Subodha Construction				EOT I - From To	3,151,394.74		1			Not start		
										Address	Soyurupura, Kirinda, Tissamaharamaya 070- 1703041				EOT II - From To			2					
										Grading	C6				EOT III - From To			3					
																		4					
																		5					
																				-			
Hambantota	9	Education	New	2026	Secretary, Ministry of Education	Roof repairing of 60' x 20' Building (Delia Hall) at H/Debokkawa M.V.	Angunukolapelessa	Secretary, Ministry of Education, Southern Province	PSDG	Name	Ruwan Builders	2026.04. 27	2026.08. 10		EOT I - From To	5,187,031.46	3,385,236.72	1	2026.06.17	378,136.44	11%	70%	B
										Address	Karathota, Hakmana 077-7112532				EOT II - From To			2					
										Grading					EOT III - From To			3					
																		4					
																		5					
																				378,136.44			
Hambantota	10	Education	New	2026	Secretary, Ministry of Education	Roof Repairing of 110' x 20' Building (Main Hall) at H/Thalawa M.V.	Angunukolapelessa	Secretary, Ministry of Education, Southern Province	PSDG	Name	Ruwan Builders	2026.04. 27	2026.07. 31		EOT I - From To	4,779,747.31	3,070,196.60	1	2026.06.17	262,501.25	9%	70%	B
										Address	Karathota, Hakmana 077-7112532				EOT II - From To			2					
										Grading					EOT III - From To			3					
																		4					
																		5					
																				262,501.25			
Hambantota	11	Education	New	2026	Secretary, Ministry of Education	Construction of Toilet system at H/Nihiluwa M.V.	Beliatta	Secretary, Ministry of Education, Southern Province	PSDG	Name	GIZA Engineering				EOT I - From To	2,194,944.71		1			40%	B	
										Address	No 179/2, Kaluwagahayaya, Kariyamadiththa 077- 4638518				EOT II - From To			2					
										Grading	C8				EOT III - From To			3					
																		4					
																		5					
																				-			
Hambantota	12	Education	New	2026	Secretary, Ministry of Education	Construction of Safety fence behind the school at H/Getamanna South M..V	Beliatta	Secretary, Ministry of Education, Southern Province	PSDG	Name	GIZA Engineering				EOT I - From To	4,285,960.90		1			30%	B	
										Address	No 179/2, Kaluwagahayaya, Kariyamadiththa 077- 4638518				EOT II - From To			2					
										Grading	C8				EOT III - From To			3					
																		4					
																		5					
																				-			

Hambantota	13	Education	New	2026	Secretary, Ministry of Education	Construction of 20 x 20 two class room at H/Samodagama K.V.	Hambantota	Secretary, Ministry of Education, Southern Province	PSDG	Name	Lasal Builders & Enterprises				EOT I - From To		9,146,785.70			1				0%		
										Address	No 23, Rangiri Vihara Road, Ambalantota 077-2590000									2						
										Grading	C7									3						
																				4						
																				5						
																										-
Hambantota	14	Education	New	2026	Secretary, Ministry of Education	Roof repairing of 60 x 20 Building at H/Bundala K.V.	Hambantota	Secretary, Ministry of Education, Southern Province	PSDG	Name	Lasal Builders & Enterprises				EOT I - From To		5,502,426.80			1				0%		
										Address	No 23, Rangiri Vihara Road, Ambalantota 077-2590000									2						
										Grading	C7									3						
																				4						
																				5						
																										-
Hambantota	15	Education	New	2026	Secretary, Ministry of Education	Renovation of 100 x 20 Building at H/Bandagiriya M.V.	Hambantota	Secretary, Ministry of Education, Southern Province	PSDG	Name	Lasal Builders & Enterprises				EOT I - From To		5,486,503.75			1				25%	B	
										Address	No 23, Rangiri Vihara Road, Ambalantota 077-2590000									2						
										Grading	C7									3						
																				4						
																				5						
																										-
Hambantota	16	Education	New	2026	Secretary, Ministry of Education	Construction of 80 x 20 Building at H/Weliwewa K.V. (Balance work)	Sooriyawewa	Secretary, Ministry of Education, Southern Province	PSDG	Name	S.B.R. Construction				EOT I - From To		12,490,557.95	851,054.84			1				35%	B
										Address	Weeraketiya Road, Walasmulla 077- 2049526										2					
										Grading	C7										3					
																					4					
																					5					
Hambantota	17	Education	New	2026	Secretary, Ministry of Education	60 x 20 Single storied building repair at H/Thenagama P.V.	Tangalle	Secretary, Ministry of Education, Southern Province	PSDG	Name	Widanarachchi Builders				EOT I - From To		3,409,263.36			1				5%	B	
										Address	Kudaheella, Beliatta 077-2576704									2						
										Grading	C7									3						
																				4						
																				5						
																										-
Hambantota	18	Education	New	2026	Secretary, Ministry of Education	Roof repairing of Kumudu Building at H/Walawe waththa K.V.	Ambalantota	Secretary, Ministry of Education, Southern Province	PSDG	Name	N.D. Sanu Engineering (Pvt) Ltd.				EOT I - From To		9,557,708.29			1				0%		
										Address	"Weda Niwasa", Thawaluwila, Thanalanda, Ambalantota 070- 6500338									2						
										Grading	C7									3						
																				4						
																				5						
																										-
Hambantota	19	Education	New	2026	Secretary, Ministry of Education	Roof repairing of 150 x 20 Building at H/Oluara Bandaranayaka K.V.	Okewela	Secretary, Ministry of Education, Southern Province	PSDG	Name	R.V.D. Construction				EOT I - From To		7,511,218.00	259,424.66			1				0%	
										Address	No. 175/D, Palawaththa, Nathuwala , Walasmulla 076- 2714156										2					
										Grading	C7										3					
																					4					
																					5					

B - Under Construction R - Retention to be paid C - Completed R/P - Retention paid

District	D.S. No	Category 01	Category 02	Project Duration Year	Client Name	Project Name	AG Division	Contracting authority	Funding Source	Contractor Details		Start Date	End Date	Construction Programe submitted	Extension of Time		Reasons for EOT	Total Cost of Estimate (Rs)	VAT	Contract Offer (Rs.)	Payment Details			Financial progress	Physical progress	Remarks				
																					BillNo	Date	Amount				%	%		
Hambantota	1	Education	New	2026	Secretary, Ministry of Education	Renovation of Toilet system & Construction of Toilet system at H/Tissamaharama M.V.	Tissamaharama	Secretary, Ministry of Education, Southern Province	Clean Sri Lanka	Name	D.R.K. Construction				EOT I - From			4,787,142.36			1				45%	B				
										To						2														
										Address					EOT II - From						3									
															To						4									
										Grading					EOT III - From						5									
															To								-							

Prepared by -

Checked by -

Certified by -

Eng. W.G. Sameera Indunil,
District Engineer (Buildings),
District Engineer (Buildings) Office
Hambantota.



B - Under Construction R - Retention to be paid C - Completed R/P - Retention paid

District	D.S. No	Category 01	Category 02	Project Duration Year	Client Name	Project Name	AG Division	Contracting authority	Funding Source	Contractor Details		Start Date	End Date	Construction Programme submitted	Extension of Time		Reasons for EOT	Total Cost of Estimate (Rs)	VAT	Contract Offer (Rs.)	Payment Details			Financial progress	Physical progress	Remarks
																					Bill No	Date	Amount			
Hambantota	1	Health	New	2026	Commissioner, Provincial Ayurvedic Department	Renovation of Ranna Ayurveda Central Dispensary Building	Tangalle	Commissioner of Ayurvedic, Provincial Ayurvedic Department	PSDG	Name Address Grading	Tharushka Construction Polommaruwa, Tangalle 070-7955877 C7	2026.04.28	2026.07.07		EOT I - From To EOT II - From To EOT III - From To			3,163,260.75		2,139,287.50	1 2 3 4 5				50%	B
Hambantota	2	Health	New	2026	Commissioner, Provincial Ayurvedic Department	Renovation of Gate & Fence in Ranna Ayurveda Central Dispensary Building	Tangalle	Commissioner of Ayurvedic, Provincial Ayurvedic Department	PSDG	Name Address Grading	Tharushka Construction Polommaruwa, Tangalle 070-7955877 C7	2026.05.29	2026.08.14		EOT I - From To EOT II - From To EOT III - From To			3,617,345.28		2,397,978.00	1 2 3 4 5				45%	B
Hambantota	3	Health	New	2026	Commissioner, Provincial Ayurvedic Department	Construction of Tiling of rooms inside the Central Dispensary in Okewela	Okewela	Commissioner of Ayurvedic, Provincial Ayurvedic Department	PSDG	Name Address Grading	Sadew Construction No. 117/C, Katuwana Road, Middeniya 071-7312076 C7	2026.04.28	2026.06.02		EOT I - From To EOT II - From To EOT III - From To			499,997.12		340,610.00	1 2 3 4 5				100%	C
Hambantota	4	Health	New	2026	Commissioner, Provincial Ayurvedic Department	Renovation of Roof & Building at Central Dispensary in Kasagala	Angunakolapelessa	Commissioner of Ayurvedic, Provincial Ayurvedic Department	PSDG	Name Address Grading	Sadew Construction No. 117/C, Katuwana Road, Middeniya 071-7312076 C7	2026.04.28	2026.07.07		EOT I - From To EOT II - From To EOT III - From To			3,079,491.84		2,069,200.00	1 2 3 4 5				43%	B
Hambantota	5	Health	New	2026	Commissioner, Provincial Ayurvedic Department	Partitioning the Office in Central Dispensary in Kasagala	Angunakolapelessa	Commissioner of Ayurvedic, Provincial Ayurvedic Department	PSDG	Name Address Grading	Sadew Construction No. 117/C, Katuwana Road, Middeniya 071-7312076 C7	2026.04.28	2026.07.07		EOT I - From To EOT II - From To EOT III - From To			938,406.40		637,200.00	1 2 3 4 5				0%	

B - Under Construction

R - Retention to be paid

C - Completed

R/P - Retention paid

District	D.S. No	Category 01	Category 02	Project Duration Year	Client Name	Project Name	AG Division	Contracting authority	Funding Source	Contractor Details		Start Date	End Date	Construction Programme submitted	Extension of Time		Reasons for EOT	Total Cost of Estimate (Rs)	VAT	Contract Offer (Rs.)	Payment Details			Financial progress	Physical progress	Remarks	
																					Bill No	Date	Amount				%
Hambantota	1	Health	New	2026	Secretary, Chief Ministry, Southern Province	Up stairs setup with Panchakarma Unit & Kitchen at Beliatta Ayurveda hospital (1 st Stage)	Beliatta	Secretary, Chief Ministry, Southern Province	PSDG	Name	Rathnaweera Construction				EOT I - From To			36,347,885.64			1				3%	B	
										Address	Heenketiya, Idipalegoda, Pitigala				EOT II - From To						2						
										Grading					EOT III - From To						3						
																						4					
																						5					
Hambantota	2	Health	New	2026	Secretary, Chief Ministry, Southern Province	Renovation of ward No 1, 3 & Office building toilet block at Beliatta Ayurveda hospital (1 st Stage)	Beliatta	Secretary, Chief Ministry, Southern Province	PSDG	Name	D.R.K. Constructions				EOT I - From To			6,505,259.80			1					Not start	
										Address	"Pathum", Hakmana Road, Walasmulla 0710674811				EOT II - From To						2						
										Grading	C7				EOT III - From To						3						
																						4					
																						5					
Hambantota	3	Health	New	2026	Secretary, Chief Ministry, Southern Province	Setting up a place to put empty containers setting up, Building bathrooms for minor staff & vehicle garage at Beliatta Ayurveda Factory	Beliatta	Secretary, Chief Ministry, Southern Province	PSDG	Name	R.V.D. Construction				EOT I - From To			8,473,139.35			1					3%	B
										Address	"Vnujaya", Giragahahena, Kanumuldeniya South, Walasmulla 076-2714156				EOT II - From To						2						
										Grading	C7				EOT III - From To						3						
																						4					
																						5					
Hambantota	4	Health	New	2026	Secretary, Chief Ministry, Southern Province	Renovation of medical quarters at Bandagiriya CD	Hambantota	Secretary, Chief Ministry, Southern Province	PSDG	Name	Santhush Construction				EOT I - From To			6,980,335.96			1					0%	
										Address	No 17/1/A, Medagedara Waththa, Beligalgoda Road, Thawaluwila, Ambalantota				EOT II - From To						2						
										Grading					EOT III - From To						3						
																						4					
																						5					

R/P - Retention paid

Prepared by -

Checked by -

Certified by -

Eng. W.G. Sameera Indunil,
District Engineer (Buildings),
District Engineer (Buildings) Office
Hambantota.

B - Under Construction R - Retention to be paid C - Completed R/P - Retention paid

District	D.S. No	Category 01	Category 02	Project Duration Year	Client Name	Project Name	AG Division	Contracting authority	Funding Source	Contractor Details		Start Date	End Date	Construction Programe submitted	Extension of Time		Reasons for EOT	Total Cost of Estimate (Rs)	VAT	Contract Offer (Rs.)	Payment Details			Financial progress	Physical progress	Remarks
																					BillNo	Date	Amount	%	%	
Hambantota	1	Health	New	2026	District Director of Health service	Renovation of GHC at Dammulla MOH	Beliatta	District Director of Health service	PSDG	Name	Widanarachchi Construction	2026.05.21	2026.08.13		EOT I - From			3,268,593.25		2,496,528.50	1				35%	B
										To					2											
										EOT II - From					3											
										To					4											
										EOT III - From					5											
										To												-				
Hambantota	2	Health	New	2026	District Director of Health service	Renovation of GHC at Walawa MOH	Hambantota	District Director of Health service	PSDG	Name	Jayaweera Construction & Suppliers	2026.05.22	2026.08.20		EOT I - From			4,285,096.40		2,851,952.31	1				20%	B
										To					2											
										EOT II - From					3											
										To					4											
										EOT III - From					5											
										To												-				
Hambantota	3	Health	New	2026	District Director of Health service	Renovation of OPD & Administrative Building at DH Katuwana	Katuwana	District Director of Health service	PSDG	Name	Chaminda Constructions				EOT I - From			4,703,526.62		3,618,097.40	1				10%	B
										To					2											
										EOT II - From					3											
										To					4											
										EOT III - From					5											
										To												-				
Hambantota	4	Health	New	2026	District Director of Health service	Construction of Rams rails & toilets for Disable People at DH Kariyamadiththa	Angunukolapelessa	District Director of Health service	PSDG	Name	Chaminda Constructions				EOT I - From			761,104.64			1				0%	
										To					2											
										EOT II - From					3											
										To					4											
										EOT III - From					5											
										To												-				
Hambantota	5	Health	New	2026	District Director of Health service	Establishment of Dental Clinic at DH Kirinda (Stage I) (revised)	Tissamaharama	District Director of Health service	PSDG	Name	S & H Construction				EOT I - From			2,635,775.91			1				60%	B
										To					2											
										EOT II - From					3											
										To					4											
										EOT III - From					5											
										To												-				
Hambantota	6	Health	New	2026	District Director of Health service	Establishment of Clinic area & Labor room at DH Kirinda (revised)	Tissamaharama	District Director of Health service	PSDG	Name	S & H Construction				EOT I - From			1,058,207.36			1				98%	B
										To					2											
										EOT II - From					3											
										To					4											
										EOT III - From					5											
										To												-				

Hambantota	7	Health	New	2026	District Director of Health service	Renovation of OPD & Ward at DH Kirinda	Tissamaharama	District Director of Health service	PSDG	Name Address Grading	P.J. Construction "Darshana", Uhanovila, Pitigala 071-5716634 C7				EOT I - From To EOT II - From To EOT III - From To			3,151,394.74			1 2 3 4 5					5%	B
Hambantota	8	Health	New	2026	District Director of Health service	Renovation of OPD & ETU Building at DH Gonadeniya	Weeraketiya	District Director of Health service	PSDG	Name Address Grading	S.B.R. Construction Weeraketiya Road, Walasmulla 077-2049526 C7	2026.05.22	2026.09.19		EOT I - From To EOT II - From To EOT III - From To			9,506,167.84		7,310,251.04	1 2 3 4 5					30%	B
Hambantota	9	Health	New	2026	District Director of Health service	Renovation of GHC at Mulkirigala MOH	Weeraketiya	District Director of Health service	PSDG	Name Address Grading	D.R.K. Construction "Pathum", Hakmana Road, Walasmulla 071-0674811 C7	2026.05.22	2026.09.11		EOT I - From To EOT II - From To EOT III - From To			8,222,650.54		6,325,115.80	1 2 3 4 5					0%	
Hambantota	11	Health	New	2026	District Director of Health service	Expansion of Auditorium (1st floor) at MOH Beliatta (Revise)	Beliatta	District Director of Health service	PSDG	Name Address Grading	Sadew Construction No 117 C, Katuwana Road, Middeniya 071-7312076 C7	2026.06.02	2026.07.28		EOT I - From To EOT II - From To EOT III - From To			1,562,690.49		1,064,142.80	1 2 3 4 5					0%	
Hambantota	12	Health	New	2026	District Director of Health service	Renovation of Roof of Drug stores at DH Beliatta (Revise)	Beliatta	District Director of Health service	PSDG	Name Address Grading	Sadew Construction No 117 C, Katuwana Road, Middeniya 071-7312076 C7	2026.06.02	2026.08.11		EOT I - From To EOT II - From To EOT III - From To			2,315,282.58		1,585,428.00	1 2 3 4 5					0%	
Hambantota	13	Health	New	2026	District Director of Health service	Construction of Infection control Quality & Health Education unit at Divisional Hospital Nakulugamuwa	Tangalle	District Director of Health service	PSDG	Name Address Grading	Sadew Construction No 117 C, Katuwana Road, Middeniya 071-7312076 C7	2026.05.18	2026.06.22		EOT I - From To EOT II - From To EOT III - From To			1,428,846.94		374,000.00	1 2 3 4 5					0%	
Hambantota	14	Health	New	2026	District Director of Health service	Renovation of Hospital Building PMCU Galpoththayaya	Weeraketiya	District Director of Health service	PSDG	Name Address Grading	Sadew Construction No 117 C, Katuwana Road, Middeniya 071-7312076 C7	2026.06.02	2026.09.30		EOT I - From To EOT II - From To EOT III - From To			8,595,014.35		5,600,830.50	1 2 3 4 5					0%	
Hambantota	15	Health	New	2026	District Director of Health service	Renovation of GHC Kuda Gammana 07 MOH	Lunugamwehera	District Director of Health service	PSDG	Name Address Grading	Isuru Construction No 87/A, Kachcheriyagama, Tissamaharama	2026.06.02	2026.08.25		EOT I - From To EOT II - From To EOT III - From To			3,446,904.24		2,560,937.60	1 2 3 4 5					0%	

Hambantota	16	Health	New	2026	District Director of Health service	Construction of Ramps rails & toilets for Disable People at DH Beliatta (Revise)	Beliatta	District Director of Health service	PSDG	Name	R.V.D. Construction	2026.06.03	2026.07.22		EOT I - From			1,255,190.66		950,769.10	1				40%	B
										To					2											
										Address					EOT II - From						3					
										Grading					To						4					
															EOT III - From						5					
															To								-			

Hambantota	17	Health	New	2026	District Director of Health service	Renovation of GHC Walgammulla	Katuwana	District Director of Health service	PSDG	Name	R.V.D. Construction	2026.06.03	2026.09.16		EOT I - From			5,017,058.67		3,286,726.30	1				13%	B
										To					2											
										Address					EOT II - From						3					
										Grading					To						4					
															EOT III - From						5					
															To								-			

Hambantota	18	Health	New	2026	District Director of Health service	Renovation of GHC Thalahagamwaduwa	Okewela	District Director of Health service	PSDG	Name	Rajitha Builders	2026.06.03	2026.09.02		EOT I - From			4,408,300.00		3,391,000.00	1				35%	B
										To					2											
										Address					EOT II - From						3					
										Grading					To						4					
															EOT III - From						5					
															To								-			

Hambantota	19	Health	New	2026	District Director of Health service	Renovation of OPD Building DH Middeniya (Revise)	Katuwana	District Director of Health service	PSDG	Name	Ample Construction (PVT)Ltd.				EOT I - From			12,734,686.25		10,986,664.50	1				3%	B
										To					2											
										Address					EOT II - From						3					
										Grading					To						4					
															EOT III - From						5					
															To								-			

Hambantota	20	Health	New	2026	District Director of Health service	Renovation of GHC Yakagala MOH (Revise)	Angunukolapelessa	District Director of Health service	PSDG	Name	GIZA Engineering				EOT I - From			2,136,387.55			1				10%	B
										To					2											
										Address					EOT II - From						3					
										Grading					To						4					
															EOT III - From						5					
															To								-			

Hambantota	21	Health	New	2026	District Director of Health service	Renovation of School dental clinic (SDC) at H/Mahanaga N.S. (Revise)	Angunukolapelessa	District Director of Health service	PSDG	Name	GIZA Engineering				EOT I - From			2,427,895.02		1,554,269.00	1				45%	B
										To					2											
										Address					EOT II - From						3					
										Grading					To						4					
															EOT III - From						5					
															To								-			

Hambantota	22	Health	New	2026	District Director of Health service	Construction of Clinic rooms with Toilet facilities at MOH Weeraketiya	Weeraketiya	District Director of Health service	PSDG	Name	S.J. Construction	2026.06.02	2026.07.28		EOT I - From	1,389,105.58		1,072,668.40	1				20%	B
										To					2									
										Address					EOT II - From				3					
										Grading					To				4					
															EOT III - From				5					
															To						-			
Hambantota	23	Health	New	2026	District Director of Health service	Renovation of GHC at Ranmuduwewa	Sooriyawewa	District Director of Health service	PSDG	Name	TGC Lanka Constructions				EOT I - From	10,915,491.99		8,396,532.30	1					Not Start
										To					2									
										Address					EOT II - From				3					
										Grading					To				4					
															EOT III - From				5					
															To						-			

Prepared by -

Checked by -

Certified by -

Eng. W.G. Sameera Indunil,
District Engineer (Buildings),
District Engineer (Buildings) Office
Hambantota.



B - Under Construction

R - Retention to be paid

C - Completed

R/P - Retention paid

District	D.S. No	Category 01	Category 02	Project Duration Year	Client Name	Project Name	AG Division	Contracting authority	Funding Source	Contractor Details		Start Date	End Date	Constructio n Programe submitted	Extension of Time		Reasons for EOT	Total Cost of Estimate (Rs)	VAT	Contract Offer (Rs.)	Payment Details			Financial progress	Physical progress	Remarks
																					BillN o	Date	Amount	%	%	
Hambantota	1	Other	New	2026	Deputy Chief Secretary (Engineering Service)	Construction of Toilet system at Angunukolap elesa Bus Stand	Anguukolapelessa	Deputy Chief Secretary (Engineering Service) Southern Province	PSDG	Name	Senarath Construction Gajanayakagama, Hakuruwela '0779597802				EOT I - From To			12,618,591.75		8,064,513.53	1				15%	B
										Address					EOT II - From To						2					
										Grading					EOT III - From To						3					
																					4					
																					5					
																							-			

Prepared by -

Ckecked by -

Certified by -

Eng. W.G. Sameera Indunil,
District Engineer (Buildings),
District Engineer (Buildings) Office
Hambantota.

