Employer : **Director, Department of Education, Southern Province**

Engineer / Engineer's Representative : **District Engineer (Buildings), Hambantota** **Fund Source** **National Schools 2026**

District : **Hambantota** **Progress up to** **: 2026.09.30**

No	Category	Contract Name	AG Division	Contractor Details (Name, Address)	Commencement Date	Contract Period (Days)	Intendant Completion Date	EOT (Last 5 Only)			Engineer Estimate Amount (LKR)	Initial Contract Price (LKR)	Physical Progress	Financial Progress				Actual Completion Date	Payment Completion (Yes)	DLP expiring Date	Retention Payment Completion (Yes)	Remarks
								EOT No	Duration (Days)	Extended Completion Date				Recommended Payment Details (Last 3 Only)			%					
														No	Date	Cumulative Amount						
1	Education -New	Construction of Toilet system at **H/Hungama Vijayaba N.S.**	Ambalantota	**Lakshitha Builders** W.P. Sumathipala 4 Ela, Beragama, Ambalantota 0703742597 Grading - C7	2026.01.14	90	2026.04.14	1	10	2026.04.24	6,972,221.92	5,204,683.00	90%	Advance IPC 1 IPC 2 IPC 3 PC								Under Construction
2	Education -New	Construction of Male Toilet system (B1) at **H/Tangalle M.M.V.**	Tangalle	**Lakshitha Builders** W.P. Sumathipala 4 Ela, Beragama, Ambalantota 0703742597 Grading - C7	2026.01.14	90	2026.04.14	1	18	2026.05.02	7,201,249.98	5,382,704.00	100%	Advance IPC 1 IPC 2 IPC 3 PC								Completed
3	Education -New	Construction of Stair case at **H/Dharmapala Girls School**	Beliatta	**L.G. Construction** No.92, Tangalle Road, Beliatta 071-9000200 Grading - C7	2026.04.23	60	2026.06.22				3,195,709.65	2,270,105.68	100%	Advance IPC 1 IPC 2 IPC 3 PC								Completed
4	Education -New	Renovation of the 60 x 20 Art room Building at **H/Tangalle Boy's National college**	Tangalle	**L.G. Construction** No.92, Tangalle Road, Beliatta 071-9000200 Grading - C7	2026.09.21						2,008,189.61		Not Start	Advance IPC 1 IPC 2 IPC 3 PC								
5	Education -New	Building repair of 90' x 25' three storied at **H/Tangalle Boy's National college**	Tangalle	**L.G. Construction** No.92, Tangalle Road, Beliatta 071-9000200 Grading - C7	2026.09.21						3,028,797.27	2,569,735.00	Not Start	Advance IPC 1 IPC 2 IPC 3 PC								

pdfelement
Remove Watermark Now

6	Education -New	Construction of a staircase for safe access entrance at **H/Ruhunu VijayabaN.S.**	Beliatta	**P.J. Construction** No.28/1, Mahawaththa, Ambagasdeniya, Getamanna 077-9663312 Grading - C7	2026.07.28	48	2026.09.14	1	30	2026.10.14	1,030,697.00	758,286.00	50%	Advance IPC 1 IPC 2 IPC 3 PC								Under Construction
7	Education -New	Three storied Building repair at **H/Weeraketiya Rajapaksha M.M.V.**	Weeraketia	**P.J. Construction** No.28/1, Mahawaththa, Ambagasdeniya, Getamanna 077-9663312 Grading - C7	2026.08.03	48	2026.09.20				924,336.91	698,314.68	Not Start	Advance IPC 1 IPC 2 IPC 3 PC								
8	Education -New	Main hall timber stage repair at **H/Weeraketiya Rajapaksha M.M.V.**	Weeraketia	**Ranwin Engineering (Pvt) LTD** No. 76/E, Pallemulana, Madamulana Grading - C7	2026.08.25						4,878,789.67		Not Start	Advance IPC 1 IPC 2 IPC 3 PC								
9	Education -New	Building repair at **H/Ruhunu VijayabaN.S.**	Beliatta	**Ranwin Engineering (Pvt) LTD** No. 76/E, Pallemulana, Madamulana Grading - C7	2026.08.24	70	2026.11.01				2,833,899.29	1,995,181.10	Not Start	Advance IPC 1 IPC 2 IPC 3 PC								
10	Education -New	Repairs of slab & Building at **H/Debarawewa Central college**	Tissamaharama	**Ranwin Engineering (Pvt) LTD** No. 76/E, Pallemulana, Madamulana Grading - C7	2026.08.24	63	2026.10.26				2,361,392.12	1,605,405.21	Not Start	Advance IPC 1 IPC 2 IPC 3 PC								
11	Education -New	Repairing the roof of the grade 8 classroom at **H/Walasmulla N.S.**	Walasmulla	**S.B.R. Construction services** "Ravindu", Weeraketiya Road, Walasmulla	2026.08.25	91	2026.11.24				5,579,644.52	4,021,656.73	8%	Advance IPC 1 IPC 2 IPC 3 PC								Under Construction
12	Education -New	Renovation of the Kadupul Hall at **H/Tangalle Balika Vidyalaya**	Tangalle	**A.D. Construction & Engineering** Amaragiri, Galahetiya, Walasmulla 071-1856252	2026.08.24	70	2026.11.02				2,921,619.47	2,551,855.50	8%	Advance IPC 1 IPC 2 IPC 3 PC								Under Construction

Remove Watermark Now
pdfelement

13	Education -New	Repairing the roof of the three storied building at **H/Walasmulla N.S. (Grade 11)**	Walasmulla	**A.D. Construction & Engineering** Amaragiri, Galahetiya, Walasmulla 071-1856252							131,342.20		Not Start	Advance								
														IPC 1								
														IPC 2								
														IPC 3								
														PC								
14	Education -New	Renovation of the Building with CRC at **H/Tangalle Balika Vidyalaya**	Tangalle	**Y.S. Engineering** No. 20, Dhammadinna Mawatha, Tangalle 071-1856252	2026.08.24	63	2026.10.26				2,126,007.66	1,954,020.83	5%	Advance								Under Construction
														IPC 1								
														IPC 2								
														IPC 3								
														PC								
15	Education -New	Construction of GI Toilet Block **H/Zahira College**	Hambantota	**Lakshitha Builders** W.P. Sumathipala 4 Ela, Beragama, Ambalantota 0703742597 Grading - C7	2026.01.14	90	2026.04.14	1	10	2026.04.24	5,643,599.56	4,219,300.00	100%	Advance			90%	2026.07.01	Yes	2026.12.28		Retention to be paid
								2	19	2026.05.03				IPC 1								
														IPC 2								
														IPC 3								
														PC	2026.09.02	3,813,711.84						
16	Education -New	Repair of Technology Lab at **H/Tangalle M.M.V.**	Tangalle	**L.G. Construction** No.92, Tangalle Road, Beliatta 071-9000200 Grading - C7	2026.04.23	60	2026.06.22				1,540,851.55	1,322,848.00	100%	Advance			92%	2026.06.22	Yes	2026.12.19		Retention to be paid
														IPC 1								
														IPC 2								
														IPC 3								
														PC	2026.07.28	1,215,922.38						

Prepared By

Checked By

.....

District Engineer (Buildings), Hambantota

Eng. W.G. Sameera Indunil,
District Engineer (Buildings),
District Engineer (Buildings) Office
Hambantota.

Remove Watermark Now
pdfelement

Remove Watermark Now

Employer : Director, Department of Education, Southern Province

Engineer / Engineer's Representative : District Engineer (Buildings), Hambantota

District : Hambantota

Fund Source National schools - 2025

Progress up to : 2026.09.30

No	Category	Contract Name	AG Division	Contractor Details (Name, Address)	Commencement Date	Contract Period (Days)	Intendant Completion Date	EOT (Last 5 Only)			Engineer Estimate Amount (LKR)	Initial Contract Price (LKR)	Physical Progress	Financial Progress				Actual Completion Date	Payment Completion (Yes)	DLP expiring Date	Retention Payment Completion (Yes)	Remarks
								EOT No	Duration (Days)	Extended Completion Date				Recommended Payment Details (Last 3 Only)			%					
														No	Date	Cumulative Amount						
1	Education - Continuation 2025	Building repairs at **H/Singappuru Balika Vidyalaya**	Weeraketiya	**Egodawaththage Construction & Supply** No 300, Puhulyaya Road, Ambalantota 071-5170098 Grading - C7	2025.09.30	75	2025.12.14				2,540,949.42	1,900,328.48	100%	Advance			50%					Completed
														IPC 1	2025.12.18	838,492.95						
														IPC 2	2025.12.31	949,618.48						
														IPC 3								
														PC								

Prepared By

Checked By

.....

District Engineer (Buildings), Hambantota

Eng. W.G. Sameera Indunil,
District Engineer (Buildings),
District Engineer (Buildings) Office
Hambantota.

pdfelement

Employer : **Secretary, Ministry of Education, Southern Province**

Engineer / Engineer's Representative : **District Engineer (Buildings), Hambantota** **Fund Source** : **PSDG 2026**

District : **Hambantota** **Progress up to** : **2026.09.30**

No	Category	Contract Name	AG Division	Contractor Details (Name, Address)	Commencement Date	Contract Period (Days)	Intendant Completion Date	EOT (Last 5 Only)			Engineer Estimate Amount (LKR)	Initial Contract Price (LKR)	Physical Progress	Financial Progress				Actual Completion Date	Payment Completion (Yes)	DLP expiring Date	Retention Payment Completion (Yes)	Remarks
								EOT No	Duration (Days)	Extended Completion Date				Recommended Payment Details (Last 3 Only)			%					
														No	Date	Cumulative Amount						
1	Education - New	Renovation of 60' x 20' Building at **H/Hingurakanda M.V.**	Katuwana	**Sadew Constructions,** No. 117/C, Katuwana Road, Middeniya 071-7312076 Grading - C7	2026.03.20	91	2026.06.19				5,347,595.24	3,586,000.00	82%	Advance			50%					Under Construction
														IPC 1	2026.07.27	1,804,021.00						
														IPC 2								
														IPC 3								
														PC								
2	Education - New	Renovation of 60' x 20' Building at **H/Dambarella M.V.** (Balance work)	Angunukolapelessa	**Sadew Constructions,** No. 117/C, Katuwana Road, Middeniya 071-7312076 Grading - C7	2026.05.12	91	2026.08.11				4,429,059.70	2,878,500.00	20%	Advance								Under Construction
														IPC 1								
														IPC 2								
														IPC 3								
														PC								
3	Education - New	Roof repairing of 60' x 20' Building at **H/Obadagahadeniya P.V.**	Katuwana	**Sadew Constructions,** No. 117/C, Katuwana Road, Middeniya 071-7312076 Grading - C7	2026.05.12	91	2026.08.11				4,546,694.10	298,236.00	10%	Advance								Under Construction
														IPC 1								
														IPC 2								
														IPC 3								
														PC								
4	Education - New	Roof Repairing of 120' x 20' Building at **H/Pallemaththala P.V.**	Lunugamwehera	**Safe Engineering Construction** No 243/a, Rajya Sewaka Niwasa, New town, Lunugamwehera 076-7894495 Grading - C7	2026.05.08	112	2026.08.28				9,098,428.69	6,419,614.13	100%	Advance			47%					Completed
														IPC 1	2026.07.07	3,011,641.21						
														IPC 2								
														IPC 3								
														PC								
5	Education - New	Renovation of 90 x 25 Three storied building at **H/Kanumuldeniya North M.V.**	Okewela	**Ruwan Builders** Karathota, Hakmana 077-7112532 Grading - C7							9,102,435.29		Not start	Advance								
														IPC 1								
														IPC 2								
														IPC 3								
6	Education - New	Construction of Toilet system at **H/Nihiluwa M.V.**	Beliatta	**GIZA Engineering** No 179/2, Kaluwagahayaya, Kariyamaditha 077-4638518 Grading - C8	2026.06.03	63	2026.08.05				2,194,944.71	1,506,500.00	100%	Advance			54%					Completed
														IPC 1	2026.09.07	815,396.50						
														IPC 2								
														IPC 3								
														PC								

pdfelement
Remove Watermark Now

7	Education - New	Construction of Safety fence behind the school at **H/Getamanna South M..V**	Beliatta	**GIZA Engineering** No 179/2, Kaluwagahayaya, Kariyamaditthta 077-4638518 Grading - C8	2026.06.03	91	2026.09.02				4,285,960.90	2,898,743.00	100%	Advance								Completed
														IPC 1								
														IPC 2								
														IPC 3								
														PC								
8	Education - New	Construction of 20 x 20 two class room at **H/Samodagama K.V.**	Hambantota	**Lasal Builders & Enterprises** No 23, Rangiri Vihara Road, Ambalantota 077-2590000 Grading - C7	2026.07.15	119	2026.11.11				9,146,785.70	6,114,274.44	Not start	Advance								
														IPC 1								
														IPC 2								
														IPC 3								
														PC								
9	Education - New	Roof repairing of 60 x 20 Building at **H/Bundala K.V.**	Hambantota	**Lasal Builders & Enterprises** No 23, Rangiri Vihara Road, Ambalantota 077-2590000 Grading - C7	2026.07.15	105	2026.10.28				5,502,426.80	3,695,875.00	15%	Advance								Under Construction
														IPC 1								
														IPC 2								
														IPC 3								
														PC								
10	Education - New	Renovation of 100 x 20 Building at **H/Bandagiriya M.V.**	Hambantota	**Lasal Builders & Enterprises** No 23, Rangiri Vihara Road, Ambalantota 077-2590000 Grading - C7	2026.07.15	105	2026.10.28				5,486,503.75	3,668,826.74	85%	Advance			56%					Under Construction
														IPC 1	2026.08.25	2,068,156.58						
														IPC 2								
														IPC 3								
														PC								
11	Education - New	Construction of 80 x 20 Building at **H/Weliwewa K.V.** (Balance work)	Sooriyawewa	**S.B.R. Construction** "Ravindu", Weeraketiya Road, Walasmulla 077-2049526 Grading - C7	2026.05.15	120	2026.09.12				12,490,557.95	8,531,998.46	100%	Advance			38%					Completed
														IPC 1	2026.08.12	3,251,943.92						
														IPC 2								
														IPC 3								
														PC								
12	Education - New	Roof reparing of Kumudu Building at **H/Walawe waththa K.V.**	Ambalantota	**N.D. Sanu Engineering (Pvt) Ltd.** "Weda Niwasa", Thawaluwila, Thanalanda, Ambalantota 070-6500338 Grading - C7							9,557,708.29		28%	Advance								Under Construction
														IPC 1								
														IPC 2								
														IPC 3								
														PC								
13	Education - New	Roof reparing of 150 x 20 Building at **H/Oluara Bandaranayaka K.V.**	Okewela	**R.V.D. Construction** No. 175/D, Palawathha, Nathuwala , Walasmulla 076-2714156 Grading - C7	2026.07.13	91	2026.10.12				7,511,218.00	259,424.66	27%	Advance								Under Construction
														IPC 1								
														IPC 2								
														IPC 3								
														PC								
14	Education - New	73 x 17 Building repair at **H/Godawanagoda K.V.**	Tangalle	**R.V.D. Construction** No. 175/D, Palawathha, Nathuwala , Walasmulla 076-2714156 Grading - C7	2026.07.13	98	2026.10.19				8,656,636.30	5,908,115.00	52%	Advance								Under Construction
														IPC 1								
														IPC 2								
														IPC 3								
														PC								

Remove Watermark Now
pdfelement

15	Education - New	Construction of 90 x 25 two storied Building at **H/Mahasenpura M.V.**	Tissamaharamaya	**Susantha Construction** New Road, Waththegama, Dickwella 077-6064081	2026.07.03	140	2026.11.30	1	30	2026.12.30	20,541,992.46	15,492,454.13	28%	Advance			14%					Under Construction
														IPC 1	2026.09.23	2,181,567.54						
														IPC 2								
														IPC 3								
														PC								
16	Education - New	Construction of 90 x 25 two storied Building at **H/Mahanagapura K.V.**	Lunugamwehera	**Rajitha Builders** W.K. Ranjith, Thalahagamwaduwa, Walasmulla 071-2519951 Grading - C7	2026.07.20	150	2026.12.17				20,464,215.68	13,654,939.00	20%	Advance								Under Construction
														IPC 1								
														IPC 2								
														IPC 3								
														PC								
17	Education - New	Rood repairing of 80 x 20 Building at Julampitiya **H/Darmavijaya P.V.**	Walasmulla	**Rajitha Builders** "Rangi Niwasa", Thalahagamwaduwa, Walasmulla Grading - C7	2026.06.30	91	2026.09.29				6,586,570.90	4,471,638.80	75%	Advance			53%					Under Construction
														IPC 1	2026.09.01	2,385,798.62						
														IPC 2								
														IPC 3								
														PC								
18	Education - New	Renovation of 70 x 20 Hemamali Hall at **H/Abesekaragama M.V**.	Angunukolapelessa	**W.V.P. Construction** New Road, Barawakumbuka							5,981,807.00	5,189,035.00	30%	Advance								Under Construction
														IPC 1								
														IPC 2								
														IPC 3								
														PC								
19	Education - New	Construction of Retaining wall at **H/Middeniya M.V**.	Katuwana	**P.J. Construction** No. 28/1, Ambagasdeniya, Getamanna Grading - C7	2026.07.23	105	2026.11.05	1	30	2026.12.05	4,320,895.80	3,057,864.72	Not start	Advance								
														IPC 1								
														IPC 2								
														IPC 3								
														PC								
20	Education - New	Constuction of Enbankment & drain system to prevent wash off at **H/Getamanna South M.V.**	Beliatta	**P.J. Construction** No. 28/1, Ambagasdeniya, Getamanna Grading - C7	2026.07.23	105	2026.11.05				2,101,483.91	1,438,232.00	100%	Advance			102%					Completed
														IPC 1	2026.09.24	1,462,059.87						
														IPC 2								
														IPC 3								
														PC								
21	Education - New	Roof repair of 100 x 20 Building at **H/Ambalantota M.V.**	Ambalantota	**RDK Construction** H.G. Dimaj Ransika Kodippili, "Pathum", Hakmana Road, Walasmulla								5,187,679.20	Not start	Advance								
														IPC 1								
														IPC 2								
														IPC 3								
														PC								
22	Education - New	Renovation of Toilet system & Construction of Toilet system at **H/Tissamaharama M.V.**	Tissamaharama	**D.R.K. Construction** "Pathum", Hakmana Road, Walasmulla 071-0674811 Grading - C7	2026.03.31	91	2026.06.30				4,787,142.36	3,516,504.00	98%	Advance			69%					Completed
														IPC 1	2026.08.10	2,410,784.64						
														IPC 2								
														IPC 3								
														PC								

Remove Watermark Now
pdfelement

Remove Watermark Now

23	Education - New	60 x 20 Building (Balance work) at **H/Okandayaya M.V.**	Weeraketiya	**Thisara Construction** Wadumaithreegama, Angunukolapelessa							2,076,279.97	1,399,580.00	100%	Advance								Completed
														IPC 1								
														IPC 2								
														IPC 3								
														PC								
24	Education - New	Construction of Toilet at **H/Kirama Dhammananda M.V.**	Walasmulla	**Abaya Construction** No. 100, Weladagoda, Kirama							8,516,862.61		6%	Advance								Under Construction
														IPC 1								
														IPC 2								
														IPC 3								
														PC								
25	Education - New	Renovation of Yashodara Hall & Perakum Hall at **H/Samanpura M.V.**	Lunugamwehera	**Egodawaththage Construction** K.M. Egodawaththage, No 300, Puhulyaya Road, Ambalantota 071-5170098							1,547,685.25		2%	Advance								Under Construction
														IPC 1								
														IPC 2								
														IPC 3								
														PC								
26	Education - New	Renovation of Toilets (Teacher's & Students) at **H/M.R. Thazim Muslim K.V.**	Lunugamwehera	**Egodawaththage Construction** K.M. Egodawaththage, No 300, Puhulyaya Road, Ambalantota 071-5170098							3,168,540.67		Not start	Advance								
														IPC 1								
														IPC 2								
														IPC 3								
														PC								
27	Education - New	Construction of Toilet at **H/Dewananda M.V.**	Tissamaharama	**K.S.P. Building Material Suppliers & Contractors** No 55, Wellawaya Road, Weerawila 0478681324 Grading - C5							9,101,049.82		Not start	Advance								
														IPC 1								
														IPC 2								
														IPC 3								
														PC								
28	Education - New	Construction of Toilets system (2 Toilets) at **H/Medawelena M.V.**	Tissamaharama	**K.S.P. Building Material Suppliers & Contractors** No 55, Wellawaya Road, Weerawila 0478681324 Grading - C5							5,307,760.01		Not start	Advance								
														IPC 1								
														IPC 2								
														IPC 3								
														PC								
29	Education - New	Construction d Retaining wall at **H/Hadugala M.V.**	Walasmulla	**Apeksha Construction**									Not start	Advance								
														IPC 1								
														IPC 2								
														IPC 3								
														PC								

pdfelement

30	Education - New	Construction of Toilet system for primary section at **H/Thalunna M.V.**	Tangalle	**Senarath Construction** Gajanayakagama, Hakuruwela '0779597802	2026.05.05	75	2026.07.19				2,832,984.32	1,980,875.76	100%	Advance			71%	2026.07.03	Yes	2026.12.30		Retention to be paid
														IPC 1								
														IPC 2								
														IPC 3								
														PC	2026.07.17	1,409,060.52						
31	Education - New	Renovation of 60' x 20' Building at **H/Athbatuwa K.V.**	Ambalantota	**Aravinda Construction** No. 1355, Yaya 17, Angunukolapelessa 074-0016066 Grading - C8	2026.05.14	56	2026.07.09				2,030,791.68	1,424,830.68	100%	Advance			101%	2026.07.03	Yes	2026.12.30		Retention to be paid
														IPC 1								
														IPC 2								
														IPC 3								
														PC	2026.08.04	1,445,021.21						
32	Education - New	Roof repairing of 60' x 20' Building (Delia Hall) at **H/Debokkawa M.V.**	Angunukolapelessa	**Ruwan Builders** Karathota, Hakmana 077-7112532 Grading - C7	2026.04.27	105	2026.08.10				5,187,031.46	3,385,236.72	100%	Advance			105%	2026.08.10	Yes	2027.02.06		Retention to be paid
														IPC 1	2026.06.17	378,136.44						
														IPC 2	2026.07.27	3,024,344.25						
														IPC 3								
														PC	2026.09.09	3,564,183.43						
33	Education - New	Roof Repairing of 110' x 20' Building (Main Hall) at **H/Thalawa M.V.**	Angunukolapelessa	**Ruwan Builders** Karathota, Hakmana 077-7112532 Grading - C7	2026.04.27	95	2026.07.31				4,779,747.31	3,070,196.60	100%	Advance			102%	2026.07.31	Yes	2027.01.27		Retention to be paid
														IPC 1	2026.06.17	262,501.25						
														IPC 2	2026.07.27	2,519,785.44						
														IPC 3								
														PC	2026.09.09	3,120,177.90						
34	Education - New	Renovation of 100' x 20' Building at **H/Beralihela M.V.**	Lunugamwehera	**Safe Engineering Construction** No 243/a, Rajya Sewaka Niwasa, New town, Lunugamwehera 076-7894495 Grading - C7	2026.05.08	77	2026.07.24				4,184,276.85	2,918,016.82	100%	Advance			81%	2026.07.24	Yes	2027.01.20		Retention to be paid
														IPC 1								
														IPC 2								
														IPC 3								
														PC	2026.09.21	2,358,763.48						
35	Education - New	60 x 20 Single storied building repair at **H/Thenagama P.V.**	Tangalle	**Widanarachchi Builders** "Madushan", Kudaheella, Beliatta 077-2576704 Grading - C7	2026.06.01	70	2026.08.10				3,409,263.36	2,416,892.60	100%	Advance			104%	2026.08.30	Yes	2027.02.26		Retention to be paid
														IPC 1	2026.08.13	1,386,804.28						
														IPC 2								
														IPC 3								
														PC	2026.09.30	2,509,430.51						

Prepared By

Checked By

.....

District Engineer (Buildings), Hambantota

Eng. W.G. Sameera Indunil,
District Engineer (Buildings),
District Engineer (Buildings) Office
Hambantota.

pdfelement
Remove Watermark Now

Remove Watermark Now

Employer : Secretary, Ministry of Education, Southern Province

Engineer / Engineer's Representative : District Engineer (Buildings), Hambantota

Fund Source PSDG - 2025

District : Hambantota

Progress up to : 2026.09.30

No	Category	Contract Name	AG Division	Contractor Details (Name, Address)	Commencement Date	Contract Period (Days)	Intendant Completion Date	EOT (Last 5 Only)			Engineer Estimate Amount (LKR)	Initial Contract Price (LKR)	Physical Progress	Financial Progress				Actual Completion Date	Payment Completion (Yes)	DLP expiring Date	Retention Payment Completion (Yes)	Remarks
														Recommended Payment Details (Last 3 Only)			%					
								EOT No	Duration (Days)	Extended Completion Date				No	Date	Cumulative Amount						
1	Education - Continuation 2025	Construction of Retaining wall at **H/Katuwana P.V.**	Katuwana	**D.R.K. Constructions** "Pathum", Hakmana Road, Walasmulla 0710674811 Grading - C7	2025.08.06	105	2025.11.19	1	21	2025.12.10	4,557,554.80	3,104,222.25	100%	Advance			109%	2026.06.15	Yes	2026.12.12		Retention to be paid
								2	10	2025.12.20				IPC 1	2025.12.08	2,444,170.61						
										නව සැලසුම් අනුමත වීම 2026.03.31 දක්වා				IPC 2								
								3	66	2026.06.05				IPC 3								
														PC	2026.07.20	3,391,663.77						
2	Education - Continuation 2025	Construction of Retaining wall at **H/Rathanajothi P.V.** (Front of play ground)	Katuwana	**D.R.K. Constructions** "Pathum", Hakmana Road, Walasmulla 0710674811 Grading - C7	2025.11.04	105	2026.02.17	1	30	2026.03.19	5,281,904.15	3,654,176.43	91%	Advance			67%					Under Construction
														IPC 1	2025.12.31	16,568.28						
														IPC 2	2026.03.30	1,712,543.53						
														IPC 3	2026.07.06	2,446,563.89						
														PC								

pdfelement

Prepared By

Checked By

.....

District Engineer (Buildings), Hambantota

Eng. W.G. Sameera Indunil,
District Engineer (Buildings).
District Engineer (Buildings) Office
Hambantota.

Employer : **Secretary, Ministry of Education, Southern Province**

Engineer / Engineer's Representative : **District Engineer (Buildings), Hambantota** **Fund Source** : **Clean Sri Lanka - 2026**

District : **Hambantota** **Progress up to** : **2026.09.30**

No	Category	Contract Name	AG Division	Contractor Details (Name, Address)	Commencement Date	Contract Period (Days)	Intendant Completion Date	EOT (Last 5 Only)			Engineer Estimate Amount (LKR)	Initial Contract Price (LKR)	Physical Progress	Financial Progress				Actual Completion Date	Payment Completion (Yes)	DLP expiring Date	Retention Payment Completion (Yes)	Remarks
								EOT No	Duration (Days)	Extended Completion Date				Recommended Payment Details (Last 3 Only)			%					
														No	Date	Cumulative Amount						
1	Education - New	Construction of Toilet system at **H/Wekandawala Janapada M.V.**	Weeraketiya	**A.D. Construction** "Amaragiri",Galahitiya, Walasmulla							5,271,977.88		Not start	Advance								
														IPC 1								
														IPC 2								
														IPC 3								
														PC								
2	Education - New	Repair Roof & Ceiling of the laboratory at **H/Seenimodara K.V.**	Tangalle	**Pushpari Construction** "Pushpari", Kudaheella, Beliatta							2,262,551.61		Not start	Advance								
														IPC 1								
														IPC 2								
														IPC 3								
														PC								
3	Education - New	Roof repairing of 60 x 20 building at **H/Nihiluwa P.V.**	Beliatta	**Pushpari Construction** "Pushpari", Kudaheella, Beliatta	2026.09.11	105	2026.12.25				3,579,312.66	2,386,215.00	Not start	Advance								
														IPC 1								
														IPC 2								
														IPC 3								
														PC								
4	Education - New	Repair roof of 60 x 20 Building at **H/Egodabedda M.V.**	Walasmulla	**S.B.R. Construction** "Ravindu", Weeraketiya Road, Walasmulla 077-2049526 Grading - C7	2026.09.18	105	2027.01.01				5,977,540.40	4,391,683.75	Not start	Advance								
														IPC 1								
														IPC 2								
														IPC 3								
														PC								

Prepared By

Checked By

.....
District Engineer (Buildings), Hambantota

Eng. W.G. Sameera Indunil,
District Engineer (Buildings),
District Engineer (Buildings) Office
Hambantota.

Remove Watermark Now
pdfelement

Employer : **Secretary, Ministry of Education, Southern Province**

Engineer / Engineer's Representative : **District Engineer (Buildings), Hambantota** **Fund Source** : **GEMP 2026**

District : **Hambantota** **Progress up to** : **2026.09.30**

No	Category	Contract Name	AG Division	Contractor Details (Name, Address)	Commencement Date	Contract Period (Days)	Intendant Completion Date	EOT (Last 5 Only)			Engineer Estimate Amount (LKR)	Initial Contract Price (LKR)	Physical Progress	Financial Progress				Actual Completion Date	Payment Completion (Yes)	DLP expiring Date	Retention Payment Completion (Yes)	Remarks
								EOT No	Duration (Days)	Extended Completion Date				Recommended Payment Details (Last 3 Only)			%					
														No	Date	Cumulative Amount						
1	Education - New	Construction of Male Toilets (Option 4) at **H/Binkama M.V.**	Angunukolapelessa	**Senarath Construction** Pallaththara Gedara, Gajanayakagama, Hakuruwela Grading - C7	2026.08.18	105	2026.12.01				4,344,241.72		8%	Advance								Under Construction
														IPC 1								
														IPC 2								
														IPC 3								
														PC								
2	Education - New	Construction of femnaleToilets (Option 3) at **H/Thelambuyaya K.V.**	Angunukolapelessa	**Senarath Construction** Pallaththara Gedara, Gajanayakagama, Hakuruwela Grading - C7	2026.08.18	105	2026.12.01				5,902,324.87		12%	Advance								Under Construction
														IPC 1								
														IPC 2								
														IPC 3								
														PC								
3	Education - New	Construction of Two units of Male/Female toilets at **H/Netolpitiya Gemunu M.V.**	Tangalle	**Senarath Construction** Gajanayakagama, Hakuruwela '0779597802 Grading - C7	2026..08.18	210	2027.03.16				8,599,966.33	5,965,847.34	5%	Advance								Under Construction
														IPC 1								
														IPC 2								
														IPC 3								
														PC								
4	Education - New	Construction of Male & Female toilets Unit at **H/D.A. Rajapaksha M.V., Medamulana**	Weeraketiya	**D.R.K. Construction** "Pathum", Hakmana Road, Walasmulla							7,351,061.42		Not start	Advance								
														IPC 1								
														IPC 2								
														IPC 3								
														PC								
5	Education - New	Construction of Male Toilets (Option 04) at **H/Kudagammana 01 P.V.**	Lunugamwehera	**K.S.P. Building Material Supply & Constructions** No. 55, Wellawaya Road, Weerawila							4,514,537.24		Not start	Advance								
														IPC 1								
														IPC 2								
														IPC 3								
														PC								

Remove Watermark Now
pdfelement

6	Education - New	Construction of Toilet at **H/Hambantota P.V.**	Hambantota	**K.S.P. Building Material Supply & Constructions** No. 55, Wellawaya Road, Weerawila							6,410,584.04		5%	Advance								Under Construction
														IPC 1							
														IPC 2							
														IPC 3							
														PC							

Prepared By

Checked By

.....

District Engineer (Buildings), Hambantota

Eng. W.G. Sameera Indunil,
District Engineer (Buildings).
District Engineer (Buildings) Office
Hambantota.

Remove Watermark Now

pdfelement

Employer : **Zonal Education Director, Zonal Education Office, Tangalle**

Engineer / Engineer's Representative : **District Engineer (Buildings), Hambantota** **Fund Source** : **PSDG 2026**

District : **Hambantota** **Progress up to** : **2026.09.30**

No	Category	Contract Name	AG Division	Contractor Details (Name, Address)	Commencement Date	Contract Period (Days)	Intendant Completion Date	EOT (Last 5 Only)			Engineer Estimate Amount (LKR)	Initial Contract Price (LKR)	Physical Progress	Financial Progress				Actual Completion Date	Payment Completion (Yes)	DLP expiring Date	Retention Payment Completion (Yes)	Remarks
								EOT No	Duration (Days)	Extended Completion Date				Recommended Payment Details (Last 3 Only)			%					
														No	Date	Cumulative Amount						
1	Education - New	Repair of Toilet system at **Zonal Education Office, Tangalle**	Tangalle	**Tharushka Construction** Dehigahakoratuwa, Polommaruwa, Tangalle 070-7955877 Grading - C7	2026.07.08	56	2026.09.02				319,426.56	244,500.00	100%	Advance								Completed
														IPC 1								
														IPC 2								
														IPC 3								
														PC								
2	Education - New	Repair of planning section building & constructing an entrance stair case at **Zonal Education Office, Tangalle**	Tangalle	**Tharushka Construction** Dehigahakoratuwa, Polommaruwa, Tangalle 070-7955877 Grading - C7	2026.07.08	105	2026.10.21				1,744,892.84	1,439,076.00	95%	Advance								Under Construction
														IPC 1								
														IPC 2								
														IPC 3								
														PC								
3	Education - New	Construction of parking shed at **Zonal Education office, Tangalle**	Tangalle	**Saranga Engineering & Group & Companies** Getamanna South, Beliatta	2026.08.19	105	2026.12.02				3,882,239.40		5%	Advance								Under Construction
														IPC 1								
														IPC 2								
														IPC 3								
														PC								

Prepared By

Checked By

.....
District Engineer (Buildings), Hambantota

Eng. W.G. Sameera Indunil,
District Engineer (Buildings),
District Engineer (Buildings) Office
Hambantota.

pdfelement
Remove Watermark Now

Employer : **Commissioner of Ayurwedic, Provincial Ayurwedic Department, Southern Province**

Engineer / Engineer's Representative : **District Engineer (Buildings), Hambantota** **Fund Source** : **PSDG 2026**

District : **Hambantota** **Progress up to** : **2026.09.30**

No	Category	Contract Name	AG Division	Contractor Details (Name, Address)	Commencement Date	Contract Period (Days)	Intendant Completion Date	EOT (Last 5 Only)			Engineer Estimate Amount (LKR)	Initial Contract Price (LKR)	Physical Progress	Financial Progress				Actual Completion Date	Payment Completion (Yes)	DLP expiring Date	Retention Payment Completion (Yes)	Remarks
								EOT No	Duration (Days)	Extended Completion Date				Recommended Payment Details (Last 3 Only)			%					
														No	Date	Cumulative Amount						
1	Health - New	Renovation of Gate & Fence in **Ranna Ayurweda Central Dispensary Building**	Tangalle	**Tharushka Construction** Polommaruwa, Tangalle 070-7955877 Grading - C7	2026.05.29	77	2026.08.14				3,617,345.28	2,397,978.00	100%	Advance								Completed
														IPC 1								
														IPC 2								
														IPC 3								
														PC								
2	Health - New	Renovation of Roof & Building at **Central Dispensary in Kasagala**	Angunakolapelessa	**Sadew Construction** No. 117/C, Katuwana Road, Middeniya 071-7312076 Grading - C7	2026.04.28	70	2026.07.07				3,079,491.84	2,069,200.00	85%	Advance			60%					Under Construction
														IPC 1	2026.07.02	1,235,447.50						
														IPC 2								
														IPC 3								
														PC								
3	Health - New	Partitioning the Office in **Central Dispensary in Kasagala**	Angunakolapelessa	**Sadew Construction** No. 117/C, Katuwana Road, Middeniya 071-7312076 Grading - C7	2026.04.28	70	2026.07.07				938,406.40	637,200.00	100%	Advance								Completed
														IPC 1								
														IPC 2								
														IPC 3								
														PC								
4	Health - New	Electrical circuit repairs in ward 1, 2, OPD kitchen, pharmacy & panchakarma unit at **Morayaya Ayurveda hospital**	Weeaketiya	**R.V.D. Construction** Giragahahena, Kanumuldeniya South, Walasmulla 076-2714156 Grading - C7	2006.05.28	70	2026.08.06				2,425,216.64	1,847,572.58	100%	Advance			52%					Completed
														IPC 1	2026.08.31	968,779.13						
														IPC 2								
														IPC 3								
														PC								
5	Health - New	Construction of Two Toilets & Store Room in **Sooriyawewa CD**	Sooriyawewa	**Egodawaththage Construction** K.M. Egodawaththage, No 300, Puhulyaya Road, Ambalantota 071-5170098 Grading - C7	2026.07.17	91	2026.10.16				4,199,111.02	3,228,960.97	30%	Advance								Under Construction
														IPC 1								
														IPC 2								
														IPC 3								
														PC								

pdfelement
Remove Watermark Now

6	Health - New	Establishment of a Fence & Sprinkler system at the **Nedigamwila CD** (Revised)	Tissamaharama	**Egodawaththage Construction** K.M. Egodawaththage, No 300, Puhulyaya Road, Ambalantota 071-5170098 Grading - C7							2,440,533.04		3%	Advance								Under Construction
														IPC 1								
														IPC 2								
														IPC 3								
														PC								
7	Health - New	Construction of water tank at **Bandagiriya CD**	Hambantota	**Santhush Construction** No 17/1/A, Medagedara Waththa, Beligalgoda Road, Thawaluwila, Ambalantota	2026.08.25	60	2026.10.24				746,883.84	633,503.00	25%	Advance								Under Construction
														IPC 1								
														IPC 2								
														IPC 3								
														PC								
8	Health - New	Construction of Tiling of rooms inside the **Central Dispensary in Okewela**	Okewela	**Sadew Construction** No. 117/C, Katuwana Road, Middeniya 071-7312076 Grading - C7	2026.04.28	35	2026.06.02				499,997.12	340,610.00	100%	Advance			96%	2026.06.02	Yes	-		Retention to be paid
														IPC 1								
														IPC 2								
														IPC 3								
														PC	2026.07.02	328,229.40						
9	Health - New	Renovation of **Ranna Ayurweda Central Dispensary Building**	Tangalle	**Tharushka Construction** Polommaruwa, Tangalle 070-7955877 Grading - C7	2026.04.28	70	2026.07.07				3,163,260.75	2,139,287.50	100%	Advance			94%	2026.07.16		2027.01.12		Retention to be paid
														IPC 1	2026.09.01	2,028,065.95						
														IPC 2								
														IPC 3								
														PC	2026.09.23	2,017,693.04						

Prepared By

Checked By

.....
District Engineer (Buildings), Hambantota

Eng. W.G. Sameera Indunil,
District Engineer (Buildings),
District Engineer (Buildings) Office
Hambantota.

pdfelement
Remove Watermark Now

Employer : **Secretary, Chief Ministry, Southern Province**

Engineer / Engineer's Representative : **District Engineer (Buildings), Hambantota** **Fund Source** : **PSDG 2026**

District : **Hambantota** **Progress up to** : **2026.09.30**

No	Category	Contract Name	AG Division	Contractor Details (Name, Address)	Commencement Date	Contract Period (Days)	Intendant Completion Date	EOT (Last 5 Only)			Engineer Estimate Amount (LKR)	Initial Contract Price (LKR)	Physical Progress	Financial Progress				Actual Completion Date	Payment Completion (Yes)	DLP expiring Date	Retention Payment Completion (Yes)	Remarks
								EOT No	Duration (Days)	Extended Completion Date				Recommended Payment Details (Last 3 Only)			%					
														No	Date	Cumulative Amount						
1	Health - New	Up stairs setup with Panchakarma Unit & Kitchen at **Beliatta Ayurveda hospital** (1 st Stage)	Beliatta	**Rathnaweera Construction** Heenketiya, Idipalegoda, Pitigala 077-4681409	2026.06.17	179	2026.12.13				36,347,885.64	25,976,765.96	48%	Advance			22%					Under Construction
														IPC 1	2026.09.02	5,819,148.63						
														IPC 2								
														IPC 3								
														PC								
2	Health - New	Renovation of ward No 1, 3 & Office building toilet block at **Beliatta Ayurveda hospital**	Beliatta	**D.R.K. Constructions** "Pathum", Hakmana Road, Walasmulla 0710674811 Grading - C7	2026.07.02	104	2026.10.14				6,505,259.80	4,506,141.40	68%	Advance			32%					Under Construction
														IPC 1	2026.09.14	1,429,559.35						
														IPC 2								
														IPC 3								
														PC								
3	Health - New	Setting up a place to put empty containers setting up, Building bathrooms for minor staff & vehicle garage at **Beliatta Ayurveda Factory**	Beliatta	**R.V.D. Construction** "Vnujaya", Giragahahena, Kanumuldeniya South, Walasmulla 076-2714156 Grading - C7	2026.06.23	111	2026.10.12				8,473,139.35	6,673,028.55	83%	Advance			15%					Under Construction
														IPC 1	2026.08.03	1,005,582.22						
														IPC 2								
														IPC 3								
														PC								
4	Health - New	Renovation of medical quarters at **Bandagiriya CD**	Hambantota	**Santhush Construction** No 17/1/A, Medagedara Waththa, Beligalgoda Road, Thawaluwila, Ambalantota	2026.06.24	104	2026.10.06				6,980,335.96	4,679,730.00	20%	Advance								Under Construction
														IPC 1								
														IPC 2								
														IPC 3								
														PC								
5	Health - New	Renovation of the two storied building & paving of the floor of the institution at **Hambantota CD**	Hambantota	**Santhush Construction** No 17/1/A, Medagedara Waththa, Beligalgoda Road, Thawaluwila, Ambalantota	2026.06.24	105	2026.10.07				6,829,404.40	4,590,572.00	50%	Advance								Under Construction
														IPC 1								
														IPC 2								
														IPC 3								
														PC								

pdfelement

6	Health - New	Construction of entrance road & gate in **Angunukolapelessa CD**	Angunukolapelessa	**Garusinghe Construction** Karambagalmulla, Ruhunu Ridiyagama, Ambalantota							5,230,395.30	4,420,415.00	42%	Advance								Under Construction
														IPC 1								
														IPC 2								
														IPC 3								
														PC								
6	Health - New	Renovation of Kitchen, Male & Female ward at **Meegahajandura Ayurveda hospital**	Sooriyawewa	**Cylone Oara Mount Suppliers (PVT) Ltd.** No. 5954, Muwanpelessa, Sooriyawewa							5,690,899.05	3,878,453.69	Not start	Advance								
														IPC 1								
														IPC 2								
														IPC 3								
														PC								

Prepared By

Checked By

.....

District Engineer (Buildings), Hambantota

Eng. W.G. Sameera Indunil,
District Engineer (Buildings),
District Engineer (Buildings) Office
Hambantota.

Remove Watermark Now
pdfelement

Remove Watermark Now

Employer : **Commissioner of Ayurwedic, Provincial Ayurwedic Department**

Engineer / Engineer's Representative : **District Engineer (Buildings), Hambantota** **Fund Source** : **Maintence 2026**

District : **Hambantota** **Progress up to** : **2026.09.30**

No	Category	Contract Name	AG Division	Contractor Details (Name, Address)	Commencement Date	Contract Period (Days)	Intendant Completion Date	EOT (Last 5 Only)			Engineer Estimate Amount (LKR)	Initial Contract Price (LKR)	Physical Progress	Financial Progress				Actual Completion Date	Payment Completion (Yes)	DLP expiring Date	Retention Payment Completion (Yes)	Remarks
								EOT No	Duration (Days)	Extended Completion Date				Recommended Payment Details (Last 3 Only)			%					
														No	Date	Cumulative Amount						
1	Health - New	Renovation of door in stores at **Beliatta Drug production Unit**	Beliatta	**R.V.D. Construction** No. 175/D, Palawathha, Nathuwala , Walasmulla 076-2714156 Grading - C7	2026.07.10	35	2026.08.14				390,137.34	391,398.00	100%	Advance								Completed
														IPC 1								
														IPC 2								
														IPC 3								
														PC								

Prepared By

Checked By

.....

District Engineer (Buildings), Hambantota

Eng. W.G. Sameera Indunil,
District Engineer (Buildings),
District Engineer (Buildings) Office
Hambantota.

pdfelement

Employer : **District Director of Health service**

Engineer / Engineer's Representative : **District Engineer (Buildings), Hambantota** **Fund Source** : **PSDG 2026**

District : **Hambantota** **Progress up to** : **2026.09.30**

No	Category	Contract Name	AG Division	Contractor Details (Name, Address)	Commencement Date	Contract Period (Days)	Intendant Completion Date	EOT (Last 5 Only)			Engineer Estimate Amount (LKR)	Initial Contract Price (LKR)	Physical Progress	Financial Progress				Actual Completion Date	Payment Completion (Yes)	DLP expiring Date	Retention Payment Completion (Yes)	Remarks
								EOT No	Duration (Days)	Extended Completion Date				Recommended Payment Details (Last 3 Only)			%					
														No	Date	Cumulative Amount						
1	Health - New	Renovation of GHC at **Dammulla MOH**	Beliatta	**Widanarachchi Construction** "Madushan", Kudaheella, Beliatta 077-2576704 Grading - C7	2026.05.21	84	2026.08.13				3,268,593.25	2,496,528.50	100%	Advance			52%					Completed
														IPC 1	2026.08.03	1,302,396.96						
														IPC 2								
														IPC 3								
														PC								
2	Health - New	Renovation of Roof of Drug stores at **DH Beliatta** (Revise)	Beliatta	**Widanarachchi Construction** "Madushan", Kudaheella, Beliatta 077-2576704 Grading - C7	2026.07.10	70	2026.09.18				2,315,282.58	1,700,469.85	50%	Advance								Under Construction
														IPC 1								
														IPC 2								
														IPC 3								
														PC								
3	Health - New	Renovation of GHC at **Walawa MOH**	Hambantota	**Jayaweera Construction & Suppliers** 452/1, 4 Ela, Beragama, Ambalantota Grading - C7	2026.05.22	90	2026.08.20	1	21	2026.09.11	4,285,096.40	2,851,952.31	100%	Advance			47%					Completed
														IPC 1	2026.08.25	1,329,425.26						
														IPC 2								
														IPC 3								
														PC								
4	Health - New	Renovation of OPD & Administrative Building at **DH Katuwana**	Katuwana	**Chaminda Constructions** 217, " Dasiru Sewana', Medakanda, Udagomadiya, Katuwana 071-6776674 Grading - C8	2026.05.22	91	2026.08.21	1	14	2026.09.11	4,703,526.62	3,618,097.40	62%	Advance			19%					Under Construction
														IPC 1	2026.09.21	670,152.82						
														IPC 2								
														IPC 3								
														PC								
5	Health - New	Construction of Rams rails & toilets for Disable People at **DH Kariyamadiththa**	Angunukolapelessa	**Chaminda Constructions** 217, " Dasiru Sewana', Medakanda, Udagomadiya, Katuwana 071-6776674 Grading - C8	2026.05.22	42	2026.07.03				761,104.64		100%	Advance								Completed
														IPC 1								
														IPC 2								
														IPC 3								
														PC								
6	Health - New	Renovation of OPD & Ward at **DH Kirinda**	Tissamaharama	**P.J. Construction** "Darshana", Uhanovila, Pitigala 071-5716634 Grading - C7	2026.05.19	150	2026.10.16				12,852,026.50	11,242,750.70	50%	Advance			50%					Under Construction
														IPC 1	2026.09.14	5,587,724.76						
														IPC 2								
														IPC 3								
														PC								

pdfelement
Remove Watermark Now

7	Health - New	Renovation of OPD & ETU Building at **DH Gonadeniya**	Weeraketiya	**S.B.R. Construction** Weeraketiya Road, Walasmulla 077-2049526 Grading - C7	2026.05.22	120	2026.09.19				9,506,167.84	7,310,251.04	95%	Advance			40%					Under Construction
														IPC 1	2026.07.23	2,932,060.73						
														IPC 2								
														IPC 3								
														PC								
8	Health - New	Renovation of GHC at **Mulkirigala MOH**	Weeraketiya	**D.R.K. Construction** "Pathum", Hakmana Road, Walasmulla 071-0674811 Grading - C7	2026.05.22	112	2026.09.11				8,222,650.54	6,325,115.80	42%	Advance								Under Construction
														IPC 1								
														IPC 2								
														IPC 3								
														PC								
9	Health - New	Renovation of Hospital Building **PMCU Galpoththayaya**	Weeraketiya	**Sadew Construction** No 117 C, Katuwana Road, Middeniya 071-7312076 Grading - C7	2026.06.02	120	2026.09.30				8,595,014.35	5,600,830.50	Not Start	Advance								
														IPC 1								
														IPC 2								
														IPC 3								
														PC								
10	Health - New	Waiting area for **MOH Sooriyawewa**	Sooriyawewa	**Sadew Construction** No. 117 C, Katuwana Road, Middeniya 071-7312076 Grading - C7	2026.06.11	63	2026.08.13				1,945,475.44	1,448,262.00	65%	Advance								Under Construction
														IPC 1								
														IPC 2								
														IPC 3								
														PC								
11	Health - New	Renovation of OPD Building at **PMCU Warapitiya**	Walasmulla	**Sadew Construction** No. 117 C, Katuwana Road, Middeniya 071-7312076 Grading - C7	2026.06.11	105	2026.09.24				4,698,171.40		23%	Advance								Under Construction
														IPC 1								
														IPC 2								
														IPC 3								
														PC								
12	Health - New	Construction of Ramps rails & toilets for Disable People at **DH Beliatta** (Revise)	Beliatta	**R.V.D. Construction** "Vinujaya", Giragahahena, Kanumuldeniya South, Walasmulla 076-2714156 Grading - C7	2026.06.03	49	2026.07.22				1,255,190.66	950,769.10	100%	Advance								Completed
														IPC 1								
														IPC 2								
														IPC 3								
														PC								
13	Health - New	Renovation of **GHC Walgammulla**	Katuwana	**R.V.D. Construction** "Vinujaya", Giragahahena, Kanumuldeniya South, Walasmulla 076-2714156 Grading - C7	2026.06.03	105	2026.09.16				5,017,058.67	3,286,726.30	100%	Advance								Completed
														IPC 1	2026.08.05	628,710.93						
														IPC 2			19%					
														IPC 3								
														PC								

Remove Watermark Now
pdfelement

14	Health - New	Toilet Construction at **Kirama Hospital**	Walasmulla	**R.V.D. Construction** "Vinujaya", Giragahahena, Kanumuldeniya South, Walasmulla 076-2714156 Grading - C7	2026.06.03	84	2026.08.26				3,820,050.68	2,938,500.52	100%	Advance			16%					Completed
														IPC 1	2026.08.10	473,674.98						
														IPC 2								
														IPC 3								
														PC								
15	Health - New	Renovation of OPD Building **DH Middeniya** (Revise)	Katuwana	**Ample Construction (PVT)Ltd.** No. 212, Ulahitiyawa, Middeniya 0777846234 / 0711533690 Grading - C7	2026.05.27	150	2026.10.25				12,734,686.25	10,986,664.50	25%	Advance								Under Construction
														IPC 1								
														IPC 2								
														IPC 3								
														PC								
16	Health - New	Renovation of GHC **Yakagala MOH** (Revise)	Angunukolapelessa	**GIZA Engineering** No 179/2, Kaluwagahayaya, Kariyamadiththa 077-4638518 Grading - C8	2026.06.04	84	2026.08.13				2,136,387.55	1,942,170.50	100%	Advance								Completed
														IPC 1								
														IPC 2								
														IPC 3								
														PC								
17	Health - New	Renovation of School dental clinic (SDC) at **H/Mahanaga N.S.** (Revise)	Angunukolapelessa	**GIZA Engineering** No 179/2, Kaluwagahayaya, Kariyamadiththa 077-4638518 Grading - C8	2026.06.04	84	2026.08.27				2,427,895.02	1,554,269.00	100%	Advance			83%					Completed
														IPC 1	2026.07.27	1,286,759.45						
														IPC 2								
														IPC 3								
														PC								
18	Health - New	Construction of safety wall balance work & main gate at **Weeraketiya Hospital**	Weeraketiya	**GIZA Engineering** No 179/2, Kaluwagahayaya, Kariyamadiththa 077-4638518 Grading - C8	2026.08.28	77	2026.11.13				3,097,249.09	2,377,800.50	1%	Advance								Under Construction
														IPC 1								
														IPC 2								
														IPC 3								
														PC								
19	Health - New	Construction of Clinic rooms with Toilet facilities at **MOH Weeraketiya**	Weeraketiya	**S.J. Construction** "Buddika", Rajapuragoda, Walasmulla 071-3963805 Grading - C7	2026.06.02	56	2026.07.28				1,389,105.58	1,072,668.40	100%	Advance								Completed
														IPC 1								
														IPC 2								
														IPC 3								
														PC								
20	Health - New	Renovation of **GHC** at **Ranmuduwewa**	Sooriyawewa	**TGC Lanka Constructions** Samajasewapura 02, Sooriyawewa 071-3544889 Grading - C7	2026.06.12	120	2026.10.10				10,915,491.99	8,396,532.30	50%	Advance								Under Construction
														IPC 1								
														IPC 2								
														IPC 3								
														PC								

Remove Watermark Now
pdfelement

21	Health - New	Expansion & Renovation of SDC at **H/Therapuththa N.S.**	Ambalantota	**Santhush Construction** No 17/1/A, Medagedara Waththa, Beligalgoda Road, Thawaluwila, Ambalantota									2%	Advance								Under Construction
														IPC 1								
														IPC 2								
														IPC 3								
														PC								
22	Health - New	Balance work at Medical officer's quarters at **BH Tissamaharama**	Tissamaharama	**Santhush Construction** No 17/1/A, Medagedara Waththa, Beligalgoda Road, Thawaluwila, Ambalantota							8,639,834.06		Not Start	Advance								
														IPC 1								
														IPC 2								
														IPC 3								
														PC								
23	Health - New	Construction of Boundary wall at **DH Hakuruwela**	Angunukolapelessa	**Senarath Construction** Pallaththara Gedara, Gajanayakagama, Hakuruwela 077-9597802 Grading - C7	2026.09.02	105	2026.12.15				5,043,369.50		Not Start										
24	Health - New	Establishment of Clinic area & Labor room at **DH Kirinda** (revised)	Tissamaharama	**S & H Construction** Yala Junction, Kirinda, Tissamaharama 076-5700701 Grading - C7	2026.05.21	49	2026.07.09				1,058,207.36	826,713.50	100%	Advance			91%	2026.07.14	Yes	2027.01.10		Retention to be paid
														IPC 1								
														IPC 2								
														IPC 3								
														PC	2026.08.10	752,953.17						
25	Health - New	Establishment of Dental Clinic at **DH Kirinda** (Stage I) (revised)	Tissamaharama	**S & H Construction** Yala Junction, Kirinda, Tissamaharama 076-5700701 Grading - C7	2026.05.21	70	2026.07.30	1	14	2026.08.14	2,635,775.92	2,029,420.00	100%	Advance			98%	2026.08.13				Retention to be paid
														IPC 1								
														IPC 2								
														IPC 3								
														PC	2026.09.14	1,997,766.37						
26	Health - New	Renovation of **GHC Thalahagamwaduwa**	Okewela	**Rajitha Builders** "Rangi Niwasa", Thalahagamwaduwa, Walasmulla 0712519951 Grading - C7	2026.06.03	91	2026.09.02				4,408,300.00	3,391,000.00	100%	Advance			99%	2026.08.25	yes	2027.02.21		Retention to be paid
														IPC 1	2026.08.10	2,070,521.34						
														IPC 2								
														IPC 3								
														PC	2026.09.21	3,357,336.82						

Prepared By

Checked By

.....
District Engineer (Buildings), Hambantota

Eng. W.G. Sameera Indunil,
District Engineer (Buildings),
District Engineer (Buildings) Office
Hambantota.

pdfelement
Remove Watermark Now

Remove Watermark Now

Employer : **Medical Superintendent, Base Hospital, Tangalle**

Engineer / Engineer's Representative : **District Engineer (Buildings), Hambantota** **Fund Source** : **PSDG 2026**

District : **Hambantota** **Progress up to** : **2026.09.30**

No	Category	Contract Name	AG Division	Contractor Details (Name, Address)	Commencement Date	Contract Period (Days)	Intendant Completion Date	EOT (Last 5 Only)			Engineer Estimate Amount (LKR)	Initial Contract Price (LKR)	Physical Progress	Financial Progress				Actual Completion Date	Payment Completion (Yes)	DLP expiring Date	Retention Payment Completion (Yes)	Remarks
								EOT No	Duration (Days)	Extended Completion Date				Recommended Payment Details (Last 3 Only)			%					
														No	Date	Cumulative Amount						
1	Health - New	Renovation of ETU & ICU at **BH Tangalle**	Tangalle	**Thushan Enterprises & Hardware** No. 171/1 A, Kappitiyawa, Weeraketiya Grading - C8	2026.07.27	62	2026.09.27				2,321,336.71	1,993,306.00	100%	Advance								Completed
														IPC 1								
														IPC 2								
														IPC 3								
														PC								

Prepared By

Checked By

.....

District Engineer (Buildings), Hambantota

Eng. W.G. Sameera Indunil,
District Engineer (Buildings),
District Engineer (Buildings) Office
Hambantota.

pdfelement

Remove Watermark Now

Employer : Department of Social Welfare, Probation & Child care services…… Southern Province

Engineer / Engineer's Representative : District Engineer (Buildings), Hambantota

Fund Source : Maintenance 2026

District : Hambantota

Progress up to : 2026.09.30

No	Category	Contract Name	AG Division	Contractor Details (Name, Address)	Commencement Date	Contract Period (Days)	Intendant Completion Date	EOT (Last 5 Only)			Engineer Estimate Amount (LKR)	Initial Contract Price (LKR)	Physical Progress	Financial Progress				Actual Completion Date	Payment Completion (Yes)	DLP expiring Date	Retention Payment Completion (Yes)	Remarks
								EOT No	Duration (Days)	Extended Completion Date				Recommended Payment Details (Last 3 Only)			%					
														No	Date	Cumulative Amount						
1	Other - New	Construction of Laundry room & rest room at **Kanchadewa child care center , Hambantota**	Hambantota	**W.H.M. Construction** Hathagala, Hungama	2026.06.18	30	2026.07.18				215,530.24	175,705.95	100%	Advance			90%	2026.07.14		2027..01.10		Retention to be paid
														IPC 1								
														IPC 2								
														IPC 3								
														PC	2026.09.04	159,001.43						
2	Other - New	Modernization of Kitchen electrical system at **Kanchadewa child care center , Hambantota**	Hambantota	**W.H.M. Construction** Hathagala, Hungama	2026.06.18	30	2026.07.18				174,316.00	142,980.00	100%	Advance			82%	2026.07.14		2027.01.10		Retention to be paid
														IPC 1								
														IPC 2								
														IPC 3								
														PC	2026.09.04	116,565.88						

pdfelement

Prepared By

Checked By

.....

District Engineer (Buildings), Hambantota

Eng. W.G. Sameera Indunil,
District Engineer (Buildings),
District Engineer (Buildings) Office
Hambantota.

Employer : **Deputy Chief Secretary (Engineering Service) Southern Province**

Engineer / Engineer's Representative : **District Engineer (Buildings), Hambantota** **Fund Source** : **PSDG 2026**

District : **Hambantota** **Progress up to** : **2026.09.30**

No	Category	Contract Name	AG Division	Contractor Details (Name, Address)	Commencement Date	Contract Period (Days)	Intendant Completion Date	EOT (Last 5 Only)			Engineer Estimate Amount (LKR)	Initial Contract Price (LKR)	Physical Progress	Financial Progress				Actual Completion Date	Payment Completion (Yes)	DLP expiring Date	Retention Payment Completion (Yes)	Remarks
								EOT No	Duration (Days)	Extended Completion Date				Recommended Payment Details (Last 3 Only)			%					
														No	Date	Cumulative Amount						
1	Other - New	Construction of Toilet system at **Angunukolapelessa Bus Stand**	Angunukolapelessa	**Senarath Construction** Pallaththara Gedara, Gajanayakagama, Hakuruwela 077-9597802 Grading - C7	2026.05.25	150	2026.10.22				12,618,591.75	8,064,513.53	62%	Advance			34%					Under Construction
														IPC 1	2026.08.24	2,758,939.08						
														IPC 2								
														IPC 3								
														PC								
2	Other - New	Construction of One fish pond to in the first phase of **Ridiyagama Mini Hatchery Center**	Ambalantota	**Garusinghe Construction** Karambagalmulla, Ruhunu Ridiyagama, Ambalantota							2,808,326.39		Not Start	Advance								
														IPC 1								
														IPC 2								
														IPC 3								
														PC								
3	Other - New	Construction of the water supply & drainage system for fish pond at **Ridiyagama Mini Hatchery Center - Phase III**	Ambalantota	**Garusinghe Construction** Karambagalmulla, Ruhunu Ridiyagama, Ambalantota							11,586,281.70		Not Start	Advance								
														IPC 4								
														IPC 5								
														IPC 6								
														PC								

Prepared By

Checked By

.....

District Engineer (Buildings), Hambantota

Eng. W.G. Sameera Indunil,
District Engineer (Buildings),
District Engineer (Buildings) Office
Hambantota.

pdfelement

Remove Watermark Now

Employer : Register, High Court

Engineer / Engineer's Representative : District Engineer (Buildings), Hambantota

District : Hambantota

Fund Source : High Court 2026

Progress up to : 2026.09.30

No	Category	Contract Name	AG Division	Contractor Details (Name, Address)	Commencement Date	Contract Period (Days)	Intendant Completion Date	EOT (Last 5 Only)			Engineer Estimate Amount (LKR)	Initial Contract Price (LKR)	Physical Progress	Financial Progress				Actual Completion Date	Payment Completion (Yes)	DLP expiring Date	Retention Payment Completion (Yes)	Remarks
								EOT No	Duration (Days)	Extended Completion Date				Recommended Payment Details (Last 3 Only)			%					
														No	Date	Cumulative Amount						
1	Other - New	Air conditioning of **Hambantota High Court & district Magistrate court Building**	Hambantota	**Buddhi Athukorala Construction** 5 State, Kuruduwaththa, Pitigala	2026.07.01	62	2026.09.01				578,476.25	590,000.00	100%	Advance			92%	2026.08.25	Yes	2026.10.24		Retention to be paid
														IPC 1								
														IPC 2								
														IPC 3								
														PC	2026.09.30	543,870.35						

Prepared By

Checked By

.....

District Engineer (Buildings), Hambantota

Eng. W.G. Sameera Indunil,
District Engineer (Buildings),
District Engineer (Buildings) Office
Hambantota.

pdfelement

Employer : District Secretariat, Hambantota

Engineer / Engineer's Representative : District Engineer (Buildings), Hambantota

District : Hambantota

Fund Source : District Secretary 2026

Progress up to : 2026.09.30

No	Category	Contract Name	AG Division	Contractor Details (Name, Address)	Commencement Date	Contract Period (Days)	Intendant Completion Date	EOT (Last 5 Only)			Engineer Estimate Amount (LKR)	Initial Contract Price (LKR)	Physical Progress	Financial Progress				Actual Completion Date	Payment Completion (Yes)	DLP expiring Date	Retention Payment Completion (Yes)	Remarks
								EOT No	Duration (Days)	Extended Completion Date				Recommended Payment Details (Last 3 Only)			%					
														No	Date	Cumulative Amount						
1	Other - New	Construction of Proposed four storied Building at **Agunukolapalassa Divisional Secretariat office** (Final stage)	Angunukolapelessa	**Solinro Builders** No 55/1, Uda Peekwella, Matara	2026.06.25	270	2027.03.22				232,528,042.88	164,378,063.20	4%	Advance								Under Construction
														IPC 1								
														IPC 2								
														IPC 3								
														PC								
2	Other - New	Renovation of 1st & 2nd floor & Electrical system at **Tissamaharama Divisional Secretariat office**	Tissamaharama	**RMS Construction & Services (Pvt) LTD** No. 331/A, Pamunugama, Alubomulla	2026.08.05	143	2026.12.26				24,485,836.83	18,043,687.08	20%	Advance								Under Construction
														IPC 1								
														IPC 2								
														IPC 3								
														PC								

Prepared By

Checked By

.....

District Engineer (Buildings), Hambantota

Eng. W.G. Sameera Indunil,
District Engineer (Buildings),
District Engineer (Buildings) Office
Hambantota.

Remove Watermark Now
pdfelement

Remove Watermark Now

Employer : **Deputy Director of Agriculture (Extension)**

Engineer / Engineer's Representative : **District Engineer (Buildings), Hambantota** **Fund Source** **: 2026**

District : **Hambantota** **Progress up to** **: 2026.09.30**

No	Category	Contract Name	AG Division	Contractor Details (Name, Address)	Commencement Date	Contract Period (Days)	Intendant Completion Date	EOT (Last 5 Only)			Engineer Estimate Amount (LKR)	Initial Contract Price (LKR)	Physical Progress	Financial Progress				Actual Completion Date	Payment Completion (Yes)	DLP expiring Date	Retention Payment Completion (Yes)	Remarks
								EOT No	Duration (Days)	Extended Completion Date				Recommended Payment Details (Last 3 Only)			%					
														No	Date	Cumulative Amount						
1	Other - New	Repair Toilets at Assistant Director of Agriculture office at **Hambantota**	Hambantota	**Nawodya Aluminium** H.A. Chaminda Kumara, Perakum Mawatha, Koggalla, Ambalantota	2026.08.14	14	2026.08.28				66,482.71		Not start	Advance								
														IPC 1								
														IPC 2								
														IPC 3								
														IPC 4								
														PC		-						
2	Other - New	Construction of the pavement of sales center & ceiling of the toilet at **Agriculture Farm Ridiyagama**	Ambalantota	**Vinu Construction** No. 171/A, Pallegama, Hungama	2026.09.07	70	2026.11.16				1,816,574.20	1,399,160.00	10%	Advance								Under Construction
														IPC 1								
														IPC 2								
														IPC 3								
														IPC 4								
														PC		-						

pdfelement

Prepared By

Checked By

.....

District Engineer (Buildings), Hambantota

Eng. W.G. Sameera Indunil,
District Engineer (Buildings),
District Engineer (Buildings) Office
Hambantota.